



SUMMARY OF CONSTRUCTION PROJECTS

ARKANSAS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012392*	Hydrodemolition Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	1	4	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$584,904	-	\$5,942,622
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	165	5	Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$16,631	-	\$5,195,000
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	67.12	\$445,532	443.88	\$2,946,406
020349	Hwy. 79/Hwy. 79B & Hwy. 79/Co. Rds. 4 & 19 Inters. Impvts. (Ar. Co.) (S)	79	1	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
020512	Arkansas County Area Headquarters (Stuttgart) (S)	165	6	Buildings	Completed	Dec. 2011	Sep. 2012	-	\$713,586	-	\$713,586
020538	La Grue Bayou Str. & Apprs. (S)	1	5	Structure & Approaches	Completed	Jan. 2015	Oct. 2016	0.64	\$65,389	0.64	\$65,389
020539	Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Jefferson 11-5	11	6	Structure & Approaches	Completed	May. 2016	Aug. 2018	0.20	\$2,225,579	0.40	\$4,451,159
020540	King Bayou Ditch Str. & Apprs. (S)	79	11	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
020548	East of Hwy. 165 – Carter Road (Overlay) (S)	79	11	Resurfacing	Completed	May. 2012	Oct. 2012	2.91	\$880,260	2.91	\$880,260
020569*	Hwy. 146 RR Signal Upgrade (Northeast of Stuttgart) (S)	146	0	RR Crossing	Completed	Oct. 2014	Dec. 2018	-	\$134,465	-	\$134,465
020570*	2nd St. RR Signal Upgrade (Stuttgart) (S)			RR Crossing	Completed		Jan. 2016	-	\$291,456	-	\$291,456
020578*	CR 19 RR Signals (Stuttgart) (S)			RR Crossing	Completed	Jul. 2015	Jul. 2017	-	\$280,293	-	\$280,293
020582	King Bayou Str. & Apprs. (S)	343	1	Structure & Approaches	Completed	Jan. 2019	Nov. 2019	0.13	\$1,811,842	0.13	\$1,811,842
020585*	W. 3rd St. RR Signals Upgrade (Stuttgart) (S)			RR Crossing	Completed	Jul. 2017	Dec. 2021	-	\$240,997	-	\$240,997
020609*	Leder Rd. RR Signals & Surf. (NE of Stuttgart) (S)	CR		RR Crossing	Completed		Apr. 2020	-	\$342,707	-	\$342,707
020616	Desha Co. Line – Hwy. 144 (S)	165	5	Resurfacing	Completed	Apr. 2018	Aug. 2018	7.02	\$1,926,390	7.02	\$1,926,390
020625	Bradley Slough – Hwy. 13 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jefferson 79-10	79	11	Bridge Rehabilitation Resurfacing	Completed	Apr. 2018	Jul. 2018	0.80	\$201,431	7.92	\$1,994,174
020630	Wabbaseka – Stuttgart (Passing Lanes) (S) Addt'l Rte.-Sec.: Jefferson 79-10	79	11	Passing Lanes	Under Construction	Apr. 2021	Late 2023	2.63	\$7,459,053	5.24	\$17,496,156
020634	Stuttgart – DeWitt (Sel. Secs.) (S)	130	6	Resurfacing	Completed	Feb. 2019	Sep. 2019	2.38	\$1,199,542	2.38	\$1,199,542
020643	Hwy. 79 – Hwy. 130 (Stuttgart) (S)	79	11C	Resurfacing	Completed	May. 2018	Dec. 2018	2.09	\$1,053,834	2.09	\$1,053,834
020644	Hwys. 63 & 79 (Sel. Secs.) (Stuttgart) (S) Addt'l Rte.-Sec.: Arkansas 79-11	63	12	Resurfacing	Completed	Feb. 2020	May. 2020	5.32	\$2,185,475	5.32	\$2,185,475
020649*	W. 10th St. RR Signals (Stuttgart) (S)			RR Crossing	Completed	Jul. 2017	Nov. 2021	-	\$553,188	-	\$553,188
020657*	Senning Loop RR Signals (SW of Stuttgart) (S)			RR Crossing	Completed	May. 2017	Feb. 2022	-	\$220,696	-	\$220,696

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

ARKANSAS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020694	Hwys. 1B, 130 & 152 Impvts. (DeWitt) (S) Addt'l Rte.-Sec.: Arkansas 130-6, 152-1	1	4B	Resurfacing	Completed	Apr. 2020	Oct. 2020	3.74	\$1,265,955	3.74	\$1,265,955
020709*	Hamburg Norman Park Trail Impvts. (RTP-18) (S)			Enhancement	Completed	May. 2020	Nov. 2020	0.47	\$120,000	0.47	\$120,000
020714	Bells Gulley Str. & Apprs. (S)	144	0	Structure & Approaches	Under Construction	Sep. 2020	Mid 2023	0.55	\$2,251,666	0.55	\$2,251,666
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	11	6	Sealing	Completed		Jun. 2022	13.94	\$178,871	81.83	\$1,050,000
020728	Hwy. 144 – Hwy. 1B (S) Addt'l Rte.-Sec.: Arkansas 165-5	1	4	Resurfacing	Scheduled	Feb. 2023		15.75	\$3 - \$5 M	15.75	\$3 - \$5 M
020758	Hwy. 13 – Bayou Meto (Sel. Secs.) (S)	79	11	Reconstruction	Scheduled	Mar. 2023		3.89	\$10 - \$15 M	3.89	\$10 - \$15 M
020764*	ADPHT Delta Heritage Trail: Yancopin Bridge (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020777	Prices Branch Str. & Apprs. (DeWitt) (S)	1	4	Structure & Approaches	Scheduled	May. 2023		0.11	< \$1 M	0.11	< \$1 M
A20008	Hwy. 165 – Weber (S)	44	1	Resurfacing	Completed	Aug. 2020	Jun. 2021	11.80	\$2,613,979	11.80	\$2,613,979
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	165	5	Resurfacing	Programmed			12.34	< \$1 M	75.48	< \$1 M
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	276	1	Resurfacing	Programmed			16.12	< \$1 M	47.54	\$1 - \$3 M
A20016	Hwy. 1 – Hwy. 130 (S)	165	5	Resurfacing	Under Construction	May. 2022	Late 2022	25.33	\$12,848,098	25.33	\$12,848,098
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	276	1	Resurfacing	Programmed			16.12	< \$1 M	71.70	\$1 - \$3 M
C01001*	Dewitt Maxwell Ave. Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2013	Oct. 2013	0.73	\$152,776	0.73	\$152,776
C01002*	St Charles Crabtree Rd St Impvts(sel_sec) (S)	CS		Resurfacing	Completed	Feb. 2014	May. 2014	0.90	\$171,335	0.90	\$171,335
C01003*	Almyra &STUTTGART Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Mar. 2015	2.90	\$516,856	2.90	\$516,856
C01005*	Gillett Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Dec. 2015	1.91	\$315,367	1.91	\$315,367
C01006*	St. Charles Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Sep. 2018	0.80	\$242,754	0.80	\$242,754
C01007*	Dewitt Overlay & Surfacing (Sel. Secs.)(s)	CS		Resurfacing	Completed	Jan. 2019	Jul. 2019	0.68	\$285,329	0.68	\$285,329
C01008*	Stuttgart Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	Jul. 2019	1.43	\$302,723	1.43	\$302,723
C01009*	Humphrey & Almyra Improvements (S)	CS		Resurfacing	Completed	Apr. 2020	Nov. 2020	2.53	\$463,742	2.53	\$463,742
C02005*	Hamburg & Wilmot Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Dec. 2018	3.50	\$490,047	3.50	\$490,047
C76005*	Alzheimer & Humphrey Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jefferson CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.50	\$225,642	3.12	\$451,284

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

ARKANSAS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76056*	Gillett & Gould Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lincoln CS	CS		Resurfacing	Completed	Jun. 2019	Oct. 2020	1.61	\$342,380	3.45	\$684,760
GF0269*	Trusten Holder Wma(benzel Rd)access Rd Repair			Miscellaneous	Completed	Jul. 2016	May. 2017	-	\$283,027	-	\$283,027
R20071	Almyra – South (Overlay)	130	6	Resurfacing	Programmed			4.50	\$1 - \$3 M	4.50	\$1 - \$3 M
RX0022*	Hwy. 63 – East City Limits England (PE) Addt'l Rte.-Sec.: Lonoke 165-8; Prairie 165-7	165	6	PE Only	Programmed			-	-	-	-
SA0134*	Arkansas Co. Reseal No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2013	Sep. 2013	7.45	\$233,697	7.45	\$233,697
SA0135*	Arkansas Co. Reseal No. 6 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2014	Sep. 2014	8.51	\$277,650	8.51	\$277,650
SA0136*	Tichnor Blacktop Rd. Reseal (Sel. Sec.) (S)	CR		Resurfacing	Completed	Apr. 2015	Jul. 2015	6.02	\$210,693	6.02	\$210,693
SA0137*	Arkansas Co. Bas & Surfacing (Sel. Secs.) (S)	CR		Base & Surfacing	Completed	Jun. 2016	Sep. 2016	1.06	\$231,844	1.06	\$231,844
SA0138*	Arkansas Co. Bs & Srfcing No. 2(SEL.SECS) (S)	CR		Base & Surfacing	Completed	May. 2017	Sep. 2017	1.09	\$263,013	1.09	\$263,013
SA0139*	Hwy 79 - East Base & Surf (Sel Sec) (S)	CR		Base & Surfacing	Completed	Jun. 2018	Sep. 2018	0.69	\$177,069	0.69	\$177,069
SA0140*	Co. Rd. 82 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2018	Dec. 2018	0.70	\$145,621	0.70	\$145,621
SA0141*	Co. Rd. 82 Overlay No.2 (S)	CR		Resurfacing	Completed	Jun. 2019	Sep. 2019	0.80	\$165,240	0.80	\$165,240
SA0142*	Hwy. 343 - Hwy. 276 (Base & Surf.) (S)	CR		Base & Surfacing	Completed	May. 2020	Sep. 2020	2.09	\$444,333	2.09	\$444,333
SA0143*	Hwy. 44 - South (Overlay) (S)	CR		Resurfacing	Under Construction	Jun. 2022		1.10	\$394,238	1.10	\$394,238
SA0144*	Co. Rd. 21 - Hwy. 165 (Base & Surfacing) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	1.00	\$296,598	1.00	\$296,598
SA1040*	Co. Rd. 82 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Under Construction	Jul. 2018		0.70	\$142,770	0.70	\$142,770
Totals For All Projects In Arkansas County								216.52	\$68,186,563		

* Job not shown on county map.