



# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012062*	I-69 Connector Extension Study (F) Addt'l Rte.-Sec.: Bradley 530-11; Drew 530-9; Union 530-12	530	10	Study	Completed	Aug. 2006	May. 2014	-	\$187,500	-	\$1,135,620
012284	Ballard Rd. – Crossett (Sel. Secs.) (S) Addt'l Rte.-Sec.: Union 82-7	82	8	Resurfacing	Completed	Feb. 2020	Sep. 2020	8.80	\$4,149,041	12.13	\$5,719,076
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	37.03	\$245,799	443.88	\$2,946,406
020437	Hwy. 133 Spur – Hwy. 52 (North Crossett) (S)	133	2	Major Widening	Programmed			1.25	\$5 - \$10 M	1.25	\$5 - \$10 M
020472*	Hamburg SRTS I (2007 & 2008)			Miscellaneous	Completed	Mar. 2011	Dec. 2014	-	\$399,763	-	\$399,763
020509	Hwy. 165 Str. & Apprs. (Montrose) (S)	82	9	Structure & Approaches	Completed	Jun. 2013	Oct. 2015	0.06	\$8,076,608	0.06	\$8,076,608
020520	Hwy. 133/3rd Ave. & Hwy. 133T/3rd Ave. Signals Rehab. (Crossett) (S) Addt'l Rte.-Sec.: Ashley 133-0T	133	0	Safety Improvements	Completed	Mar. 2012	Feb. 2013	-	\$415,106	-	\$415,106
020521	Hwy. 133/9th Ave. Signal Rehab. (Crossett) (S)	133	0	Safety Improvements	Completed	Apr. 2013	Jan. 2014	-	\$247,783	-	\$247,783
020534	Co. Rd. 411 – Hwy. 425 (East of Crossett) (S)	82	8	Major Widening	Sub. Completed	Nov. 2016	May. 2021	5.33	\$24,690,884	5.33	\$24,690,884
020536*	Wilmot City Park Trail (S)			Enhancement	Completed	Apr. 2012	Dec. 2014	-	\$107,516	-	\$107,516
020546	Louisiana Line – North of Wilmot (Overlay) (S)	165	1	Resurfacing	Completed	Apr. 2013	Sep. 2013	5.20	\$2,017,275	5.20	\$2,017,275
020563	Wall Rd. – Hwy. 133 (Overlay) (S)	82	8	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.15	\$933,352	2.15	\$933,352
020592	Drew Co. Line – North & South (Mill & Inlay) (S) Addt'l Rte.-Sec.: Drew 165-2	165	1	Resurfacing	Completed	Jun. 2016	Oct. 2016	6.94	\$1,350,732	9.34	\$1,817,843
020598*	City Park Trail (Ph. 2) (Wilmot) (RTP-15) (S)			Enhancement	Completed	Apr. 2017	Feb. 2018	-	\$211,722	-	\$211,722
020599*	Delta Heritage Trail: Rohwer – Watson (RTP-15) (S)			Enhancement	Completed	Oct. 2018	Mar. 2019	-	\$5,337,894	-	\$5,337,894
020602*	Cherry St. & Milan St. Sidewalks (Hamburg) (SRTS-15) (S)			Enhancement	Completed	Oct. 2016	Nov. 2018	-	\$266,250	-	\$266,250
020633	Hwy. 133 – Hwy. 82 (Crossett) (S)	133	0T	Resurfacing	Completed	Apr. 2019	Jul. 2019	1.49	\$734,980	1.49	\$734,980
020636	Hwy. 133S – Hwy. 189 (Sel. Secs.) (S)	133	1	Resurfacing	Completed	May. 2017	Oct. 2017	8.00	\$2,997,503	8.00	\$2,997,503
020639	Hwy. 52 – North (S)	165	1	Resurfacing	Completed	Apr. 2019	Jul. 2019	10.59	\$2,394,587	10.59	\$2,394,587
020662	Hwys. 82 & 425 (Hamburg) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Ashley 425-2	82	8	Resurfacing	Completed	Jan. 2017	Jun. 2017	2.70	\$1,526,661	2.70	\$1,526,661
020676	E. of Hamburg – Mist (Widening) (S)	82	9	Major Widening	Scheduled	Nov. 2022		3.40	\$15 - \$20 M	3.40	\$15 - \$20 M
020681*	Hwy. 82B RR Signal Upgrade (Montrose) (S)	82	9C	RR Crossing	Completed	Jul. 2017	Jul. 2021	-	\$175,013	-	\$175,013
020684*	Hwy. 82 RR Signal Upgrade (Crossett) (S)	82	8	RR Crossing	Completed	Sep. 2019	Jan. 2022	-	\$426,711	-	\$426,711
020686*	Wilmot Downtown Sidewalks (TAP-17) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020711*	Hwy. 8 RR Signals Upgrade (Parkdale) (S)	8	14	RR Crossing	Completed		Sep. 2021	-	\$109,852	-	\$109,852

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	8	13	Sealing	Completed		Jun. 2022	8.58	\$110,094	81.83	\$1,050,000
020735	Fountain Hill – South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Ashley 133-1	8	13	Resurfacing	Scheduled		2024	9.83	\$1 - \$3 M	9.83	\$1 - \$3 M
020762	Hamburg – Montrose (S)	82	9	Resurfacing	Sub. Completed		Apr. 2021	18.63	\$4,549,265	18.63	\$4,549,265
020768	Montrose – Hwy. 293 (Widening) (S) Addt'l Rte.-Sec.: Ashley 82-10	82	9	Major Widening	Scheduled		Nov. 2024	4.21	\$15 - \$20 M	4.21	\$15 - \$20 M
020770	Hamburg – East (Widening) (S)	82	9	Major Widening	Programmed			2.70	\$15 - \$20 M	2.70	\$15 - \$20 M
020771	Mist – Hwy. 160 (Widening) (S)	82	9	Major Widening	Programmed			7.30	\$30 - \$40 M	7.30	\$30 - \$40 M
020772	Hwy. 160 – Montrose (Widening) (S)	82	9	Major Widening	Programmed			4.80	\$30 - \$40 M	4.80	\$30 - \$40 M
020773	Montrose Bypass Impvts. (Widening) (S)	82	9	Major Widening	Programmed			2.15	\$10 - \$15 M	2.15	\$10 - \$15 M
020779	Hwy. 165 – Hwy. 65 (S) Addt'l Rte.-Sec.: Chicot 8-16	8	15	Resurfacing	Scheduled		Apr. 2023	4.93	\$1 - \$3 M	17.47	\$3 - \$5 M
020786	Hwys. 133 & 169 (Sel. Secs.) (Crossett) (S) Addt'l Rte.-Sec.: Ashley 169-0	133	0	Resurfacing	Sub. Completed		Nov. 2021	3.80	\$2,343,277	3.80	\$2,343,277
020791	Hwys. 82, 270 & 278 Slide Repairs (S) Addt'l Rte.-Sec.: Drew 278-1S; Jefferson 270-11	82	9	Base Stabilization	Programmed			-	< \$1 M	-	< \$1 M
A20009	Hwy. 82 – Hwy. 65 (S) Addt'l Rte.-Sec.: Chicot 160-12	160	11	Resurfacing	Completed		Aug. 2020	10.85	\$2,401,711	22.70	\$5,024,778
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	8	14	Resurfacing	Programmed			25.82	< \$1 M	75.48	< \$1 M
C02001*	Hamburg Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed		Sep. 2013	0.70	\$138,835	0.70	\$138,835
C02002*	Crossett Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed		Jun. 2014	1.17	\$230,540	1.17	\$230,540
C02003*	Portland & Wilmot Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed		Jan. 2015	2.19	\$380,521	2.19	\$380,521
C02004*	Montrose Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed		Jun. 2015	1.97	\$261,225	1.97	\$261,225
C02006*	Crossett Overlay No.2	CS		Resurfacing	Completed		Jun. 2019	1.35	\$294,224	1.35	\$294,224
C02007*	Montrose & Portland Overlay (Sel. Secs) (S)	CS		Resurfacing	Completed		Jun. 2019	1.98	\$568,103	1.98	\$568,103
C02008*	Parkdale & Fountain Hill Overlay & Surfacing	CS		Resurfacing	Completed		May. 2020	2.34	\$517,898	2.34	\$517,898
CA0201	Louisiana State Line – Hwy. 82 (Widening) (S)	425	1	Major Widening	Under Construction		Sep. 2018	9.98	\$44,594,956	9.98	\$44,594,956
CA0202	Hwy. 425 – Hamburg (Widening) (S)	82	8	Major Widening	Completed		Sep. 2018	5.37	\$26,704,205	5.37	\$26,704,205

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Various	425	1	PE Only	Programmed			-	-	-	-
R20117	Bayou Bartholomew – Northwest (S)	160	11	Reconstruction	Programmed			4.50	\$10 - \$15 M	4.50	\$10 - \$15 M
SA0240*	Ashley Co. Overlay No.3 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2012	Nov. 2012	3.00	\$318,919	3.00	\$318,919
SA0241*	Hwy. 82 - South (Reconstruction) (S)	CR		Reconstruction	Completed	Apr. 2013	Jul. 2013	0.98	\$185,871	0.98	\$185,871
SA0242*	Ashley Co. Overlay No. 4 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2014	Oct. 2014	3.80	\$513,792	3.80	\$513,792
SA0243*	Ashley Co. Overlay No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Aug. 2016	Nov. 2016	3.25	\$553,090	3.25	\$553,090
SA0244*	Hwy. 133 - Hwy. 52 (Overlay) (S)	CR		Resurfacing	Completed	May. 2017	Oct. 2017	1.63	\$187,236	1.63	\$187,236
SA0245*	Ashley Co. Overlay No. 6 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2018	May. 2018	2.14	\$297,100	2.14	\$297,100
SA0246*	Hwy.133 - Hwy.189 (Reseal) (S)	CR		Resurfacing	Completed	May. 2019	Sep. 2019	7.19	\$207,715	7.19	\$207,715
SA0247*	Ashley Co. Surfacing & Overlay (S)	CR		Resurfacing	Completed	May. 2020	Oct. 2020	2.35	\$331,941	2.35	\$331,941
SA0248*	Hwy. 189 - Southwest (Surfacing) (S)	CR		Resurfacing	Sub. Completed	Apr. 2021	Nov. 2021	3.60	\$485,460	3.60	\$485,460
SA0249*	Co. Rd. 25 Surfacing	CR		Resurfacing	Programmed			1.20	< \$1 M	1.20	< \$1 M
<b>Totals For All Projects In Ashley County</b>								<b>207.51</b>	<b>\$180,078,510</b>		

\* Job not shown on county map.