



Status of Improvements			
<span style="color: green;">—</span>	Programmed	<span style="color: blue;">●</span>	Bridge
<span style="color: green;">—</span>	Scheduled	<span style="color: blue;">◆</span>	Interchange
<span style="color: red;">—</span>	Under Construction	<span style="color: blue;">⊕</span>	Intersection Improvement
<span style="color: blue;">—</span>	Completed	<span style="color: blue;">⊙</span>	Slide Repair
<span style="color: black;">—</span>		<span style="color: black;">—</span>	Roadway
<span style="color: black;">—</span>		<span style="color: black;">■</span>	New Location

# Calhoun County

District 7  
Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## CALHOUN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	29.54	\$174,291	555.03	\$3,274,787
070049	Hampton Airport Road	New		New Location	Programmed			1.33	\$1 - \$3 M	1.33	\$1 - \$3 M
070154*	Thornton Walking Trail (S)			Enhancement	Completed	Aug. 2006	Jul. 2016	-	\$12,654	-	\$12,654
070282	Ouachita River Str. & Apprs. (S) Addt'l Rte.-Sec.: Union 167-2	167	3	Structure & Approaches	Sub. Completed	Nov. 2014	Aug. 2021	0.78	\$12,954,644	1.76	\$29,442,371
070283	Bangs Slough – Hwy. 172 (S)	167	3	Major Widening	Completed	Jun. 2016	Aug. 2021	3.91	\$16,969,845	3.91	\$16,969,845
070284	Hwy. 172 – Hampton (S)	167	3	Major Widening	Completed	Aug. 2016	Aug. 2018	4.90	\$15,741,930	4.90	\$15,741,930
070345	Ditch at L.M. 1.8 Str. & Apprs. (S)	274	2	Structure & Approaches	Completed	Dec. 2011	Mar. 2013	0.18	\$2,065,859	0.18	\$2,065,859
070355*	Hampton Hwy. 278 & 2nd St. Sidewalks & Lighting (ATEP-11) (S)			Enhancement	Completed	Aug. 2013	Nov. 2016	-	\$37,500	-	\$37,500
070373*	El Dorado – Fordyce P.E. Addt'l Rte.-Sec.: Union 167-2	167	2	PE Only	Completed		Aug. 2021	-	\$0	-	\$514,705
070379	Hurricane Creek Str. & Apprs. (S)	172	1	Structure & Approaches	Completed	Jan. 2019	Aug. 2020	0.13	\$1,159,085	0.13	\$1,159,085
070417	Two Bayou Creek Str. & Apprs. (S) Addt'l Rte.-Sec.: Ouachita 274-1	274	2	Structure & Approaches	Completed	Nov. 2019	Apr. 2021	0.03	\$772,432	0.06	\$1,544,863
070435	Caney & Taylor Creek Strs. & Apprs. (S)	274	2	Structure & Approaches	Sub. Completed	Feb. 2021	Jan. 2022	0.57	\$4,596,388	0.57	\$4,596,388
070436	Hwy. 278 – Hwy. 203 (S) Addt'l Rte.-Sec.: Ouachita 274-1	274	2	Resurfacing	Completed	Feb. 2017	Aug. 2017	1.50	\$421,364	3.06	\$859,582
070463*	Hampton Hwy. 278 Ped. Lighting (TAP-16) (S)			Enhancement	Completed	Feb. 2018	Feb. 2019	-	\$17,542	-	\$17,542
070510	Creek at L.M. 6.07 Str. & Apprs. (S)	203	2	Structure & Approaches	Sub. Completed	Jan. 2021	Oct. 2021	0.01	\$525,532	0.01	\$525,532
070512	Moro Creek & Relief Strs. & Apprs. (S) Addt'l Rte.-Sec.: Cleveland 8-10	8	9	Structure & Approaches	Programmed			-	\$3 - \$5 M	-	\$5 - \$10 M
070522*	District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	203	2	Sealing	Completed		Jun. 2022	9.51	\$211,168	57.69	\$1,281,001
070572	Hwy. 274 Strs. & Apprs. (S)	274	2	Structure & Approaches	Scheduled	Aug. 2024		1.16	\$5 - \$10 M	1.16	\$5 - \$10 M
A70002	Ouachita Co. Line – Hwy. 167 (S) Addt'l Rte.-Sec.: Ouachita 278-9	278	10	Resurfacing	Completed	Apr. 2020	Jul. 2020	15.07	\$3,712,398	15.10	\$3,719,788
A70007*	District 7 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	79	5	Resurfacing	Completed		Jun. 2022	17.44	\$242,952	83.51	\$1,163,356
A70016*	District 7 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	172	1	Resurfacing	Programmed			21.37	< \$1 M	45.89	\$1 - \$3 M
C07001*	Hampton & Thornton Overlay (Sel Secs) (S)	CS		Resurfacing	Completed	Jun. 2018	Oct. 2018	2.21	\$400,841	2.21	\$400,841

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CALHOUN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C07002*	Harrell Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.65	\$284,837	1.65	\$284,837
C76003*	Hermitage, Banks and Hampton Olay(sel Secs)(s) Addt'l Rte.-Sec.: Bradley CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.24	\$343,033	5.47	\$686,065
C76009*	East Camden, Harrell & Thornton Olay (S) Addt'l Rte.-Sec.: Ouachita CS	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	3.85	\$534,410	5.37	\$792,745
C76066*	Fordyce & Thornton Overlay & Surfacing (S) Addt'l Rte.-Sec.: Dallas CS	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	1.38	\$377,020	3.05	\$761,513
CA0701	Hwy. 167 Improvements (Hampton) (S) Addt'l Rte.-Sec.: Calhoun 167-4	167	3	Major Widening	Under Construction	Feb. 2020	Late 2022	1.77	\$12,474,345	1.77	\$12,474,345
CA0702	Hampton – Hwy. 274 (Widening) (S)	167	4	Major Widening	Completed	Jul. 2017	Apr. 2019	4.27	\$22,234,529	4.27	\$22,234,529
CA0703	Hwy. 274 – North (Widening) (S)	167	4	Major Widening	Completed	Feb. 2018	Jul. 2020	7.10	\$28,964,147	7.10	\$28,964,147
CA0704	Hwy. 79 – South (Widening) (S)	167	4	Major Widening	Sub. Completed	Apr. 2020	May. 2022	5.68	\$27,947,896	5.68	\$27,947,896
GF0744*	Little Lake (Beryl Anthony Wma) Boat Ramp (S)			Miscellaneous	Completed	Jul. 2016	Sep. 2016	-	\$4,840	-	\$4,840
R70051	Hwy. 278 – Hwy. 205 (S) Addt'l Rte.-Sec.: Ouachita 274-1	New		Major Widening	Programmed			2.62	\$10 - \$15 M	4.26	\$20 - \$30 M
R70075	Thornton Bypass Bridge Deck Overlay	167	4	Bridge Rehabilitation	Programmed			-	< \$1 M	-	< \$1 M
SA0649*	Hwy 160 - North (Leveling & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2018	Sep. 2018	6.30	\$233,659	6.30	\$233,659
SA0755*	Chambersville - Northeast (Surfacing) (S)	CR		Surfacing	Completed	Jun. 2012	Aug. 2012	1.36	\$105,633	1.36	\$105,633
SA0756*	Co. Rd. 38 Surfacing (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	1.50	\$102,080	1.50	\$102,080
SA0757*	Hwy. 274 - Southwest (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2013	Aug. 2013	1.33	\$119,875	1.33	\$119,875
SA0758*	Hwy. 160 - North (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.23	\$123,717	1.23	\$123,717
SA0759*	Jolly Creek (Drainage & Base) (S)	CR		Base & Drainage	Completed	Jul. 2013	Sep. 2013	0.19	\$58,380	0.19	\$58,380
SA0760*	Hwy. 167 - West (Surfacing) (S)	CR		Resurfacing	Completed	Apr. 2015	Jun. 2015	1.38	\$148,785	1.38	\$148,785
SA0761*	Hwy. 278 - South (Overlay) (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2015	Dec. 2015	1.09	\$197,812	1.09	\$197,812
SA0762*	Hwy. 274 - South (Overlay) (S)	CR		Resurfacing	Completed	Aug. 2016	Nov. 2016	2.03	\$298,139	2.03	\$298,139
SA0763*	Calhoun Co. Repair & Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Oct. 2017	1.08	\$258,230	1.08	\$258,230
SA0764*	Calhoun Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2018	Dec. 2018	2.25	\$328,805	2.25	\$328,805
SA0765*	Hwy.167 - West (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2019	Oct. 2019	1.30	\$196,931	1.30	\$196,931
SA0766*	Calhoun Co. Overlay No. 2 (S)	CR		Resurfacing	Completed	Jun. 2021	Nov. 2021	1.80	\$382,005	1.80	\$382,005
SA0767*	Hwy. 278 - North (Overlay) (S)	CR		Resurfacing	Under Construction	May. 2022	Late 2022	1.45	\$324,722	1.45	\$324,722
<b>Totals For All Projects In Calhoun County</b>								<b>139.17</b>	<b>\$164,860,255</b>		

\* Job not shown on county map.