


# Clark County

## District 7

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
7812 *	16th St. Improvements (Arkadelphia)	CS		Reconstruction	Programmed			0.40	\$1 - \$5 M	0.40	\$1 - \$5 M
001727*	Texas Line – I-40 P.E. Addt'l Rte.-Sec.: Various	30	14	PE Only	Programmed			-	-	-	-
012149	Caddo Valley – Hwy. 70 (Sel. Secs.) (Cable Median Barrier) (F) Addt'l Rte.-Sec.: Hot Spring 30-21; Saline 30-22	30	14	Safety Improvements	Completed	May. 2012	Mar. 2013	3.58	\$811,220	17.27	\$3,862,951
012166	Arkadelphia – Hwy. 283 (Pavement Friction Impvts.) (S) Addt'l Rte.-Sec.: Hot Spring 30-14	30	14	Safety Improvements	Completed	Jul. 2013	Oct. 2013	1.40	\$368,166	3.00	\$783,330
012170	Prescott – Gum Springs (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Nevada 30-13	30	14	Safety Improvements	Completed	Apr. 2013	Aug. 2013	10.77	\$1,780,919	14.94	\$2,470,467
012200	Prescott – Hwy. 53 (Pvmt. Friction Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Nevada 30-13	30	14	Safety Improvements	Completed	Jul. 2013	Sep. 2013	4.13	\$1,015,463	11.84	\$2,901,322
012275	Caddo Valley – Garland Co. Line (Passing Lanes) (S) Addt'l Rte.-Sec.: Hot Spring 7-8	7	7	Passing Lanes	Scheduled	Jan. 2021		1.20	\$1 - \$5 M	4.87	\$10 - \$15 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	7	6	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.30	\$132,418	6.10	\$2,692,508
012307	De Roche Creek Strs. & Apprs. (S) Addt'l Rte.-Sec.: Hot Spring 30-21	30	14	Structure & Approaches	Under Construction	Jun. 2019	Late 2020	0.09	\$6,326,150	0.18	\$12,652,300
012327	Antoine River Str. & Apprs. (S) Addt'l Rte.-Sec.: Pike 26-3	26	4	Structure & Approaches	Scheduled	Feb. 2022		-	\$1 - \$5 M	-	\$1 - \$5 M
012369	Caddo Valley – East (F) Addt'l Rte.-Sec.: Hot Spring 30-21	30	14	Resurfacing	Programmed			2.56	\$1 - \$5 M	8.00	\$1 - \$5 M
012376*	Districts 3 & 7 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	67	5	Bridge Rehabilitation	Scheduled	Feb. 2021		-	< \$1 M	-	\$5 - \$10 M
070240	Ouachita River Str. & Apprs. (Arkadelphia) (S)	51	2	Structure & Approaches	Completed	Dec. 2014	Jul. 2018	0.68	\$14,872,977	0.68	\$14,872,977
070256*	Gurdon Rest Areas Sewage Treatment Facilities Impvts. (S)	30	14	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
070265	Hwy. 51 – I-30 (S)	53	0	Resurfacing	Under Construction	Jun. 2018	Late 2020	5.54	\$5,430,455	5.54	\$5,430,455
070271	I-30 – Nevada Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clark 53-1	53	0	Resurfacing	Completed	Feb. 2018	Oct. 2018	13.29	\$3,267,032	13.29	\$3,267,032
070272	Hwy. 8 – Hwy. 51 (S)	53	0	Resurfacing	Sub. Completed	Jan. 2020	May. 2020	9.88	\$1,266,893	9.88	\$1,266,893
070317*	Co. Rd. 12 R.R. Signals (S. of Gurdon) (S)			RR Crossing	Completed	Sep. 2008	Jul. 2009	-	\$334,580	-	\$334,580
070328*	Mountain Bike Trail (Phase I) (S)	New		Roadside Appurtenances	Completed	Apr. 2010	Jul. 2014	-	\$85,270	-	\$85,270

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070338	Hwy. 51/12th Street Signal (Arkadelphia) (S) Addt'l Rte.-Sec.: Clark CS	51	1	Safety Improvements	Completed	Feb. 2011	Aug. 2011	-	\$200,605	-	\$200,605
070340	Nevada Co. Line – Gurdon (Sel. Secs.) (Overlay) (S)	67	4	Resurfacing	Completed	Apr. 2011	Jun. 2011	5.31	\$945,538	5.31	\$945,538
070344	Gurdon – Oak Grove Strs. & Apprs. (S)	67	5	Structure & Approaches	Completed	Dec. 2014	May. 2017	0.57	\$10,480,551	0.57	\$10,480,551
070346*	Hwy. 182 Drainage Impvts. (Gurdon) (S)	182	0	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
070357*	Arkadelphia Downtown Streetscaping (Phase III) (ATEP-11) (S)			Enhancement	Completed	Nov. 2012	Oct. 2015	-	\$368,146	-	\$368,146
070363	Hwy. 53 – Hwy. 51 (Rehab.) (S)	8	5	Rehabilitation	Completed	Jun. 2013	Oct. 2013	12.87	\$3,749,322	12.87	\$3,749,322
070364	Hwy. 26 – Hwy. 8 (Rehab.) (S) Addt'l Rte.-Sec.: Clark 51-1	26	4	Rehabilitation	Completed	Nov. 2016	Jun. 2018	4.85	\$7,649,324	4.85	\$7,649,324
070370*	Iron Mountain Trail (Ph. II) (Clark Co.) (S)			Enhancement	Completed		Feb. 2016	-	\$115,251	-	\$115,251
070395*	Hwy. 51 R.R. Signal (Beirne) (S)	51	0	RR Crossing	Completed	May. 2013	Jun. 2017	-	\$216,545	-	\$216,545
070403*	Iron Mountain Trail Phase III (Clark Co.) (S)			Enhancement	Under Construction	Feb. 2015		-	\$93,390	-	\$93,390
070426*	Arkadelphia Streetscape (Ph. 4) (TAP-15) (S)			Enhancement	Under Construction	Jul. 2020		-	\$349,039	-	\$349,039
070427*	Hwy. 7 Sidewalks (Caddo Valley) (TAP-15) (S)			Enhancement	Completed	Jun. 2018	Apr. 2019	-	\$301,925	-	\$301,925
070437*	W. South St. RR Signals & Surf. (Gurdon) (S)	CS		RR Crossing	Under Construction	Jan. 2018		-	\$584,592	-	\$584,592
070439	26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)	51	1	Major Widening	Scheduled	Jun. 2021		1.41	\$1 - \$5 M	1.41	\$1 - \$5 M
070442	Hwy. 67 – Hwy. 51 (Arkadelphia Bypass) (S)	New		New Location	Scheduled	2022		-	\$20 - \$30 M	-	\$20 - \$30 M
070443	Hwy. 67 East & West (Gum Springs) (S)	26	5	Resurfacing	Completed	May. 2017	Oct. 2017	2.91	\$427,451	2.91	\$427,451
070448	Hwy. 51 – Hot Spring Co. Line (S)	67	6	Resurfacing	Completed	Jan. 2017	Aug. 2017	6.83	\$1,856,807	6.83	\$1,856,807
070453	Hwy. 51 – Hwy. 7 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clark 67-5	51	2	Resurfacing	Sub. Completed	Feb. 2020	Jul. 2020	0.96	\$577,446	0.96	\$577,446
070455*	Clark Co. Iron Mt. Trail Extension (RTP-16) (S)			Roadside Appurtenances	Under Construction	Apr. 2018		-	\$148,479	-	\$148,479
070456	Hwy. 51 – South (S)	7	6	Resurfacing	Completed	May. 2017	Sep. 2017	2.58	\$370,201	2.58	\$370,201
070464*	Arkadelphia Sidewalks (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070505	Gurdon – Arkadelphia (S)	67	5	Resurfacing	Scheduled	2022		15.48	\$5 - \$10 M	15.48	\$5 - \$10 M
070509	Caddo River Str. & Apprs. (Caddo Valley) (S)	67	6	Structure & Approaches	Scheduled	May. 2022		-	\$5 - \$10 M	-	\$5 - \$10 M
070513	I-30 Str. & Apprs. (Hwy. 51) (S)	51	1	Structure & Approaches	Scheduled	Jun. 2021		0.33	\$1 - \$5 M	0.33	\$1 - \$5 M
070561	Gurdon Rest Area – Hwy. 26 (F)	30	14	Resurfacing	Programmed			12.28	\$5 - \$10 M	12.28	\$5 - \$10 M
070562	Hwy. 26 – Caddo Valley (S)	30	14	Reconstruction	Scheduled	Nov. 2020		8.11	\$5 - \$10 M	8.11	\$5 - \$10 M
070563	Hwy. 53 Strs. & Apprs. (Clark Co.) (S)	53	0	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0702	Hwy. 26 – Caddo River (S) Addt'l Rte.-Sec.: Clark 30-14	30	0	Resurfacing	Completed	Feb. 2014	Jul. 2014	8.14	\$4,841,047	8.14	\$4,841,047
BB1101	Hwy. 299 – Gurdon Rest Area (S) Addt'l Rte.-Sec.: Hempstead 30-12; Nevada 30-13	30	14	Resurfacing	Sub. Completed	Sep. 2018	Jan. 2020	3.26	\$6,450,157	19.72	\$39,017,513
C10001*	Arkadelphia Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	2.02	\$246,407	2.02	\$246,407
C10002*	Amity Gum Spgs&whelen Spgs Olay(sel Secs)(s)	CS		Resurfacing	Completed	Jan. 2017	Apr. 2017	4.91	\$679,490	4.91	\$679,490
C10003*	Gurdon Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Sep. 2017	1.42	\$255,789	1.42	\$255,789
C10004*	Arkadelphia Overlay No.2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2019	Jun. 2019	1.21	\$277,696	1.21	\$277,696
C76046*	Delight & Okolona Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Pike CS	CS		Resurfacing	Completed	May. 2018	Sep. 2018	1.91	\$323,102	3.14	\$531,173
C76053*	Caddo Valley & Friendship Overlay (Sel. Secs.) Addt'l Rte.-Sec.: Hot Spring CS	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.83	\$262,460	3.34	\$479,026
GF0747*	K Street (Felsenthal Wma) Overlay (S)			Roadside Appurtenances	Completed	Jun. 2015	Jun. 2015	-	\$99,000	-	\$99,000
GF0748*	Degray Lake Recirculation Pool Access Constr			Roadside Appurtenances	Completed	Nov. 2016	May. 2017	-	\$17,372	-	\$17,372
IAR703*	Industrial Access Road (Gum Springs)(s)	New		New Location	Completed		Dec. 2010	0.30	\$30,000	0.30	\$30,000
SA1055*	Clark Co Leveling & Reseal(sel Secs) (S)			Resurfacing	Completed	Jul. 2011	Sep. 2011	8.77	\$388,741	8.77	\$388,741
SA1056*	Hwy. 8-Co. Rd. 58 Reseal (S)	CR		Resurfacing	Completed	Jun. 2013	Jul. 2013	-	\$174,642	-	\$174,642
SA1057*	Clark County Overlay No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2013	Nov. 2013	3.50	\$402,020	3.50	\$402,020
SA1058*	Clark County Overlay No. 6 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	3.25	\$422,038	3.25	\$422,038
SA1060*	Clark Co Leveling & Reseal No. 2(SEL.SECS)(S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	5.73	\$507,422	5.73	\$507,422
SA1061*	Clark Co Leveling & Reseal No 3(SEL Secs) (S)			Resurfacing	Completed	Jun. 2018	Oct. 2018	-	\$400,063	-	\$400,063
SA1062*	Co. Rd. 3 Leveling & Reseal (S)	CR		Resurfacing	Completed	May. 2019	Oct. 2019	-	\$350,362	-	\$350,362
SA1063*	Co. Rds. 15 & 74 Leveling and Reseal (S)	CR		Resurfacing	Sub. Completed	Apr. 2020	Sep. 2020	-	\$365,059	-	\$365,059
<b>Totals For All Projects In Clark County</b>								<b>159.32</b>	<b>\$140,570,182</b>		

\* Job not shown on county map.