



SUMMARY OF CONSTRUCTION PROJECTS

CLAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	90	1	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.04	\$925,012	0.38	\$8,787,616
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		67.28	\$368,129	512.62	\$2,804,845
100512*	Walnut Ridge – Missouri State Line (Future I-57) P.E. Addt'l Rte.-Sec.: Lawrence 67-19; Randolph 67-19	67	20	PE Only	Programmed			17.00	\$10 - \$15 M	41.00	\$30 - \$40 M
100777	Rector – Marmaduke (Overlay) (S) Addt'l Rte.-Sec.: Greene 49-2	49	1	Resurfacing	Completed	May. 2012	Sep. 2012	1.99	\$365,936	6.32	\$1,180,438
100797	Corning – East (Overlay) (S)	62	20	Resurfacing	Completed	Jun. 2013	Sep. 2013	3.59	\$779,601	3.59	\$779,601
100802*	Piggott SRTS I (2012)			Miscellaneous	Completed	May. 2016	Jan. 2017	-	\$76,494	-	\$76,494
100803*	Corning SRTS I (2012)			Roadside Appurtenances	Completed	Oct. 2017	Mar. 2020	-	\$77,085	-	\$77,085
100813	Boydsville – East (Sel. Secs.) (Overlay) (S)	90	2	Resurfacing	Completed	Apr. 2014	Aug. 2014	3.20	\$795,666	3.20	\$795,666
100826*	Black Dr. RR Signals & Surf. (Corning) (S)			RR Crossing	Completed	Nov. 2015	Jul. 2017	-	\$178,219	-	\$178,219
100827*	CR 481 RR Signals & Surf. (N. of Rector) (S)			RR Crossing	Completed	Nov. 2015	Nov. 2021	-	\$187,480	-	\$187,480
100842	Little Cache River Ditch Str. & Apprs. (S)	141	6	Structure & Approaches	Completed	Jul. 2019	Apr. 2020	0.25	\$1,639,997	0.25	\$1,639,997
100843	Boydsville – East (Sel. Secs.) (Overlay) (S)	90	2	Resurfacing	Completed	Feb. 2016	Jun. 2016	2.12	\$709,212	2.12	\$709,212
100859*	E. 4th St. RR Signal Upgrade (Rector) (S)	CS		RR Crossing	Completed	Apr. 2016	Dec. 2021	-	\$291,940	-	\$291,940
100860*	Hwy. 62 RR Signal Upgrade (S. of St. Francis) (S)	CR		RR Crossing	Completed	Sep. 2016	Jan. 2020	-	\$320,827	-	\$320,827
100874	Cache River – Hwy. 62 (S) Addt'l Rte.-Sec.: Greene 135-5	135	6	Resurfacing	Completed	Jan. 2020	Jun. 2020	10.04	\$2,980,790	10.84	\$3,218,304
100916	Hwy. 90 – North (S)	139	4	Resurfacing	Completed	Jul. 2017	Oct. 2017	2.50	\$493,272	2.50	\$493,272
100918	Hwy. 49 – Missouri State Line (S)	62	21	Resurfacing	Completed	Feb. 2020	Oct. 2020	7.44	\$1,307,675	7.44	\$1,307,675
100923	Little Cache River – East (S)	62	20	Resurfacing	Completed	May. 2017	Sep. 2017	1.60	\$440,015	1.60	\$440,015
100933	Corning – West (S)	67	20	Resurfacing	Completed	Apr. 2017	Sep. 2017	1.90	\$594,183	1.90	\$594,183
100940	Hwy. 62 – Missouri State Line (Hwy. 139) (S)	139	5	Resurfacing	Completed	May. 2017	Oct. 2017	4.53	\$988,120	4.53	\$988,120
100941	Hwy. 62 Inters. Impvts. (Piggott) (S)	62	20	Safety Improvements	Under Construction	Sep. 2021	Late 2022	0.28	\$3,829,999	0.28	\$3,829,999
100960*	E. Court St. RR Signal Upgrade (Piggott) (S)			RR Crossing	Completed	Mar. 2018	Jul. 2020	-	\$255,286	-	\$255,286
100972	St. Francis River Bridge Rehab. (S)	90	1	Bridge Rehabilitation	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
100982	Reyno North & South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Randolph 67-19	67	20	Resurfacing	Completed	May. 2020	Dec. 2020	4.34	\$448,580	10.05	\$1,040,830
101002	Ditch No. 10 Str. & Apprs. (S)	141	6	Structure & Approaches	Under Construction	Sep. 2020	Late 2022	0.02	\$695,544	0.02	\$695,544
101004	Big Slough Ditch Branch Str. & Apprs. (S)	1	22	Structure & Approaches	Sub. Completed	Sep. 2020	Jun. 2022	0.15	\$597,287	0.15	\$597,287

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
101034	Pocahontas – Corning (Sel. Secs.) (S) Addt'l Rte.-Sec.: Randolph 67-19	67	20	Resurfacing	Sub. Completed	May. 2020	Aug. 2021	5.61	\$1,458,854	13.62	\$3,541,816
101063*	Co. Rd. 142 RR Signals (N. of Corning) (S)	CR		Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	328	2	Sealing	Completed		Jun. 2022	7.81	\$149,542	67.84	\$1,298,960
101067	Hwy. 139 – East (S)	62	20	Resurfacing	Scheduled	May. 2023		1.23	< \$1 M	1.23	< \$1 M
101068	Hwy. 328 – Missouri State Line (S)	67	20	Resurfacing	Scheduled	Apr. 2023		4.00	< \$1 M	4.00	< \$1 M
101082*	Connecting Piggott Ph. 2 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101120	Hwy. 141 Strs. & Apprs. (S)	141	5	Structure & Approaches	Scheduled	Feb. 2024		0.54	\$3 - \$5 M	0.54	\$3 - \$5 M
101121	Palatka Ditch Str. & Apprs. (S)	328	2	Structure & Approaches	Scheduled	Feb. 2024		0.10	\$1 - \$3 M	0.10	\$1 - \$3 M
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	62	21	Resurfacing	Completed		Jun. 2022	15.61	\$219,603	79.68	\$1,120,950
A00010	Hwys. 90 & 139 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clay 139-3	90	1	Resurfacing	Under Construction	Jan. 2022	Late 2022	8.89	\$1,703,907	8.89	\$1,703,907
A00026*	District 10 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	1	22	Resurfacing	Programmed			2.21	< \$1 M	12.47	\$1 - \$3 M
A00030*	District 10 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	67	20	Resurfacing	Programmed			11.62	< \$1 M	55.15	\$1 - \$3 M
BR1112*	White Walnut Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jun. 2013	Nov. 2014	0.31	\$1,223,885	0.31	\$1,223,885
C11001*	Corning, McGougal&pggtt St Impvts(sel Secs)(s)	CS		Resurfacing	Completed	Apr. 2014	Jul. 2014	4.59	\$663,924	4.59	\$663,924
C11002*	Peach Orchard Surfacing & Olay(sel. Secs.)(s)	CS		Resurfacing	Completed	Jun. 2014	Sep. 2014	1.10	\$215,977	1.10	\$215,977
C11003*	McDougal Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2018	May. 2018	0.77	\$209,290	0.77	\$209,290
C11004*	Nimmons Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2018	May. 2018	1.77	\$223,823	1.77	\$223,823
C11005*	Piggott Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Sep. 2018	1.61	\$244,510	1.61	\$244,510
C11006*	Greenway Overlay & Surf (Sel Secs) (S)	CS		Resurfacing	Completed	Jun. 2018	Sep. 2018	1.12	\$191,104	1.12	\$191,104
C11007*	Corning, Pollard, St. Francis & Success Ovl.	CS		Resurfacing	Completed	Apr. 2020	Sep. 2020	8.15	\$1,084,979	8.15	\$1,084,979
C11008*	Peach Orchard Surfacing (S)	CS		Resurfacing	Completed	Apr. 2021	Oct. 2021	1.08	\$257,996	1.08	\$257,996
C11009*	Datto Overlay & Surfacing (S)	CS		Resurfacing	Completed	Feb. 2021	May. 2021	1.82	\$269,752	1.82	\$269,752
C76038*	Biggers, Knobel & Rector Olay (Sel. Secs.)(s) Addt'l Rte.-Sec.: Randolph CS	CS		Resurfacing	Completed	May. 2016	Oct. 2016	3.94	\$330,763	5.20	\$692,430

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76051*	Marmaduke & Rector Overlay (S) Addt'l Rte.-Sec.: Greene CS	CS		Resurfacing	Completed	Jun. 2021	Nov. 2021	1.85	\$283,983	3.70	\$590,095
FA1107*	Piggott-West Drainage Strs. Replacements (S)	CR		Grading, Drainage & Base	Completed	Oct. 2015	Mar. 2016	0.05	\$364,116	0.05	\$364,116
SA1144*	Hwy. 135 Co. Rd. 338 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2012	Sep. 2012	3.80	\$486,210	3.80	\$486,210
SA1145*	Hwy. 328 North and East (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	4.45	\$405,385	4.45	\$405,385
SA1146*	Piggott City Limits-West Overlay (S)	CR		Resurfacing	Completed	Aug. 2016	Dec. 2016	2.34	\$338,657	2.34	\$338,657
SA1147*	Hwy. 67 East (Overlay) (S)	CR		Resurfacing	Completed	Jan. 2018	Apr. 2018	1.15	\$355,716	1.15	\$355,716
SA1148*	Clay Co. Level & Reseal (S)	CR		Resurfacing	Under Construction	Jan. 2022	<i>Late 2022</i>	4.85	\$287,684	4.85	\$287,684
Totals For All Projects In Clay County								199.81	\$36,216,009		

* Job not shown on county map.