



Fort Smith/Van Buren
 District 4
 Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001725*	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	11	PE Only	Completed		Aug. 2021	-	\$2,296,302	-	\$2,296,302
001852*	Oht Trails Maintenance (S) Addt'l Rte.-Sec.: Various			Enhancement	Completed	Jan. 2000	Mar. 2015	-	\$6,200	-	\$31,000
004825*	Crawford & Seb Co Contr Jt Rehab(sel Rts&secs Addt'l Rte.-Sec.: Crawford 64-2; Sebastian 540-1, 64-1	540	2	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012168	Okla. St. Line – Lamar (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Johnson 40-21	40	11	Safety Improvements	Completed	Jan. 2013	Sep. 2013	10.47	\$1,562,527	27.77	\$4,144,352
012215	Alma – Bella Vista Bypass (Signing) (S) Addt'l Rte.-Sec.: Benton 49-29; Washington 49-28	49	27	Safety Improvements	Completed	Oct. 2018	Jun. 2019	20.47	\$2,847,697	71.75	\$9,981,545
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	540	19	Safety Improvements	Completed	Feb. 2018	May. 2019	1.02	\$535,524	9.71	\$5,095,739
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	540	0	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.19	\$54,896	31.98	\$9,240,000
012372	Alma – Hwy. 164 (S) Addt'l Rte.-Sec.: Franklin 40-12; Johnson 40-21	40	11	Rehabilitation	Sub. Completed	Jun. 2020	Nov. 2021	7.54	\$11,282,651	29.57	\$44,247,742
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	64	2	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.04	\$425,826	1.80	\$19,162,121
012397*	I-40 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Franklin 40-12; Johnson 40-21; Pope 40-22	40	11	Safety Improvements	Scheduled	Sep. 2022		5.49	\$1 - \$3 M	20.96	\$3 - \$5 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	64	2	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$187,055	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	7.08	\$45,113	312.35	\$1,990,253
040086*	Alma Weigh Station Reconstruction (S)	40	11	Roadside Appurtenances	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
040128*	Lee Creek – Devil's Den	New		PE Only	Programmed			-	-	-	-
040178*	Okla. Line – I-40 (I-540) P.E. Addt'l Rte.-Sec.: Sebastian 540-1	540	2	PE Only	Programmed			-	-	-	-
040206	Lee Creek – East (S)	New		Reconstruction	Completed	Apr. 2015	Feb. 2017	3.56	\$4,541,668	3.56	\$4,541,668
040207	Devil's Den – West (S) Addt'l Rte.-Sec.: Washington 220-3	220	2	Reconstruction	Completed	Dec. 2015	Apr. 2018	1.91	\$4,663,589	3.87	\$9,449,260

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040217*	I-40 & I-540 Landscaping (Ft. Smith/Van Buren) (S) Addt'l Rte.-Sec.: Sebastian 40-11, 540-1	540	2	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040296*	Lee Creek Trail (S)	New		Enhancement	Completed	May. 2008	Aug. 2013	-	\$127,092	-	\$127,092
040298*	Alma Weigh Station (Scale) (S)	40	11	Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
040345*	Hwy. 59 – West (Rena Road) (Van Buren) (S)	CS		Major Widening Structure & Approaches	Completed	Oct. 2011	May. 2014	1.08	\$4,470,079	1.08	\$4,470,079
040373*	Hwy. 22 – I-40 (I-49) P.E.	New		PE Only	Completed		Jun. 2019	-	\$4,256,181	-	\$4,256,181
040456	Hwy. 162 Improvements (Alma) (S)	New		New Location	Completed	Oct. 2015	Jul. 2017	0.74	\$9,593,293	0.74	\$9,593,293
040464	Graphic Road – West (Wire Road) (Mulberry) (S)	CS		Reconstruction	Completed	Feb. 2014	Jul. 2015	0.94	\$1,098,239	0.94	\$1,098,239
040492*	I-40 – Fayetteville P.E. Addt'l Rte.-Sec.: Washington 49-28	49	27	PE Only	Programmed			-	-	-	-
040574*	Hwy. 59 RR Surf, (Van Buren) (S)	59	6	RR Crossing	Completed	Sep. 2011	May. 2013	-	\$75,066	-	\$75,066
040575*	Van Buren Intermodal Port Facility Access Impvts. (S)	CS		Study	Programmed			-	< \$1 M	-	< \$1 M
040622	Washington Co. Line – South Strs. & Apprs. (S)	59	5	Structure & Approaches	Under Construction	Jun. 2020	Jul. 2022	0.87	\$8,871,519	0.87	\$8,871,519
040623	Natural Dam – North Strs. & Apprs. (S)	59	5	Structure & Approaches	Completed	Aug. 2016	Apr. 2018	0.58	\$6,475,000	0.58	\$6,475,000
040631*	Mulberry SRTS I (2011)			Miscellaneous	Completed	Mar. 2014	Nov. 2014	-	\$101,310	-	\$101,310
040643	Chester – Hwy. 74 Slide Repair (S) Addt'l Rte.-Sec.: Washington 540-4	540	3	Base Stabilization	Completed	Sep. 2012	Apr. 2013	0.22	\$1,679,200	0.62	\$4,797,712
040652	N. Ham Town Rd. – East & West (Mulberry) (Overlay) (S)	64	2	Resurfacing	Completed	Jun. 2013	Aug. 2013	2.11	\$598,341	2.11	\$598,341
040669	Arkansas River – Flat Rock Creek (Overlay) (S)	64	2	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.50	\$1,107,308	2.50	\$1,107,308
040678*	Orrick Rd. RR Signal (Alma) (S)			RR Crossing	Completed	Oct. 2014	Apr. 2017	-	\$165,911	-	\$165,911
040684	Hwy. 71 & Hwy. 282 Signal (Crawford Co.) (S) Addt'l Rte.-Sec.: Crawford 282-1	71	15	Safety Improvements	Completed	Apr. 2018	Mar. 2019	-	\$284,732	-	\$284,732
040686	Hwy. 64 – North (Alma) (S) Addt'l Rte.-Sec.: Crawford 162-1	71	15	Resurfacing	Completed	May. 2017	Nov. 2017	1.59	\$1,015,648	1.59	\$1,015,648
040694*	Alma Virtual Weigh Station Installation (S)	64	2	Roadside Appurtenances	Completed	Mar. 2016	Feb. 2017	0.06	\$904,515	0.06	\$904,515
040695*	Alma Weigh Station WIM Upgrade (S)	40	11	Roadside Appurtenances	Programmed			-	-	-	-
040696*	I-40/Ridge Rd. Impvt. Study (Dyer) (S)	40	11	Study	Programmed			-	-	-	-
040704*	Fayetteville Ave. Streetscape (Alma) (TAP-15) (S)			Enhancement	Completed	Dec. 2018	Dec. 2020	-	\$2,938,318	-	\$2,938,318
040705*	Hwy. 71 Sidewalk (Mountainburg) (TAP-15) (S)			Enhancement	Completed	Nov. 2017	Jul. 2018	-	\$179,610	-	\$179,610
040706*	N. Main St. & Hwy. 64 Sidewalks (Mulberry) (TAP-15) (S)			Enhancement	Completed	Jul. 2017	Sep. 2019	-	\$292,578	-	\$292,578

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040707*	Rena Road Sidewalks (Van Buren) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Dec. 2019	-	\$254,598	-	\$254,598
040710*	Shibley Rd. RR Signals (E. of Van Buren) (S)	CR		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040711*	N. 3rd St. RR Signals (Van Buren) (S)			RR Crossing	Completed	Sep. 2017	Feb. 2022	-	\$411,912	-	\$411,912
040712	Hwy. 59 Emergency Slope Failure Repair (Crawford Co.) (S)	59	5	Base Stabilization	Completed	Mar. 2016	Aug. 2016	0.11	\$886,025	0.11	\$886,025
040714	I-40/Hwy. 59 Interchange Impvts. (Van Buren) (S)	40	11	Safety Improvements	Scheduled	Jan. 2023		-	\$10 - \$15 M	-	\$10 - \$15 M
040718*	I-540 & Hwy. 22 Impvt. Study (Fort Smith & Van Buren) (S) Addt'l Rte.-Sec.: Sebastian 540-1/2	22	1	Study	Programmed			2.07	-	10.22	-
040721	Fayetteville Ave. – Hwy. 162 (Alma) (S)	64	2C	Enhancement Structure & Approaches	Scheduled	Apr. 2023		0.27	\$3 - \$5 M	0.27	\$3 - \$5 M
040728	Hwy. 64 – Hwy. 71 (S)	282	1	Resurfacing	Completed	May. 2017	Sep. 2017	10.06	\$1,674,097	10.06	\$1,674,097
040731	Hwy. 162 – Hwy. 64 (S)	64	2C	Resurfacing	Completed	Apr. 2017	Jul. 2017	1.08	\$372,908	1.08	\$372,908
040735*	Alma Sidewalks (TAP-16) (S)			Enhancement	Completed	Aug. 2020	Jun. 2021	2.18	\$774,811	2.18	\$774,811
040736*	Dyer Sidewalks (TAP-16) (S)			Enhancement	Completed	May. 2019	Dec. 2021	-	\$58,607	-	\$58,607
040737*	Van Buren Pointer Trail Sidewalks (TAP-16) (S)			Enhancement	Completed	Jan. 2019	Feb. 2020	1.00	\$191,250	1.00	\$191,250
040748*	Hwy. 22 – I-40 (Arkansas River) P.E. Addt'l Rte.-Sec.: Sebastian New	New		PE Only	Programmed			11.72	-	13.56	-
040750	Hwy. 59 Slide Repair (Washington & Crawford Cos.) (S) Addt'l Rte.-Sec.: Washington 59-4	59	5	Base Stabilization	Completed	Oct. 2017	Aug. 2019	0.03	\$111,058	1.17	\$4,331,265
040756*	Alma Little Frog Bayou Walking Trail (RTP-17) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040779	Elmo Creek Str. & Apprs. (S)	220	2	Structure & Approaches	Scheduled	Nov. 2022		0.24	\$1 - \$3 M	0.24	\$1 - \$3 M
040788	Hwy. 64 Strs. & Apprs. (Mulberry) (S)	64	2	Structure & Approaches	Scheduled	Feb. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
040805	Hwys. 220 & 265 Flood Repairs (S) Addt'l Rte.-Sec.: Washington 220-3, 265-1	220	2	Base Stabilization Miscellaneous	Sub. Completed	Jun. 2020	Nov. 2021	5.32	\$2,537,019	7.13	\$3,400,177
040807*	Van Buren Downtown Streetscape (TAP-19) (S)	59	5	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040810*	Lake Alma Trails Ph. 1 (Alma) (RTP-19) (S)			Enhancement	Under Construction	Oct. 2021		-	\$330,525	-	\$330,525
040819	Hwys. 64, 96 & 252 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Sebastian 96-3, 252-4	64	2	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.02	\$193,409	0.83	\$8,026,445
040821	Hwy. 71 Slide Repairs (Crawford Co.) (S)	71	15	Base Stabilization	Completed	Jun. 2020	Dec. 2020	0.58	\$3,409,942	0.58	\$3,409,942
040822*	District 4 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	220	1	Sealing	Completed		Jun. 2022	4.00	\$116,414	48.95	\$1,424,633

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040824*	Mulberry Church Ave. Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040825*	Van Buren Northridge Dr. Sidewalk Impvts. (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040826	Hwy. 22 – I-40 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Sebastian 540-1	540	2	Resurfacing	Scheduled	Feb. 2023		2.87	\$3 - \$5 M	7.39	\$10 - \$15 M
040827	Cedarville – Van Buren (Sel. Secs.) (S)	59	5	Resurfacing	Scheduled	Apr. 2023		12.45	\$3 - \$5 M	12.45	\$3 - \$5 M
040845	I-40 – Hwy. 282 Spur (F)	49	27	Reconstruction	Programmed			10.21	\$3 - \$5 M	10.21	\$3 - \$5 M
040853	Hwy. 162 Slide Repair (Crawford Co.) (S)	162	1	Base Stabilization	Completed	May. 2021	Jul. 2021	0.05	\$714,081	0.05	\$714,081
040872	Pointer Trl. – McKibben St. (Van Buren) (Widening) (S)	59	5	Major Widening	Scheduled	Nov. 2025		1.20	\$5 - \$10 M	1.20	\$5 - \$10 M
040884	I-40 – Hwy. 282 (S)	71	15	Resurfacing	Scheduled	2024		4.12	\$1 - \$3 M	4.12	\$1 - \$3 M
040885	Hwy. 59 Realignment (Crawford Co.) (S)	59	5	New Location	Programmed			0.21	\$1 - \$3 M	0.21	\$1 - \$3 M
040895*	I-49 & I-540 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Crawford 540-2; Washington 49-28	49	27	Safety Improvements	Scheduled	Apr. 2023		12.88	\$1 - \$3 M	23.49	\$5 - \$10 M
040897	Hwy. 59 Slide Repair (Crawford Co.) (S)	59	5	Base Stabilization	Sub. Completed	Mar. 2022	Apr. 2022	-	\$847,773	-	\$847,773
040901	Hwy. 22 – Gun Club Rd. (S) Addt'l Rte.-Sec.: Sebastian New	New		New Location	Scheduled	Sep. 2024		1.31	\$100 - \$125 M	3.10	\$250 - \$300 M
040902	Gun Club Rd. – Clear Creek Rd. (S)	New		New Location	Programmed			6.31	\$100 - \$125 M	6.31	\$100 - \$125 M
040903	Clear Creek Rd. – I-40 (S)	New		New Location	Programmed			4.40	\$75 - \$100 M	4.40	\$75 - \$100 M
040904	I-40/I-49 Interchange Impvts. (S) Addt'l Rte.-Sec.: Crawford 49-0	40	11	Safety Improvements	Scheduled	2025		-	\$200 - \$250 M	-	\$200 - \$250 M
A40003	I-40 – Mt. Vista Blvd. (Van Buren) (S)	59	5	Resurfacing	Completed	May. 2020	Aug. 2020	1.13	\$823,008	1.13	\$823,008
A40004	Hwy. 64 – Hwy. 22 (S) Addt'l Rte.-Sec.: Sebastian 59-7	59	6	Resurfacing	Sub. Completed	Apr. 2020	Dec. 2020	6.89	\$3,752,259	8.63	\$4,693,027
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	60	8	Resurfacing	Completed		Jun. 2022	1.31	\$25,785	64.70	\$1,273,514
A40009	Frog Bayou Str. & Apprs. (S)	282	2	Structure & Approaches	Scheduled	Nov. 2023		-	< \$1 M	-	< \$1 M
A40011	I-540 – Hwy. 162 (S)	64	2	Resurfacing	Under Construction	Apr. 2022	Jul. 2022	5.80	\$5,244,444	5.80	\$5,244,444
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	220	1	Resurfacing	Programmed			3.97	< \$1 M	38.66	\$1 - \$3 M
BB0401	Oklahoma State Line – East (I-40 & I-540) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 540-2, CS, 60-8; Sebastian 540-1	40	11	Bridge Rehabilitation Resurfacing	Completed	Oct. 2018	Aug. 2020	17.00	\$41,523,808	20.83	\$53,245,517

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0403	Dyer – Cravens Creek (S) Addt'l Rte.-Sec.: Franklin 40-12	40	11	Resurfacing	Completed	Feb. 2013	Aug. 2013	7.43	\$4,926,363	13.86	\$9,122,895
BB0407	Hwy. 22 – I-40 (F) Addt'l Rte.-Sec.: Sebastian 540-1	540	2	Reconstruction	Completed	Nov. 2012	May. 2014	2.87	\$28,411,451	7.46	\$78,914,029
BB0409	I-49 Pavement Rehabilitation (Sel. Secs.) (S) Addt'l Rte.-Sec.: Washington 49-28	49	27	Rehabilitation	Completed	Oct. 2015	Jun. 2018	7.70	\$5,985,638	28.39	\$22,169,030
C17002*	Van Buren 28th St. Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Aug. 2015	0.65	\$252,082	0.65	\$252,082
C17003*	Cedarville Mill Pond Rd. (Reconstruction) (S)	CS		Reconstruction	Completed	Jul. 2015	Apr. 2016	0.35	\$314,588	0.35	\$314,588
C17004*	Dyer Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Sep. 2015	1.04	\$279,502	1.04	\$279,502
C17005*	Chester Overlay & Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Sep. 2015	0.90	\$189,809	0.90	\$189,809
C17006*	Alma & Kibler Overly (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	3.47	\$522,640	3.47	\$522,640
C17008*	Dyer, Mulberry & Rudy Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Sep. 2018	4.07	\$730,346	4.07	\$730,346
C17009*	Alma Rudy Rd. Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Nov. 2021	1.71	\$469,359	1.71	\$469,359
C76034*	Mountainburg & Winslow Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Jun. 2016	Sep. 2016	1.92	\$237,376	3.89	\$484,441
SA1766*	Crawford County Overlay No 4 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	5.10	\$646,209	5.10	\$646,209
SA1767*	Zion Rd. - North Overlay (S)	CR		Resurfacing	Completed	Jun. 2013	Jul. 2013	1.70	\$289,878	1.70	\$289,878
SA1768*	Crawford County Overlay No. 5 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Sep. 2014	Nov. 2014	-	\$274,957	-	\$274,957
SA1769*	Co. Rd. 63 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	2.30	\$370,418	2.30	\$370,418
SA1770*	Hwy 162 - North (Sunnyside Rd.) (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2016	Nov. 2016	1.95	\$329,677	1.95	\$329,677
SA1771*	Hwy. 60 - North (Overlay) (S)	CR		Resurfacing	Completed	May. 2018	Aug. 2018	2.90	\$570,297	2.90	\$570,297
SA1772*	Hwy. 59 - Pine Hollow Rd. (Overlay) (S)	CR		Resurfacing	Sub. Completed	Jan. 2022	Apr. 2022	1.62	\$413,827	1.62	\$413,827
Totals For All Projects In Crawford County								208.04	\$573,426,002		

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
004825*	Crawford & Seb Co Contr Jt Rehab(sel Rts&secs Addt'l Rte.-Sec.: Crawford 540-2, 64-2; Sebastian 64-1	540	1	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	22	1	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.18	\$658,710	1.68	\$6,147,965
012352*	Hwys. 71 & 79 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Ouachita 79-4; Sebastian 71-14	71	13	Bridge Rehabilitation	Completed	Feb. 2020	Oct. 2020	0.08	\$1,383,120	0.17	\$2,939,128
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.80	\$231,145	31.98	\$9,240,000
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	540	1	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	1.31	\$13,945,767	1.80	\$19,162,121
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	64	1	Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$344,575	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	19.30	\$122,977	312.35	\$1,990,253
040178*	Okla. Line – I-40 (I-540) P.E. Addt'l Rte.-Sec.: Crawford 540-2	540	1	PE Only	Programmed			-	-	-	-
040217*	I-40 & I-540 Landscaping (Ft. Smith/Van Buren) (S) Addt'l Rte.-Sec.: Crawford 540-2; Sebastian 540-1	40	11	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040238	Hwy. 255 – Phoenix Ave. (Widening) (Ft. Smith) (S)	45	2	Major Widening	Completed	Jan. 2011	Oct. 2012	1.09	\$14,144,120	1.09	\$14,144,120
040279	Oklahoma State Line – Hwy. 22 (Signing) (S)	540	1	Safety Improvements	Completed	Sep. 2013	Jun. 2014	-	\$849,608	-	\$849,608
040376	Hwy. 71 – Hwy. 22 (Base & Surf.) (S)	New		Base & Surfacing	Completed	Oct. 2012	Jul. 2015	5.50	\$22,649,692	5.50	\$22,649,692
040478	Hwy. 71 Interchange (Gr. & Strs.) (F)	New		Grading & Structures	Completed	May. 2012	May. 2014	0.64	\$20,036,854	0.64	\$20,036,854
040479	Massard Rd. – Roberts Blvd. (Strs.) (F)	New		New Location	Completed	Sep. 2010	Mar. 2013	0.27	\$15,310,849	0.27	\$15,310,849
040497*	District 4 Headquarters P.E.			PE Only	Completed	Dec. 2013	Dec. 2013	-	\$0	-	\$0
040509*	Sebastian County Recreational Trail (S)			Enhancement	Completed	Oct. 2009	Jul. 2014	-	\$210,836	-	\$210,836
040544*	Hwy. 45 R.R. Signals & Surface Upgrade (Ft. Smith) (S)			RR Crossing	Completed	Jan. 2011	Apr. 2013	-	\$305,387	-	\$305,387
040545*	9th St. – 13th St. (Garrison Ave.) (Ft. Smith) (S)	64	0	Enhancement	Completed	Sep. 2011	Dec. 2012	0.25	\$1,981,790	0.25	\$1,981,790
040554*	D4 Headquarters-Remaining Buildings/Drives/Parking (Ft. Smith) (S)	71	14	Buildings	Completed	Dec. 2011	Jun. 2013	-	\$7,720,641	-	\$7,720,641
040559*	Old Railroad Trail (Ft. Smith) (S)			Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$24,200	-	\$24,200

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040560*	Greenwood Fitness Trail (Ph. III) (S)			Enhancement	Completed	Jul. 2010	Jul. 2014	-	\$26,109	-	\$26,109
040602*	Ft. Smith Towson Ave. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Sep. 2013	Aug. 2021	-	\$651,325	-	\$651,325
040617*	Bell Park Trail (Greenwood) (S)			Enhancement	Completed	Jun. 2012	Dec. 2014	-	\$47,077	-	\$47,077
040632*	Hartford SRTS I (2011)			Miscellaneous	Completed	Oct. 2013	Dec. 2014	-	\$88,561	-	\$88,561
040633*	Barling SRTS I (2011)			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
040645	Hwys. 71 & 271 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Sebastian 271-1	71	14	Safety Improvements	Completed	Jan. 2013	May. 2013	5.10	\$996,965	5.10	\$996,965
040653*	Newlon Rd. R.R. Signal (Ft. Smith) (S)			RR Crossing	Completed	Nov. 2013	May. 2018	-	\$535,583	-	\$535,583
040655*	Ben Geren Park Trail Phase II (Sebastian Co.) (S)			Enhancement	Completed	Sep. 2013	Nov. 2016	-	\$63,720	-	\$63,720
040668	Hwy. 22Y – I-540 (Ft. Smith) (Overlay) (S)	22	1	Resurfacing	Completed	Apr. 2014	Jul. 2014	3.38	\$1,219,454	3.38	\$1,219,454
040672	Ark. River Bridge Support Assembly Repair (Hwy. 64) (Fort Smith) (S)	64	1	Bridge Rehabilitation	Completed	Apr. 2015	Jun. 2016	-	\$2,738,653	-	\$2,738,653
040679*	Phoenix St. RR Signal (Ft. Smith) (S)	CR		RR Crossing	Completed	Aug. 2014	Jul. 2017	-	\$382,408	-	\$382,408
040681*	Sebastian Co. Torraine Lake Trail Enhancement (RTP-16) (S)			Enhancement	Completed	Oct. 2018	Oct. 2019	-	\$268,044	-	\$268,044
040692	Hwy. 10 – Flat Rock Creek (Overlay) (S)	96	2	Resurfacing	Completed	Mar. 2016	Aug. 2016	7.97	\$2,163,837	7.97	\$2,163,837
040699*	Lake Greenwood Trail S. Loop Ext. (Greenwood) (RTP-15) (S)			Enhancement	Completed	Aug. 2018	Jul. 2019	-	\$194,609	-	\$194,609
040700*	Constitution Park Trail (Mansfield) (RTP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$33,914	-	\$33,914
040713	Hwy. 71 – Hwy. 255 (Ft. Smith) (S)	45	2	Major Widening	Scheduled	Sep. 2023		2.83	\$20 - \$30 M	2.83	\$20 - \$30 M
040716	Massard Creek – Hwy. 22 (Widening & Reloc.) (Hwy. 255) (S) Addt'l Rte.-Sec.: Sebastian 255-3, CS	253	1	Major Widening Resurfacing	Under Construction	May. 2020	Late 2023	6.64	\$19,324,982	6.64	\$19,324,982
040718*	I-540 & Hwy. 22 Impvt. Study (Fort Smith & Van Buren) (S) Addt'l Rte.-Sec.: Crawford 22-1; Sebastian 540-2	540	1	Study	Programmed			8.15	-	10.22	-
040719*	N. H St. RR Signals (Fort Smith) (S)			RR Crossing	Completed	Sep. 2018	Jan. 2022	-	\$1,513,700	-	\$1,513,700
040723	Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)	71	14B	Resurfacing	Scheduled	Apr. 2024		3.80	\$10 - \$15 M	3.80	\$10 - \$15 M
040724	Hwy. 71B – I-540 (S)	271	1	Resurfacing	Completed	Apr. 2017	Jun. 2017	2.50	\$1,466,973	2.50	\$1,466,973
040730	Hwy. 10 – Hwy. 45 (S)	253	3	Resurfacing	Completed	May. 2017	Sep. 2017	8.82	\$1,437,571	8.82	\$1,437,571
040739*	Fort Smith Chaffee Crossing Trail (Segment 1) (TAP-16) (S)			Enhancement	Completed	Dec. 2018	Oct. 2021	-	\$625,000	-	\$625,000
040747*	I-540 Arkansas River Bridge Painting (S)	540	1	Miscellaneous	Completed	Jan. 2017	Mar. 2018	-	\$3,358,661	-	\$3,358,661
040748*	Hwy. 22 – I-40 (Arkansas River) P.E. Addt'l Rte.-Sec.: Crawford New	New		PE Only	Programmed			1.84	-	13.56	-

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040762*	Greenwood Bypass P.E. Addt'l Rte.-Sec.: Sebastian New	10	0	PE Only	Programmed			2.76	\$20 - \$30 M	2.76	\$20 - \$30 M
040764*	Greenwood Hwy. 10S Sidewalks (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040765	Scott Co. Line – Hwy. 10 (S)	71	13	Resurfacing	Sub. Completed	Feb. 2021	Dec. 2021	10.50	\$5,265,735	10.50	\$5,265,735
040771	Hwy. 10 – Mill Creek (S)	71	14	Resurfacing	Completed	Jan. 2021	Jul. 2021	10.55	\$9,577,742	10.55	\$9,577,742
040772	I-540 – East (S)	22	1	Resurfacing	Completed	Jan. 2021	Oct. 2021	13.30	\$8,698,833	13.30	\$8,698,833
040781	Prairie Creek Str. & Apprs. (Hwy. 71) (S)	71	13	Structure & Approaches	Scheduled	May. 2023		0.61	\$3 - \$5 M	0.61	\$3 - \$5 M
040792	Hwy. 45 Strs. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	Feb. 2023		0.89	\$5 - \$10 M	0.89	\$5 - \$10 M
040793	Ditch at L.M. 18.699 Str. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	May. 2023		0.43	\$1 - \$3 M	0.43	\$1 - \$3 M
040794	Hwy. 45 – Hwy. 64 (Sel. Secs.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3/4	71	14B	Resurfacing	Sub. Completed	Apr. 2021	Dec. 2021	5.98	\$3,757,584	5.98	\$3,757,584
040808*	ACHE Wellness Lake Trail (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040819	Hwys. 64, 96 & 252 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Crawford 64-2; Sebastian 252-4	96	3	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.81	\$7,833,036	0.83	\$8,026,445
040823	Hwy. 10S/Hwy. 71 Signal (Greenwood) (S) Addt'l Rte.-Sec.: Sebastian 71-14	10	0S	Safety Improvements	Under Construction	Nov. 2021	Mid 2024	-	\$356,868	-	\$356,868
040826	Hwy. 22 – I-40 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Resurfacing	Scheduled	Feb. 2023		4.52	\$5 - \$10 M	7.39	\$10 - \$15 M
040836	Hwys. 96 & 255 Impvts. (Sebastian Co.) (S) Addt'l Rte.-Sec.: Sebastian 255-1/2	96	3	Resurfacing	Programmed			7.74	\$1 - \$3 M	7.74	\$1 - \$3 M
040837	Bloomer – Franklin Co. Line (S)	22	1	Resurfacing	Scheduled	Jan. 2023		4.13	\$1 - \$3 M	4.13	\$1 - \$3 M
040838	I-540 – Hwy. 45 (S) Addt'l Rte.-Sec.: Sebastian 271-1	253	2	Resurfacing	Scheduled	2023		2.21	\$1 - \$3 M	2.21	\$1 - \$3 M
040839	Hwy. 96 Impvts. (Sel. Secs.) (S)	96	3	Resurfacing	Scheduled	2024		3.77	\$1 - \$3 M	3.77	\$1 - \$3 M
040851*	Fort Smith Downtown Traffic and Truck Study (S)			Study	Programmed			-	-	-	-
040856*	Greenwood Hwy. 10S Sidewalks Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040861	Hwy. 10 – Hwy. 96 (Greenwood Bypass) (S) Addt'l Rte.-Sec.: Sebastian 10-1, 96-2, New	10	0	New Location Resurfacing	Scheduled	Nov. 2023		2.35	\$20 - \$30 M	2.35	\$20 - \$30 M
040862	Hwy. 71 – Coker St. (Widening) (Greenwood) (S)	10	0	Major Widening	Programmed			1.80	\$5 - \$10 M	1.80	\$5 - \$10 M
040865	Hwy. 22/74th St. Inters. Impvts. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	May. 2024		-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040869	Cherokee & Kings Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Scott 378-1	96	1	Structure & Approaches	Scheduled	May. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040870*	Sebastian Co. Ben Geren Trail Impvts. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040873*	Hwy. 255/Clayton Expwy. RR Signals Upgrade (Fort Smith) (S)	255	5X	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040874	Hwy. 96 – Bloomer (S)	22	1	Major Widening	Programmed			3.13	\$10 - \$15 M	3.13	\$10 - \$15 M
040878*	Jenny Lind Rd. Railroad Signals & Surf. (Fort Smith) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040879	Hwy. 10 – Hwy. 22 (S)	96	2	Resurfacing	Scheduled	2024		8.34	\$1 - \$3 M	8.34	\$1 - \$3 M
040886*	Greenwood Sidewalk Ext. (TAP) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040888	Waldron St. – 70th St. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	Jul. 2025		1.13	\$15 - \$20 M	1.13	\$15 - \$20 M
040889	I-540/Hwy. 255 Intchn. Impvts. (Zero St.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3	540	1	Safety Improvements	Scheduled	Jun. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040890*	Hwy. 255/Wheeler Ave. RR Signals Upgrade (Fort Smith) (S)	255	4	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040898	Hwy. 64 Arkansas River Bridge Deck Rehab. (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
040899	Hwy. 64 Arkansas River Bridge Painting (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040900*	I-49/Hwy. 22 Intchn. Clearing & Grubbing (S) Addt'l Rte.-Sec.: Sebastian 22-1	New		Clearing & Grubbing	Scheduled	Sep. 2022		-	< \$1 M	-	< \$1 M
040901	Hwy. 22 – Gun Club Rd. (S) Addt'l Rte.-Sec.: Crawford New	New		New Location	Scheduled	Sep. 2024		1.79	\$125 - \$150 M	3.10	\$250 - \$300 M
040910	Hwy. 255 Flood Repair (Sebastian Co.) (S)	255	5	Base Stabilization	Programmed			-	< \$1 M	-	< \$1 M
A40004	Hwy. 64 – Hwy. 22 (S) Addt'l Rte.-Sec.: Crawford 59-6	59	7	Resurfacing	Sub. Completed	Apr. 2020	Dec. 2020	1.74	\$940,768	8.63	\$4,693,027
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Completed		Jun. 2022	9.37	\$184,433	64.70	\$1,273,514
A40010	Hwy. 64 – Hwy. 64 (Riverfront Dr.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-5X	255	5	Resurfacing	Under Construction	May. 2022	Late 2022	6.66	\$3,906,123	6.66	\$3,906,123
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Programmed			6.17	< \$1 M	38.66	\$1 - \$3 M
A40018	Hwy. 71 – Hwy. 10 (Greenwood) (S)	10	0S	Resurfacing	Under Construction	Jun. 2022	Late 2022	2.85	\$1,785,847	2.85	\$1,785,847
BB0401	Oklahoma State Line – East (I-40 & I-540) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 40-11, 540-2, CS, 60-8	540	1	Bridge Rehabilitation Resurfacing	Completed	Oct. 2018	Aug. 2020	3.83	\$11,721,709	20.83	\$53,245,517

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0405	Oklahoma State Line – Hwy. 71 (S) Addt'l Rte.-Sec.: Sebastian 271-1	540	1	Rehabilitation	Completed	Jan. 2015	Jun. 2015	2.64	\$1,630,095	2.64	\$1,630,095
BB0407	Hwy. 22 – I-40 (F) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Reconstruction	Completed	Nov. 2012	May. 2014	4.59	\$50,502,578	7.46	\$78,914,029
BR6506*	Branch of Prairie Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jul. 2012	Apr. 2013	0.12	\$396,358	0.12	\$396,358
BR6508*	Cedar Creek Str. & Apprs. (S)	CR		Structure & Approaches	Under Construction	Feb. 2020	Jul. 2022	0.13	\$471,366	0.13	\$471,366
C65001*	Hartford Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.10	\$232,644	1.10	\$232,644
C65002*	Bonanza Street Improvements (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	0.80	\$245,545	0.80	\$245,545
C65003*	Greenwood Main St. Overlay (S)	CS		Resurfacing	Completed	Jul. 2014	Oct. 2014	1.55	\$447,266	1.55	\$447,266
C65004*	Lavaca Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2016	May. 2016	1.22	\$250,483	1.22	\$250,483
C65005*	Mansfield Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Oct. 2015	1.20	\$273,222	1.20	\$273,222
C65006*	Barling, Hackett&huntington Olay(sel Secs)(s)	CS		Resurfacing	Completed	May. 2016	Sep. 2016	4.60	\$694,325	4.60	\$694,325
C65007*	Central City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2017	Apr. 2017	1.99	\$263,421	1.99	\$263,421
C65009*	Fort Smith Custr Blvd Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.33	\$394,986	1.33	\$394,986
C65010*	Greenwood Denver St. Overlay (Sel Secs.) (S)	CS		Resurfacing	Completed	Jan. 2019	Aug. 2019	1.52	\$375,714	1.52	\$375,714
C65011*	Barling & Hackett Overlay (S)	CS		Resurfacing	Programmed			2.88	\$1 - \$3 M	2.88	\$1 - \$3 M
C65012*	Hartford & Midland Overlay & Surf (S)	CS		Resurfacing	Completed	May. 2020	Sep. 2020	3.52	\$755,219	3.52	\$755,219
C65013*	Barling Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.40	\$672,681	1.40	\$672,681
C65014*	Hackett Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.06	\$320,980	1.06	\$320,980
C76055*	Booneville & Mansfield Overlay (Sel.secs.)(s) Addt'l Rte.-Sec.: Logan CS; Scott CS	CS		Resurfacing	Completed	Jul. 2019	Apr. 2020	0.52	\$93,277	2.83	\$499,824
GF0461*	Greenwood City Lake Pkg Lot & Ramp Reconstruc			Miscellaneous	Completed	Apr. 2017	Jul. 2017	-	\$10,000	-	\$10,000
SA6544*	Hwy 45-Mansfield City Limits (Overlay) (S)	CR		Resurfacing	Completed	May. 2012	Jul. 2012	5.60	\$849,254	5.60	\$849,254
SA6545*	Hwy. 96-Hwy. 252 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	1.85	\$335,788	1.85	\$335,788
SA6546*	Sebastian County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2015	Nov. 2015	4.37	\$560,286	4.37	\$560,286
SA6547*	Sebastian Co. Surfacing No. 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	6.49	\$387,736	6.49	\$387,736
SA6548*	Hwy. 71 - Scott County Line (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	6.16	\$426,801	6.16	\$426,801
SA6549*	Sebastian Co. Overlay No. 2 (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	4.30	\$839,029	4.30	\$839,029
Totals For All Projects In Sebastian County								224.28	\$521,144,181		

* Job not shown on county map.