



Status of Improvements	
<span style="color: green;">—</span>	Programmed
<span style="color: red;">—</span>	Scheduled
<span style="color: blue;">—</span>	Under Construction
<span style="color: black;">—</span>	Completed
●	Bridge
◆	Interchange
⊕	Intersection Improvement
⊙	Slide Repair
—	Roadway
■	New Location

# Desha County

Districts 1 & 2  
Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$609,624	-	\$5,195,000
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	18.90	\$125,455	443.88	\$2,946,406
020315*	Great River Bridge P.E. (Phase II) (F)	New		PE Only	Completed			-	\$10,682,965	-	\$10,682,965
020316*	I-69 P.E. (Hwy. 65 – Miss. Rt. 1)	New		PE Only	Completed			-	\$7,134,860	-	\$7,134,860
020515*	McGehee SRTS I (2010)			Miscellaneous	Completed	Jul. 2011	Feb. 2014	-	\$91,052	-	\$91,052
020530*	Dumas Choctaw St. Streetscaping (ATEP-11) (S)			Enhancement	Completed	May. 2013	Nov. 2013	-	\$153,787	-	\$153,787
020542	Hwy. 212 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lincoln 212-5	212	6	Structure & Approaches	Completed	Nov. 2014	Sep. 2016	0.20	\$1,508,731	0.44	\$3,319,208
020554*	W. Bowles St. R.R. Signal (Dumas) (S)	CS		RR Crossing	Completed	Apr. 2013	Nov. 2013	-	\$173,282	-	\$173,282
020558	Hwy. 65 – Canal No. 43 (Sel. Secs.) (Overlay) (S)	165	4	Resurfacing	Completed	Jun. 2013	Nov. 2013	4.44	\$1,133,413	4.44	\$1,133,413
020568	Hwy. 138 – Watson (Overlay) (S)	1	1	Resurfacing	Completed	Apr. 2014	Sep. 2014	5.48	\$1,036,971	5.48	\$1,036,971
020572	Hwy. 65 – East (S) Addt'l Rte.-Sec.: Desha 169-1	4	17	Resurfacing	Completed	Apr. 2015	Jul. 2015	4.70	\$1,384,241	4.70	\$1,384,241
020573	Ditch No. 43 – Arkansas City (S) Addt'l Rte.-Sec.: Desha 4-17S	4	17	Reconstruction	Completed	Apr. 2017	Feb. 2019	5.09	\$12,883,465	5.09	\$12,883,465
020574*	Rohwer – Arkansas City (Delta Heritage Trail) (S)			Enhancement	Programmed			-	-	-	-
020580	Ditch No. 43 – West (S)	4	17	Reconstruction	Completed	Jun. 2016	Apr. 2017	3.01	\$7,448,670	3.01	\$7,448,670
020590	UPRR Str. & Apprs. (McGehee) (S)	278	16	Structure & Approaches	Under Construction	Nov. 2021	Late 2023	0.52	\$14,688,400	0.52	\$14,688,400
020591	So. of Watson – Hwy. 165 (Overlay) (S) Addt'l Rte.-Sec.: Desha 1-2	1	1	Resurfacing	Completed	Feb. 2016	Jul. 2016	10.45	\$1,385,341	10.45	\$1,385,341
020619	Arkansas City – Hwy. 1 (S)	4	18	Resurfacing	Completed	May. 2019	Feb. 2020	11.88	\$7,200,457	11.88	\$7,200,457
020620	Monticello – McGehee (Sel. Secs.) (S) Addt'l Rte.-Sec.: Drew 278-15	278	16	Resurfacing	Completed	Jan. 2018	Jul. 2018	4.69	\$878,805	24.91	\$4,667,602
020622	Halley – Hwy. 4 (S)	159	4	Resurfacing	Completed	Jan. 2018	Oct. 2018	4.92	\$1,510,980	4.92	\$1,510,980
020623	McGehee – Kelso (S)	1	1	Resurfacing	Completed	May. 2019	Sep. 2019	14.48	\$4,716,092	14.48	\$4,716,092
020629	Hwy. 65 – Yellow Bend Port (S) Addt'l Rte.-Sec.: Chicot 35-9/11	35	10	Resurfacing	Under Construction	May. 2021	Jul. 2022	6.06	\$3,421,636	8.77	\$4,951,774
020631	Hwy. 65 – Arkansas River (Sel. Secs.) (S)	165	4	Resurfacing	Completed	Feb. 2017	Aug. 2017	5.71	\$1,807,519	5.71	\$1,807,519
020632	Hwy. 165 – Cherry St. (Dumas) (S)	54	2	Resurfacing	Completed	Feb. 2018	Oct. 2018	1.18	\$589,092	1.18	\$589,092

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020650	Hwys. 65 & 159 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 159-9	65	17	Resurfacing	Completed	Jan. 2020	Dec. 2020	13.29	\$7,628,948	13.29	\$7,628,948
020654	Hwy. 1 – Kaufman Ln. (McGehee) (S)	65	19	Resurfacing	Completed	Feb. 2017	Nov. 2017	2.84	\$2,266,814	2.84	\$2,266,814
020655	Halley – Dewey (S) Addt'l Rte.-Sec.: Chicot 208-3	208	2	Resurfacing	Completed	Jan. 2020	Oct. 2020	0.70	\$207,072	8.27	\$2,446,411
020656*	Hwy. 65 Access Change (Pickens) (S)	65	17	Safety Improvements	Scheduled	2019		0.22	< \$1 M	0.22	< \$1 M
020679*	W. 3rd St. RR Signals (Reed) (S)			RR Crossing	Completed	Jan. 2018	Jan. 2022	-	\$316,277	-	\$316,277
020689*	ADPHT Delta Heritage Trail: Yancopin – Arkansas River (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020715	Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)	278	16	Structure & Approaches	Scheduled	Apr. 2023		0.53	\$3 - \$5 M	0.53	\$3 - \$5 M
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	277	2	Sealing	Completed		Jun. 2022	7.00	\$89,820	81.83	\$1,050,000
020729*	ADPHT DHT: Traffic Calming (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020730*	Arkansas City J.B. Payne Memorial Park Trail Impvts. (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020732	Hwy. 293 – Hwy. 65 (S) Addt'l Rte.-Sec.: Drew New	New		New Location	Scheduled	May. 2025		1.82	\$10 - \$15 M	8.56	\$50 - \$75 M
020759	Dumas – Hwy. 83 (S) Addt'l Rte.-Sec.: Lincoln 54-3	54	2	Resurfacing	Completed	Jan. 2021	Oct. 2021	3.86	\$998,715	4.28	\$1,107,384
020764*	ADPHT Delta Heritage Trail: Yancopin Bridge (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020780	Hwy. 138 – Watson (S)	1	1	Shoulders	Scheduled	Sep. 2022		6.82	\$1 - \$3 M	6.82	\$1 - \$3 M
020782	Canal No. 19 Str. & Apprs. (S)	159	8	Structure & Approaches	Scheduled	Feb. 2024		0.25	\$1 - \$3 M	0.25	\$1 - \$3 M
020788*	Hwy. 600 Impvts. (Desha Co.) (S) Addt'l Rte.-Sec.: Desha 600-18	600	10	Resurfacing	Programmed			2.90	< \$1 M	2.90	< \$1 M
110760*	ADPHT DHT: Snow Lake – Mozart (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110801*	ADPHT Delta Heritage Trail: Mellwood – Snow Lake (TAP-20) (S)			Enhancement	Under Construction	Jun. 2022		6.15	\$2,399,135	12.30	\$4,798,270
A10014	Snow Lake – Elaine (S) Addt'l Rte.-Sec.: Phillips 44-3	44	2	Resurfacing	Scheduled	Nov. 2022		7.45	\$1 - \$3 M	24.13	\$5 - \$10 M
A20004	Winchester – Chicot Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 65-19; Drew 65-19	65	18	Resurfacing	Scheduled	Jun. 2022		6.73	\$3 - \$5 M	12.97	\$5 - \$10 M
A20006	Hwy. 138 – Hwy. 65 (S)	159	8	Resurfacing	Completed	Jan. 2021	Aug. 2021	4.38	\$1,311,156	4.38	\$1,311,156
A20007	Hwy. 278 – Hwy. 65 (S) Addt'l Rte.-Sec.: Drew 277-1	277	1	Resurfacing	Completed	Feb. 2021	Sep. 2021	0.13	\$35,400	6.22	\$1,693,761

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A20014	Hwy. 65 – Hwy. 1 (S) Addt'l Rte.-Sec.: Drew 138-3	138	4	Resurfacing	Sub. Completed	Jan. 2022	Jun. 2022	12.78	\$5,987,486	13.60	\$6,371,659
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	212	7	Resurfacing	Programmed			0.96	< \$1 M	71.70	\$1 - \$3 M
A20018	McGehee – Arkansas City (S) Addt'l Rte.-Sec.: Desha 169-1	4	17	Resurfacing	Scheduled	Jan. 2023		11.84	\$1 - \$3 M	11.84	\$1 - \$3 M
C20001*	Sparkman Overlay & Rehab. (Sel. Secs.) (S)	CS		Rehabilitation	Completed	Jan. 2015	Jun. 2015	1.56	\$262,219	1.56	\$262,219
C21001*	McGehee Street Impvts. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2013	Oct. 2013	0.85	\$239,439	0.85	\$239,439
C21002*	Dumas, Mitchellville and Reed Street Impvts.	CS		Resurfacing	Completed	Feb. 2014	May. 2014	2.54	\$381,116	2.54	\$381,116
C21003*	Arkansas City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.26	\$314,636	1.26	\$314,636
C21004*	Dumas Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.08	\$238,770	1.08	\$238,770
C21005*	McGehee Overlay & Rehab. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2019	Oct. 2019	1.09	\$470,471	1.09	\$470,471
C21006*	Mitchellville & Watson Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Jun. 2020	2.62	\$463,350	2.62	\$463,350
C76044*	Arkansas City, Dermott & Tillar Overlay (S) Addt'l Rte.-Sec.: Chicot CS; Drew CS	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.68	\$260,359	4.54	\$700,966
GF0270*	McCallie Boat Ramps and Pkg Lot (Ms River)(s)			Miscellaneous	Sub. Completed	Oct. 2018	Jan. 2022	-	\$1,230,500	-	\$1,230,500
R20048	U. of A. Agri. Exp. Sta. Access & Dr.	823	1	Reconstruction	Programmed			0.30	< \$1 M	0.30	< \$1 M
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	17	PE Only	Programmed			-	-	-	-
SA2129*	Co. Rd. 31 Reconst., Surf., &OLAY(SEL Sec)(s)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	3.40	\$571,369	3.40	\$571,369
SA2130*	Desha County Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	5.73	\$148,125	5.73	\$148,125
SA2131*	Oakwood Bayou Rd Widening & Base (Sel.sec)(s)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	0.93	\$238,855	0.93	\$238,855
SA2132*	Desha County Reseal No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	2.15	\$76,361	2.15	\$76,361
SA2133*	Oakwood Bayou Rd. Surfacing (Sel. Sec.) (S)	CR		Resurfacing	Completed	Apr. 2018	Jul. 2018	0.93	\$271,311	0.93	\$271,311
SA2134*	Desha Co. Widening & Base (Sel. Secs.) (S)	CR		Resurfacing	Completed	Feb. 2018	Jul. 2018	1.51	\$222,180	1.51	\$222,180
SA2135*	Desha County Surfacing No. 14 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2018	Nov. 2018	1.61	\$314,289	1.61	\$314,289
SA2136*	Desha Co. Surfacing No. 15 (S)	CR		Resurfacing	Completed	Jan. 2021	Oct. 2021	1.34	\$163,275	1.34	\$163,275
SA2137*	Desha Co. Surfacing No. 16 (S)	CR		Resurfacing	Programmed			1.34	< \$1 M	1.34	< \$1 M
<b>Totals For All Projects In Desha County</b>								<b>218.78</b>	<b>\$135,208,527</b>		

\* Job not shown on county map.