



Independence County

District 5
Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

INDEPENDENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012288*	Low-Cost Safety Impvts. (Dists. 5, 6, 8 & 9) (S) Addt'l Rte.-Sec.: Various	25	4	Safety Improvements	Completed	Oct. 2017	Jun. 2018	3.75	\$249,451	43.27	\$2,878,336
012297	Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	167	17	Safety Improvements	Completed	Apr. 2018	Jul. 2019	0.45	\$204,646	4.66	\$2,119,222
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	69	3	Bridge Rehabilitation	Under Construction	May. 2022	Mid 2023	-	\$436,980	-	\$7,187,312
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		25.36	\$138,760	512.62	\$2,804,845
050186	Hwy. 69 – Hwy. 394 (Batesville) (S)	167	18	Major Widening	Completed	Jan. 2011	Oct. 2013	2.67	\$8,963,482	2.67	\$8,963,482
050213	Hwy. 394 – CR 80 (Antioch Road) (S)	167	18	Major Widening	Completed	Nov. 2014	May. 2017	5.31	\$29,792,939	5.31	\$29,792,939
050214	CR 80 (Antioch Road) – South City Limits Cave City (F)	167	18	Major Widening	Completed	Oct. 2015	Oct. 2017	4.55	\$23,119,608	4.55	\$23,119,608
050215*	Hwy. 167 Impvts. (Batesville) P.E.	167	18	PE Only	Programmed			-	-	-	-
050217*	Lyon College Trail (S)			Enhancement	Completed	Jul. 2010	Jul. 2014	-	\$19,554	-	\$19,554
050221*	Hwy. 167 R.R. Surface (Near Batesville) (S)	167	0	RR Crossing	Completed	Jan. 2010	Apr. 2014	-	\$83,660	-	\$83,660
050222*	Hwy. 233 R.R. Surface (Near Batesville) (S)	233	0	RR Crossing	Completed	Jan. 2010	Jul. 2013	-	\$92,035	-	\$92,035
050267*	Fitzhugh Park Trail Extension (Batesville) (S)			Enhancement	Completed	Jun. 2012	Jul. 2014	-	\$60,396	-	\$60,396
050269*	Hwy. 394 – Hwy. 58 P.E. Addt'l Rte.-Sec.: Sharp 167-18	167	18	PE Only	Completed	Nov. 2021	Nov. 2021	-	\$9,003	-	\$18,006
050270	Hwy. 167 Improvements (Cave City) (S) Addt'l Rte.-Sec.: Sharp 167-19	167	18	Major Widening	Programmed			0.33	\$1 - \$3 M	2.18	\$10 - \$15 M
050283*	Southside School District SRTS I (2011)			Miscellaneous	Completed	Dec. 2013	Mar. 2016	-	\$154,098	-	\$154,098
050290*	District 5 Bridge Painting (Phase I) (2013) (S) Addt'l Rte.-Sec.: Cleburne 16-11; Izard 5-17; White 67-12, 157-1, 367-17	122	1	Miscellaneous	Completed	Jun. 2013	Mar. 2014	-	\$195,461	-	\$3,576,399
050294	Hwy. 122 – Lawrence Co. Line (Overlay) (S)	25	5	Resurfacing	Completed	Apr. 2013	Jun. 2013	6.82	\$836,477	6.82	\$836,477
050299*	Batesville Greenway Section III (S)			Enhancement	Completed		Nov. 2016	-	\$62,500	-	\$62,500
050302	Hwy. 167/Hwy. 14/Hwy. 25 Signal Upgrade (Independence Co.) (S) Addt'l Rte.-Sec.: Independence 25-4, 167-17	14	9	Safety Improvements	Completed	Sep. 2014	Apr. 2015	-	\$214,707	-	\$214,707
050307	Miller Creek – Hwy. 167 (Overlay) (S) Addt'l Rte.-Sec.: Independence 394-1	233	2	Resurfacing	Completed	Apr. 2014	Nov. 2014	2.14	\$427,946	2.14	\$427,946
050313	Hwy. 230 – Hwy. 167 (Safety Impvts.) (S)	25	4	Safety Improvements	Under Construction	Apr. 2020	Late 2022	6.13	\$1,694,036	6.13	\$1,694,036
050317*	Hwy. 69B RR Signal Upgrade (Batesville) (S)	69	0	RR Crossing	Completed		Mar. 2022	-	\$154,947	-	\$154,947
050329	Hwy. 69 – Hwy. 69 (Overlay) (S)	394	0	Resurfacing	Completed	Mar. 2016	Aug. 2016	7.80	\$890,342	7.80	\$890,342

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

INDEPENDENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
050334*	Greenway Trail (Ph. III, Sec. II) (Batesville) (RTP-15) (S)			Enhancement	Completed	Nov. 2017	Mar. 2019	-	\$71,261	-	\$71,261
050343	Dry Run Creek Str. & Apprs. (S)	106	1	Structure & Approaches	Completed	May. 2020	Mar. 2021	0.14	\$1,240,958	0.14	\$1,240,958
050349*	Batesville Greenway Trail Ph. 4 (TAP-16) (S)			Enhancement	Under Construction	Aug. 2021		-	\$230,388	-	\$230,388
050352*	Cedar Ridge School District SRTS (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050361	Jackson Co. Line – Hwy. 122 (S)	37	6	Resurfacing	Completed	Feb. 2017	Oct. 2017	4.49	\$906,088	4.49	\$906,088
050367	Oak Bluff Rd. – Hwy. 122 (S)	25	5	Resurfacing	Completed	May. 2019	Oct. 2019	8.64	\$1,943,068	8.64	\$1,943,068
050372	Hwy. 167 Improvements (Cave City) (S) Addt'l Rte.-Sec.: Sharp 167-19	167	18	Resurfacing	Completed	Jan. 2018	Dec. 2018	0.28	\$88,387	1.95	\$615,547
050373	Hwy. 167 – Hwy. 14 (S)	14	9S	Resurfacing	Completed	Jan. 2017	Aug. 2017	1.34	\$280,781	1.34	\$280,781
050378*	Batesville Main St. Streetscape (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050386	Hwy. 14 – North (S)	122	1	Resurfacing	Completed	Jul. 2017	Apr. 2018	1.40	\$426,871	1.40	\$426,871
050393*	Holcombe Cemetery Rd. Bridge Repl. (Independence Co.) (S)	CS		Structure & Approaches	Under Construction	Jul. 2021		-	\$350,930	-	\$350,930
050396	Hwy. 69B – Hwy. 25 (Batesville) (S)	167	18	Resurfacing	Completed	May. 2020	Nov. 2020	1.68	\$884,350	1.68	\$884,350
050404	S. of White Co. Line – Batesville (S) Addt'l Rte.-Sec.: White 167-16	167	17	Resurfacing	Completed	Feb. 2020	Nov. 2020	16.89	\$4,187,235	19.05	\$4,722,726
050415	Double Branch Str. & Apprs. (S)	230	0	Structure & Approaches	Scheduled	Nov. 2022		0.02	< \$1 M	0.02	< \$1 M
050420	Hwy. 394 – Moorefield (S)	69	3	Major Widening	Scheduled	Feb. 2023		1.63	\$3 - \$5 M	1.63	\$3 - \$5 M
050427*	Hwy. 14 Slide Repair (Independence Co.) (S)	14	8	Base Stabilization	Completed	Aug. 2019	May. 2020	0.75	\$3,110,655	0.75	\$3,110,655
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	157	3	Sealing	Completed		Jun. 2022	6.53	\$102,792	86.76	\$1,365,738
050440	Hwy. 167 – Hwy. 394 (Batesville) (S)	69	3	Resurfacing	Scheduled	2023		2.99	\$1 - \$3 M	2.99	\$1 - \$3 M
050441	Hwy. 25 – Hwy. 394 (Batesville) (S)	167	18	Resurfacing	Scheduled	2023		1.99	< \$1 M	1.99	< \$1 M
050442	Hwy. 122 – Hwy. 14 (S) Addt'l Rte.-Sec.: Jackson 69-5	69	4	Resurfacing	Scheduled	Apr. 2023		8.50	\$1 - \$3 M	12.97	\$3 - \$5 M
050449*	Independence Co. Greenway Trail (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050474	Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S)	233	0	Structure & Approaches	Scheduled	May. 2023		0.07	< \$1 M	0.07	< \$1 M
050478	Hwy. 167 Emergency Route (Ramsey Mountain) (S)	167	17	Major Widening	Scheduled	Mar. 2024		0.30	\$1 - \$3 M	0.30	\$1 - \$3 M
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	157	2	Resurfacing	Completed		Jun. 2022	0.99	\$15,523	85.68	\$1,343,456
A50012	Moorefield – Hwy. 122 (S)	69	3	Resurfacing	Under Construction	May. 2022	Late 2022	10.52	\$2,894,437	10.52	\$2,894,437
A50015*	District 5 Resurfacing Program (2022) (S)	14	9	Resurfacing	Programmed			14.05	\$1 - \$3 M	14.05	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

INDEPENDENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A50016*	District 5 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	106	1	Resurfacing	Programmed			14.30	< \$1 M	67.93	\$1 - \$3 M
C32001*	Magness Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2013	Mar. 2014	1.35	\$148,412	1.35	\$148,412
C32002*	Batesville, Cushman& Newark Olay(sel Secs)(s)	CS		Resurfacing	Completed	Jun. 2014	Nov. 2014	6.56	\$740,957	6.56	\$740,957
C32003*	Oil Trough & Sulphur Rock Olay(sel. Secs)(s)	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	3.56	\$372,712	3.56	\$372,712
C32004*	Pleasant Plains&southside Overlay(selsecs)(s)	CS		Resurfacing	Completed	Feb. 2017	Jul. 2017	5.08	\$516,786	5.08	\$516,786
C32006*	Moorefield,newark&sulphurrock Overlay & Surf	CS		Resurfacing	Completed	Apr. 2019	Oct. 2019	6.27	\$606,574	6.27	\$606,574
C32007*	Cushman Overlay (S)	CS		Resurfacing	Sub. Completed	Jan. 2022	May. 2022	2.06	\$371,704	2.06	\$371,704
FS5030	Hwy. 14 – South (S) Addt'l Rte.-Sec.: Jackson 367-21	367	20	Resurfacing	Completed	Jun. 2013	Oct. 2013	1.61	\$290,562	7.67	\$1,383,628
FS5031	Izard Co. Line – South (S)	69	2	Resurfacing	Completed	Jun. 2013	Dec. 2013	10.49	\$2,321,404	10.49	\$2,321,404
FS5037	Hwy. 167 – West (S)	25	4	Resurfacing	Programmed			7.59	\$1 - \$3 M	7.59	\$1 - \$3 M
SA3264*	Independence Co Surfacing No 12 (Sel Secs)(s)	CR		Resurfacing	Completed	Jul. 2012	Nov. 2012	4.36	\$376,978	4.36	\$376,978
SA3265*	Hwy. 106-North (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2012	Nov. 2012	1.30	\$190,929	1.30	\$190,929
SA3266*	Independence Co Surfacing No 13(SEL.SECS.)(S)	CR		Resurfacing	Completed	Jun. 2013	Sep. 2013	1.30	\$90,976	1.30	\$90,976
SA3267*	Co. Rd. 79-Hwy. 25S Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2013	Sep. 2013	1.53	\$180,109	1.53	\$180,109
SA3269*	Independence Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2015	Jun. 2015	3.40	\$261,310	3.40	\$261,310
SA3270*	Hwy. 87-Co. Rd. 9 (Overlay) (S)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	3.33	\$219,231	3.33	\$219,231
SA3271*	Co. Rd. 79-North (Overaly) (S)	CR		Resurfacing	Completed	Jun. 2016	Nov. 2016	2.00	\$153,900	2.00	\$153,900
SA3272*	Independence Co. Overlay No. 2 (Sel.secs.)(s)	CR		Resurfacing	Completed	Feb. 2017	May. 2017	2.82	\$255,375	2.82	\$255,375
SA3273*	Independence Co. Overlay No. 3 (Sel Secs)(s)	CR		Resurfacing	Completed	Jul. 2018	Dec. 2018	3.40	\$312,343	3.40	\$312,343
SA3274*	Independence Co. Overlay	CR		Resurfacing	Completed	Jun. 2019	Oct. 2019	3.62	\$353,270	3.62	\$353,270
SA3275*	Independence Co. Overlay & Surfacing (S)	CR		Resurfacing	Completed	Jun. 2020	Nov. 2020	2.50	\$280,779	2.50	\$280,779
SA3276*	Independence Co. Overlay No. 5 (S)	CR		Resurfacing	Completed	Jun. 2021	Nov. 2021	2.60	\$345,727	2.60	\$345,727
SA3277*	Independence Co. Overlay No. 6 (S)	CR		Resurfacing	Under Construction	Jun. 2022		2.74	\$511,958	2.74	\$511,958
Totals For All Projects In Independence County								206.01	\$104,767,889		

* Job not shown on county map.