


**Status of Improvements**

<span style="color: green;">—</span> Programmed	● Bridge
<span style="color: red;">—</span> Under Construction	◆ Interchange
<span style="color: blue;">—</span> Completed	⊕ Intersection Improvement
	⊙ Slide Repair
	— Roadway
	⋯ New Location



# Jackson County

## District 5

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## JACKSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001784*	Newport – Hwy. 63 P.E. Addt'l Rte.-Sec.: Lawrence New	New		PE Only	Programmed			-	-	-	-
005836	White River Str. & Apprs. (Newport) (S)	367	21	Structure & Approaches	Under Construction	Oct. 2013	Late 2022	0.91	\$31,361,490	0.91	\$31,361,490
012030*	I-30 & Hwy. 367 Navigation Lighting (L.R. & Newport) (S) Addt'l Rte.-Sec.: Pulaski 30-23	367	21	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012195	Hwy. 167 – Hwy. 226 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 67-15; Jackson 67-15; White 67-13	67	14	Safety Improvements	Completed	Sep. 2014	Jun. 2016	26.42	\$5,395,692	36.67	\$7,489,024
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	17	6	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.03	\$693,759	0.38	\$8,787,616
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		29.94	\$163,819	512.62	\$2,804,845
050258*	Newport Downtown Sidewalks (ATEP-11) (S)			Enhancement	Completed	Dec. 2013	Nov. 2015	-	\$478,350	-	\$478,350
050268	Jackson Co. Area Headquarters (Newport) (S)	384	3	Buildings	Completed	Sep. 2012	Oct. 2013	-	\$559,154	-	\$559,154
050272	Cache River – Amagon Strs. & Apprs. (S)	14	12	Structure & Approaches	Completed	Feb. 2016	Oct. 2018	1.84	\$13,255,844	1.84	\$13,255,844
050295	Hwy. 69S – Hwy. 14 (Overlay) (S)	69	5	Resurfacing	Completed	Apr. 2013	Jul. 2013	2.65	\$464,110	2.65	\$464,110
050308	Hwy. 67 – Poinsett County Line (Overlay) (S)	18	1	Resurfacing	Completed	Apr. 2014	Aug. 2014	12.22	\$1,508,240	12.22	\$1,508,240
050309*	CR1130/Burton Rd. RR Sig. Upgrade & Surf. (So. of Tuckerman) (S)			RR Crossing	Completed	Oct. 2014	Jul. 2017	-	\$213,788	-	\$213,788
050310*	Harvey St. RR Signal (Swifton) (S)			RR Crossing	Completed	Oct. 2014	Aug. 2015	-	\$271,285	-	\$271,285
050330	Hwy. 17 – Hwy. 367 (Overlay) (S)	18	1	Resurfacing	Completed	Mar. 2016	Jul. 2016	0.75	\$148,851	0.75	\$148,851
050353	Arrington St. – Hwy. 157 (Newport & Diaz) (S) Addt'l Rte.-Sec.: Jackson 367-21	14	12	Resurfacing	Completed	Apr. 2018	Apr. 2019	5.35	\$2,838,958	5.35	\$2,838,958
050355	Velvet Ridge – North of Hwy. 87 (S) Addt'l Rte.-Sec.: White 167-14/16	167	15	Resurfacing	Completed	Apr. 2018	Oct. 2018	1.50	\$571,800	7.16	\$2,729,391
050356	Independence Co. Line – Hwy. 367 (S)	14	11	Resurfacing	Completed	Jan. 2017	Aug. 2017	3.94	\$790,856	3.94	\$790,856
050363	Hwy. 367 Impvts. (Tuckerman) (S)	367	21	Resurfacing	Completed	May. 2017	Nov. 2017	4.90	\$1,403,928	4.90	\$1,403,928
050375	Bald Knob – Newport (S)  Addt'l Rte.-Sec.: Jackson 67-15; White 67-13	67	14	Bridge Rehabilitation Rehabilitation	Completed	Dec. 2018	May. 2021	15.70	\$10,726,332	27.36	\$18,692,510
050382	Hwy. 367 – Hwy. 18 (S)	384	3	Resurfacing	Completed	Feb. 2017	Sep. 2017	8.89	\$1,629,647	8.89	\$1,629,647
050385*	Tims Rd. RR Signal Upgrade (Tuckerman) (S)			RR Crossing	Completed	May. 2018	Feb. 2022	-	\$301,402	-	\$301,402
050401	Hwy. 157 – Tuckerman (S)	367	21	Resurfacing	Completed	May. 2020	Oct. 2020	3.09	\$913,210	3.09	\$913,210
050414	Hwy. 980 Str. & Apprs. (S)	980	26	Structure & Approaches	Scheduled	Sep. 2022		0.03	< \$1 M	0.03	< \$1 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## JACKSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
050416	Cattail Creek Str. & Apprs. (S)	224	0	Structure & Approaches	Scheduled	Feb. 2023		0.07	< \$1 M	0.07	< \$1 M
050418	Cache River Relief Str. & Apprs. (S)	37	3	Structure & Approaches	Scheduled	May. 2023		0.59	\$3 - \$5 M	0.59	\$3 - \$5 M
050429*	Hwy. 17/S. Main St. RR Signals Upgrade (Diaz) (S) Addt'l Rte.-Sec.: Jackson CS	17	7	RR Crossing	Programmed			-	-	-	-
050432*	Hwy. 37 Realignment (Tuckerman) (S)	37	4	New Location	Programmed			-	-	-	-
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	14	12	Sealing	Completed		Jun. 2022	9.67	\$152,221	86.76	\$1,365,738
050435*	ASU-Newport Memorial Trail Ph. 2 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050442	Hwy. 122 – Hwy. 14 (S) Addt'l Rte.-Sec.: Independence 69-4	69	5	Resurfacing	Scheduled	Apr. 2023		4.47	\$1 - \$3 M	12.97	\$3 - \$5 M
050446*	Hwy. 18 Railroad Signals Upgrade (Diaz) (S)	18	0	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
050450	Hwy. 18 – Independence Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jackson 37-5	37	4	Resurfacing	Scheduled	Feb. 2023		20.35	\$5 - \$10 M	20.35	\$5 - \$10 M
050452	Hwy. 367 – Craighead Co. Line (S)	226	1	Resurfacing	Scheduled	Feb. 2023		6.44	\$1 - \$3 M	6.44	\$1 - \$3 M
050468*	ASU-Newport Memorial Trail (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050476	Hwy. 37 Strs. & Apprs. (S)	37	5	Structure & Approaches	Scheduled	Aug. 2023		0.13	\$1 - \$3 M	0.13	\$1 - \$3 M
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	224	1	Resurfacing	Completed		Jun. 2022	8.26	\$129,516	85.68	\$1,343,456
A50014	Woodruff Co. Line – North (S)	17	6	Resurfacing	Under Construction	May. 2022	Late 2022	12.99	\$3,586,666	12.99	\$3,586,666
C34001*	Swifton Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Sep. 2014	1.95	\$247,067	1.95	\$247,067
C34002*	Beedeville Overlay & Rehab. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	Jul. 2019	0.75	\$229,123	0.75	\$229,123
C34003*	Beedeville Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Dec. 2015	0.88	\$247,539	0.88	\$247,539
C34004*	Newport McLain St. Overlay (S)	CS		Resurfacing	Completed	Jun. 2015	Oct. 2015	1.50	\$222,828	1.50	\$222,828
C34005*	Jacksonport & Tuckerman Overlay (Selsec) (S)	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	4.19	\$393,903	4.19	\$393,903
C34006*	Newport Overlay (S)	CS		Resurfacing	Completed	Jan. 2020	Apr. 2020	1.92	\$224,250	1.92	\$224,250
C34007*	Grubbs, Swifton & Weldon Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Apr. 2020	4.47	\$661,404	4.47	\$661,404
C34008*	Diaz Overlay (S)	CS		Resurfacing	Completed	Feb. 2021	Jun. 2021	1.99	\$220,115	1.99	\$220,115
C34009*	Jacksonport & Tupelo Overlay & Surfacing (S)	CS		Resurfacing	Sub. Completed	Feb. 2022	May. 2022	0.87	\$175,927	0.87	\$175,927
C76021*	Grubbs & Weiner Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Poinsett CS	CS		Resurfacing	Completed	Jun. 2015	Oct. 2015	2.01	\$183,375	3.60	\$366,750

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## JACKSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76028*	Augusta & Tupelo Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Woodruff CS	CS		Resurfacing	Completed	Feb. 2016	May. 2016	2.05	\$229,260	3.91	\$437,272
FS5023	Newport – Cache River (S) Addt'l Rte.-Sec.: Jackson 14-12Y, 17-6	14	12	Resurfacing	Completed	Jun. 2012	Nov. 2012	11.02	\$2,415,402	11.02	\$2,415,402
FS5030	Hwy. 14 – South (S) Addt'l Rte.-Sec.: Independence 367-20	367	21	Resurfacing	Completed	Jun. 2013	Oct. 2013	6.06	\$1,093,066	7.67	\$1,383,628
FS5035	White Co. Line – Independence Co. Line (S)	367	19	Resurfacing	Completed	Apr. 2014	Jul. 2014	7.14	\$1,490,867	7.14	\$1,490,867
FS5041	Firetower Rd. – North (S) Addt'l Rte.-Sec.: White 167-14/16	167	15	Resurfacing	Programmed			1.50	< \$1 M	4.26	\$1 - \$3 M
SA3451*	Co. Rd. 182 Drainage Structures (S)	CR		Resurfacing	Completed	May. 2012	Jul. 2012	6.50	\$124,278	6.50	\$124,278
SA3452*	Hwy. 37 - East (Repair & Reseal) (S)	CR		Sealing	Completed	Jun. 2012	Nov. 2012	2.40	\$265,558	2.40	\$265,558
SA3453*	Hwy. 37-North Overlay (S)	CR		Resurfacing	Completed	Apr. 2014	Jul. 2014	1.12	\$121,878	1.12	\$121,878
SA3454*	Co. Rd. 2-North (Overlay) (S)	CR		Resurfacing	Completed	Mar. 2015	Jul. 2015	1.85	\$143,722	1.85	\$143,722
SA3455*	Swifton City Limits-East (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	1.80	\$192,425	1.80	\$192,425
SA3456*	Hwy. 14-Hwy. 384 (Reseal) (S)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	3.00	\$119,119	3.00	\$119,119
SA3457*	Jackson Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Mar. 2017	2.10	\$234,169	2.10	\$234,169
SA3458*	Hwy. 367 - Co. Rd. 311 (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	2.90	\$365,283	2.90	\$365,283
SA3459*	Hwy. 37 - Co. Rd. 117 (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2018	Oct. 2018	2.40	\$269,581	2.40	\$269,581
SA3460*	Jackson Co. Overlay No. 2 (S)	CR		Resurfacing	Completed	May. 2020	Aug. 2020	2.20	\$294,027	2.20	\$294,027
SA3461*	Jackson Co. Level & Reseal (S)	CR		Resurfacing	Completed	Apr. 2021	Oct. 2021	11.55	\$564,495	11.55	\$564,495
SA3462*	Co. Rd. 4 Surfacing (S)	CR		Resurfacing	Programmed			0.80	< \$1 M	0.80	< \$1 M
<b>Totals For All Projects In Jackson County</b>								<b>265.75</b>	<b>\$105,794,310</b>		

\* Job not shown on county map.