



Status of Improvements	
—	Programmed
—	Scheduled
—	Under Construction
—	Completed
●	Bridge
◆	Interchange
⊕	Intersection Improvement
○	Slide Repair
—	Roadway
■	New Location

Lee County

District 1

Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

LEE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	79	16	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.41	\$703,212	3.88	\$6,654,791
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	May. 2022	Mid 2023	-	\$600,029	-	\$7,187,312
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		27.72	\$151,672	512.62	\$2,804,845
110217	Walnut Corner – Cypress Corner (S) Addt'l Rte.-Sec.: Phillips 1-8	1	9	Major Widening	Completed	Jan. 2016	Aug. 2018	0.74	\$2,937,639	6.77	\$26,875,427
110500*	Mississippi River Visitor Center (State Parks) (S)			Roadside Appurtenances	Completed		Nov. 2016	-	\$280,800	-	\$280,800
110502	Cypress Corner – North (S)	1	9	Major Widening	Completed	Jun. 2013	May. 2017	5.40	\$14,616,078	5.40	\$14,616,078
110568	Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S)	79	15	Structure & Approaches	Scheduled	Feb. 2023		1.20	\$5 - \$10 M	1.20	\$5 - \$10 M
110569	Larkin Creek Str. & Apprs. (S)	121	2	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
110570	Ditch at L.M. 1.85 Str. & Apprs. (S)	131	1	Structure & Approaches	Completed	Oct. 2015	Jun. 2017	0.61	\$3,186,495	0.61	\$3,186,495
110584	West of Hwy. 121 – Hwy. 1 (Overlay) (S)	79	15	Resurfacing	Completed	May. 2012	Aug. 2012	8.33	\$1,575,656	8.33	\$1,575,656
110602	Hwy. 49 – East (Overlay) (S) Addt'l Rte.-Sec.: Monroe 79-14	79	15	Resurfacing	Completed	Feb. 2014	Jul. 2014	1.00	\$184,759	4.66	\$879,804
110604*	Hwy. 79 Relocation Study (UPRR Underpass) (Marianna) (S)	79	16	Study	Completed		Aug. 2018	-	\$0	-	\$0
110616	McNulty Lake, Spring & Hog Tusk Creeks Strs. & Apprs. (S)	78	3	Structure & Approaches	Under Construction	Sep. 2020	Late 2022	0.74	\$6,502,531	0.74	\$6,502,531
110621	Hog Tusk Creek Str. & Apprs. (S)	238	2	Structure & Approaches	Completed	May. 2018	Dec. 2018	0.15	\$643,885	0.15	\$643,885
110624	Hwy. 79 – Hwy. 1 (Overlay) (S)	243	4	Resurfacing	Completed	Feb. 2016	Jun. 2016	1.50	\$460,424	1.50	\$460,424
110652	Hwys. 1, 1B & 79 (Sel. Secs.) (Marianna) (S) Addt'l Rte.-Sec.: Lee 1-10, 79-16	1	9B	Resurfacing	Completed	Feb. 2017	Jul. 2017	3.51	\$1,473,251	3.51	\$1,473,251
110669	Little Hog Tusk Creek – East (S)	79	15	Resurfacing	Completed	Jan. 2017	May. 2017	4.95	\$1,188,526	4.95	\$1,188,526
110685*	District 1 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	44	5	Sealing	Completed		Dec. 2019	11.92	\$171,341	89.38	\$1,284,899
110715	Big Creek, Little Piney Creek & Big Creek Branch Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lee 259-1; Monroe 238-1	78	2	Structure & Approaches	Scheduled	May. 2023		0.61	\$3 - \$5 M	0.65	\$3 - \$5 M
110718	S. of Haynes – Hwy. 306 (S) Addt'l Rte.-Sec.: St. Francis 1-11/12	1	10	Resurfacing	Sub. Completed	Apr. 2021	Nov. 2021	2.96	\$1,416,827	19.47	\$9,319,452
110736*	District 1 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	131	0	Sealing	Completed		Jun. 2022	12.20	\$215,636	65.29	\$1,154,006

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LEE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110757	Hwy. 49 – Hwy. 243 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lee 1-9/10	1	8	Resurfacing	Scheduled	2023		18.62	\$3 - \$5 M	18.62	\$3 - \$5 M
110758	Marianna – North (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lee 44-5	1	10	Resurfacing	Scheduled	May. 2023		5.32	\$3 - \$5 M	5.32	\$3 - \$5 M
110762	Big Creek – Little Hog Tusk Creek (S)	79	15	Resurfacing	Scheduled	2024		2.47	< \$1 M	2.47	< \$1 M
110763	Smith Corner – E. of Marianna (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lee 79-16	79	15	Resurfacing	Scheduled	2023		10.41	\$3 - \$5 M	10.41	\$3 - \$5 M
A10008	Marianna – St. Francis Co. Line (Sel. Secs.) (S)	79	16	Resurfacing	Under Construction	Feb. 2022	Late 2022	4.82	\$2,732,835	4.82	\$2,732,835
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	259	1	Resurfacing	Completed		Jun. 2022	10.40	\$165,612	85.83	\$1,366,771
A10011	Monroe Co. Line – Big Creek (Sel. Sec.) (S)	79	15	Resurfacing	Under Construction	Apr. 2022	Late 2022	3.25	\$1,485,858	3.25	\$1,485,858
A10016*	District 1 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	78	2	Resurfacing	Programmed			3.54	< \$1 M	12.28	< \$1 M
A10017*	District 1 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	78	2	Resurfacing	Programmed			16.55	< \$1 M	60.99	\$1 - \$3 M
BR3904*	Big Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Oct. 2013	Jul. 2016	0.22	\$1,185,072	0.22	\$1,185,072
C39001*	Martanna Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	Sep. 2019	1.42	\$288,146	1.42	\$288,146
C39002*	Lagrange Overlay & Surfacing (S)	CS		Resurfacing	Completed	Apr. 2021	Aug. 2021	1.06	\$316,909	1.06	\$316,909
C76007*	Clarendon & Aubrey Overlay (Sel. Sec.) (S) Addt'l Rte.-Sec.: Monroe CS	CS		Resurfacing	Completed	Jan. 2014	May. 2014	1.75	\$395,831	2.10	\$476,906
C76013*	Madison & Haynes Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: St. Francis CS	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.22	\$181,579	2.44	\$363,158
C76016*	Marianna & Helena-W Helena Olay(sel Secs)(s)	CS		Resurfacing	Completed	Jan. 2015	May. 2015	3.00	\$532,714	3.00	\$532,714
C76054*	Lakeview & Rondo Surfacing & Overlay (S) Addt'l Rte.-Sec.: Phillips CS	CS		Resurfacing	Completed	Apr. 2020	Dec. 2020	1.46	\$254,456	2.46	\$508,914
R10069*	Walnut Corner – Wynne P.E. Addt'l Rte.-Sec.: Lee 1-10; Phillips 1-8; St. Francis 1-11/12/13	1	9	PE Only	Programmed			-	-	-	-
SA3934*	Hwy. 70-Hwy. 78 (Sel. Secs.) (S)	CR		Surfacing	Completed	Jul. 2012	Sep. 2012	2.00	\$284,002	2.00	\$284,002
SA3935*	Hwy. 261-East (Overlay) (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2014	Nov. 2014	1.60	\$218,358	1.60	\$218,358
SA3936*	Hwy. 261-East No. 2 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	1.00	\$143,951	1.00	\$143,951
SA3937*	Lee County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2016	Nov. 2016	1.50	\$235,284	1.50	\$235,284

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LEE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA3938*	Hwy. 238 - Co. Rd. 30 (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2018	Jun. 2018	0.50	\$83,199	0.50	\$83,199
SA3939*	Hwy. 185 - South (Surfacing) (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jun. 2018	Jul. 2019	2.40	\$243,481	2.40	\$243,481
SA3940*	Lee Co. Reseal (S)	CR		Resurfacing	Completed	Jan. 2021	Aug. 2021	7.97	\$365,180	7.97	\$365,180
SA3941*	Lee County Seal (S)	CR		Sealing	Completed	Feb. 2021	Oct. 2021	5.40	\$249,802	5.40	\$249,802
SA7632*	Lee & Phillips County Surfacing (S)	CR		Resurfacing	Completed	May. 2019	Sep. 2019	0.75	\$105,181	5.82	\$816,204
	Addt'l Rte.-Sec.: Phillips CR										
Totals For All Projects In Lee County								172.49	\$68,093,134		

* Job not shown on county map.