

SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001935	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New	New		Grading & Structures	Programmed			6.30	\$30 - \$40 M	11.14	\$50 - \$75 M
001938*	Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Cleveland New; Jefferson New	New		PE Only	Completed		Jun. 2016	-	\$3,461,739	-	\$10,385,218
012060	Co. Rd. 35 – Hwy. 212 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New	New		Base & Surfacing	Completed	Jun. 2011	Jul. 2013	6.32	\$11,757,284	11.18	\$20,626,813
012061	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New	New		Base & Surfacing	Programmed			6.30	\$20 - \$30 M	11.14	\$30 - \$40 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	425	5	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.15	\$69,416	6.10	\$2,648,885
012375*	Districts 1, 2 & 6 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Drew 83-1; Phillips 20-1, 44-3; Saline 35-1	114	2	Bridge Rehabilitation	Under Construction	May. 2021	Jul. 2022	0.08	\$1,663,542	0.20	\$4,158,856
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	23.04	\$152,936	443.88	\$2,946,406
020356	Hwy. 212 – Hwys. 11/425 Connector (Bs. & Surf.) (F)	New		Base & Surfacing	Completed	Mar. 2012	Aug. 2015	7.71	\$33,234,216	7.71	\$33,234,216
020357	Hwys. 11/425 Connector – Hwy. 35 (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Drew New	New		Grading & Structures	Programmed			4.13	\$10 - \$15 M	10.45	\$20 - \$30 M
020358	Hwys. 11/425 Connector – Hwy. 35 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Drew New	New		Base & Surfacing	Programmed			4.49	\$10 - \$15 M	11.07	\$30 - \$40 M
020365*	Hwys. 11/425 Connector – Hwy. 278 P.E. Addt'l Rte.-Sec.: Drew New	New		PE Only	Completed			-	\$6,734,428	-	\$6,734,428
020398	Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Drew New	New		Grading & Structures	Programmed			4.00	\$20 - \$30 M	10.50	\$50 - \$75 M
020419	Wells Bayou Str. & Apprs. (S)	54	3	Structure & Approaches	Completed	Feb. 2016	Sep. 2017	0.27	\$2,133,393	0.27	\$2,133,393
020456	Hwy. 212 – Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			7.40	\$40 - \$50 M	7.40	\$40 - \$50 M
020457	Hwy. 212 – Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			7.40	\$30 - \$40 M	7.40	\$30 - \$40 M
020458	Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Drew New	New		Base & Surfacing	Programmed			4.00	\$10 - \$15 M	10.50	\$30 - \$40 M
020506	Cane Creek Str. & Apprs. (S)	11	3	Structure & Approaches	Completed	Sep. 2011	Sep. 2012	0.15	\$1,568,464	0.15	\$1,568,464
020542	Hwy. 212 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Desha 212-6	212	5	Structure & Approaches	Completed	Nov. 2014	Sep. 2016	0.24	\$1,810,477	0.44	\$3,319,208
020579*	Star St. RR Signal Upgrade & Main St. Closure (Gould) (S)			RR Crossing	Completed	Jun. 2015	Jul. 2017	-	\$293,360	-	\$293,360

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020581	Canal at L.M. 20.98 Str. & Apprs. (S)	11	3	Structure & Approaches	Completed	Sep. 2018	Jul. 2019	0.02	\$584,746	0.02	\$584,746
020583	Clear Creek Str. & Apprs. (S)	11	2S	Structure & Approaches	Completed	Dec. 2018	Nov. 2019	0.03	\$788,822	0.03	\$788,822
020601*	Cane Creek Boardwalk & Trail (RTP-15) (S)			Enhancement	Completed	Nov. 2018	Feb. 2021	-	\$247,838	-	\$247,838
020614	Mills Bayou Str. & Apprs. (S)	54	3	Structure & Approaches	Completed	Apr. 2019	Dec. 2019	0.02	\$848,083	0.02	\$848,083
020624	Hwy. 425 – Grady (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jefferson 65-15	65	16	Resurfacing	Completed	Feb. 2018	Oct. 2018	0.89	\$353,951	14.80	\$5,885,935
020648	Monticello – Star City (Sel. Secs.) (S) Addt'l Rte.-Sec.: Drew 425-4	425	5	Resurfacing	Completed	Feb. 2020	Sep. 2020	4.20	\$1,483,213	9.38	\$3,294,851
020680*	Chesapeake Rd. RR Signals & Surf. (Varner) (S)			RR Crossing	Completed	Jan. 2018	Jan. 2022	-	\$289,678	-	\$289,678
020690	Hwy. 114 – Wagon Bayou (S)	11	3	Resurfacing	Completed	May. 2020	Oct. 2020	6.25	\$2,115,703	6.25	\$2,115,703
020713	Long Lake Str. & Apprs. (S)	11	3	Structure & Approaches	Scheduled	Jan. 2023		0.30	\$3 - \$5 M	0.30	\$3 - \$5 M
020723	Star City – Gould (S) Addt'l Rte.-Sec.: Lincoln 114-2	11	3	Resurfacing	Sub. Completed	Jan. 2021	Aug. 2021	17.28	\$4,978,125	17.28	\$4,978,125
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	212	4	Sealing	Completed		Jun. 2022	6.68	\$85,715	81.83	\$1,050,000
020756	Star City – Jefferson Co. Line (S) Addt'l Rte.-Sec.: Lincoln 425-6	425	5	Resurfacing	Scheduled	2024		13.80	\$5 - \$10 M	13.80	\$5 - \$10 M
020759	Dumas – Hwy. 83 (S) Addt'l Rte.-Sec.: Desha 54-2	54	3	Resurfacing	Completed	Jan. 2021	Oct. 2021	0.42	\$108,669	4.28	\$1,107,384
020776	Deep Bayou Str. & Apprs. (S)	199	1	Structure & Approaches	Scheduled	Apr. 2024		0.59	\$1 - \$3 M	0.59	\$1 - \$3 M
020778	Ladd Canal Str. & Apprs. (S)	293	2	Structure & Approaches	Scheduled	Mar. 2024		0.09	\$1 - \$3 M	0.09	\$1 - \$3 M
A20005	Grady – Desha Co. Line (S)	65	16	Resurfacing	Under Construction	Feb. 2022	Late 2022	9.30	\$8,902,291	9.30	\$8,902,291
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	11	2	Resurfacing	Programmed			4.68	< \$1 M	75.48	< \$1 M
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	293	2	Resurfacing	Programmed			6.74	< \$1 M	47.54	\$1 - \$3 M
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	114	1	Resurfacing	Programmed			14.94	< \$1 M	71.70	\$1 - \$3 M
C40001*	Gould Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2015	Jun. 2015	1.34	\$260,352	1.34	\$260,352
C40002*	Grady Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Aug. 2016	Nov. 2016	1.42	\$212,081	1.42	\$212,081
C40003*	Star City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Oct. 2018	1.89	\$262,813	1.89	\$262,813

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76006*	Monticello & Star City Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Drew CS	CS		Resurfacing	Completed	Jan. 2014	Mar. 2014	1.80	\$246,604	3.25	\$448,372
C76056*	Gillett & Gould Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas CS	CS		Resurfacing	Completed	Jun. 2019	Oct. 2020	1.84	\$342,380	3.45	\$684,760
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	16	PE Only	Programmed			-	-	-	-
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Various	425	5	PE Only	Programmed			-	-	-	-
SA4040*	Lincoln County Surfacing No. 4(SEL. Secs.)(s)	CR		Resurfacing	Completed	May. 2012	Jul. 2012	2.55	\$149,470	2.55	\$149,470
SA4041*	Lincoln County Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	3.90	\$293,187	3.90	\$293,187
SA4042*	Lincoln County Surfacing No 6 (Sel Secs) (S)	CR		Resurfacing	Completed	Jun. 2016	Nov. 2016	9.60	\$628,017	9.60	\$628,017
SA4043*	Co. Rd. 12 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2018	Oct. 2018	1.60	\$312,056	1.60	\$312,056
SA4044*	Hwy. 293 - Co. Rd. 54 (Surfacing) (S)	CR		Resurfacing	Completed	May. 2018	Aug. 2018	1.40	\$159,345	1.40	\$159,345
SA4045*	Lincoln County (Level & Reseal) (S)	CR		Resurfacing	Completed	May. 2019	Oct. 2019	8.69	\$353,781	8.69	\$353,781
SA4046*	Hwy. 11 - Co. Rd. 13 (Reseal) (S)	CR		Resurfacing	Completed	May. 2020	Oct. 2020	4.17	\$358,723	4.17	\$358,723
SA4047*	Hwy. 114 - Co. Rd. 12 (Surfacing) (S)	CR		Resurfacing	Under Construction	Jan. 2022	Late 2022	3.25	\$348,214	3.25	\$348,214
SA4048*	Co. Rds. 8 & 18 Overlay & Surfacing (S)	CR		Resurfacing	Programmed			0.92	< \$1 M	0.92	< \$1 M
Totals For All Projects In Lincoln County								141.28	\$100,862,947		

* Job not shown on county map.