



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊙	Slide Repair
—	Roadway	—	Roadway
- - -	New Location	- - -	New Location

Madison County

District 9
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

MADISON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001699*	Springdale – Harrison P.E. Addt'l Rte.-Sec.: Various	412	3	PE Only	Programmed			-	-	-	-
009951	Hindsville – Huntsville Bypass (F) Addt'l Rte.-Sec.: Madison 412-3	45	7	Major Widening	Completed	Nov. 2010	May. 2014	4.90	\$22,997,127	4.90	\$22,997,127
009966	St. Paul-Hwy. 16 Strs. & Apprs.(s)	23	8	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
012289	Hwy. 23 Slide Repair (Franklin & Madison Cos.) (S) Addt'l Rte.-Sec.: Franklin 23-7	23	8	Base Stabilization	Completed	Oct. 2017	Jun. 2018	0.03	\$866,635	0.05	\$1,447,784
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	16	4	Safety Improvements	Completed	Feb. 2018	May. 2019	0.50	\$262,202	9.71	\$5,095,739
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$571,011	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	4.87	\$31,031	312.35	\$1,990,253
090009	Washington Co. Line – Franklin Co. Line (Reconst.) (S) Addt'l Rte.-Sec.: Madison 23-8	16	4	Reconstruction	Programmed			16.04	\$15 - \$20 M	16.04	\$15 - \$20 M
090343	Hwy. 74 – Huntsville Strs. & Apprs. (S)	23	8	Structure & Approaches	Completed	Oct. 2015	Dec. 2017	0.52	\$6,048,708	0.52	\$6,048,708
090375	Hwy. 23/Hwy. 23C Signal (Huntsville) (S) Addt'l Rte.-Sec.: Madison 23-8C	23	8	Safety Improvements	Completed	Jan. 2016	Oct. 2016	-	\$155,805	-	\$155,805
090390*	Mitchusson Park Trail (Huntsville) (S)			Enhancement	Completed	Aug. 2014	Nov. 2016	-	\$45,719	-	\$45,719
090423	Huntsville – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Carroll 23-10	23	9	Safety Improvements	Completed	Nov. 2019	Jul. 2021	16.82	\$5,095,114	23.05	\$6,982,304
090430	Pigeon Creek Str. & Apprs. (S)	74	3	Structure & Approaches	Completed	Nov. 2019	Nov. 2020	0.04	\$1,441,077	0.04	\$1,441,077
090444	Washington Co. Line – East (Overlay) (S)	16	4	Resurfacing	Completed	Mar. 2016	Jun. 2016	9.40	\$1,315,936	9.40	\$1,315,936
090450*	District 9 Bridge Painting (S) Addt'l Rte.-Sec.: Various	412	4	Miscellaneous	Completed	Jan. 2016	Jul. 2016	-	\$160,064	-	\$1,600,637
090451*	Kings River Falls Bat Conservation Mitigation Area (S)			Miscellaneous	Programmed			-	-	-	-
090466*	N.College Ave. Sidewalks (Huntsville) (TAP-15) (S)			Enhancement	Completed	Apr. 2018	Sep. 2020	-	\$387,767	-	\$387,767
090520	Hwys. 16 & 74 Slide Repair (Madison & Newton Cos.) (S) Addt'l Rte.-Sec.: Newton 74-5	16	5	Base Stabilization	Completed	Jun. 2018	Jun. 2019	0.06	\$1,240,495	0.18	\$3,721,484

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MADISON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090523	War Eagle Creek Str. & Apprs. (S) Addt'l Rte.-Sec.: Madison CS	23	9	Safety Improvements Structure & Approaches	Scheduled	Jan. 2023		0.68	\$5 - \$10 M	0.68	\$5 - \$10 M
090554	Holman Creek Str. & Apprs. (S)	74	3	Structure & Approaches	Scheduled	Feb. 2023		0.10	\$1 - \$3 M	0.10	\$1 - \$3 M
090563	Henderson Creek Str. & Apprs. (Madison Co.) (S)	127	0	Structure & Approaches	Under Construction	Aug. 2020	Late 2022	0.18	\$1,312,124	0.18	\$1,312,124
090574	District 9 Bridge Deck Rehab. (2019) (S) Addt'l Rte.-Sec.: Various	412	4	Bridge Rehabilitation	Completed	Sep. 2019	Dec. 2020	0.07	\$527,631	0.48	\$3,618,036
090579	Hwy. 23 Strs. & Apprs. (Madison Co.) (S)	23	8	Structure & Approaches	Scheduled	Apr. 2023		0.70	\$3 - \$5 M	0.70	\$3 - \$5 M
090623	Hwy. 295 Slide Repairs (Madison Co.) (S)	295	0	Base Stabilization	Sub. Completed	Jan. 2021	Apr. 2022	0.18	\$1,396,032	0.18	\$1,396,032
090633*	Huntsville Main St. and Lee St. Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090639	Huntsville – Alpena (Passing Lanes) (S) Addt'l Rte.-Sec.: Carroll 412-5; Madison 412-4	412	3	Passing Lanes	Programmed			13.91	\$15 - \$20 M	35.06	\$40 - \$50 M
090644	White River Str. & Apprs. (S)	16	5	Structure & Approaches	Scheduled	Mar. 2025		0.24	\$1 - \$3 M	0.24	\$1 - \$3 M
090652	Hwy. 23 Slide Repairs (Madison Co.) (S)	23	8	Base Stabilization	Sub. Completed	Oct. 2021	Jul. 2022	0.36	\$3,384,494	0.36	\$3,384,494
A90009*	District 9 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	21	4	Resurfacing	Completed		Jun. 2022	13.10	\$150,592	94.20	\$1,082,884
A90011	Combs – Huntsville (S) Addt'l Rte.-Sec.: Madison 23-8	16	4	Resurfacing	Scheduled	Jan. 2023		27.53	\$5 - \$10 M	27.53	\$5 - \$10 M
A90019*	District 9 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	45	7	Resurfacing	Programmed			6.10	< \$1 M	60.93	\$1 - \$3 M
C44001*	Huntsville Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Oct. 2014	1.70	\$248,713	1.70	\$248,713
C44002*	St. Paul Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.42	\$194,196	1.42	\$194,196
C44004*	Huntsville Overlay No.2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2019	Jun. 2019	1.67	\$300,544	1.67	\$300,544
SA4430*	Co. Rd. 21-Co. 22 (Overlays)	CR		Resurfacing	Completed	Sep. 2012	Nov. 2012	1.35	\$199,624	1.35	\$199,624
SA4431*	Hwy. 16-North Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.01	\$292,463	2.01	\$292,463
SA4432*	Madison County Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2014	Nov. 2014	2.48	\$291,247	2.48	\$291,247
SA4433*	Madison County Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	8.10	\$232,831	8.10	\$232,831
SA4434*	Hwy. 127-Southeast (Overlay) (S)	CR		Resurfacing	Completed	Aug. 2016	Oct. 2016	1.40	\$207,299	1.40	\$207,299
SA4435*	Madison Co. Leveling & Reseal (Sel. Secs.)(s)	CR		Resurfacing	Completed	May. 2017	Aug. 2017	5.75	\$307,976	5.75	\$307,976
SA4436*	Hwy. 74 - Washington Co. Line (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2018	May. 2018	2.00	\$239,920	2.00	\$239,920
SA4437*	Madison County Overlay No.3 (S)	CR		Resurfacing	Completed	Jun. 2019	Sep. 2019	2.67	\$429,310	2.67	\$429,310

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MADISON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA4438*	Co. Rd. 6 Overlay & Co. Rd. 180 Surfacing (S)	CR		Resurfacing	Completed	May. 2020	Sep. 2020	1.09	\$214,012	1.09	\$214,012
SA4439*	Madison Co. Overlay & Surfacing (S)	CR		Resurfacing	Completed	Jun. 2021	Sep. 2021	2.81	\$534,218	2.81	\$534,218
SA4440*	Co. Rd. 5 Surfacing (S)	CR		Resurfacing	Under Construction	May. 2022	<i>Late 2022</i>	2.45	\$488,970	2.45	\$488,970
Totals For All Projects In Madison County								117.18	\$73,917,948		

* Job not shown on county map.