



Montgomery County

District 8
Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

MONTGOMERY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012258*	Ouachita Trail Shelter Project (RTP-15) (S)			Enhancement	Completed	Jul. 2016	Jan. 2019	-	\$18,294	-	\$36,588
012329	Glenwood – Hwy. 227 (S) Addt'l Rte.-Sec.: Garland 70-8; Hot Spring 70-7; Pike 70-5	70	6	Resurfacing	Completed	May. 2019	Jun. 2020	3.34	\$1,113,286	18.14	\$6,032,225
012335*	Foot Trail Shelter Modifications (RTP-18) (S)			Enhancement	Completed	Oct. 2019	Mar. 2021	-	\$5,250	-	\$26,250
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	270	3	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.68	\$196,473	31.98	\$9,240,000
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	270	4	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$236,280	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	34.32	\$218,682	312.35	\$1,990,253
080215	Little Sugar Loaf Creek Str. & Apprs. (S)	182	4	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
080216	Scott Co. Line – Mt. Ida (Dr. Strs.) (S)	270	3	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
080310	Hwy. 270 Realignment (Blowout Mountain) (S)	270	3	Reconstruction	Completed	Jan. 2011	Jul. 2012	0.91	\$4,706,240	0.91	\$4,706,240
080334*	Lake Ouachita Vista Trail (Phase III) (S)			Enhancement	Completed	Dec. 2008	Jul. 2014	-	\$37,731	-	\$37,731
080378	Lick Creek Str. & Apprs. (Norman) (S)	8	2	Structure & Approaches	Completed	Jan. 2013	Aug. 2014	0.29	\$2,770,218	0.29	\$2,770,218
080379	Ouachita River Str. & Apprs. (S)	27	7	Structure & Approaches	Completed	Oct. 2013	Feb. 2016	0.83	\$8,312,874	0.83	\$8,312,874
080458	Norman – East (Overlay) (S)	8	2	Resurfacing	Programmed			4.36	< \$1 M	4.36	< \$1 M
080469	Mill Creek – North (Overlay) (S)	27	7	Resurfacing	Completed	Jul. 2012	Oct. 2012	4.16	\$1,123,757	4.16	\$1,123,757
080503	Collier & Smith Creeks Strs. & Apprs. (S)	8	2	Structure & Approaches	Programmed			0.70	\$3 - \$5 M	0.70	\$3 - \$5 M
080504	Deer Creek Str. & Apprs. (S)	27	7	Structure & Approaches	Completed	Feb. 2020	Sep. 2021	0.40	\$3,804,446	0.40	\$3,804,446
080512	Polk Co. Line – Franklin Creek (Overlay) (S)	88	3	Resurfacing	Completed	Mar. 2016	Oct. 2016	5.06	\$719,255	5.06	\$719,255
080543	Black Springs – Caddo Gap (Sel. Sec.) (S)	8	2	Resurfacing	Completed	Jun. 2018	Sep. 2018	6.67	\$1,924,840	6.67	\$1,924,840
080551	Silver – Garland Co. Line (S)	270	4	Bridge Rehabilitation Resurfacing	Completed	Apr. 2018	Jun. 2018	4.41	\$1,665,152	4.41	\$1,665,152
080646	Polk Co. Line – Caddo River (S)	8	2	Resurfacing	Scheduled	2023		6.27	\$3 - \$5 M	6.27	\$3 - \$5 M
A60007*	District 6 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	182	4	Resurfacing	Completed		Jun. 2022	1.85	\$40,757	49.36	\$1,159,267
A80010*	District 8 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	298	1	Resurfacing	Completed		Jun. 2022	7.60	\$76,361	93.36	\$1,004,551
A80012	Mount Ida – Garland Co. Line (Sel. Secs.) (S)	270	4	Resurfacing	Under Construction	Feb. 2022	Late 2022	9.38	\$4,593,280	9.38	\$4,593,280

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MONTGOMERY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A80020*	District 8 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	188	1	Resurfacing	Programmed			8.12	< \$1 M	97.40	\$1 - \$3 M
BR4906*	Mazarn Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Oct. 2015	Aug. 2017	0.42	\$1,628,471	0.42	\$1,628,471
C49001*	Norman Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Aug. 2016	Nov. 2016	1.80	\$255,859	1.80	\$255,859
C49002*	Mount Ida Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2017	Apr. 2017	1.50	\$245,461	1.50	\$245,461
C49003*	Norman Overlay & Surfacing (S)	CS		Resurfacing	Programmed			1.56	-	1.56	-
C49004*	Oden Overlay (S)	CS		Resurfacing	Completed	Jan. 2021	Jul. 2021	1.64	\$267,958	1.64	\$267,958
C76069*	Glenwood & Norman Overlay & Surf. (S) Addt'l Rte.-Sec.: Pike CS	CS		Resurfacing	Programmed			1.56	-	3.35	-
FA4902*	Hewing & Lick Creeks Strs. & Apprs. (S)	CR		Structure & Approaches	Completed	Feb. 2012	Apr. 2013	0.19	\$896,783	0.19	\$896,783
SA4931*	Hwy. 5-Co. Rd. 34 (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2012	Sep. 2012	1.00	\$83,623	1.00	\$83,623
SA4932*	Montgomery County Reseal No. 15 (S)	CR		Sealing	Completed	Jun. 2012	Aug. 2012	7.20	\$155,489	7.20	\$155,489
SA4933*	Montgomery County Reseal No. 16 (S)	CR		Sealing	Completed	Jun. 2014	Aug. 2014	7.85	\$188,566	7.85	\$188,566
SA4934*	Co. Rd. 26 Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	2.00	\$154,118	2.00	\$154,118
SA4935*	Co. Rd. 5 Surfacing (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.93	\$181,850	1.93	\$181,850
SA4936*	Montgomery County Reseal No. 17 (S)	CR		Sealing	Completed	Aug. 2016	Sep. 2016	6.06	\$159,295	6.06	\$159,295
SA4937*	Hwy. 27 - East (Overlay) (S)	CR		Resurfacing	Completed	May. 2017	Nov. 2017	2.58	\$312,747	2.58	\$312,747
SA4938*	Hwy. 8 - Co. Rd. 96 (Reseal) (S)	CR		Sealing	Completed	May. 2017	Aug. 2017	4.11	\$137,169	4.11	\$137,169
SA4940*	Montgomery County Overlay No.2 (S)	CR		Resurfacing	Completed	Jun. 2019	Aug. 2019	3.73	\$572,622	3.73	\$572,622
SA4941*	Montgomery County Overlay No. 3 (S)	CR		Resurfacing	Completed	Jun. 2021	Oct. 2021	2.56	\$521,176	2.56	\$521,176
Totals For All Projects In Montgomery County								130.74	\$40,624,363		

* Job not shown on county map.