



Status of Improvements			
—	Programmed		Bridge
—	Scheduled		Interchange
—	Under Construction		Intersection Improvement
—	Completed		Slide Repair
			Roadway
			New Location

SUMMARY OF CONSTRUCTION PROJECTS

POINSETT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001849*	Marked Tree – I-55 (P.E.) (F) Addt'l Rte.-Sec.: Crittenden New	New		PE Only	Completed	Jan. 2003	Mar. 2013	13.55	\$2,684,622	17.15	\$3,397,880
001992	Marked Tree – I-55 Structures Replacement (F) Addt'l Rte.-Sec.: Crittenden 63-10	63	9	Structure & Approaches	Completed	Oct. 2009	Aug. 2012	0.98	\$6,670,672	1.22	\$8,338,340
012196	Jonesboro – I-55 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 63-7; Crittenden 63-10; Poinsett 63-9	63	8	Safety Improvements	Completed	Sep. 2014	Apr. 2016	20.13	\$3,971,631	31.63	\$6,240,571
012297	Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	163	4	Safety Improvements	Completed	Apr. 2018	Jul. 2019	0.45	\$204,646	4.66	\$2,119,222
012340	I-55 – Hwy. 149 (S) Addt'l Rte.-Sec.: Crittenden 555-1	555	2	Resurfacing	Completed	Nov. 2019	Apr. 2021	8.31	\$7,200,370	12.73	\$11,030,170
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	163	4	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.45	\$130,019	31.98	\$9,240,000
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	163	4	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.03	\$693,759	0.38	\$8,787,616
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	14	13	Bridge Rehabilitation	Under Construction	May. 2022	Mid 2023	-	\$80,435	-	\$7,187,312
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		45.54	\$249,176	512.62	\$2,804,845
100615	I-555 – Hwy. 463 (Trumann) (S)	69	6	Major Widening	Scheduled	Jun. 2023		1.68	\$5 - \$10 M	1.68	\$5 - \$10 M
100682*	I-555 Access Road P.E.	New		PE Only	Completed			-	\$440,129	-	\$440,129
100688	Wilson Avenue Str. & Apprs. (Harrisburg) (S)	CS		Structure & Approaches	Completed	Oct. 2012	Sep. 2013	0.07	\$440,122	0.07	\$440,122
100733*	Trumann SRTS I (2010)			Roadside Appurtenances	Completed	Dec. 2011	Jul. 2014	-	\$103,749	-	\$103,749
100764	Bayou DeView Str. & Apprs. (S)	214	0	Structure & Approaches	Completed	Nov. 2014	Sep. 2016	-	\$1,890,355	-	\$1,890,355
100768	Jonesboro – Marked Tree (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 63-6/7; Poinsett 63-9	63	8	Safety Improvements	Completed	Jan. 2013	Jun. 2013	4.11	\$743,710	16.81	\$2,564,517
100775	Marked Tree – South (Sel. Secs.) (Overlay) (S)	63	9	Resurfacing	Completed	Mar. 2012	Aug. 2012	2.50	\$995,893	2.50	\$995,893
100793	Hwy. 135 – Crittenden Co. Line (Overlay) (S)	63	9	Resurfacing	Completed	Apr. 2013	Jul. 2013	2.17	\$796,957	2.17	\$796,957
100801*	Sunken Lands Mitigation Bank (S)			Miscellaneous	Programmed			-	-	-	-
100815	Hwy. 69 – South (Trumann) (Overlay) (S)	463	2	Resurfacing	Completed	Apr. 2014	Aug. 2014	1.00	\$270,596	1.00	\$270,596
100823*	Main St. RR Signal Upgrade (Trumann) (S)			RR Crossing	Completed	Sep. 2014	Jun. 2016	-	\$208,331	-	\$208,331
100829*	Lock & Dam Rd. RR Signals & Surf. (NW of Marked Tree) (S)			RR Crossing	Completed	Aug. 2015	Aug. 2016	-	\$340,500	-	\$340,500
100830*	Hatchie Coon Rd. RR Signals (SE of Trumann) (S)			RR Crossing	Completed	Aug. 2015	Aug. 2016	-	\$444,655	-	\$444,655

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POINSETT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100840	Ditch Nos. 1 & 47 Strs. & Apprs. (S)	308	1	Structure & Approaches	Sub. Completed	Jun. 2020	Apr. 2022	0.52	\$3,371,435	0.52	\$3,371,435
100844	Terrell Rd. Overpass – St. Francis River (Overlay) (S) Addt'l Rte.-Sec.: Poinsett 63-9	63	8	Resurfacing	Completed	Feb. 2016	Jun. 2016	6.04	\$1,972,015	6.04	\$1,972,015
100866*	Forked Slough Rd. RR Signals (SE of Fisher) (S)	CR		RR Crossing	Completed	Nov. 2021	Nov. 2021	-	\$305,034	-	\$305,034
100867*	Tulot Rd. RR Signals Upgrade & Surf. (SE of Trumann) (S)	CR		RR Crossing	Completed	Jun. 2016	Nov. 2018	-	\$190,945	-	\$190,945
100885	Hwys. 149 & 308B (Sel. Secs.) (S) Addt'l Rte.-Sec.: Poinsett 149-6, 308-1	63	8	Resurfacing	Completed	May. 2018	Aug. 2019	6.89	\$1,956,581	6.89	\$1,956,581
100894	Hwy. 14 – South (S)	163	3	Resurfacing	Completed	Jan. 2020	Jun. 2020	4.30	\$916,606	4.30	\$916,606
100906	Craighead Co. Line – Payneway (S)	463	2	Resurfacing	Completed	Apr. 2019	Sep. 2019	11.88	\$2,444,806	11.88	\$2,444,806
100910	Hwy. 69S East & West (Trumann) (S)	69	7	Resurfacing	Completed	Feb. 2018	Sep. 2018	1.98	\$360,917	1.98	\$360,917
100921	Hwy. 14 – Hwy. 214 (S)	163	4	Resurfacing	Completed	Jul. 2017	Oct. 2017	5.10	\$723,211	5.10	\$723,211
100924	Craighead Co. Line – Hwy. 214 (Sel. Secs.) (S)	49	5	Resurfacing	Completed	Feb. 2017	Jul. 2017	8.10	\$1,008,176	8.10	\$1,008,176
100928	Hwy. 140 North & South (Lepanto) (S)	135	1	Resurfacing	Completed	Jul. 2017	Nov. 2017	2.50	\$513,013	2.50	\$513,013
100931	Hwy. 163 – I-555 (S)	69	6	Resurfacing	Completed	May. 2018	Sep. 2018	6.14	\$757,169	6.14	\$757,169
100947	Left Hand Chute of Little River – East (S)	140	1	Resurfacing	Completed	Apr. 2018	Aug. 2018	2.82	\$659,637	2.82	\$659,637
100956	Sunken Lands Strs. Rehab. (I-555) (S)	555	2	Bridge Rehabilitation	Completed	Aug. 2017	Oct. 2018	1.71	\$12,561,584	1.71	\$12,561,584
100957	Hwy. 14 – Craighead Co. Line (S)	555	2	Rehabilitation	Completed	May. 2018	Dec. 2018	12.77	\$8,344,228	12.77	\$8,344,228
100962*	Auction St. RR Signals (Weiner) (S)			RR Crossing	Completed	May. 2018	Mar. 2022	-	\$226,669	-	\$226,669
100976*	Sunken Lands Bridge Painting (I-555) (S)	555	2	Miscellaneous	Completed	Sep. 2018	Aug. 2019	-	\$1,451,299	-	\$1,451,299
101017	Tyronza River & Ditch No. 6 Strs. & Apprs. (S)	118	2	Structure & Approaches	Scheduled	Apr. 2024		-	\$5 - \$10 M	-	\$5 - \$10 M
101020	Marked Tree – Lepanto (S)	140	1	Resurfacing	Completed	Jun. 2020	Jun. 2021	9.06	\$2,397,332	9.06	\$2,397,332
101033*	Marked Tree Carver Park Accessible Trail (RTP-18) (S)			Enhancement	Completed	Mar. 2020	Oct. 2020	0.20	\$115,200	0.20	\$115,200
101057*	Hwy. 118 RR Signals Upgrade (Tyronza) (S)	118	2	RR Crossing	Under Construction	Nov. 2019		-	\$0	-	\$0
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	18	2	Sealing	Completed		Jun. 2022	11.37	\$217,706	67.84	\$1,298,960
101081	Hwy. 226 – Hwy. 14 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 49-4	49	5	Resurfacing	Scheduled	2023		8.56	\$1 - \$3 M	14.31	\$3 - \$5 M
101101	Hwy. 14 – Hwy. 158 (S)	1	16	Resurfacing	Scheduled	2024		6.05	\$1 - \$3 M	6.05	\$1 - \$3 M
101102	Waldenburg East & West (Sel. Secs.) (S)	14	13	Resurfacing	Scheduled	Apr. 2023		6.05	\$5 - \$10 M	6.05	\$5 - \$10 M
101104	Hwy. 163 – I-555 (S)	14	14	Resurfacing	Scheduled	2024		13.40	\$3 - \$5 M	13.40	\$3 - \$5 M
101105	Hwy. 214 – Cross Co. Line (S)	49	5	Resurfacing	Scheduled	2023		3.10	< \$1 M	3.10	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POINSETT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
101116*	Co. Rd. 16/Hunters Horn Rd. RR Signals & Surf. (Poinsett Co.) (S)	CR		Safety Improvements	Under Construction	May. 2021		-	\$479,571	-	\$479,571
101122	Hwy. 14 Str. & Apprs. (S)	14	14	Structure & Approaches	Scheduled	Nov. 2023		0.50	\$3 - \$5 M	0.50	\$3 - \$5 M
101124	Hwy. 135 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Craighead 135-2	135	1	Structure & Approaches	Scheduled	Jun. 2023		1.97	\$15 - \$20 M	2.09	\$15 - \$20 M
101128	Hwy. 75 Str. & Apprs. (S)	75	5	Structure & Approaches	Scheduled	Sep. 2023		0.05	\$1 - \$3 M	0.05	\$1 - \$3 M
110953*	Hwy. 69 & Hwy. 463 Signal (Trumann) (S)	70	7	Safety Improvements	Programmed			-	-	-	-
A00003	Cross Co. Line – Hwy. 14 (S)	1	15	Resurfacing	Completed	Apr. 2020	Aug. 2020	8.42	\$2,291,869	8.42	\$2,291,869
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	136	0	Resurfacing	Completed		Jun. 2022	8.36	\$117,610	79.68	\$1,120,950
A00018	L'Anguille River – Hwy. 163 South (S) Addt'l Rte.-Sec.: Poinsett 14-14	14	13	Resurfacing	Scheduled	Aug. 2022		5.22	\$1 - \$3 M	5.22	\$1 - \$3 M
A00024	Hwy. 214 – Hwy. 69 (S)	163	4	Resurfacing	Under Construction	Feb. 2022	Late 2022	5.03	\$1,867,767	5.03	\$1,867,767
A00026*	District 10 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	135	1	Resurfacing	Programmed			0.90	< \$1 M	12.47	\$1 - \$3 M
A00030*	District 10 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	555	2	Resurfacing	Programmed			0.74	< \$1 M	55.15	\$1 - \$3 M
BR5608*	Ditch No 3 & Brnch of Ditch No 2 Strs&appr(s)	CR		Structure & Approaches	Completed	Feb. 2012	Nov. 2012	0.34	\$826,124	0.34	\$826,124
BR5611*	Left Hand Chute of Little Rvr Str & Apprs (S)	CR		Resurfacing	Completed	Jan. 2016	Nov. 2016	0.26	\$1,383,001	0.26	\$1,383,001
C56001*	Harrisburg & Waldenburg Olay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2014	Jul. 2014	2.63	\$266,391	2.63	\$266,391
C56002*	Marked Tree Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2015	May. 2015	1.40	\$245,649	1.40	\$245,649
C56003*	Trumann Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2015	Aug. 2015	1.40	\$242,548	1.40	\$242,548
C56004*	Fisher Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Nov. 2016	1.73	\$209,916	1.73	\$209,916
C56005*	Harrisburg & Marked Tree Overl Sel. Secs. (S)	CS		Resurfacing	Completed	May. 2019	Jul. 2019	2.21	\$507,601	2.21	\$507,601
C56006*	Lepanto Overlay No. 2 (S)	CS		Resurfacing	Completed	Apr. 2021	Oct. 2021	1.86	\$333,471	1.86	\$333,471
C56007*	Trumann & Weiner Overlay & Surfacing (S)	CS		Resurfacing	Completed	May. 2021	Nov. 2021	3.67	\$622,318	3.67	\$622,318
C56008*	Tyronza & Marked Tree Overlay (S)	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	3.53	\$687,524	3.53	\$687,524
C76021*	Grubbs & Weiner Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jackson CS	CS		Resurfacing	Completed	Jun. 2015	Oct. 2015	1.59	\$183,375	3.60	\$366,750
C76039*	Black Oak, Lepanto & Tyronza (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead CS	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	2.80	\$453,237	3.76	\$608,633
GF1048*	Combine Field Accss(st. Frncs Sunken Land Wma			Miscellaneous	Completed	May. 2016	Jun. 2016	-	\$28,233	-	\$28,233

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POINSETT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA5639*	Hwy. 75-West (Surfacing) (Sel. Secs.) (S)	CR		Surfacing	Completed	Jul. 2012	Nov. 2012	1.30	\$351,103	1.30	\$351,103
SA5640*	Hwy. 149-West Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	1.05	\$258,724	1.05	\$258,724
SA5641*	Hwy. 14-Hwy. 214 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.80	\$317,171	1.80	\$317,171
SA5642*	Poinsett Co Olay & Pav Markings(sel. Secs)(s)	CR		Resurfacing	Completed	Aug. 2016	Nov. 2016	2.00	\$211,138	2.00	\$211,138
SA5643*	Poinsett Co. Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	2.53	\$327,917	2.53	\$327,917
SA5644*	Poinsett Co. Surfacing No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	2.47	\$248,567	2.47	\$248,567
SA5645*	Poinsett Co. Surfacing No. 3 (S)	CR		Resurfacing	Completed	May. 2020	Oct. 2020	2.33	\$318,019	2.33	\$318,019
SA5646*	Hwy. 49 - East (Overlay) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	2.09	\$469,117	2.09	\$469,117
Totals For All Projects In Poinsett County								298.05	\$131,651,035		

* Job not shown on county map.