



# SUMMARY OF CONSTRUCTION PROJECTS

## RANDOLPH COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	63	3	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.12	\$205,818	3.88	\$6,654,791
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		12.50	\$68,395	512.62	\$2,804,845
100358	Mill Creek Str. & Apprs. (S)	62	19	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
100512*	Walnut Ridge – Missouri State Line (Future I-57) P.E. Addt'l Rte.-Sec.: Clay 67-20; Lawrence 67-19	67	19	PE Only	Programmed			12.00	\$5 - \$10 M	41.00	\$30 - \$40 M
100756*	Pocahontas Old Frisco Depot Restoration (ATEP-11) (S)			Enhancement	Completed	Feb. 2013	Dec. 2014	-	\$290,225	-	\$290,225
100759	Black River Str. & Apprs. (Pocahontas) (S)	67	18	Structure & Approaches	Completed	Mar. 2016	Mar. 2019	0.36	\$11,105,319	0.36	\$11,105,319
100792	Pocahontas – West (Overlay) (S)	62	19	Resurfacing	Completed	Apr. 2013	Jun. 2013	3.62	\$597,372	3.62	\$597,372
100816	Hwy. 90 – Hwy. 251 (Overlay) (S)	115	1	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.02	\$275,531	2.02	\$275,531
100847	So. of Maynard – Hwy. 166 (Overlay) (S)	115	1	Resurfacing	Completed	Mar. 2016	Aug. 2016	4.00	\$424,974	4.00	\$424,974
100851*	Randolph Co. Area Headquarters (Pocahontas) (S)	67	18	Buildings	Programmed			-	< \$1 M	-	< \$1 M
100873	Lawrence Co. Line – Hwy. 62 (S)	67	18	Resurfacing	Sub. Completed	Feb. 2020	Dec. 2020	7.46	\$3,824,500	7.46	\$3,824,500
100877	Park St. – Country Club Rd. (Pocahontas) (S)	90	6	Major Widening	Scheduled	2023		1.02	\$3 - \$5 M	1.02	\$3 - \$5 M
100898	Missouri State Line – Hwy. 251 (Sel. Secs.) (S)	115	1	Resurfacing	Completed	Feb. 2020	Nov. 2020	12.12	\$3,148,157	12.12	\$3,148,157
100905	North of Lawrence Co. Line – Hwy. 62 (S) Addt'l Rte.-Sec.: Randolph 361-3	166	0	Resurfacing	Completed	Apr. 2018	Nov. 2018	8.12	\$1,928,461	8.12	\$1,928,461
100927	Hwy. 67 – West (Pocahontas) (S)	90	6	Resurfacing	Completed	Apr. 2018	Oct. 2018	6.62	\$1,594,395	6.62	\$1,594,395
100965*	Hwy. 99 RR Signal Upgrade (O'Kean) (S)	90	5	RR Crossing	Completed	May. 2018	Dec. 2021	-	\$230,566	-	\$230,566
100982	Reyno North & South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clay 67-20	67	19	Resurfacing	Completed	May. 2020	Dec. 2020	5.71	\$592,250	10.05	\$1,040,830
100993	Hwy. 67 – Engelberg Strs. & Apprs. (S)	166	1	Structure & Approaches	Scheduled	Nov. 2022		0.51	\$3 - \$5 M	0.51	\$3 - \$5 M
101003	Eassis Creek Str. & Apprs. (S)	90	7	Structure & Approaches	Scheduled	Apr. 2023		0.45	\$3 - \$5 M	0.45	\$3 - \$5 M
101010	Spencer Creek Str. & Apprs. (S)	115	1	Structure & Approaches	Under Construction	Jun. 2022		0.11	\$1,272,259	0.11	\$1,272,259
101034	Pocahontas – Corning (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clay 67-20	67	19	Resurfacing	Sub. Completed	May. 2020	Aug. 2021	8.01	\$2,082,962	13.62	\$3,541,816
101053	Beaver Dam Ditch Str. & Apprs. (O'Kean) (S)	90	5	Structure & Approaches	Scheduled	Jan. 2023		0.06	< \$1 M	0.06	< \$1 M
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	251	1	Sealing	Completed		Jun. 2022	15.18	\$290,657	67.84	\$1,298,960
101106	Hwys. 93 & 231 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Randolph 231-6	93	1	Resurfacing	Scheduled	2024		12.02	\$5 - \$10 M	12.02	\$5 - \$10 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## RANDOLPH COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
101115*	Eleven Point River Stream Restoration			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
101131	Current River Str. & Apprs. (S)	67	19	Structure & Approaches	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
A00004	Sharp Co. Line – Hwy. 63B West (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lawrence 63-3	63	3	Resurfacing	Under Construction	Apr. 2022	Late 2022	0.17	\$36,500	17.29	\$3,712,213
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	67	19	Resurfacing	Completed		Jun. 2022	14.94	\$210,178	79.68	\$1,120,950
A00025	Main Ditch Str. & Apprs. (S)	328	1	Structure & Approaches	Scheduled	Feb. 2023		-	< \$1 M	-	< \$1 M
A00026*	District 10 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	90	5	Resurfacing	Programmed			1.66	< \$1 M	12.47	\$1 - \$3 M
A00030*	District 10 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	67	19	Resurfacing	Programmed			14.30	< \$1 M	55.15	\$1 - \$3 M
C61001*	Maynard & Pocahontas Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Dec. 2014	2.35	\$364,208	2.35	\$364,208
C61002*	Reyno Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.53	\$257,778	1.53	\$257,778
C61003*	O'Kean Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2018	May. 2018	1.77	\$245,366	1.77	\$245,366
C61004*	Pocahontas Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2018	Aug. 2018	1.47	\$177,551	1.47	\$177,551
C61005*	Maynard & Reyno Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Oct. 2020	3.87	\$498,175	3.87	\$498,175
C61006*	Biggers & O'Kean Overlay (S)	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	2.87	\$491,412	2.87	\$491,412
C76038*	Biggers, Knobel & Rector Olay (Sel. Secs.)(s) Addt'l Rte.-Sec.: Clay CS	CS		Resurfacing	Completed	May. 2016	Oct. 2016	1.26	\$361,667	5.20	\$692,430
C76049*	Imbdn, Rvnden & Rvnden Spr Ovrly(sel Secs)(s) Addt'l Rte.-Sec.: Lawrence CS	CS		Resurfacing	Completed	Apr. 2018	Jun. 2018	1.89	\$184,456	3.51	\$373,511
SA6132*	Hwy. 115 - East No. 2 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2012	Sep. 2012	1.10	\$153,524	1.10	\$153,524
SA6133*	Randolph County Reseal No. 3 (S)	CR		Sealing	Completed	Jun. 2012	Oct. 2012	5.36	\$133,266	5.36	\$133,266
SA6134*	Hwy. 166 - West (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	0.60	\$76,214	0.60	\$76,214
SA6135*	Randolph Co. Reseal No. 4 (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	4.85	\$121,772	4.85	\$121,772
SA6136*	Hwy. 115 - Hwy. 166 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2014	Aug. 2014	1.60	\$205,807	1.60	\$205,807
SA6137*	Co. Rd. 70 Drainage (Sel. Secs.) (S)	CR		Base & Drainage	Completed	Jul. 2014	Nov. 2014	-	\$136,444	-	\$136,444
SA6138*	Hwy. 166 - Hwy. 62 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	1.38	\$112,671	1.38	\$112,671
SA6139*	Randolph Co. Overlay No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2016	Nov. 2016	4.78	\$375,344	4.78	\$375,344
SA6140*	Randolph Co. Overlay No. 6 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	3.77	\$305,636	3.77	\$305,636
SA6141*	Randolph Co. Overlay No. 7 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2018	Aug. 2018	2.03	\$231,636	2.03	\$231,636

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## RANDOLPH COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or Sub. Comp. Date</i>	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA6142*	Randolph Co. Overlay No. 8 (S)	CR		Resurfacing	Completed	May. 2019	Oct. 2019	1.90	\$223,007	1.90	\$223,007
SA6143*	Hwy. 166 - Lewis Johnson Rd. (Overlay) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	3.32	\$760,715	3.32	\$760,715
<b>Totals For All Projects In Randolph County</b>								<b>162.82</b>	<b>\$52,695,168</b>		

\* Job not shown on county map.