



O K L A H O M A

L E F L O R E

Status of Improvements	
—	Programmed
—	Scheduled
—	Under Construction
—	Completed
●	Bridge
◆	Interchange
⊕	Intersection Improvement
⊗	Slide Repair
—	Roadway
---	New Location





 Miles
 PM, PS, WT43970, 7/12/2022

Sebastian County

District 4
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
004825*	Crawford & Seb Co Contr Jt Rehab(sel Rts&secs Addt'l Rte.-Sec.: Crawford 540-2, 64-2; Sebastian 64-1	540	1	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	22	1	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.18	\$658,710	1.68	\$6,147,965
012352*	Hwys. 71 & 79 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Ouachita 79-4; Sebastian 71-14	71	13	Bridge Rehabilitation	Completed	Feb. 2020	Oct. 2020	0.08	\$1,383,120	0.17	\$2,939,128
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.80	\$231,145	31.98	\$9,240,000
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	540	1	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	1.31	\$13,945,767	1.80	\$19,162,121
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	64	1	Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$344,575	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	19.30	\$122,977	312.35	\$1,990,253
040178*	Okla. Line – I-40 (I-540) P.E. Addt'l Rte.-Sec.: Crawford 540-2	540	1	PE Only	Programmed			-	-	-	-
040217*	I-40 & I-540 Landscaping (Ft. Smith/Van Buren) (S) Addt'l Rte.-Sec.: Crawford 540-2; Sebastian 540-1	40	11	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040238	Hwy. 255 – Phoenix Ave. (Widening) (Ft. Smith) (S)	45	2	Major Widening	Completed	Jan. 2011	Oct. 2012	1.09	\$14,144,120	1.09	\$14,144,120
040279	Oklahoma State Line – Hwy. 22 (Signing) (S)	540	1	Safety Improvements	Completed	Sep. 2013	Jun. 2014	-	\$849,608	-	\$849,608
040376	Hwy. 71 – Hwy. 22 (Base & Surf.) (S)	New		Base & Surfacing	Completed	Oct. 2012	Jul. 2015	5.50	\$22,649,692	5.50	\$22,649,692
040478	Hwy. 71 Interchange (Gr. & Strs.) (F)	New		Grading & Structures	Completed	May. 2012	May. 2014	0.64	\$20,036,854	0.64	\$20,036,854
040479	Massard Rd. – Roberts Blvd. (Strs.) (F)	New		New Location	Completed	Sep. 2010	Mar. 2013	0.27	\$15,310,849	0.27	\$15,310,849
040497*	District 4 Headquarters P.E.			PE Only	Completed	Dec. 2013	Dec. 2013	-	\$0	-	\$0
040509*	Sebastian County Recreational Trail (S)			Enhancement	Completed	Oct. 2009	Jul. 2014	-	\$210,836	-	\$210,836
040544*	Hwy. 45 R.R. Signals & Surface Upgrade (Ft. Smith) (S)			RR Crossing	Completed	Jan. 2011	Apr. 2013	-	\$305,387	-	\$305,387
040545*	9th St. – 13th St. (Garrison Ave.) (Ft. Smith) (S)	64	0	Enhancement	Completed	Sep. 2011	Dec. 2012	0.25	\$1,981,790	0.25	\$1,981,790
040554*	D4 Headquarters-Remaining Buildings/Drives/Parking (Ft. Smith) (S)	71	14	Buildings	Completed	Dec. 2011	Jun. 2013	-	\$7,720,641	-	\$7,720,641
040559*	Old Railroad Trail (Ft. Smith) (S)			Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$24,200	-	\$24,200

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040560*	Greenwood Fitness Trail (Ph. III) (S)			Enhancement	Completed	Jul. 2010	Jul. 2014	-	\$26,109	-	\$26,109
040602*	Ft. Smith Towson Ave. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Sep. 2013	Aug. 2021	-	\$651,325	-	\$651,325
040617*	Bell Park Trail (Greenwood) (S)			Enhancement	Completed	Jun. 2012	Dec. 2014	-	\$47,077	-	\$47,077
040632*	Hartford SRTS I (2011)			Miscellaneous	Completed	Oct. 2013	Dec. 2014	-	\$88,561	-	\$88,561
040633*	Barling SRTS I (2011)			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
040645	Hwys. 71 & 271 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Sebastian 271-1	71	14	Safety Improvements	Completed	Jan. 2013	May. 2013	5.10	\$996,965	5.10	\$996,965
040653*	Newlon Rd. R.R. Signal (Ft. Smith) (S)			RR Crossing	Completed	Nov. 2013	May. 2018	-	\$535,583	-	\$535,583
040655*	Ben Geren Park Trail Phase II (Sebastian Co.) (S)			Enhancement	Completed	Sep. 2013	Nov. 2016	-	\$63,720	-	\$63,720
040668	Hwy. 22Y – I-540 (Ft. Smith) (Overlay) (S)	22	1	Resurfacing	Completed	Apr. 2014	Jul. 2014	3.38	\$1,219,454	3.38	\$1,219,454
040672	Ark. River Bridge Support Assembly Repair (Hwy. 64) (Fort Smith) (S)	64	1	Bridge Rehabilitation	Completed	Apr. 2015	Jun. 2016	-	\$2,738,653	-	\$2,738,653
040679*	Phoenix St. RR Signal (Ft. Smith) (S)	CR		RR Crossing	Completed	Aug. 2014	Jul. 2017	-	\$382,408	-	\$382,408
040681*	Sebastian Co. Torraine Lake Trail Enhancement (RTP-16) (S)			Enhancement	Completed	Oct. 2018	Oct. 2019	-	\$268,044	-	\$268,044
040692	Hwy. 10 – Flat Rock Creek (Overlay) (S)	96	2	Resurfacing	Completed	Mar. 2016	Aug. 2016	7.97	\$2,163,837	7.97	\$2,163,837
040699*	Lake Greenwood Trail S. Loop Ext. (Greenwood) (RTP-15) (S)			Enhancement	Completed	Aug. 2018	Jul. 2019	-	\$194,609	-	\$194,609
040700*	Constitution Park Trail (Mansfield) (RTP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$33,914	-	\$33,914
040713	Hwy. 71 – Hwy. 255 (Ft. Smith) (S)	45	2	Major Widening	Scheduled	Sep. 2023		2.83	\$20 - \$30 M	2.83	\$20 - \$30 M
040716	Massard Creek – Hwy. 22 (Widening & Reloc.) (Hwy. 255) (S) Addt'l Rte.-Sec.: Sebastian 255-3, CS	253	1	Major Widening Resurfacing	Under Construction	May. 2020	Late 2023	6.64	\$19,324,982	6.64	\$19,324,982
040718*	I-540 & Hwy. 22 Impvt. Study (Fort Smith & Van Buren) (S) Addt'l Rte.-Sec.: Crawford 22-1; Sebastian 540-2	540	1	Study	Programmed			8.15	-	10.22	-
040719*	N. H St. RR Signals (Fort Smith) (S)			RR Crossing	Completed	Sep. 2018	Jan. 2022	-	\$1,513,700	-	\$1,513,700
040723	Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)	71	14B	Resurfacing	Scheduled	Apr. 2024		3.80	\$10 - \$15 M	3.80	\$10 - \$15 M
040724	Hwy. 71B – I-540 (S)	271	1	Resurfacing	Completed	Apr. 2017	Jun. 2017	2.50	\$1,466,973	2.50	\$1,466,973
040730	Hwy. 10 – Hwy. 45 (S)	253	3	Resurfacing	Completed	May. 2017	Sep. 2017	8.82	\$1,437,571	8.82	\$1,437,571
040739*	Fort Smith Chaffee Crossing Trail (Segment 1) (TAP-16) (S)			Enhancement	Completed	Dec. 2018	Oct. 2021	-	\$625,000	-	\$625,000
040747*	I-540 Arkansas River Bridge Painting (S)	540	1	Miscellaneous	Completed	Jan. 2017	Mar. 2018	-	\$3,358,661	-	\$3,358,661
040748*	Hwy. 22 – I-40 (Arkansas River) P.E. Addt'l Rte.-Sec.: Crawford New	New		PE Only	Programmed			1.84	-	13.56	-

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040762*	Greenwood Bypass P.E. Addt'l Rte.-Sec.: Sebastian New	10	0	PE Only	Programmed			2.76	\$20 - \$30 M	2.76	\$20 - \$30 M
040764*	Greenwood Hwy. 10S Sidewalks (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040765	Scott Co. Line – Hwy. 10 (S)	71	13	Resurfacing	Sub. Completed	Feb. 2021	Dec. 2021	10.50	\$5,265,735	10.50	\$5,265,735
040771	Hwy. 10 – Mill Creek (S)	71	14	Resurfacing	Completed	Jan. 2021	Jul. 2021	10.55	\$9,577,742	10.55	\$9,577,742
040772	I-540 – East (S)	22	1	Resurfacing	Completed	Jan. 2021	Oct. 2021	13.30	\$8,698,833	13.30	\$8,698,833
040781	Prairie Creek Str. & Apprs. (Hwy. 71) (S)	71	13	Structure & Approaches	Scheduled	May. 2023		0.61	\$3 - \$5 M	0.61	\$3 - \$5 M
040792	Hwy. 45 Strs. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	Feb. 2023		0.89	\$5 - \$10 M	0.89	\$5 - \$10 M
040793	Ditch at L.M. 18.699 Str. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	May. 2023		0.43	\$1 - \$3 M	0.43	\$1 - \$3 M
040794	Hwy. 45 – Hwy. 64 (Sel. Secs.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3/4	71	14B	Resurfacing	Sub. Completed	Apr. 2021	Dec. 2021	5.98	\$3,757,584	5.98	\$3,757,584
040808*	ACHE Wellness Lake Trail (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040819	Hwys. 64, 96 & 252 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Crawford 64-2; Sebastian 252-4	96	3	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.81	\$7,833,036	0.83	\$8,026,445
040823	Hwy. 10S/Hwy. 71 Signal (Greenwood) (S) Addt'l Rte.-Sec.: Sebastian 71-14	10	0S	Safety Improvements	Under Construction	Nov. 2021	Mid 2024	-	\$356,868	-	\$356,868
040826	Hwy. 22 – I-40 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Resurfacing	Scheduled	Feb. 2023		4.52	\$5 - \$10 M	7.39	\$10 - \$15 M
040836	Hwys. 96 & 255 Impvts. (Sebastian Co.) (S) Addt'l Rte.-Sec.: Sebastian 255-1/2	96	3	Resurfacing	Programmed			7.74	\$1 - \$3 M	7.74	\$1 - \$3 M
040837	Bloomer – Franklin Co. Line (S)	22	1	Resurfacing	Scheduled	Jan. 2023		4.13	\$1 - \$3 M	4.13	\$1 - \$3 M
040838	I-540 – Hwy. 45 (S) Addt'l Rte.-Sec.: Sebastian 271-1	253	2	Resurfacing	Scheduled	2023		2.21	\$1 - \$3 M	2.21	\$1 - \$3 M
040839	Hwy. 96 Impvts. (Sel. Secs.) (S)	96	3	Resurfacing	Scheduled	2024		3.77	\$1 - \$3 M	3.77	\$1 - \$3 M
040851*	Fort Smith Downtown Traffic and Truck Study (S)			Study	Programmed			-	-	-	-
040856*	Greenwood Hwy. 10S Sidewalks Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040861	Hwy. 10 – Hwy. 96 (Greenwood Bypass) (S) Addt'l Rte.-Sec.: Sebastian 10-1, 96-2, New	10	0	New Location Resurfacing	Scheduled	Nov. 2023		2.35	\$20 - \$30 M	2.35	\$20 - \$30 M
040862	Hwy. 71 – Coker St. (Widening) (Greenwood) (S)	10	0	Major Widening	Programmed			1.80	\$5 - \$10 M	1.80	\$5 - \$10 M
040865	Hwy. 22/74th St. Inters. Impvts. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	May. 2024		-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040869	Cherokee & Kings Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Scott 378-1	96	1	Structure & Approaches	Scheduled	May. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040870*	Sebastian Co. Ben Geren Trail Impvts. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040873*	Hwy. 255/Clayton Expwy. RR Signals Upgrade (Fort Smith) (S)	255	5X	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040874	Hwy. 96 – Bloomer (S)	22	1	Major Widening	Programmed			3.13	\$10 - \$15 M	3.13	\$10 - \$15 M
040878*	Jenny Lind Rd. Railroad Signals & Surf. (Fort Smith) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040879	Hwy. 10 – Hwy. 22 (S)	96	2	Resurfacing	Scheduled	2024		8.34	\$1 - \$3 M	8.34	\$1 - \$3 M
040886*	Greenwood Sidewalk Ext. (TAP) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040888	Waldron St. – 70th St. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	Jul. 2025		1.13	\$15 - \$20 M	1.13	\$15 - \$20 M
040889	I-540/Hwy. 255 Intchn. Impvts. (Zero St.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3	540	1	Safety Improvements	Scheduled	Jun. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040890*	Hwy. 255/Wheeler Ave. RR Signals Upgrade (Fort Smith) (S)	255	4	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040898	Hwy. 64 Arkansas River Bridge Deck Rehab. (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
040899	Hwy. 64 Arkansas River Bridge Painting (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040900*	I-49/Hwy. 22 Intchn. Clearing & Grubbing (S) Addt'l Rte.-Sec.: Sebastian 22-1	New		Clearing & Grubbing	Scheduled	Sep. 2022		-	< \$1 M	-	< \$1 M
040901	Hwy. 22 – Gun Club Rd. (S) Addt'l Rte.-Sec.: Crawford New	New		New Location	Scheduled	Sep. 2024		1.79	\$125 - \$150 M	3.10	\$250 - \$300 M
040910	Hwy. 255 Flood Repair (Sebastian Co.) (S)	255	5	Base Stabilization	Programmed			-	< \$1 M	-	< \$1 M
A40004	Hwy. 64 – Hwy. 22 (S) Addt'l Rte.-Sec.: Crawford 59-6	59	7	Resurfacing	Sub. Completed	Apr. 2020	Dec. 2020	1.74	\$940,768	8.63	\$4,693,027
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Completed		Jun. 2022	9.37	\$184,433	64.70	\$1,273,514
A40010	Hwy. 64 – Hwy. 64 (Riverfront Dr.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-5X	255	5	Resurfacing	Under Construction	May. 2022	Late 2022	6.66	\$3,906,123	6.66	\$3,906,123
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Programmed			6.17	< \$1 M	38.66	\$1 - \$3 M
A40018	Hwy. 71 – Hwy. 10 (Greenwood) (S)	10	0S	Resurfacing	Under Construction	Jun. 2022	Late 2022	2.85	\$1,785,847	2.85	\$1,785,847
BB0401	Oklahoma State Line – East (I-40 & I-540) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 40-11, 540-2, CS, 60-8	540	1	Bridge Rehabilitation Resurfacing	Completed	Oct. 2018	Aug. 2020	3.83	\$11,721,709	20.83	\$53,245,517

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0405	Oklahoma State Line – Hwy. 71 (S) Addt'l Rte.-Sec.: Sebastian 271-1	540	1	Rehabilitation	Completed	Jan. 2015	Jun. 2015	2.64	\$1,630,095	2.64	\$1,630,095
BB0407	Hwy. 22 – I-40 (F) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Reconstruction	Completed	Nov. 2012	May. 2014	4.59	\$50,502,578	7.46	\$78,914,029
BR6506*	Branch of Prairie Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jul. 2012	Apr. 2013	0.12	\$396,358	0.12	\$396,358
BR6508*	Cedar Creek Str. & Apprs. (S)	CR		Structure & Approaches	Under Construction	Feb. 2020	Jul. 2022	0.13	\$471,366	0.13	\$471,366
C65001*	Hartford Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.10	\$232,644	1.10	\$232,644
C65002*	Bonanza Street Improvements (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	0.80	\$245,545	0.80	\$245,545
C65003*	Greenwood Main St. Overlay (S)	CS		Resurfacing	Completed	Jul. 2014	Oct. 2014	1.55	\$447,266	1.55	\$447,266
C65004*	Lavaca Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2016	May. 2016	1.22	\$250,483	1.22	\$250,483
C65005*	Mansfield Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Oct. 2015	1.20	\$273,222	1.20	\$273,222
C65006*	Barling, Hackett&huntington Olay(sel Secs)(s)	CS		Resurfacing	Completed	May. 2016	Sep. 2016	4.60	\$694,325	4.60	\$694,325
C65007*	Central City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2017	Apr. 2017	1.99	\$263,421	1.99	\$263,421
C65009*	Fort Smith Custr Blvd Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.33	\$394,986	1.33	\$394,986
C65010*	Greenwood Denver St. Overlay (Sel Secs.) (S)	CS		Resurfacing	Completed	Jan. 2019	Aug. 2019	1.52	\$375,714	1.52	\$375,714
C65011*	Barling & Hackett Overlay (S)	CS		Resurfacing	Programmed			2.88	\$1 - \$3 M	2.88	\$1 - \$3 M
C65012*	Hartford & Midland Overlay & Surf (S)	CS		Resurfacing	Completed	May. 2020	Sep. 2020	3.52	\$755,219	3.52	\$755,219
C65013*	Barling Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.40	\$672,681	1.40	\$672,681
C65014*	Hackett Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.06	\$320,980	1.06	\$320,980
C76055*	Booneville & Mansfield Overlay (Sel.secs.)(s) Addt'l Rte.-Sec.: Logan CS; Scott CS	CS		Resurfacing	Completed	Jul. 2019	Apr. 2020	0.52	\$93,277	2.83	\$499,824
GF0461*	Greenwood City Lake Pkg Lot & Ramp Reconstruc			Miscellaneous	Completed	Apr. 2017	Jul. 2017	-	\$10,000	-	\$10,000
SA6544*	Hwy 45-Mansfield City Limits (Overlay) (S)	CR		Resurfacing	Completed	May. 2012	Jul. 2012	5.60	\$849,254	5.60	\$849,254
SA6545*	Hwy. 96-Hwy. 252 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	1.85	\$335,788	1.85	\$335,788
SA6546*	Sebastian County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2015	Nov. 2015	4.37	\$560,286	4.37	\$560,286
SA6547*	Sebastian Co. Surfacing No. 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	6.49	\$387,736	6.49	\$387,736
SA6548*	Hwy. 71 - Scott County Line (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	6.16	\$426,801	6.16	\$426,801
SA6549*	Sebastian Co. Overlay No. 2 (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	4.30	\$839,029	4.30	\$839,029
Totals For All Projects In Sebastian County								224.28	\$521,144,181		

* Job not shown on county map.