





# SUMMARY OF CONSTRUCTION PROJECTS

## CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001725*	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	11	PE Only	Completed		Aug. 2021	-	\$2,296,302	-	\$2,296,302
001852*	Oht Trails Maintenance (S) Addt'l Rte.-Sec.: Various			Enhancement	Completed	Jan. 2000	Mar. 2015	-	\$6,200	-	\$31,000
004825*	Crawford & Seb Co Contr Jt Rehab(sel Rts&secs Addt'l Rte.-Sec.: Crawford 64-2; Sebastian 540-1, 64-1	540	2	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012168	Okla. St. Line – Lamar (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Johnson 40-21	40	11	Safety Improvements	Completed	Jan. 2013	Sep. 2013	10.47	\$1,562,527	27.77	\$4,144,352
012215	Alma – Bella Vista Bypass (Signing) (S) Addt'l Rte.-Sec.: Benton 49-29; Washington 49-28	49	27	Safety Improvements	Completed	Oct. 2018	Jun. 2019	20.47	\$2,847,697	71.75	\$9,981,545
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	540	19	Safety Improvements	Completed	Feb. 2018	May. 2019	1.02	\$535,524	9.71	\$5,095,739
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	540	0	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.19	\$54,896	31.98	\$9,240,000
012372	Alma – Hwy. 164 (S) Addt'l Rte.-Sec.: Franklin 40-12; Johnson 40-21	40	11	Rehabilitation	Sub. Completed	Jun. 2020	Nov. 2021	7.54	\$11,282,651	29.57	\$44,247,742
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	64	2	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.04	\$425,826	1.80	\$19,162,121
012397*	I-40 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Franklin 40-12; Johnson 40-21; Pope 40-22	40	11	Safety Improvements	Scheduled	Sep. 2022		5.49	\$1 - \$3 M	20.96	\$3 - \$5 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	64	2	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$187,055	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	7.08	\$45,113	312.35	\$1,990,253
040086*	Alma Weigh Station Reconstruction (S)	40	11	Roadside Appurtenances	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
040128*	Lee Creek – Devil's Den	New		PE Only	Programmed			-	-	-	-
040178*	Okla. Line – I-40 (I-540) P.E. Addt'l Rte.-Sec.: Sebastian 540-1	540	2	PE Only	Programmed			-	-	-	-
040206	Lee Creek – East (S)	New		Reconstruction	Completed	Apr. 2015	Feb. 2017	3.56	\$4,541,668	3.56	\$4,541,668
040207	Devil's Den – West (S) Addt'l Rte.-Sec.: Washington 220-3	220	2	Reconstruction	Completed	Dec. 2015	Apr. 2018	1.91	\$4,663,589	3.87	\$9,449,260

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040217*	I-40 & I-540 Landscaping (Ft. Smith/Van Buren) (S) Addt'l Rte.-Sec.: Sebastian 40-11, 540-1	540	2	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040296*	Lee Creek Trail (S)	New		Enhancement	Completed	May. 2008	Aug. 2013	-	\$127,092	-	\$127,092
040298*	Alma Weigh Station (Scale) (S)	40	11	Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
040345*	Hwy. 59 – West (Rena Road) (Van Buren) (S)	CS		Major Widening Structure & Approaches	Completed	Oct. 2011	May. 2014	1.08	\$4,470,079	1.08	\$4,470,079
040373*	Hwy. 22 – I-40 (I-49) P.E.	New		PE Only	Completed		Jun. 2019	-	\$4,256,181	-	\$4,256,181
040456	Hwy. 162 Improvements (Alma) (S)	New		New Location	Completed	Oct. 2015	Jul. 2017	0.74	\$9,593,293	0.74	\$9,593,293
040464	Graphic Road – West (Wire Road) (Mulberry) (S)	CS		Reconstruction	Completed	Feb. 2014	Jul. 2015	0.94	\$1,098,239	0.94	\$1,098,239
040492*	I-40 – Fayetteville P.E. Addt'l Rte.-Sec.: Washington 49-28	49	27	PE Only	Programmed			-	-	-	-
040574*	Hwy. 59 RR Surf, (Van Buren) (S)	59	6	RR Crossing	Completed	Sep. 2011	May. 2013	-	\$75,066	-	\$75,066
040575*	Van Buren Intermodal Port Facility Access Impvts. (S)	CS		Study	Programmed			-	< \$1 M	-	< \$1 M
040622	Washington Co. Line – South Strs. & Apprs. (S)	59	5	Structure & Approaches	Under Construction	Jun. 2020	Jul. 2022	0.87	\$8,871,519	0.87	\$8,871,519
040623	Natural Dam – North Strs. & Apprs. (S)	59	5	Structure & Approaches	Completed	Aug. 2016	Apr. 2018	0.58	\$6,475,000	0.58	\$6,475,000
040631*	Mulberry SRTS I (2011)			Miscellaneous	Completed	Mar. 2014	Nov. 2014	-	\$101,310	-	\$101,310
040643	Chester – Hwy. 74 Slide Repair (S) Addt'l Rte.-Sec.: Washington 540-4	540	3	Base Stabilization	Completed	Sep. 2012	Apr. 2013	0.22	\$1,679,200	0.62	\$4,797,712
040652	N. Ham Town Rd. – East & West (Mulberry) (Overlay) (S)	64	2	Resurfacing	Completed	Jun. 2013	Aug. 2013	2.11	\$598,341	2.11	\$598,341
040669	Arkansas River – Flat Rock Creek (Overlay) (S)	64	2	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.50	\$1,107,308	2.50	\$1,107,308
040678*	Orrick Rd. RR Signal (Alma) (S)			RR Crossing	Completed	Oct. 2014	Apr. 2017	-	\$165,911	-	\$165,911
040684	Hwy. 71 & Hwy. 282 Signal (Crawford Co.) (S) Addt'l Rte.-Sec.: Crawford 282-1	71	15	Safety Improvements	Completed	Apr. 2018	Mar. 2019	-	\$284,732	-	\$284,732
040686	Hwy. 64 – North (Alma) (S) Addt'l Rte.-Sec.: Crawford 162-1	71	15	Resurfacing	Completed	May. 2017	Nov. 2017	1.59	\$1,015,648	1.59	\$1,015,648
040694*	Alma Virtual Weigh Station Installation (S)	64	2	Roadside Appurtenances	Completed	Mar. 2016	Feb. 2017	0.06	\$904,515	0.06	\$904,515
040695*	Alma Weigh Station WIM Upgrade (S)	40	11	Roadside Appurtenances	Programmed			-	-	-	-
040696*	I-40/Ridge Rd. Impvt. Study (Dyer) (S)	40	11	Study	Programmed			-	-	-	-
040704*	Fayetteville Ave. Streetscape (Alma) (TAP-15) (S)			Enhancement	Completed	Dec. 2018	Dec. 2020	-	\$2,938,318	-	\$2,938,318
040705*	Hwy. 71 Sidewalk (Mountainburg) (TAP-15) (S)			Enhancement	Completed	Nov. 2017	Jul. 2018	-	\$179,610	-	\$179,610
040706*	N. Main St. & Hwy. 64 Sidewalks (Mulberry) (TAP-15) (S)			Enhancement	Completed	Jul. 2017	Sep. 2019	-	\$292,578	-	\$292,578

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040707*	Rena Road Sidewalks (Van Buren) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Dec. 2019	-	\$254,598	-	\$254,598
040710*	Shibley Rd. RR Signals (E. of Van Buren) (S)	CR		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040711*	N. 3rd St. RR Signals (Van Buren) (S)			RR Crossing	Completed	Sep. 2017	Feb. 2022	-	\$411,912	-	\$411,912
040712	Hwy. 59 Emergency Slope Failure Repair (Crawford Co.) (S)	59	5	Base Stabilization	Completed	Mar. 2016	Aug. 2016	0.11	\$886,025	0.11	\$886,025
040714	I-40/Hwy. 59 Interchange Impvts. (Van Buren) (S)	40	11	Safety Improvements	Scheduled	Jan. 2023		-	\$10 - \$15 M	-	\$10 - \$15 M
040718*	I-540 & Hwy. 22 Impvt. Study (Fort Smith & Van Buren) (S) Addt'l Rte.-Sec.: Sebastian 540-1/2	22	1	Study	Programmed			2.07	-	10.22	-
040721	Fayetteville Ave. – Hwy. 162 (Alma) (S)	64	2C	Enhancement Structure & Approaches	Scheduled	Apr. 2023		0.27	\$3 - \$5 M	0.27	\$3 - \$5 M
040728	Hwy. 64 – Hwy. 71 (S)	282	1	Resurfacing	Completed	May. 2017	Sep. 2017	10.06	\$1,674,097	10.06	\$1,674,097
040731	Hwy. 162 – Hwy. 64 (S)	64	2C	Resurfacing	Completed	Apr. 2017	Jul. 2017	1.08	\$372,908	1.08	\$372,908
040735*	Alma Sidewalks (TAP-16) (S)			Enhancement	Completed	Aug. 2020	Jun. 2021	2.18	\$774,811	2.18	\$774,811
040736*	Dyer Sidewalks (TAP-16) (S)			Enhancement	Completed	May. 2019	Dec. 2021	-	\$58,607	-	\$58,607
040737*	Van Buren Pointer Trail Sidewalks (TAP-16) (S)			Enhancement	Completed	Jan. 2019	Feb. 2020	1.00	\$191,250	1.00	\$191,250
040748*	Hwy. 22 – I-40 (Arkansas River) P.E. Addt'l Rte.-Sec.: Sebastian New	New		PE Only	Programmed			11.72	-	13.56	-
040750	Hwy. 59 Slide Repair (Washington & Crawford Cos.) (S) Addt'l Rte.-Sec.: Washington 59-4	59	5	Base Stabilization	Completed	Oct. 2017	Aug. 2019	0.03	\$111,058	1.17	\$4,331,265
040756*	Alma Little Frog Bayou Walking Trail (RTP-17) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040779	Elmo Creek Str. & Apprs. (S)	220	2	Structure & Approaches	Scheduled	Nov. 2022		0.24	\$1 - \$3 M	0.24	\$1 - \$3 M
040788	Hwy. 64 Strs. & Apprs. (Mulberry) (S)	64	2	Structure & Approaches	Scheduled	Feb. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
040805	Hwys. 220 & 265 Flood Repairs (S) Addt'l Rte.-Sec.: Washington 220-3, 265-1	220	2	Base Stabilization Miscellaneous	Sub. Completed	Jun. 2020	Nov. 2021	5.32	\$2,537,019	7.13	\$3,400,177
040807*	Van Buren Downtown Streetscape (TAP-19) (S)	59	5	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040810*	Lake Alma Trails Ph. 1 (Alma) (RTP-19) (S)			Enhancement	Under Construction	Oct. 2021		-	\$330,525	-	\$330,525
040819	Hwys. 64, 96 & 252 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Sebastian 96-3, 252-4	64	2	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.02	\$193,409	0.83	\$8,026,445
040821	Hwy. 71 Slide Repairs (Crawford Co.) (S)	71	15	Base Stabilization	Completed	Jun. 2020	Dec. 2020	0.58	\$3,409,942	0.58	\$3,409,942
040822*	District 4 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	220	1	Sealing	Completed		Jun. 2022	4.00	\$116,414	48.95	\$1,424,633

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040824*	Mulberry Church Ave. Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040825*	Van Buren Northridge Dr. Sidewalk Impvts. (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040826	Hwy. 22 – I-40 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Sebastian 540-1	540	2	Resurfacing	Scheduled	Feb. 2023		2.87	\$3 - \$5 M	7.39	\$10 - \$15 M
040827	Cedarville – Van Buren (Sel. Secs.) (S)	59	5	Resurfacing	Scheduled	Apr. 2023		12.45	\$3 - \$5 M	12.45	\$3 - \$5 M
040845	I-40 – Hwy. 282 Spur (F)	49	27	Reconstruction	Programmed			10.21	\$3 - \$5 M	10.21	\$3 - \$5 M
040853	Hwy. 162 Slide Repair (Crawford Co.) (S)	162	1	Base Stabilization	Completed	May. 2021	Jul. 2021	0.05	\$714,081	0.05	\$714,081
040872	Pointer Trl. – McKibben St. (Van Buren) (Widening) (S)	59	5	Major Widening	Scheduled	Nov. 2025		1.20	\$5 - \$10 M	1.20	\$5 - \$10 M
040884	I-40 – Hwy. 282 (S)	71	15	Resurfacing	Scheduled	2024		4.12	\$1 - \$3 M	4.12	\$1 - \$3 M
040885	Hwy. 59 Realignment (Crawford Co.) (S)	59	5	New Location	Programmed			0.21	\$1 - \$3 M	0.21	\$1 - \$3 M
040895*	I-49 & I-540 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Crawford 540-2; Washington 49-28	49	27	Safety Improvements	Scheduled	Apr. 2023		12.88	\$1 - \$3 M	23.49	\$5 - \$10 M
040897	Hwy. 59 Slide Repair (Crawford Co.) (S)	59	5	Base Stabilization	Sub. Completed	Mar. 2022	Apr. 2022	-	\$847,773	-	\$847,773
040901	Hwy. 22 – Gun Club Rd. (S) Addt'l Rte.-Sec.: Sebastian New	New		New Location	Scheduled	Sep. 2024		1.31	\$100 - \$125 M	3.10	\$250 - \$300 M
040902	Gun Club Rd. – Clear Creek Rd. (S)	New		New Location	Programmed			6.31	\$100 - \$125 M	6.31	\$100 - \$125 M
040903	Clear Creek Rd. – I-40 (S)	New		New Location	Programmed			4.40	\$75 - \$100 M	4.40	\$75 - \$100 M
040904	I-40/I-49 Interchange Impvts. (S) Addt'l Rte.-Sec.: Crawford 49-0	40	11	Safety Improvements	Scheduled	2025		-	\$200 - \$250 M	-	\$200 - \$250 M
A40003	I-40 – Mt. Vista Blvd. (Van Buren) (S)	59	5	Resurfacing	Completed	May. 2020	Aug. 2020	1.13	\$823,008	1.13	\$823,008
A40004	Hwy. 64 – Hwy. 22 (S) Addt'l Rte.-Sec.: Sebastian 59-7	59	6	Resurfacing	Sub. Completed	Apr. 2020	Dec. 2020	6.89	\$3,752,259	8.63	\$4,693,027
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	60	8	Resurfacing	Completed		Jun. 2022	1.31	\$25,785	64.70	\$1,273,514
A40009	Frog Bayou Str. & Apprs. (S)	282	2	Structure & Approaches	Scheduled	Nov. 2023		-	< \$1 M	-	< \$1 M
A40011	I-540 – Hwy. 162 (S)	64	2	Resurfacing	Under Construction	Apr. 2022	Jul. 2022	5.80	\$5,244,444	5.80	\$5,244,444
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	220	1	Resurfacing	Programmed			3.97	< \$1 M	38.66	\$1 - \$3 M
BB0401	Oklahoma State Line – East (I-40 & I-540) (Sel. Secs.) (S)  Addt'l Rte.-Sec.: Crawford 540-2, CS, 60-8; Sebastian 540-1	40	11	Bridge Rehabilitation Resurfacing	Completed	Oct. 2018	Aug. 2020	17.00	\$41,523,808	20.83	\$53,245,517

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAWFORD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0403	Dyer – Cravens Creek (S) Addt'l Rte.-Sec.: Franklin 40-12	40	11	Resurfacing	Completed	Feb. 2013	Aug. 2013	7.43	\$4,926,363	13.86	\$9,122,895
BB0407	Hwy. 22 – I-40 (F) Addt'l Rte.-Sec.: Sebastian 540-1	540	2	Reconstruction	Completed	Nov. 2012	May. 2014	2.87	\$28,411,451	7.46	\$78,914,029
BB0409	I-49 Pavement Rehabilitation (Sel. Secs.) (S) Addt'l Rte.-Sec.: Washington 49-28	49	27	Rehabilitation	Completed	Oct. 2015	Jun. 2018	7.70	\$5,985,638	28.39	\$22,169,030
C17002*	Van Buren 28th St. Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Aug. 2015	0.65	\$252,082	0.65	\$252,082
C17003*	Cedarville Mill Pond Rd. (Reconstruction) (S)	CS		Reconstruction	Completed	Jul. 2015	Apr. 2016	0.35	\$314,588	0.35	\$314,588
C17004*	Dyer Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Sep. 2015	1.04	\$279,502	1.04	\$279,502
C17005*	Chester Overlay & Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Sep. 2015	0.90	\$189,809	0.90	\$189,809
C17006*	Alma & Kibler Overly (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	3.47	\$522,640	3.47	\$522,640
C17008*	Dyer, Mulberry & Rudy Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Sep. 2018	4.07	\$730,346	4.07	\$730,346
C17009*	Alma Rudy Rd. Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Nov. 2021	1.71	\$469,359	1.71	\$469,359
C76034*	Mountainburg & Winslow Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Jun. 2016	Sep. 2016	1.92	\$237,376	3.89	\$484,441
SA1766*	Crawford County Overlay No 4 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	5.10	\$646,209	5.10	\$646,209
SA1767*	Zion Rd. - North Overlay (S)	CR		Resurfacing	Completed	Jun. 2013	Jul. 2013	1.70	\$289,878	1.70	\$289,878
SA1768*	Crawford County Overlay No. 5 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Sep. 2014	Nov. 2014	-	\$274,957	-	\$274,957
SA1769*	Co. Rd. 63 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	2.30	\$370,418	2.30	\$370,418
SA1770*	Hwy 162 - North (Sunnyside Rd.) (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2016	Nov. 2016	1.95	\$329,677	1.95	\$329,677
SA1771*	Hwy. 60 - North (Overlay) (S)	CR		Resurfacing	Completed	May. 2018	Aug. 2018	2.90	\$570,297	2.90	\$570,297
SA1772*	Hwy. 59 - Pine Hollow Rd. (Overlay) (S)	CR		Resurfacing	Sub. Completed	Jan. 2022	Apr. 2022	1.62	\$413,827	1.62	\$413,827
<b>Totals For All Projects In Crawford County</b>								<b>208.04</b>	<b>\$573,426,002</b>		

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
004825*	Crawford & Seb Co Contr Jt Rehab(sel Rts&secs Addt'l Rte.-Sec.: Crawford 540-2, 64-2; Sebastian 64-1	540	1	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	22	1	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.18	\$658,710	1.68	\$6,147,965
012352*	Hwys. 71 & 79 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Ouachita 79-4; Sebastian 71-14	71	13	Bridge Rehabilitation	Completed	Feb. 2020	Oct. 2020	0.08	\$1,383,120	0.17	\$2,939,128
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.80	\$231,145	31.98	\$9,240,000
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	540	1	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	1.31	\$13,945,767	1.80	\$19,162,121
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	64	1	Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$344,575	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	19.30	\$122,977	312.35	\$1,990,253
040178*	Okla. Line – I-40 (I-540) P.E. Addt'l Rte.-Sec.: Crawford 540-2	540	1	PE Only	Programmed			-	-	-	-
040217*	I-40 & I-540 Landscaping (Ft. Smith/Van Buren) (S) Addt'l Rte.-Sec.: Crawford 540-2; Sebastian 540-1	40	11	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040238	Hwy. 255 – Phoenix Ave. (Widening) (Ft. Smith) (S)	45	2	Major Widening	Completed	Jan. 2011	Oct. 2012	1.09	\$14,144,120	1.09	\$14,144,120
040279	Oklahoma State Line – Hwy. 22 (Signing) (S)	540	1	Safety Improvements	Completed	Sep. 2013	Jun. 2014	-	\$849,608	-	\$849,608
040376	Hwy. 71 – Hwy. 22 (Base & Surf.) (S)	New		Base & Surfacing	Completed	Oct. 2012	Jul. 2015	5.50	\$22,649,692	5.50	\$22,649,692
040478	Hwy. 71 Interchange (Gr. & Strs.) (F)	New		Grading & Structures	Completed	May. 2012	May. 2014	0.64	\$20,036,854	0.64	\$20,036,854
040479	Massard Rd. – Roberts Blvd. (Strs.) (F)	New		New Location	Completed	Sep. 2010	Mar. 2013	0.27	\$15,310,849	0.27	\$15,310,849
040497*	District 4 Headquarters P.E.			PE Only	Completed	Dec. 2013	Dec. 2013	-	\$0	-	\$0
040509*	Sebastian County Recreational Trail (S)			Enhancement	Completed	Oct. 2009	Jul. 2014	-	\$210,836	-	\$210,836
040544*	Hwy. 45 R.R. Signals & Surface Upgrade (Ft. Smith) (S)			RR Crossing	Completed	Jan. 2011	Apr. 2013	-	\$305,387	-	\$305,387
040545*	9th St. – 13th St. (Garrison Ave.) (Ft. Smith) (S)	64	0	Enhancement	Completed	Sep. 2011	Dec. 2012	0.25	\$1,981,790	0.25	\$1,981,790
040554*	D4 Headquarters-Remaining Buildings/Drives/Parking (Ft. Smith) (S)	71	14	Buildings	Completed	Dec. 2011	Jun. 2013	-	\$7,720,641	-	\$7,720,641
040559*	Old Railroad Trail (Ft. Smith) (S)			Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$24,200	-	\$24,200

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040560*	Greenwood Fitness Trail (Ph. III) (S)			Enhancement	Completed	Jul. 2010	Jul. 2014	-	\$26,109	-	\$26,109
040602*	Ft. Smith Towson Ave. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Sep. 2013	Aug. 2021	-	\$651,325	-	\$651,325
040617*	Bell Park Trail (Greenwood) (S)			Enhancement	Completed	Jun. 2012	Dec. 2014	-	\$47,077	-	\$47,077
040632*	Hartford SRTS I (2011)			Miscellaneous	Completed	Oct. 2013	Dec. 2014	-	\$88,561	-	\$88,561
040633*	Barling SRTS I (2011)			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
040645	Hwys. 71 & 271 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Sebastian 271-1	71	14	Safety Improvements	Completed	Jan. 2013	May. 2013	5.10	\$996,965	5.10	\$996,965
040653*	Newlon Rd. R.R. Signal (Ft. Smith) (S)			RR Crossing	Completed	Nov. 2013	May. 2018	-	\$535,583	-	\$535,583
040655*	Ben Geren Park Trail Phase II (Sebastian Co.) (S)			Enhancement	Completed	Sep. 2013	Nov. 2016	-	\$63,720	-	\$63,720
040668	Hwy. 22Y – I-540 (Ft. Smith) (Overlay) (S)	22	1	Resurfacing	Completed	Apr. 2014	Jul. 2014	3.38	\$1,219,454	3.38	\$1,219,454
040672	Ark. River Bridge Support Assembly Repair (Hwy. 64) (Fort Smith) (S)	64	1	Bridge Rehabilitation	Completed	Apr. 2015	Jun. 2016	-	\$2,738,653	-	\$2,738,653
040679*	Phoenix St. RR Signal (Ft. Smith) (S)	CR		RR Crossing	Completed	Aug. 2014	Jul. 2017	-	\$382,408	-	\$382,408
040681*	Sebastian Co. Torraine Lake Trail Enhancement (RTP-16) (S)			Enhancement	Completed	Oct. 2018	Oct. 2019	-	\$268,044	-	\$268,044
040692	Hwy. 10 – Flat Rock Creek (Overlay) (S)	96	2	Resurfacing	Completed	Mar. 2016	Aug. 2016	7.97	\$2,163,837	7.97	\$2,163,837
040699*	Lake Greenwood Trail S. Loop Ext. (Greenwood) (RTP-15) (S)			Enhancement	Completed	Aug. 2018	Jul. 2019	-	\$194,609	-	\$194,609
040700*	Constitution Park Trail (Mansfield) (RTP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$33,914	-	\$33,914
040713	Hwy. 71 – Hwy. 255 (Ft. Smith) (S)	45	2	Major Widening	Scheduled	Sep. 2023		2.83	\$20 - \$30 M	2.83	\$20 - \$30 M
040716	Massard Creek – Hwy. 22 (Widening & Reloc.) (Hwy. 255) (S) Addt'l Rte.-Sec.: Sebastian 255-3, CS	253	1	Major Widening Resurfacing	Under Construction	May. 2020	Late 2023	6.64	\$19,324,982	6.64	\$19,324,982
040718*	I-540 & Hwy. 22 Impvt. Study (Fort Smith & Van Buren) (S) Addt'l Rte.-Sec.: Crawford 22-1; Sebastian 540-2	540	1	Study	Programmed			8.15	-	10.22	-
040719*	N. H St. RR Signals (Fort Smith) (S)			RR Crossing	Completed	Sep. 2018	Jan. 2022	-	\$1,513,700	-	\$1,513,700
040723	Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)	71	14B	Resurfacing	Scheduled	Apr. 2024		3.80	\$10 - \$15 M	3.80	\$10 - \$15 M
040724	Hwy. 71B – I-540 (S)	271	1	Resurfacing	Completed	Apr. 2017	Jun. 2017	2.50	\$1,466,973	2.50	\$1,466,973
040730	Hwy. 10 – Hwy. 45 (S)	253	3	Resurfacing	Completed	May. 2017	Sep. 2017	8.82	\$1,437,571	8.82	\$1,437,571
040739*	Fort Smith Chaffee Crossing Trail (Segment 1) (TAP-16) (S)			Enhancement	Completed	Dec. 2018	Oct. 2021	-	\$625,000	-	\$625,000
040747*	I-540 Arkansas River Bridge Painting (S)	540	1	Miscellaneous	Completed	Jan. 2017	Mar. 2018	-	\$3,358,661	-	\$3,358,661
040748*	Hwy. 22 – I-40 (Arkansas River) P.E. Addt'l Rte.-Sec.: Crawford New	New		PE Only	Programmed			1.84	-	13.56	-

\* Job not shown on county map.



# SUMMARY OF CONSTRUCTION PROJECTS

## SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040762*	Greenwood Bypass P.E. Addt'l Rte.-Sec.: Sebastian New	10	0	PE Only	Programmed			2.76	\$20 - \$30 M	2.76	\$20 - \$30 M
040764*	Greenwood Hwy. 10S Sidewalks (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040765	Scott Co. Line – Hwy. 10 (S)	71	13	Resurfacing	Sub. Completed	Feb. 2021	Dec. 2021	10.50	\$5,265,735	10.50	\$5,265,735
040771	Hwy. 10 – Mill Creek (S)	71	14	Resurfacing	Completed	Jan. 2021	Jul. 2021	10.55	\$9,577,742	10.55	\$9,577,742
040772	I-540 – East (S)	22	1	Resurfacing	Completed	Jan. 2021	Oct. 2021	13.30	\$8,698,833	13.30	\$8,698,833
040781	Prairie Creek Str. & Apprs. (Hwy. 71) (S)	71	13	Structure & Approaches	Scheduled	May. 2023		0.61	\$3 - \$5 M	0.61	\$3 - \$5 M
040792	Hwy. 45 Strs. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	Feb. 2023		0.89	\$5 - \$10 M	0.89	\$5 - \$10 M
040793	Ditch at L.M. 18.699 Str. & Apprs. (S)	45	1	Structure & Approaches	Scheduled	May. 2023		0.43	\$1 - \$3 M	0.43	\$1 - \$3 M
040794	Hwy. 45 – Hwy. 64 (Sel. Secs.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3/4	71	14B	Resurfacing	Sub. Completed	Apr. 2021	Dec. 2021	5.98	\$3,757,584	5.98	\$3,757,584
040808*	ACHE Wellness Lake Trail (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040819	Hwys. 64, 96 & 252 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Crawford 64-2; Sebastian 252-4	96	3	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.81	\$7,833,036	0.83	\$8,026,445
040823	Hwy. 10S/Hwy. 71 Signal (Greenwood) (S) Addt'l Rte.-Sec.: Sebastian 71-14	10	0S	Safety Improvements	Under Construction	Nov. 2021	Mid 2024	-	\$356,868	-	\$356,868
040826	Hwy. 22 – I-40 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Resurfacing	Scheduled	Feb. 2023		4.52	\$5 - \$10 M	7.39	\$10 - \$15 M
040836	Hwys. 96 & 255 Impvts. (Sebastian Co.) (S) Addt'l Rte.-Sec.: Sebastian 255-1/2	96	3	Resurfacing	Programmed			7.74	\$1 - \$3 M	7.74	\$1 - \$3 M
040837	Bloomer – Franklin Co. Line (S)	22	1	Resurfacing	Scheduled	Jan. 2023		4.13	\$1 - \$3 M	4.13	\$1 - \$3 M
040838	I-540 – Hwy. 45 (S) Addt'l Rte.-Sec.: Sebastian 271-1	253	2	Resurfacing	Scheduled	2023		2.21	\$1 - \$3 M	2.21	\$1 - \$3 M
040839	Hwy. 96 Impvts. (Sel. Secs.) (S)	96	3	Resurfacing	Scheduled	2024		3.77	\$1 - \$3 M	3.77	\$1 - \$3 M
040851*	Fort Smith Downtown Traffic and Truck Study (S)			Study	Programmed			-	-	-	-
040856*	Greenwood Hwy. 10S Sidewalks Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040861	Hwy. 10 – Hwy. 96 (Greenwood Bypass) (S)  Addt'l Rte.-Sec.: Sebastian 10-1, 96-2, New	10	0	New Location Resurfacing	Scheduled	Nov. 2023		2.35	\$20 - \$30 M	2.35	\$20 - \$30 M
040862	Hwy. 71 – Coker St. (Widening) (Greenwood) (S)	10	0	Major Widening	Programmed			1.80	\$5 - \$10 M	1.80	\$5 - \$10 M
040865	Hwy. 22/74th St. Inters. Impvts. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	May. 2024		-	< \$1 M	-	< \$1 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040869	Cherokee & Kings Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Scott 378-1	96	1	Structure & Approaches	Scheduled	May. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040870*	Sebastian Co. Ben Geren Trail Impvts. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040873*	Hwy. 255/Clayton Expwy. RR Signals Upgrade (Fort Smith) (S)	255	5X	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040874	Hwy. 96 – Bloomer (S)	22	1	Major Widening	Programmed			3.13	\$10 - \$15 M	3.13	\$10 - \$15 M
040878*	Jenny Lind Rd. Railroad Signals & Surf. (Fort Smith) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040879	Hwy. 10 – Hwy. 22 (S)	96	2	Resurfacing	Scheduled	2024		8.34	\$1 - \$3 M	8.34	\$1 - \$3 M
040886*	Greenwood Sidewalk Ext. (TAP) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040888	Waldron St. – 70th St. (Fort Smith) (S)	22	1	Safety Improvements	Scheduled	Jul. 2025		1.13	\$15 - \$20 M	1.13	\$15 - \$20 M
040889	I-540/Hwy. 255 Intchn. Impvts. (Zero St.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-3	540	1	Safety Improvements	Scheduled	Jun. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040890*	Hwy. 255/Wheeler Ave. RR Signals Upgrade (Fort Smith) (S)	255	4	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
040898	Hwy. 64 Arkansas River Bridge Deck Rehab. (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
040899	Hwy. 64 Arkansas River Bridge Painting (S)	64	0	Bridge Rehabilitation	Scheduled	Jan. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
040900*	I-49/Hwy. 22 Intchn. Clearing & Grubbing (S) Addt'l Rte.-Sec.: Sebastian 22-1	New		Clearing & Grubbing	Scheduled	Sep. 2022		-	< \$1 M	-	< \$1 M
040901	Hwy. 22 – Gun Club Rd. (S) Addt'l Rte.-Sec.: Crawford New	New		New Location	Scheduled	Sep. 2024		1.79	\$125 - \$150 M	3.10	\$250 - \$300 M
040910	Hwy. 255 Flood Repair (Sebastian Co.) (S)	255	5	Base Stabilization	Programmed			-	< \$1 M	-	< \$1 M
A40004	Hwy. 64 – Hwy. 22 (S) Addt'l Rte.-Sec.: Crawford 59-6	59	7	Resurfacing	Sub. Completed	Apr. 2020	Dec. 2020	1.74	\$940,768	8.63	\$4,693,027
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Completed		Jun. 2022	9.37	\$184,433	64.70	\$1,273,514
A40010	Hwy. 64 – Hwy. 64 (Riverfront Dr.) (Fort Smith) (S) Addt'l Rte.-Sec.: Sebastian 255-5X	255	5	Resurfacing	Under Construction	May. 2022	Late 2022	6.66	\$3,906,123	6.66	\$3,906,123
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	45	1	Resurfacing	Programmed			6.17	< \$1 M	38.66	\$1 - \$3 M
A40018	Hwy. 71 – Hwy. 10 (Greenwood) (S)	10	0S	Resurfacing	Under Construction	Jun. 2022	Late 2022	2.85	\$1,785,847	2.85	\$1,785,847
BB0401	Oklahoma State Line – East (I-40 & I-540) (Sel. Secs.) (S)  Addt'l Rte.-Sec.: Crawford 40-11, 540-2, CS, 60-8	540	1	Bridge Rehabilitation Resurfacing	Completed	Oct. 2018	Aug. 2020	3.83	\$11,721,709	20.83	\$53,245,517

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## SEBASTIAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0405	Oklahoma State Line – Hwy. 71 (S) Addt'l Rte.-Sec.: Sebastian 271-1	540	1	Rehabilitation	Completed	Jan. 2015	Jun. 2015	2.64	\$1,630,095	2.64	\$1,630,095
BB0407	Hwy. 22 – I-40 (F) Addt'l Rte.-Sec.: Crawford 540-2	540	1	Reconstruction	Completed	Nov. 2012	May. 2014	4.59	\$50,502,578	7.46	\$78,914,029
BR6506*	Branch of Prairie Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jul. 2012	Apr. 2013	0.12	\$396,358	0.12	\$396,358
BR6508*	Cedar Creek Str. & Apprs. (S)	CR		Structure & Approaches	Under Construction	Feb. 2020	Jul. 2022	0.13	\$471,366	0.13	\$471,366
C65001*	Hartford Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.10	\$232,644	1.10	\$232,644
C65002*	Bonanza Street Improvements (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	0.80	\$245,545	0.80	\$245,545
C65003*	Greenwood Main St. Overlay (S)	CS		Resurfacing	Completed	Jul. 2014	Oct. 2014	1.55	\$447,266	1.55	\$447,266
C65004*	Lavaca Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2016	May. 2016	1.22	\$250,483	1.22	\$250,483
C65005*	Mansfield Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Oct. 2015	1.20	\$273,222	1.20	\$273,222
C65006*	Barling, Hackett&huntington Olay(sel Secs)(s)	CS		Resurfacing	Completed	May. 2016	Sep. 2016	4.60	\$694,325	4.60	\$694,325
C65007*	Central City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2017	Apr. 2017	1.99	\$263,421	1.99	\$263,421
C65009*	Fort Smith Custr Blvd Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.33	\$394,986	1.33	\$394,986
C65010*	Greenwood Denver St. Overlay (Sel Secs.) (S)	CS		Resurfacing	Completed	Jan. 2019	Aug. 2019	1.52	\$375,714	1.52	\$375,714
C65011*	Barling & Hackett Overlay (S)	CS		Resurfacing	Programmed			2.88	\$1 - \$3 M	2.88	\$1 - \$3 M
C65012*	Hartford & Midland Overlay & Surf (S)	CS		Resurfacing	Completed	May. 2020	Sep. 2020	3.52	\$755,219	3.52	\$755,219
C65013*	Barling Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.40	\$672,681	1.40	\$672,681
C65014*	Hackett Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.06	\$320,980	1.06	\$320,980
C76055*	Booneville & Mansfield Overlay (Sel.secs.)(s) Addt'l Rte.-Sec.: Logan CS; Scott CS	CS		Resurfacing	Completed	Jul. 2019	Apr. 2020	0.52	\$93,277	2.83	\$499,824
GF0461*	Greenwood City Lake Pkg Lot & Ramp Reconstruc			Miscellaneous	Completed	Apr. 2017	Jul. 2017	-	\$10,000	-	\$10,000
SA6544*	Hwy 45-Mansfield City Limits (Overlay) (S)	CR		Resurfacing	Completed	May. 2012	Jul. 2012	5.60	\$849,254	5.60	\$849,254
SA6545*	Hwy. 96-Hwy. 252 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	1.85	\$335,788	1.85	\$335,788
SA6546*	Sebastian County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2015	Nov. 2015	4.37	\$560,286	4.37	\$560,286
SA6547*	Sebastian Co. Surfacing No. 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	6.49	\$387,736	6.49	\$387,736
SA6548*	Hwy. 71 - Scott County Line (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	6.16	\$426,801	6.16	\$426,801
SA6549*	Sebastian Co. Overlay No. 2 (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	4.30	\$839,029	4.30	\$839,029
<b>Totals For All Projects In Sebastian County</b>								<b>224.28</b>	<b>\$521,144,181</b>		

\* Job not shown on county map.