


Status of Improvements			
<span style="color: green;">—</span>	Programmed	<span style="color: blue;">●</span>	Bridge
<span style="color: darkgreen;">—</span>	Scheduled	<span style="color: black;">◆</span>	Interchange
<span style="color: red;">—</span>	Under Construction	<span style="color: black;">⊕</span>	Intersection Improvement
<span style="color: blue;">—</span>	Completed	<span style="color: black;">⊙</span>	Slide Repair
<span style="color: black;">—</span>	Roadway	<span style="color: black;">—</span>	Roadway
<span style="color: black;">■</span>	New Location	<span style="color: black;">■</span>	New Location



# Sharp County

## District 5

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## SHARP COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012157*	Mammoth Spring – Black Rock P.E. Addt'l Rte.-Sec.: Fulton 63-1	63	2	PE Only	Programmed			-	-	-	-
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	230	1	Bridge Rehabilitation	Under Construction	May. 2022	Mid 2023	-	\$42,100	-	\$7,187,312
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		7.44	\$40,709	512.62	\$2,804,845
050171	Hwy. 175 & Hwy. 175S Strs. & Apprs. (Cherokee Village) (S) Addt'l Rte.-Sec.: Sharp 175-2S	175	2	Structure & Approaches	Scheduled	Feb. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
050187	Hwy. 354 – Hwy. 62/412 (Ash Flat) (S)	167	19	Major Widening	Completed	Jan. 2011	Nov. 2012	1.17	\$5,715,488	1.17	\$5,715,488
050240*	Cave City SRTS I (2010)			Miscellaneous	Completed		Jul. 2014	-	\$24,948	-	\$24,948
050266	Hardy – East (Passing Lanes) (S)	63	2	Passing Lanes	Completed	Oct. 2015	Oct. 2016	2.33	\$3,727,178	2.33	\$3,727,178
050269*	Hwy. 394 – Hwy. 58 P.E. Addt'l Rte.-Sec.: Independence 167-18	167	18	PE Only	Completed	Nov. 2021	Nov. 2021	-	\$9,003	-	\$18,006
050270	Hwy. 167 Improvements (Cave City) (S) Addt'l Rte.-Sec.: Independence 167-18	167	19	Major Widening	Programmed			1.85	\$5 - \$10 M	2.18	\$10 - \$15 M
050275	Hardy – Ozark Acres Strs. & Apprs. (S)	63	2	Structure & Approaches	Completed	Dec. 2016	May. 2019	0.84	\$6,655,752	0.84	\$6,655,752
050284	Hwy. 62 – North (Overlay) (S) Addt'l Rte.-Sec.: Fulton 63-1	63	2	Resurfacing	Completed	Mar. 2012	Aug. 2012	1.06	\$205,747	13.02	\$2,571,837
050287	Hwy. 167 – East (Overlay) (S)	115	3	Resurfacing	Completed	Jun. 2012	Oct. 2012	2.93	\$470,223	2.93	\$470,223
050292	Hwy. 63B – Hwy. 175 (Overlay) (S)	63	2	Resurfacing	Completed	Apr. 2013	Jun. 2013	1.20	\$195,696	1.20	\$195,696
050300	Sand Hole Rd. – South (Overlay) (S)	115	3	Resurfacing	Completed	Jun. 2013	Oct. 2013	5.45	\$852,719	5.45	\$852,719
050306	Hwy. 354 – South (Overlay) (S)	167	19	Resurfacing	Completed	Apr. 2014	Aug. 2014	5.45	\$1,019,855	5.45	\$1,019,855
050318*	Spring St. RR Signal Upgrade (Hardy) (S)			RR Crossing	Completed	Apr. 2015	Jun. 2016	-	\$230,761	-	\$230,761
050324	Hurricane Creek Str. & Apprs. (S)	354	4	Structure & Approaches	Completed	Feb. 2019	Nov. 2020	0.28	\$1,183,400	0.28	\$1,183,400
050357	Hwy. 62 – Fulton Co. Line (S)	175	2	Resurfacing	Completed	Apr. 2018	Dec. 2018	4.00	\$641,564	4.00	\$641,564
050370	Ash Flat – Hardy (S) Addt'l Rte.-Sec.: Fulton 62-16/17	62	15	Resurfacing	Completed	Apr. 2019	Sep. 2019	1.32	\$564,806	9.96	\$4,266,009
050372	Hwy. 167 Improvements (Cave City) (S) Addt'l Rte.-Sec.: Independence 167-18	167	19	Resurfacing	Completed	Jan. 2018	Dec. 2018	1.67	\$527,160	1.95	\$615,547
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	56	4	Sealing	Completed		Jun. 2022	7.90	\$124,358	86.76	\$1,365,738

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## SHARP COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
050448	Hwy. 9 – Hwy. 167 (S) Addt'l Rte.-Sec.: Iazard 56-2	56	3	Resurfacing	Scheduled	Apr. 2023		4.49	\$1 - \$3 M	20.17	\$3 - \$5 M
050455	Hwy. 58 – Lawrence Co. Line (S)	63	2	Resurfacing	Scheduled	2024		5.38	\$3 - \$5 M	5.38	\$3 - \$5 M
050472*	Cherokee Village Tohi Trail Extension (RTP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A50001	Salem – Ash Flat (Sel. Secs.) (S) Addt'l Rte.-Sec.: Fulton 62-13	62	14	Resurfacing	Completed	Apr. 2020	Oct. 2020	0.78	\$207,015	13.82	\$3,667,894
A50005	Cave City – North (S)	167	19	Resurfacing	Completed	Jan. 2021	Aug. 2021	13.09	\$3,493,356	13.09	\$3,493,356
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	354	4	Resurfacing	Completed		Jun. 2022	12.36	\$193,804	85.68	\$1,343,456
A50013	Cave City – Lawrence Co. Line (S)	230	1	Resurfacing	Under Construction	Apr. 2022	Late 2022	11.74	\$5,077,151	11.74	\$5,077,151
C67001*	Ash Flt, Cve Cty & Evning Shd Olay(sel Sec)(s)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	6.03	\$691,734	6.03	\$691,734
C67002*	Cherokee Village & Highland Overlay No.2 (S)	CS		Resurfacing	Completed	Jan. 2019	May. 2019	4.36	\$578,848	4.36	\$578,848
C67003*	Ash Flat & Cave City Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Oct. 2021	1.69	\$521,059	1.69	\$521,059
C67004*	Sidney & Williford Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	May. 2020	4.17	\$523,989	4.17	\$523,989
C67005*	Hardy Overlay & Surfacing (S)	CS		Resurfacing	Completed	May. 2021	Oct. 2021	1.44	\$321,308	1.44	\$321,308
C76012*	Cherokee Village & Highland Olay(sel Secs)(s) Addt'l Rte.-Sec.: Fulton CS	CS		Resurfacing	Completed	Jul. 2014	Jan. 2015	-	\$0	3.34	\$502,879
FA6707*	Lawrence Co. Line - West (Reconstruction) (S)	CR		Resurfacing	Completed	May. 2012	Nov. 2012	0.75	\$456,908	0.75	\$456,908
FA6712*	Pine Creek -LAWRENCE Co. Line (Surfacing) (S)	CR		Resurfacing	Completed	Apr. 2013	Jun. 2013	1.38	\$214,308	1.38	\$214,308
FA6713*	South Big Creek Str. Apprs. (S)	CR		Resurfacing	Completed	May. 2016	Sep. 2017	0.22	\$1,866,941	0.22	\$1,866,941
FA6715*	Hwy. 58 - Co. Rd. 38 (Reconstruction) (S)	CR		Reconstruction	Completed	Jan. 2020	Aug. 2021	1.29	\$1,248,888	1.29	\$1,248,888
SA6730*	Hwy. 432 - Co. Rd. 173 (Surfacing) (S)	CR		Surfacing	Completed	Jun. 2012	Oct. 2012	0.65	\$109,970	0.65	\$109,970
SA6731*	Nelsonville - South Reconst. & Overlay (S)	CR		Resurfacing	Completed	Jul. 2013	Dec. 2013	2.95	\$364,210	2.95	\$364,210
SA6732*	Cave City - West (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2014	Aug. 2014	2.62	\$283,015	2.62	\$283,015
SA6733*	Hwy. 63-North (Overlay) (S)	CR		Resurfacing	Completed	May. 2016	Oct. 2016	1.05	\$116,504	1.05	\$116,504
SA6734*	Sharp Co. Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2018	Oct. 2018	3.10	\$396,826	3.10	\$396,826
SA6735*	Sharp Co. Reaseal No. 3 (S)	CR		Sealing	Completed	Feb. 2021	Oct. 2021	7.46	\$258,078	7.46	\$258,078
SA6736*	Hwy. 354 - Rolling Hills Rd. (Overlay) (S)	CR		Resurfacing	Completed	Feb. 2021	Sep. 2021	1.86	\$279,773	1.86	\$279,773
SA6737*	Ash Flat City Limits - West (Overlay) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	1.00	\$189,875	1.00	\$189,875
<b>Totals For All Projects In Sharp County</b>								<b>132.90</b>	<b>\$46,415,373</b>		

\* Job not shown on county map.