



# SUMMARY OF CONSTRUCTION PROJECTS

## UNION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012062*	I-69 Connector Extension Study (F) Addt'l Rte.-Sec.: Ashley 530-10; Bradley 530-11; Drew 530-9	530	12	Study	Completed	Aug. 2006	May. 2014	-	\$187,500	-	\$1,135,620
012284	Ballard Rd. – Crossett (Sel. Secs.) (S) Addt'l Rte.-Sec.: Ashley 82-8	82	7	Resurfacing	Completed	Feb. 2020	Sep. 2020	3.33	\$1,570,035	12.13	\$5,719,076
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	7	2	Bridge Rehabilitation	Completed	Apr. 2020	Mar. 2021	0.03	\$48,048	1.81	\$2,898,898
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$1,462,379	-	\$5,195,000
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	0.69	\$4,071	555.03	\$3,274,787
070212*	El Dorado – Shreveport, LA P.E. (Phase I)	New		PE Only	Completed			-	\$1,725,495	-	\$1,725,495
070241	Louisiana State Line – Hwy. 129 (S)	275	1	Minor Widening	Programmed			6.19	\$20 - \$30 M	6.19	\$20 - \$30 M
070273	Hwy. 335 – Hwy. 82 Strs. & Apprs. (S)	15	1	Structure & Approaches	Completed	Dec. 2011	May. 2013	0.49	\$3,203,840	0.49	\$3,203,840
070280	El Dorado – Hwy. 335 (S)	167	2	Major Widening	Completed	Oct. 2015	Jun. 2019	5.04	\$21,195,751	5.04	\$21,195,751
070281	Hwy. 335 – Ouachita River (S)	167	2	Major Widening	Completed	Dec. 2015	Aug. 2017	2.97	\$13,362,789	2.97	\$13,362,789
070282	Ouachita River Str. & Apprs. (S) Addt'l Rte.-Sec.: Calhoun 167-3	167	2	Structure & Approaches	Sub. Completed	Nov. 2014	Aug. 2021	0.98	\$16,487,727	1.76	\$29,442,371
070303*	Hwy. 7 R.R. Signals & Surf. Upgrade (El Dorado) (S)	7	0	RR Crossing	Completed	May. 2006	Oct. 2016	-	\$394,375	-	\$394,375
070326*	El Dorado Recreational Trail (S)	New		Enhancement	Completed	Oct. 2009	Jul. 2014	-	\$191,401	-	\$191,401
070348*	El Dorado SRTS I (2010)			Miscellaneous	Completed	Aug. 2016	Jan. 2020	-	\$110,963	-	\$110,963
070361*	El Dorado Streetscaping (ATEP-11) (S)			Enhancement	Completed	Feb. 2013	Mar. 2014	-	\$562,500	-	\$562,500
070362*	Smackover Downtown Sidewalks (ATEP-11) (S)			Enhancement	Completed	Apr. 2013	Oct. 2013	-	\$63,542	-	\$63,542
070367	Hwy. 82B Improvements (El Dorado) (S)	82	5B	Major Widening Structure & Approaches	Scheduled	2023		4.00	\$20 - \$30 M	4.00	\$20 - \$30 M
070368	Hwy. 82 – Hwy. 7 (Rehab.) (S)	335	1	Rehabilitation	Sub. Completed	Nov. 2016	Jun. 2022	7.35	\$11,363,430	7.35	\$11,363,430
070369*	Washington St. R.R. Signals & Surface Upgrade (El Dorado) (S)			RR Crossing	Completed	Feb. 2012	Dec. 2016	-	\$85,543	-	\$85,543
070373*	El Dorado – Fordyce P.E. Addt'l Rte.-Sec.: Calhoun 167-2	167	2	PE Only	Completed		Aug. 2021	-	\$514,705	-	\$514,705
070380	Haynes Creek Str. & Apprs. (S)	335	2	Structure & Approaches	Completed	Nov. 2019	Apr. 2021	0.34	\$2,715,274	0.34	\$2,715,274
070390	Union & Ouachita Counties (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Ouachita 7-3; Union 82-5/5B, 167-1B	7	2	Resurfacing	Completed	May. 2012	Jul. 2012	4.88	\$909,176	5.98	\$1,108,751
070392*	Bayou De Loutre Mitigation Bank (S)			Miscellaneous	Completed	Oct. 2015	May. 2022	-	\$164,179	-	\$164,179

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## UNION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070396	Hwys. 82 & 167 (El Dorado) (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Union 82-6, 167-1	82	5	Safety Improvements	Completed	Nov. 2014	Dec. 2015	5.59	\$2,095,619	5.59	\$2,095,619
070401	Louisiana Line – North (Overlay) (S)	7	1	Resurfacing	Completed	Apr. 2013	Aug. 2013	6.12	\$941,076	6.12	\$941,076
070404	El Dorado Bypass (Overlay) (S) Addt'l Rte.-Sec.: Union 82-6	82	5	Resurfacing	Completed	Jun. 2013	Oct. 2013	6.22	\$1,196,952	6.22	\$1,196,952
070409	Hwy. 167 – South (Overlay) (S)	7	1	Resurfacing	Completed	Apr. 2014	Aug. 2014	3.05	\$458,253	3.05	\$458,253
070422	Hwy. 7 – North & South (Overlay) (S)	167	1	Resurfacing	Completed	Mar. 2016	Oct. 2016	2.89	\$1,173,163	2.89	\$1,173,163
070424*	Hwy. 82B – Hwy. 167 (El Dorado) (S)	167	1B	Miscellaneous	Scheduled	Feb. 2024		3.79	\$3 - \$5 M	3.79	\$3 - \$5 M
070434*	Lisbon St. Sidewalks (Smackover) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Jul. 2017	-	\$48,948	-	\$48,948
070451	Hwy. 167 – East (S)	63	18	Resurfacing	Completed	May. 2017	Sep. 2017	4.64	\$1,194,920	4.64	\$1,194,920
070468*	El Dorado Downtown Streetscaping (TAP-16) (S)			Enhancement	Completed	Apr. 2020	Jan. 2022	-	\$509,585	-	\$509,585
070470	Hwy. 82B – East of Strong (Sel. Secs.) (S) Addt'l Rte.-Sec.: Union 82-7	82	6	Resurfacing	Completed	Feb. 2020	Nov. 2020	17.51	\$5,603,070	17.51	\$5,603,070
070471	Cornie Bayou, Harper & Lapile Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Columbia 82-4	82	6	Structure & Approaches	Scheduled	Jan. 2023		0.21	\$3 - \$5 M	0.62	\$5 - \$10 M
070474*	Jones Lake Rd. Reconstruction (Union Co.) (S)			Reconstruction	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
070480	Union Co. Area Headquarters/R.E. Office 76 (El Dorado) (S)	New		Buildings	Completed	Jun. 2019	Aug. 2020	-	\$1,660,575	-	\$1,660,575
070487	Junction City – North (S)	167	1	Resurfacing	Completed	May. 2019	Nov. 2019	6.43	\$4,156,119	6.43	\$4,156,119
070494	Hwy. 167B – Hwy. 7 (S)	7	2S	Resurfacing	Completed	May. 2020	Nov. 2020	2.20	\$495,268	2.20	\$495,268
070554	Hwy. 167 – Hwy. 7B (S)	7	2	Resurfacing	Scheduled	2023		6.21	\$3 - \$5 M	6.21	\$3 - \$5 M
070556	Columbia Co. Line – Airport Dr. (S)	82	5	Resurfacing	Scheduled	2024		10.75	\$5 - \$10 M	10.75	\$5 - \$10 M
070557*	Junction City Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070558	Strong – Ouachita River (Sel. Secs.) (S)	82	7	Resurfacing	Scheduled	2023		8.39	\$1 - \$3 M	8.39	\$1 - \$3 M
070560	Hwy. 7 – Hwy. 82 (S)	167	1	Resurfacing	Scheduled	2024		3.67	\$1 - \$3 M	3.67	\$1 - \$3 M
070568*	Norphlet W. Padgett St. Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070569*	Smackover 7th St. and 8th St. Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070575*	Bob Watson Dr. Sidewalk (El Dorado) (TAP-15) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A70003	Hwy. 7B – Hwy. 7B (Smackover) (S)	7	2	Resurfacing	Completed	Apr. 2021	Sep. 2021	4.65	\$2,492,062	4.65	\$2,492,062
A70009	Louisiana State Line – Hwy. 82 (Sel. Secs.) (S)	15	1	Resurfacing	Under Construction	Jan. 2022	Late 2022	12.46	\$5,175,443	12.46	\$5,175,443
A70016*	District 7 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Bradley 172-2; Calhoun 172-1, 205-4, 274-2/6, 890-8; Clark 84-4, 283-1	57	3	Resurfacing	Programmed			7.22	< \$1 M	45.89	\$1 - \$3 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## UNION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C70001*	Smackover Lisbon St. Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.30	\$182,184	1.30	\$182,184
C70002*	El Dorado Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.67	\$337,211	1.67	\$337,211
C70003*	Felsenthal & Strong Olay & Surf(sel. Sec.)(s)	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	3.14	\$446,553	3.14	\$446,553
C70004*	Calion,huttig,junc Cty&norphlt Oly (Selsec)(s)	CS		Resurfacing	Completed	Jan. 2017	Jul. 2017	5.98	\$1,012,688	5.98	\$1,012,688
C70005*	Junction City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2021	May. 2021	1.08	\$299,155	1.08	\$299,155
C70006*	Felsenthal Overlay (S)	CS		Resurfacing	Completed	Jan. 2021	Aug. 2021	1.46	\$354,212	1.46	\$354,212
C70007*	Calion & Norphlet Overlay (S)	CS		Resurfacing	Completed	May. 2021	Nov. 2021	3.32	\$639,265	3.32	\$639,265
C70008*	Huttig Overlay (S)	CS		Resurfacing	Programmed			1.46	< \$1 M	1.46	< \$1 M
C70009*	Strong Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.37	\$425,617	1.37	\$425,617
C76048*	Chidester & Smakover Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Ouachita CS	CS		Resurfacing	Completed	Jun. 2018	Sep. 2018	1.40	\$301,392	2.52	\$549,833
CA0706	Airport Dr. – Hwy. 82B (Widening) (S)	82	5	Major Widening	Under Construction	Sep. 2020	Late 2022	6.12	\$33,475,854	6.12	\$33,475,854
GF0745*	Clear Lake (Beryl Anthony Wma) Boat Ramp (S)			Miscellaneous	Completed	Jul. 2016	Sep. 2016	-	\$6,422	-	\$6,422
GF0746*	Dollar Junction Rd Ph 2(FELSENTHAL Wma)overlay			Miscellaneous	Completed	May. 2015	May. 2015	-	\$100,000	-	\$100,000
GF0749*	Dollar Junction Rd Ph 3(FESNTHAL Wma)overlay			Resurfacing	Completed		Aug. 2017	-	\$100,000	-	\$100,000
SA7036*	Co. Rd. 51 Overlay & Striping (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2012	Oct. 2012	3.00	\$615,098	3.00	\$615,098
SA7037*	Union Co. Overlay No. 9 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	6.09	\$1,158,877	6.09	\$1,158,877
SA7038*	Hwy. 167 - East (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	2.98	\$900,037	2.98	\$900,037
SA7039*	Junction City Lmts - West (Overlay & Surf) (S)	CR		Resurfacing	Completed	May. 2021	Oct. 2021	3.05	\$1,047,367	3.05	\$1,047,367
<b>Totals For All Projects In Union County</b>								<b>176.84</b>	<b>\$190,611,192</b>		

\* Job not shown on county map.