



Status of Improvements	
<span style="color: green;">—</span> Programmed	● Bridge
<span style="color: darkgreen;">—</span> Scheduled	◆ Interchange
<span style="color: red;">—</span> Under Construction	⊕ Intersection Improvement
<span style="color: blue;">—</span> Completed	⊙ Slide Repair
	— Roadway
	■ New Location

# Bradley County

## District 7

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## BRADLEY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012062*	I-69 Connector Extension Study (F) Addt'l Rte.-Sec.: Ashley 530-10; Drew 530-9; Union 530-12	530	11	Study	Completed	Aug. 2006	May. 2014	-	\$187,500	-	\$1,135,620
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$296,236	-	\$5,195,000
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	13.79	\$81,364	555.03	\$3,274,787
070047	Hwy. 63/Central Ave. Intersec. Impvts. (Warren) (S) Addt'l Rte.-Sec.: Bradley 278-12	63	16B	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
070083	Hwy. 97 – Hwy. 8 (S) Addt'l Rte.-Sec.: Cleveland 189-1	189	2	Reconstruction	Programmed			0.68	\$1 - \$3 M	18.47	\$40 - \$50 M
070354*	Warren Sidewalks (ATEP-11) (S)			Enhancement	Completed	Apr. 2013	Apr. 2014	-	\$139,682	-	\$139,682
070391	Saline River – South (Overlay) (S)	63	16	Resurfacing	Completed	Jun. 2012	Nov. 2012	3.94	\$504,121	3.94	\$504,121
070400	Saline River – North & South (Overlay) (S) Addt'l Rte.-Sec.: Cleveland 63-15	63	16	Resurfacing	Completed	Apr. 2013	Aug. 2013	1.12	\$112,942	9.56	\$941,186
070405	Calhoun Co. Line – East (Sel. Secs.) (Overlay) (S)	278	12	Resurfacing	Completed	Jun. 2013	Jul. 2013	7.32	\$609,142	7.32	\$609,142
070418	Halfway Creek Str. & Apprs. (S)	160	9	Structure & Approaches	Under Construction	Jan. 2020	Late 2022	0.32	\$2,188,879	0.32	\$2,188,879
070461	Cleveland Co. Line – Hwy. 63 (S)	8	11	Resurfacing	Completed	Feb. 2017	Jul. 2017	6.64	\$687,995	6.64	\$687,995
070462*	Warren Sidewalks (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070522*	District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	160	8	Sealing	Completed		Jun. 2022	8.43	\$187,188	57.69	\$1,281,001
070523	Cleveland Co. Line – Warren (S)	63	16	Resurfacing	Scheduled	2023		5.05	\$3 - \$5 M	5.05	\$3 - \$5 M
070524	Hermitage – West (S)	63	17	Resurfacing	Scheduled	Feb. 2023		13.04	\$3 - \$5 M	13.04	\$3 - \$5 M
070525	Warren – West (S)	278	12	Resurfacing	Scheduled	Jan. 2023		4.60	\$1 - \$3 M	4.60	\$1 - \$3 M
070574	Hermitage – Hwy. 8 (S)	160	9	Resurfacing	Scheduled	2024		17.48	\$5 - \$10 M	17.48	\$5 - \$10 M
A70001	Hwy. 63B East & West (Warren) (S) Addt'l Rte.-Sec.: Bradley 278-13/13B	278	12B	Resurfacing	Completed	Apr. 2020	Jul. 2021	1.69	\$541,314	1.69	\$541,314
A70011	Hwy. 278B – Drew Co. Line (S)	278	13	Resurfacing	Sub. Completed	Feb. 2022	Jun. 2022	3.78	\$2,273,200	3.78	\$2,273,200
A70014	Franklin Creek – Hwy. 278 (Warren) (S)	63	16	Resurfacing	Under Construction	Jun. 2022	Late 2022	4.39	\$2,683,520	4.39	\$2,683,520
A70016*	District 7 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Calhoun 172-1, 205-4, 274-2/6, 890-8; Clark 84-4, 283-1; Union 57-3	172	2	Resurfacing	Programmed			5.72	< \$1 M	45.89	\$1 - \$3 M
C06001*	Warren W. Pine Street Overlay (Sel. Secs.)(s)	CS		Resurfacing	Completed	Jul. 2013	Oct. 2013	1.48	\$217,928	1.48	\$217,928
C06002*	Hermitage & Warren Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Aug. 2018	3.47	\$562,086	3.47	\$562,086

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BRADLEY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or Sub. Comp. Date</i>	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C06003*	Banks Overlay & Surfacing (S)	CS		Resurfacing	Completed	Feb. 2021	Jul. 2021	1.04	\$294,695	1.04	\$294,695
C76003*	Hermitage, Banks and Hampton Olay(sel Secs)(s) Addt'l Rte.-Sec.: Calhoun CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	3.23	\$343,032	5.47	\$686,065
FA0624*	Co. Rd. 4 - Co. Rd. 134 (Reconstruction) (S)	CR		Reconstruction	Completed	Oct. 2013	Sep. 2014	1.78	\$615,140	1.78	\$615,140
FA0625*	Co. Rd. 4 - Co. Rd 134 (Surfacing) (S)	CR		Resurfacing	Completed	Jan. 2016	Jun. 2016	1.78	\$719,724	1.78	\$719,724
SA0644*	Hermitage C.L. -NORTH (Leveling & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2013	Sep. 2013	3.04	\$248,893	3.04	\$248,893
SA0645*	Co. Rd. 32 Level & Reseal (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	3.78	\$314,706	3.78	\$314,706
SA0646*	Hwy. 63 - South (Leveling & Reseal) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	4.00	\$211,663	4.00	\$211,663
SA0647*	Co. Rd. 7 Level & Reseal (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jun. 2016	Sep. 2016	3.30	\$183,309	3.30	\$183,309
SA0648*	Bradley County Level & Reseal (Sel. Secs.)(s)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	5.82	\$303,646	5.82	\$303,646
SA0650*	Hwy. 160 - Co. Rd. 1 (Level & Reseal) (S)	CR		Resurfacing	Completed	May. 2019	Sep. 2019	5.28	\$261,891	5.28	\$261,891
SA0651*	Hwy.8 - Hwy.63 (Leveling & Reseal) (S)	CR		Resurfacing	Completed	Jan. 2021	Sep. 2021	5.20	\$299,750	5.20	\$299,750
SA0652*	Co. Rds. 8 & 32 Level & Reseal (S)	CR		Resurfacing	Under Construction	Jan. 2022	Late 2022	5.88	\$436,297	5.88	\$436,297
<b>Totals For All Projects In Bradley County</b>								<b>140.67</b>	<b>\$29,605,843</b>		

\* Job not shown on county map.