



SUMMARY OF CONSTRUCTION PROJECTS

CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
7812 *	16th St. Improvements (Arkadelphia)	CS		Reconstruction	Programmed			0.40	\$1 - \$3 M	0.40	\$1 - \$3 M
001727*	Texas Line – I-40 P.E. Addt'l Rte.-Sec.: Various	30	14	PE Only	Completed		Aug. 2021	-	\$3,541,398	-	\$3,541,398
012149	Caddo Valley – Hwy. 70 (Sel. Secs.) (Cable Median Barrier) (F) Addt'l Rte.-Sec.: Hot Spring 30-21; Saline 30-22	30	14	Safety Improvements	Completed	May. 2012	Mar. 2013	3.58	\$811,220	17.27	\$3,862,951
012166	Arkadelphia – Hwy. 283 (Pavement Friction Impvts.) (S) Addt'l Rte.-Sec.: Hot Spring 30-14	30	14	Safety Improvements	Completed	Jul. 2013	Oct. 2013	1.40	\$368,166	3.00	\$783,330
012170	Prescott – Gum Springs (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Nevada 30-13	30	14	Safety Improvements	Completed	Apr. 2013	Aug. 2013	10.77	\$1,780,919	14.94	\$2,470,467
012200	Prescott – Hwy. 53 (Pvmt. Friction Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Nevada 30-13	30	14	Safety Improvements	Completed	Jul. 2013	Sep. 2013	4.13	\$1,015,463	11.84	\$2,901,322
012275	Caddo Valley – Garland Co. Line (Passing Lanes) (S) Addt'l Rte.-Sec.: Hot Spring 7-8	7	7	Passing Lanes Resurfacing	Scheduled	Feb. 2023		1.80	\$3 - \$5 M	5.47	\$10 - \$15 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	7	6	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.30	\$127,482	6.10	\$2,648,885
012307	De Roche Creek Strs. & Apprs. (S) Addt'l Rte.-Sec.: Hot Spring 30-21	30	14	Structure & Approaches	Completed	Jun. 2019	Nov. 2020	0.09	\$6,326,150	0.18	\$12,652,300
012327	Antoine River Str. & Apprs. (S) Addt'l Rte.-Sec.: Pike 26-3	26	4	Structure & Approaches	Scheduled	Aug. 2023		-	\$1 - \$3 M	-	\$3 - \$5 M
012369	Caddo Valley – East (F) Addt'l Rte.-Sec.: Hot Spring 30-21	30	14	Resurfacing	Programmed			2.56	\$1 - \$3 M	8.00	\$5 - \$10 M
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$114,233	-	\$5,195,000
012422	Hwy. 283 – S. of Garland Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hot Spring 7-8	7	7	Passing Lanes	Programmed			3.36	\$5 - \$10 M	17.74	\$30 - \$40 M
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	64.04	\$377,849	555.03	\$3,274,787
070240	Ouachita River Str. & Apprs. (Arkadelphia) (S)	51	2	Structure & Approaches	Completed	Dec. 2014	Jul. 2018	0.31	\$14,872,977	0.31	\$14,872,977
070256*	Gurdon Rest Areas Sewage Treatment Facilities Impvts. (S)	30	14	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
070265	Hwy. 51 – I-30 (S)	53	0	Resurfacing	Completed	Jun. 2018	Jan. 2021	5.53	\$5,430,455	5.53	\$5,430,455

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070271	I-30 – Nevada Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clark 53-1	53	0	Resurfacing	Completed	Feb. 2018	Oct. 2018	13.29	\$3,267,032	13.29	\$3,267,032
070272	Hwy. 8 – Hwy. 51 (S)	53	0	Resurfacing	Completed	Jan. 2020	May. 2020	9.83	\$1,207,436	9.83	\$1,207,436
070328*	Mountain Bike Trail (Phase I) (S)	New		Enhancement	Completed	Apr. 2010	Jul. 2014	-	\$85,270	-	\$85,270
070344	Gurdon – Oak Grove Strs. & Apprs. (S)	67	5	Structure & Approaches	Completed	Dec. 2014	May. 2017	0.57	\$10,480,551	0.57	\$10,480,551
070346*	Hwy. 182 Drainage Impvts. (Gurdon) (S)	182	0	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
070357*	Arkadelphia Downtown Streetscaping (Phase III) (ATEP-11) (S)			Enhancement	Completed	Nov. 2012	Oct. 2015	-	\$368,146	-	\$368,146
070363	Hwy. 53 – Hwy. 51 (Rehab.) (S)	8	5	Rehabilitation	Completed	Jun. 2013	Oct. 2013	12.87	\$3,749,322	12.87	\$3,749,322
070364	Hwy. 26 – Hwy. 8 (Rehab.) (S) Addt'l Rte.-Sec.: Clark 51-1	26	4	Rehabilitation	Completed	Nov. 2016	Jun. 2018	4.85	\$7,274,526	4.85	\$7,274,526
070370*	Iron Mountain Trail (Ph. II) (Clark Co.) (S)			Enhancement	Completed		Feb. 2016	-	\$115,251	-	\$115,251
070395*	Hwy. 51 R.R. Signal (Beirne) (S)	51	0	RR Crossing	Completed	May. 2013	Jun. 2017	-	\$216,545	-	\$216,545
070402*	Feaster Trail Connection (Arkadelphia) (S)			Enhancement	Completed	Dec. 2017	Sep. 2020	-	\$42,071	-	\$42,071
070426*	Arkadelphia Streetscape (Ph. 4) (TAP-15) (S)			Enhancement	Completed	Jul. 2020	Dec. 2021	-	\$356,842	-	\$356,842
070427*	Hwy. 7 Sidewalks (Caddo Valley) (TAP-15) (S)			Enhancement	Completed	Jun. 2018	Apr. 2019	-	\$301,925	-	\$301,925
070437*	W. South St. RR Signals & Surf. (Gurdon) (S)	CS		RR Crossing	Under Construction	Jan. 2018		-	\$584,592	-	\$584,592
070439	26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)	51	1	Major Widening	Scheduled	May. 2023		1.41	\$3 - \$5 M	1.41	\$3 - \$5 M
070442	Hwy. 67 – Hwy. 51 (Arkadelphia Bypass) (S)	New		New Location	Scheduled	Aug. 2022		4.30	\$30 - \$40 M	4.30	\$30 - \$40 M
070443	Hwy. 67 East & West (Gum Springs) (S)	26	5	Resurfacing	Completed	May. 2017	Oct. 2017	2.91	\$427,451	2.91	\$427,451
070448	Hwy. 51 – Hot Spring Co. Line (S)	67	6	Resurfacing	Completed	Jan. 2017	Aug. 2017	6.83	\$1,856,807	6.83	\$1,856,807
070453	Hwy. 51 – Hwy. 7 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clark 67-5	51	2	Resurfacing	Completed	Feb. 2020	Jul. 2020	1.02	\$339,370	1.02	\$339,370
070455*	Clark Co. Iron Mt. Trail Extension (RTP-16) (S)			Enhancement	Completed	Apr. 2018	Mar. 2020	-	\$148,479	-	\$148,479
070456	Hwy. 51 – South (S)	7	6	Resurfacing	Completed	May. 2017	Sep. 2017	2.58	\$370,201	2.58	\$370,201
070464*	Arkadelphia Sidewalks (TAP-16) (S)			Enhancement	Under Construction	Dec. 2021		0.25	\$278,973	0.25	\$278,973
070481*	Arkadelphia Sidewalk Impvts. (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070509	Caddo River Str. & Apprs. (Caddo Valley) (S)	67	6	Structure & Approaches	Scheduled	Sep. 2023		0.60	\$10 - \$15 M	0.60	\$10 - \$15 M
070513	I-30 Str. & Apprs. (Hwy. 51) (S)	51	1	Structure & Approaches	Scheduled	Nov. 2022		0.33	\$1 - \$3 M	0.33	\$1 - \$3 M
070522*	District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	8	5	Sealing	Completed		Jun. 2022	12.63	\$280,448	57.69	\$1,281,001
070529	Hwy. 128 – Hwy. 51 (S)	7	6	Resurfacing	Scheduled	2024		7.42	\$1 - \$3 M	7.42	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070530	Caddo Valley – Hot Spring Co. Line (Sel. Secs.) (S)	7	7	Resurfacing	Scheduled	May. 2023		3.90	< \$1 M	3.90	< \$1 M
070533	Pike Co. Line – Hwy. 53 (S)	8	5	Resurfacing	Scheduled	2024		12.81	\$3 - \$5 M	12.81	\$3 - \$5 M
070534	Hwy. 53 – Hwy. 51 (S)	26	4	Resurfacing	Scheduled	2024		4.85	< \$1 M	4.85	< \$1 M
070535	I-30 – 26th St. (Arkadelphia) (S)	51	1	Resurfacing	Scheduled	Feb. 2023		0.79	< \$1 M	0.79	< \$1 M
070561	Gurdon Rest Area – Hwy. 26 (F)	30	14	Resurfacing	Scheduled	Jan. 2023		12.28	\$5 - \$10 M	12.28	\$5 - \$10 M
070562	Hwy. 26 – Caddo Valley (S)	30	14	Resurfacing	Completed	Nov. 2020	Aug. 2021	8.11	\$9,037,293	8.11	\$9,037,293
070563	Hwy. 53 Strs. & Apprs. (Clark Co.) (S)	53	0	Structure & Approaches	Under Construction	Apr. 2022	Mid 2023	0.19	\$1,847,697	0.19	\$1,847,697
070564	Hwy. 51/Prof. Park Dr. Signal (Arkadelphia) (S)	51	1	Safety Improvements	Under Construction	Jun. 2021	Late 2022	-	\$177,668	-	\$177,668
070565*	Dawson Education Coop. Streetscaping (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070571	Hwy. 7 Flood Damage Repair (Clark Co.) (S)	7	6	Base Stabilization	Scheduled	Jan. 2025		-	< \$1 M	-	< \$1 M
070573	I-30 Str. & Apprs. (Hwy. 53) (S)	53	0	Structure & Approaches	Scheduled	Sep. 2023		0.28	\$3 - \$5 M	0.28	\$3 - \$5 M
A70007*	District 7 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	7	6	Resurfacing	Completed		Jun. 2022	15.47	\$215,508	83.51	\$1,163,356
A70013	Gurdon – Arkadelphia (S)	67	5	Resurfacing	Under Construction	Apr. 2022	Late 2022	15.30	\$10,083,950	15.30	\$10,083,950
A70016*	District 7 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	84	4	Resurfacing	Programmed			11.58	< \$1 M	45.89	\$1 - \$3 M
BB0702	Hwy. 26 – Caddo River (S) Addt'l Rte.-Sec.: Clark 30-14	30	0	Resurfacing	Completed	Feb. 2014	Jul. 2014	8.14	\$4,841,047	8.14	\$4,841,047
BB1101	Hwy. 299 – Gurdon Rest Area (S) Addt'l Rte.-Sec.: Hempstead 30-12; Nevada 30-13	30	14	Resurfacing	Completed	Sep. 2018	Jan. 2020	3.19	\$6,450,157	19.31	\$39,017,513
C10001*	Arkadelphia Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	1.70	\$246,407	1.70	\$246,407
C10002*	Amity Gum Spgs&whelen Spgs Olay(sel Secs)(s)	CS		Resurfacing	Completed	Jan. 2017	Apr. 2017	4.91	\$679,490	4.91	\$679,490
C10003*	Gurdon Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Sep. 2017	1.42	\$255,789	1.42	\$255,789
C10004*	Arkadelphia Overlay No.2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2019	Jun. 2019	1.21	\$232,269	1.21	\$232,269
C10005*	Gurdon Overlay No. 2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2021	Oct. 2021	1.85	\$329,518	1.85	\$329,518
C76046*	Delight & Okolona Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Pike CS	CS		Resurfacing	Completed	May. 2018	Sep. 2018	1.91	\$300,682	3.14	\$494,315
C76053*	Caddo Valley & Friendship Overlay (Sel. Secs.) Addt'l Rte.-Sec.: Hot Spring CS	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.83	\$266,116	3.34	\$485,699
GF0747*	K Street (Felsenthal Wma) Overlay (S)			Resurfacing	Completed	Jun. 2015	Jun. 2015	-	\$99,000	-	\$99,000
GF0748*	Degray Lake Recirculation Pool Access Constru			Miscellaneous	Completed	Nov. 2016	May. 2017	-	\$17,372	-	\$17,372

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLARK COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA1056*	Hwy. 8-Co. Rd. 58 Reseal (S)	CR		Resurfacing	Completed	Jun. 2013	Jul. 2013	6.80	\$174,642	6.80	\$174,642
SA1057*	Clark County Overlay No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2013	Nov. 2013	3.50	\$402,020	3.50	\$402,020
SA1058*	Clark County Overlay No. 6 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	3.25	\$422,038	3.25	\$422,038
SA1060*	Clark Co Leveling & Reseal No. 2(SEL.SECS)(S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	5.73	\$507,422	5.73	\$507,422
SA1061*	Clark Co Leveling & Reseal No 3(SEL Secs) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	6.88	\$400,063	6.88	\$400,063
SA1062*	Co. Rd. 3 Leveling & Reseal (S)	CR		Resurfacing	Completed	May. 2019	Oct. 2019	4.55	\$350,362	4.55	\$350,362
SA1063*	Co. Rds. 15 & 74 Leveling and Reseal (S)	CR		Resurfacing	Completed	Apr. 2020	Sep. 2020	4.92	\$358,447	4.92	\$358,447
SA1064*	Co. Rds. 76 & 474 Leveling & Reseal (S)	CR		Resurfacing	Completed	May. 2021	Sep. 2021	4.89	\$368,901	4.89	\$368,901
SA1065*	Hwy. 51 - North (Overlay) (S)	CR		Resurfacing	Sub. Completed	Feb. 2022	May. 2022	1.78	\$374,762	1.78	\$374,762
Totals For All Projects In Clark County								316.08	\$186,988,882		

* Job not shown on county map.