



Cleveland County

District 7
Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

CLEVELAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001914*	Fordyce – Sheridan P.E. Addt'l Rte.-Sec.: Dallas 167-7/9; Grant 167-10	167	8	PE Only	Programmed			-	-	-	-
001935	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Jefferson New; Lincoln New	New		Grading & Structures	Programmed			1.50	\$5 - \$10 M	11.14	\$50 - \$75 M
001938*	Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Jefferson New; Lincoln New	New		PE Only	Completed		Jun. 2016	-	\$3,461,740	-	\$10,385,218
012060	Co. Rd. 35 – Hwy. 212 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Jefferson New; Lincoln New	New		Base & Surfacing	Completed	Jun. 2011	Jul. 2013	1.51	\$2,681,486	11.18	\$20,626,813
012061	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Jefferson New; Lincoln New	New		Base & Surfacing	Programmed			1.50	\$3 - \$5 M	11.14	\$30 - \$40 M
012274	Hwy. 167 – Big Creek (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleveland 35-5; Grant 35-3	35	4	Resurfacing	Completed	Apr. 2018	Oct. 2018	19.68	\$3,949,374	35.78	\$7,180,315
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	54	7	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.25	\$111,910	6.10	\$2,648,885
012363	Big Creek – Hwy. 425 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleveland 35-6; Drew 35-7	35	5	Resurfacing	Scheduled	2023		6.45	\$1 - \$3 M	17.58	\$5 - \$10 M
012392*	Hydrodemolition Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	79	7	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$1,169,807	-	\$5,942,622
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	26.04	\$153,641	555.03	\$3,274,787
070083	Hwy. 97 – Hwy. 8 (S) Addt'l Rte.-Sec.: Bradley 189-2	189	1	Reconstruction	Programmed			17.79	\$40 - \$50 M	18.47	\$40 - \$50 M
070289	Hwy. 273 – Peters Rd. (CR 24) (F) Addt'l Rte.-Sec.: Dallas 167-7	167	8	Major Widening	Completed	Apr. 2013	Sep. 2015	2.11	\$14,015,762	5.15	\$34,209,087
070290	Peters Rd. (CR 24) – North (S)	167	8	Major Widening	Completed	Feb. 2011	May. 2013	4.79	\$13,287,405	4.79	\$13,287,405
070291	Saline River – South (S) Addt'l Rte.-Sec.: Dallas 167-9	167	8	Major Widening	Completed	Jul. 2012	Sep. 2016	1.77	\$5,821,203	5.68	\$29,106,015
070321*	Hwy. 273 – Hwy. 48 NEPA Study Addt'l Rte.-Sec.: Dallas 167-7	167	8	Study	Completed		Nov. 2016	-	\$290,238	-	\$580,477
070393*	Lower Saline River Mitigation Bank (S)			Miscellaneous	Programmed			-	-	-	-
070400	Saline River – North & South (Overlay) (S) Addt'l Rte.-Sec.: Bradley 63-16	63	15	Resurfacing	Completed	Apr. 2013	Aug. 2013	8.44	\$828,244	9.56	\$941,186

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CLEVELAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070408	Hwy. 97 – Bradley Co. Line (Overlay) (S)	8	10	Resurfacing	Completed	Feb. 2014	Jun. 2014	8.68	\$753,653	8.68	\$753,653
070412*	Maple St. RR Signal (Rison) (S)			RR Crossing	Completed	Oct. 2014	Oct. 2015	-	\$264,647	-	\$264,647
070415	Bayou Derriseaux Strs. & Apprs. (S)	212	1	Structure & Approaches	Under Construction	Jan. 2021	Mid 2023	0.36	\$5,828,443	0.36	\$5,828,443
070416	Big Creek & Relief Strs. & Apprs. (S)	133	5	Structure & Approaches	Under Construction	Nov. 2021	Late 2024	0.09	\$7,691,343	0.09	\$7,691,343
070452	Jefferson Co. Line – Friendship (S)	63	15	Resurfacing	Completed	Feb. 2018	Jul. 2018	5.92	\$696,902	5.92	\$696,902
070512	Moro Creek & Relief Strs. & Apprs. (S) Addt'l Rte.-Sec.: Calhoun 8-9	8	10	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$5 - \$10 M
070522*	District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	189	1	Sealing	Completed		Jun. 2022	17.29	\$383,923	57.69	\$1,281,001
070537	Hwy. 35 – Hwy. 63 (S)	114	0	Resurfacing	Scheduled	2023		8.40	\$1 - \$3 M	8.40	\$1 - \$3 M
A70004	Hwy. 35 – North (S)	63	15	Resurfacing	Completed	Feb. 2021	Sep. 2021	11.41	\$4,171,548	11.41	\$4,171,548
A70008	Hwys. 79 & 79B (Sel. Secs.) (S) Addt'l Rte.-Sec.: Dallas 79-6/6B	79	7	Resurfacing	Under Construction	Jan. 2022	Late 2022	3.10	\$1,191,004	11.90	\$4,571,917
AX0001	Hwys. 29, 49 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hempstead 29-4; Woodruff 49-7	167	8	Resurfacing	Completed	Jan. 2021	Jul. 2021	4.77	\$457,958	15.94	\$1,530,369
C13001*	Kingsland Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2016	Apr. 2016	1.33	\$252,612	1.33	\$252,612
C13002*	Rison Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Oct. 2018	1.56	\$245,092	1.56	\$245,092
C13003*	Kingsland Overlay No. 2 (S)	CS		Resurfacing	Completed	Jan. 2020	Mar. 2020	1.91	\$287,870	1.91	\$287,870
C76001*	Jet Asphalt & Rock Co., Inc. Addt'l Rte.-Sec.: Dallas CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.20	\$164,398	4.40	\$328,797
R70092	Saline River Bridge (Br. & Apprs.) (s)	79	7	Structure & Approaches	Programmed			-	\$20 - \$30 M	-	\$20 - \$30 M
SA1252*	Hwy. 225 - Hwy. 16 (Overlay) (S)	CR		Resurfacing	Completed	May. 2017	Dec. 2017	3.72	\$254,366	3.72	\$254,366
SA1352*	Hwy. 8-Co. Rd.22 Surfacing (Sel. Secs.) (S)	CR		Surfacing	Completed	Jun. 2012	Jun. 2013	1.95	\$211,973	1.95	\$211,973
SA1353*	Cleveland County Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	2.65	\$336,886	2.65	\$336,886
SA1354*	Hwy. 16-East (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	2.59	\$328,086	2.59	\$328,086
SA1355*	Cleveland Co. Reseal No. 10 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2016	Aug. 2016	8.13	\$161,639	8.13	\$161,639
SA1356*	Cleveland Co. Reseal No. 11 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	9.14	\$221,378	9.14	\$221,378
SA1357*	Cleveland Co Overlay No 9 (Sel Secs) (S)	CR		Resurfacing	Completed	Jun. 2018	Sep. 2018	2.20	\$313,361	2.20	\$313,361
SA1358*	Hwy.35 - Southeast (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2019	Oct. 2019	1.49	\$257,417	1.49	\$257,417
SA1360*	Cleveland Co. Reseal No. 12 (S)	CR		Resurfacing	Under Construction	May. 2022	Late 2022	7.55	\$606,381	7.55	\$606,381
Totals For All Projects In Cleveland County								177.48	\$74,851,690		

* Job not shown on county map.