

SUMMARY OF CONSTRUCTION PROJECTS

COLUMBIA COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 012376* | Districts 3 & 7 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various | 82 | 3 | Bridge Rehabilitation | Sub. Completed | May. 2021 | Jun. 2022 | 0.03 | \$465,237 | 0.57 | \$8,529,349 |
| 012407* | Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various | 98 | 1 | Bridge Rehabilitation | Under Construction | Apr. 2022 | Mid 2023 | - | \$32,529 | - | \$5,195,000 |
| 012426* | Districts 3 & 7 Centerline Rumble Stripe Impvts. (S) | | | Safety Improvements | Under Construction | Apr. 2022 | Early 2025 | 57.41 | \$338,730 | 555.03 | \$3,274,787 |
| 070301 | Magnolia – Ouachita Co. Line (Passing Lanes) (S) | 79 | 2 | Passing Lanes | Completed | Sep. 2010 | Aug. 2012 | 2.48 | \$5,280,703 | 2.48 | \$5,280,703 |
| 070304* | Frederick St. – Hwy. 82 (E. North St.) (Magnolia) (S) | CS | | Major Widening | Completed | Dec. 2011 | Mar. 2013 | 0.63 | \$2,390,038 | 0.63 | \$2,390,038 |
| 070325* | Magnolia SRTS I (2008) | | | Miscellaneous | Completed | Aug. 2009 | Jul. 2014 | - | \$57,810 | - | \$57,810 |
| 070337* | SAU Walking Trail (Ph. III) (S) | | | Enhancement | Completed | Jul. 2010 | Jul. 2014 | - | \$84,761 | - | \$84,761 |
| 070358* | Magnolia Court Square Sidewalks (ATEP-11) (S) | | | Enhancement | Completed | Oct. 2012 | Dec. 2014 | - | \$157,290 | - | \$157,290 |
| 070359* | SAU Campus Sidewalks (ATEP-11) (S) | | | Enhancement | Completed | Jul. 2012 | Dec. 2014 | - | \$347,868 | - | \$347,868 |
| 070365 | Hwy. 79 No. – Co. Rd. 525 (Magnolia) (S) | 82 | 4 | Major Widening | Completed | Mar. 2016 | Jun. 2019 | 4.24 | \$22,175,162 | 4.24 | \$22,175,162 |
| 070366 | Magnolia – Camden (Passing Lanes) (S) Addt'l Rte.-Sec.: Ouachita 79-3 | 79 | 2 | Passing Lanes | Completed | Jan. 2016 | Oct. 2018 | 1.16 | \$2,356,360 | 4.65 | \$9,425,439 |
| 070371* | SAU Walking Trail (Ph. IV) (S) | | | Enhancement | Completed | | Dec. 2014 | - | \$127,233 | - | \$127,233 |
| 070372* | Trail Equipment and Trailhead Development (Columbia Co.) (S) | | | Enhancement | Completed | Apr. 2012 | Dec. 2014 | - | \$87,011 | - | \$87,011 |
| 070378 | Spring Branch Str. & Apprs. (S) | 98 | 2 | Structure & Approaches | Completed | Jan. 2020 | Jan. 2021 | 0.03 | \$1,343,115 | 0.03 | \$1,343,115 |
| 070386* | Magnolia SRTS I (2011) | | | Miscellaneous | Completed | Apr. 2014 | Apr. 2016 | - | \$125,194 | - | \$125,194 |
| 070394* | Hwy. 79 No. – Hwy. 98 (Magnolia) P.E. | 82 | 4 | PE Only | Programmed | | | - | - | - | - |
| 070420 | Louisiana State Line – Hwy. 98 (Overlay) (S) | 79 | 1 | Resurfacing | Completed | Feb. 2016 | Jul. 2016 | 6.00 | \$1,272,989 | 6.00 | \$1,272,989 |
| 070428* | Fredrick St. Sidewalks (Magnolia) (TAP-15) (S) | | | Enhancement | Completed | Jan. 2017 | Jan. 2019 | - | \$317,687 | - | \$317,687 |
| 070438* | CR 124 RR Signals (Waldo) (S) | CR | | RR Crossing | Completed | Jul. 2018 | May. 2022 | - | \$524,680 | - | \$524,680 |
| 070444 | Hwys. 82B & 371 (Sel. Secs.) (Magnolia) (S) Addt'l Rte.-Sec.: Columbia 82-3X, 371-7 | 82 | 3B | Resurfacing | Completed | Jul. 2018 | Jan. 2019 | 3.06 | \$1,236,949 | 3.06 | \$1,236,949 |
| 070450 | Magnolia – South (Sel. Secs.) (S) | 19 | 1 | Resurfacing | Completed | Jan. 2017 | May. 2017 | 14.90 | \$2,318,450 | 14.90 | \$2,318,450 |
| 070454 | Hwy. 82 – Hwy. 82B (Magnolia) (S) | 355 | 8 | Resurfacing | Completed | Feb. 2017 | Jul. 2017 | 2.24 | \$651,522 | 2.24 | \$651,522 |
| 070458 | UPRR Grade Separation (East of Lafayette Co. Line) (S) | 82 | 3 | Structure & Approaches | Scheduled | Apr. 2023 | | 1.35 | \$15 - \$20 M | 1.35 | \$15 - \$20 M |
| 070465* | Magnolia Pearce St. Sidewalks (TAP-16) (S) | | | Enhancement | Completed | Feb. 2018 | Mar. 2020 | - | \$133,775 | - | \$133,775 |
| 070466* | SAU Ped. Impvts. (TAP-16) (S) | | | Enhancement | Completed | Jan. 2018 | Jan. 2019 | - | \$123,428 | - | \$123,428 |
| 070471 | Cornie Bayou, Harper & Lapile Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Union 82-6 | 82 | 4 | Structure & Approaches | Scheduled | Jan. 2023 | | 0.41 | \$5 - \$10 M | 0.62 | \$5 - \$10 M |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

COLUMBIA COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|------------------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 070478* | Co. Rd. 31 RR Signals (Buckner) (S) | CR | | RR Crossing | Completed | May. 2018 | Feb. 2022 | - | \$348,340 | - | \$348,340 |
| 070479* | Co. Rd. 156 RR Signals (Waldo) (S) | CR | | RR Crossing | Completed | May. 2018 | Mar. 2022 | - | \$434,399 | - | \$434,399 |
| 070482* | Magnolia Jackson St. Sidewalks (TAP-17) (S) | | | Enhancement | Completed | Apr. 2020 | Dec. 2021 | 0.98 | \$404,561 | 0.98 | \$404,561 |
| 070502* | Magnolia Columbia St. Sidewalks (TAP-18) (S) | | | Enhancement | Under Construction | Sep. 2020 | | 0.76 | \$337,785 | 0.76 | \$337,785 |
| 070514 | Hwy. 98 Strs. & Apprs. (Columbia Co.) (S) Addt'l Rte.-Sec.: Columbia 98-3 | 98 | 2 | Structure & Approaches | Under Construction | May. 2022 | Mid 2024 | 0.06 | \$1,313,180 | 0.06 | \$1,313,180 |
| 070517* | Taylor Tiger Track (RTP-18) (S) | | | Enhancement | Under Construction | Aug. 2020 | | - | \$115,106 | - | \$115,106 |
| 070519* | Magnolia High School Dr. Sidewalks (TAP-19) (S) | | | Enhancement | Under Construction | May. 2021 | | - | \$117,480 | - | \$117,480 |
| 070520* | SAU Campus Sidewalks (TAP-19) (S) | | | Enhancement | Under Construction | Apr. 2021 | | - | \$84,878 | - | \$84,878 |
| 070522* | District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various | 98 | 1 | Sealing | Completed | | Jun. 2022 | 4.03 | \$89,486 | 57.69 | \$1,281,001 |
| 070539 | Hwy. 98 – Hwy. 79B (S) | 79 | 1 | Resurfacing | Scheduled | 2024 | | 10.57 | \$1 - \$3 M | 10.57 | \$1 - \$3 M |
| 070540 | Hwy. 82 – Hwy. 98 (S) | 79 | 2 | Resurfacing | Scheduled | 2024 | | 5.40 | \$1 - \$3 M | 5.40 | \$1 - \$3 M |
| 070541 | Magnolia – Union Co. Line (S) | 82 | 4 | Resurfacing | Scheduled | Apr. 2023 | | 11.60 | \$5 - \$10 M | 11.60 | \$5 - \$10 M |
| 070542 | Hwys. 98 & 371 Impvts. (Waldo) (S) Addt'l Rte.-Sec.: Columbia 371-6 | 98 | 1 | Resurfacing | Scheduled | Feb. 2023 | | 6.86 | \$1 - \$3 M | 6.86 | \$1 - \$3 M |
| 070544 | Magnolia – South (S) | 371 | 7 | Resurfacing | Scheduled | 2024 | | 9.30 | \$1 - \$3 M | 9.30 | \$1 - \$3 M |
| 070545 | Taylor – Louisiana State Line (S) | 371 | 7 | Resurfacing | Scheduled | May. 2023 | | 5.17 | \$1 - \$3 M | 5.17 | \$1 - \$3 M |
| 070566* | McNeil City Hall Ped. Impvts. (TAP-20) (S) | | | Enhancement | Under Construction | Jan. 2022 | | - | \$54,478 | - | \$54,478 |
| 070570 | Hwy. 98 – Co. Rd. 27 (Widening) (S) | 82 | 3 | Major Widening | Programmed | | | 3.24 | \$10 - \$15 M | 3.24 | \$10 - \$15 M |
| A70012 | East of Lafayette Co. Line – Hwy. 98 (S) | 82 | 3 | Resurfacing | Under Construction | Jun. 2022 | | 2.77 | \$1,220,033 | 2.77 | \$1,220,033 |
| C14001* | Magnolia Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Jul. 2013 | Nov. 2013 | 3.75 | \$521,810 | 3.75 | \$521,810 |
| C14002* | McNeil Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Sep. 2014 | Oct. 2014 | 1.55 | \$245,815 | 1.55 | \$245,815 |
| C14003* | Waldo Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Jan. 2015 | Apr. 2015 | 1.93 | \$257,741 | 1.93 | \$257,741 |
| C14004* | Taylor Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Apr. 2018 | May. 2018 | 1.72 | \$280,928 | 1.72 | \$280,928 |
| C14005* | McNeil Overlay No. 2 (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Feb. 2019 | Jun. 2019 | 1.10 | \$226,446 | 1.10 | \$226,446 |
| C14006* | Emerson Overlay (S) | CS | | Resurfacing | Completed | Feb. 2020 | Apr. 2020 | 1.64 | \$287,265 | 1.64 | \$287,265 |
| C14007* | Magnolia Overlay (S) | CS | | Resurfacing | Completed | Apr. 2020 | Oct. 2020 | 1.30 | \$292,140 | 1.30 | \$292,140 |
| C76002* | Stephens & Taylor Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Ouachita CS | CS | | Resurfacing | Completed | Sep. 2013 | Dec. 2013 | 2.30 | \$267,698 | 4.45 | \$535,396 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

COLUMBIA COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | <i>Estimated or</i> Sub. Comp. Date | County Totals | | Project Totals | |
|---|--|------|------|----------------|--------------------|-----------|--|---------------|----------------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| C76045* | Stamps & Waldo Overlay Addt'l Rte.-Sec.: Lafayette CS | CS | | Resurfacing | Completed | Apr. 2019 | Sep. 2019 | 1.16 | \$249,503 | 2.50 | \$499,006 |
| CA0705 | Co. Rd. 27 – Hwy. 79 (Widening) (S) | 82 | 3 | Major Widening | Sub. Completed | Jan. 2020 | Jun. 2022 | 5.77 | \$34,222,056 | 5.77 | \$34,222,056 |
| CA0707* | Hwy. 98 – Hwy. 79 (Widening) P.E. | 82 | 3 | PE Only | Programmed | | | 9.09 | < \$1 M | 9.09 | < \$1 M |
| RX0018* | Texarkana – Magnolia (PE) Addt'l Rte.-Sec.: Lafayette 82-2; Miller 82-1 | 82 | 3 | PE Only | Programmed | | | - | - | - | - |
| SA1359* | Rison City Limits - South (Surfacing) (S) | CR | | Resurfacing | Completed | Jun. 2020 | Sep. 2020 | 1.90 | \$165,285 | 1.90 | \$165,285 |
| SA1441* | Columbia County Reseal No. 18 (S) | CR | | Sealing | Completed | Jun. 2012 | Oct. 2012 | 6.70 | \$203,915 | 6.70 | \$203,915 |
| SA1442* | Columbia County Reseal No. 19 (S) | CR | | Resurfacing | Completed | Jun. 2013 | Sep. 2013 | 14.40 | \$392,245 | 14.40 | \$392,245 |
| SA1443* | Columbia Co. Level & Reseal (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Jun. 2015 | Sep. 2015 | 10.80 | \$356,689 | 10.80 | \$356,689 |
| SA1444* | Columbia Co. Overlay (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Jun. 2015 | Sep. 2015 | 8.76 | \$932,136 | 8.76 | \$932,136 |
| SA1445* | Magnolia City Limits - East (Reseal) (S) | CR | | Resurfacing | Completed | May. 2017 | Oct. 2017 | 7.99 | \$206,330 | 7.99 | \$206,330 |
| SA1446* | Hwy. 82 - North (Overlay) (S) | CR | | Resurfacing | Completed | Jun. 2018 | Oct. 2018 | 3.50 | \$493,484 | 3.50 | \$493,484 |
| SA1448* | Co. Rd. 7 Overlay (S) | CR | | Resurfacing | Under Construction | Apr. 2022 | Late 2022 | 3.89 | \$906,175 | 3.89 | \$906,175 |
| Totals For All Projects In Columbia County | | | | | | | | 231.60 | \$125,025,424 | | |

* Job not shown on county map.