

SUMMARY OF CONSTRUCTION PROJECTS

CONWAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001725*	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	31	PE Only	Completed		Aug. 2021	-	\$0	-	\$2,296,302
012288*	Low-Cost Safety Impvts. (Dists. 5, 6, 8 & 9) (S) Addt'l Rte.-Sec.: Various	9	8	Safety Improvements	Completed	Oct. 2017	Jun. 2018	6.52	\$433,712	43.27	\$2,878,336
012357	Arkansas River Pier Protection Repairs (S) Addt'l Rte.-Sec.: Franklin 23-6; Pulaski 30-23	9	7	Emergency	Completed	May. 2020	Jan. 2021	0.36	\$496,684	1.23	\$1,697,005
012377*	Districts 8 & 9 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Benton 102-1; Marion 14-3	95	1	Bridge Rehabilitation	Under Construction	Jun. 2021	Late 2022	0.02	\$311,502	0.18	\$2,803,517
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	95	1	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.04	\$425,825	1.80	\$19,162,121
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$472,561	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	19.08	\$121,575	312.35	\$1,990,253
080382	Cove Creek Str. & Apprs. (S)	124	5	Structure & Approaches	Completed	Sep. 2011	Jan. 2013	0.40	\$2,077,367	0.40	\$2,077,367
080383	Point Remove Creek Str. & Apprs. (S)	124	3	Structure & Approaches	Completed	Sep. 2011	Jul. 2014	0.46	\$1,842,783	0.46	\$1,842,783
080386	East Fork Point Remove Creek – North & South Grade Impvts. (S)	95	1	Reconstruction	Completed	Feb. 2013	Nov. 2013	0.60	\$1,601,875	0.60	\$1,601,875
080387	Overcup Creek – North & South Grade Impvts. (S)	95	1	Reconstruction	Completed	Oct. 2013	Oct. 2015	1.23	\$2,748,988	1.23	\$2,748,988
080412*	Morrilton Downtown Streetscaping (Phase III) (ATEP-11) (S)			Enhancement	Completed	Nov. 2013	Nov. 2016	-	\$222,439	-	\$222,439
080413*	UACCM University Blvd. Sidewalks (ATEP-11) (S)			Enhancement	Completed	Feb. 2013	Dec. 2014	-	\$344,384	-	\$344,384
080429*	Moose St. R,R, Signals Upgrade (Morrilton) (S)	CS		RR Crossing	Completed		Nov. 2014	-	\$277,664	-	\$277,664
080433*	Petit Jean State Park Trail (Conway Co.) (S)			Enhancement	Completed	May. 2012	Nov. 2012	-	\$262,013	-	\$262,013
080465	Plumerville – Conway (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Faulkner 40-32	40	31	Safety Improvements	Completed	Nov. 2012	Jun. 2013	7.75	\$1,205,854	9.35	\$1,452,836
080481	Hwy. 9/Hwy. 9B Signal Upgrade (Morrilton) (S) Addt'l Rte.-Sec.: Conway 9-8	9	7B	Safety Improvements	Completed	Sep. 2014	Jul. 2015	-	\$168,364	-	\$168,364
080487	Hwy. 9 – West (Morrilton) (Overlay) (S)	64	7	Resurfacing	Completed	Feb. 2014	Aug. 2014	3.00	\$584,809	3.00	\$584,809
080494	I-40 – Solgohachia (Safety Impvts.) (S)	9	8	Safety Improvements	Completed	Oct. 2018	Nov. 2020	2.99	\$6,467,560	2.99	\$6,467,560
080498*	Chestnut St. RR Signals & Surf. (Morrilton) (S)			RR Crossing	Completed	Nov. 2015	Jun. 2018	-	\$255,754	-	\$255,754
080516*	S. Crestliner St. RR Signals (Morrilton) (S)			RR Crossing	Completed		Feb. 2020	-	\$273,560	-	\$273,560
080525*	Poor Farm Rd. Sidewalks (Morrilton) (TAP-15) (S)			Enhancement	Completed	Feb. 2017	Sep. 2017	-	\$146,550	-	\$146,550

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CONWAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080557	Hwy. 105 – Hwy. 213 (S) Addt'l Rte.-Sec.: Pope 247-1	247	2	Resurfacing	Completed	Apr. 2018	Feb. 2019	3.11	\$745,270	10.11	\$2,422,725
080560*	Morrilton Sidewalks (TAP-16) (S)			Enhancement	Completed	Nov. 2019	Dec. 2020	-	\$519,318	-	\$519,318
080564*	Central Arkansas Intermodal Facility Study (S)			Study	Programmed			-	< \$1 M	-	< \$1 M
080570*	Roosevelt Rd. RR Signals (East of Morrilton) (S)			RR Crossing	Completed	Jul. 2018	Jan. 2022	-	\$299,182	-	\$299,182
080579	Atkins – Plumerville (S) Addt'l Rte.-Sec.: Pope 40-22	40	31	Resurfacing	Sub. Completed	Jun. 2020	Feb. 2022	14.23	\$22,975,851	19.28	\$31,129,614
080594*	Hwy. 9 – Hwy. 92 (S)	64	7	Resurfacing	Completed	Jan. 2021	Nov. 2021	4.51	\$1,374,930	4.51	\$1,374,930
080635*	S. Morrill St. RR Signals Upgrade (Morrilton) (S)	CS		Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
080641*	Morrilton Hwy. 95 Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080662	Hwy. 65 – West (S) Addt'l Rte.-Sec.: Faulkner 40-32	40	31	Resurfacing	Completed	Aug. 2020	Jun. 2021	1.23	\$1,600,287	5.94	\$8,144,554
080665	Hwy. 154 Slide Repair (Conway Co.) (S)	154	1	Base Stabilization	Completed	May. 2021	Dec. 2021	0.49	\$1,058,525	0.49	\$1,058,525
A80008	Oppelo – West (Sel. Sec.) (S)	154	1	Resurfacing	Completed	Jan. 2021	Aug. 2021	9.11	\$1,141,578	9.11	\$1,141,578
A80010*	District 8 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	287	4	Resurfacing	Completed		Jun. 2022	4.70	\$47,551	93.36	\$1,004,551
A80013	Morrilton – North (S)	95	1	Resurfacing	Sub. Completed	Jan. 2022	May. 2022	12.36	\$4,258,248	12.36	\$4,258,248
A80016	Hwy. 64 – Hwy. 9 (Morrilton) (S)	9	7B	Resurfacing	Under Construction	Jan. 2022	Late 2022	2.21	\$881,121	2.21	\$881,121
A80020*	District 8 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	213	1	Resurfacing	Programmed			12.69	< \$1 M	97.40	\$1 - \$3 M
BB0806	Atkins – Plumerville (S) Addt'l Rte.-Sec.: Pope 40-22	40	31	Rehabilitation	Completed	Feb. 2013	Oct. 2013	14.27	\$9,509,988	18.60	\$12,350,633
BB0807	Plumerville – East (S)	40	31	Resurfacing	Completed	Feb. 2020	Aug. 2020	5.90	\$5,634,610	5.90	\$5,634,610
C15002*	Morrilton Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Nov. 2016	4.18	\$292,525	4.18	\$292,525
C15003*	Oppelo Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Aug. 2017	Mar. 2018	2.26	\$247,579	2.26	\$247,579
C15004*	Menifee & Plumerville Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2018	Jul. 2018	2.05	\$285,152	2.05	\$285,152
C15006*	Morrilton Overlay No. 2 (S)	CS		Resurfacing	Under Construction	Jan. 2022	Late 2022	3.04	\$551,429	3.04	\$551,429
FS8019	Solgohachia – Center Ridge (S)	9	8	Resurfacing	Completed	Mar. 2012	Aug. 2012	11.33	\$1,998,504	11.33	\$1,998,504
FS8021	Hwy. 287 – Hwy. 9 (S)	92	1	Resurfacing	Completed	May. 2012	Sep. 2012	11.92	\$2,391,520	11.92	\$2,391,520
FS8022	Cleveland – Van Buren Co. Line (S)	95	1	Resurfacing	Completed	May. 2012	Sep. 2012	3.92	\$667,191	3.92	\$667,191
FS8031	Roller Compacted Concrete Pavement (Hwy. 213) (Conway Co.) (F)	213	1	Resurfacing	Completed	Jul. 2012	Dec. 2012	2.00	\$1,702,818	2.00	\$1,702,818

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CONWAY COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
FS8035	Van Buren Co. Line – South (S)	9	8	Resurfacing	Completed	Jun. 2013	Oct. 2013	7.85	\$1,318,000	7.85	\$1,318,000
FS8037	Hwys. 213 & 92 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Conway 213-1	92	1	Resurfacing	Completed	Jun. 2013	Oct. 2013	8.96	\$1,941,859	8.96	\$1,941,859
FS8046	Arkansas River – I-40 (S)	9	7	Resurfacing	Completed	Apr. 2014	Oct. 2014	3.96	\$1,119,495	3.96	\$1,119,495
FS8050	Hwy. 105 – Hwy. 213 (S) Addt'l Rte.-Sec.: Pope 247-1	247	2	Resurfacing	Programmed			3.12	< \$1 M	10.17	\$1 - \$3 M
FSX005	Hwy. 9 – Hwy. 16 (Rehab.) (F) Addt'l Rte.-Sec.: Cleburne 92-4; Van Buren 92-3	92	2	Rehabilitation	Completed	Jul. 2014	Sep. 2015	5.16	\$1,043,000	26.59	\$5,373,000
SA1551*	Hwy. 92 - Faulkner Co. Line (Surfacing) (S)	CR		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.80	\$403,140	2.80	\$403,140
SA1552*	Hwy. 9 - Van Buren Co. Line (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2014	Oct. 2014	2.55	\$402,220	2.55	\$402,220
SA1553*	Hwy. 92 - West (Base) (S)	CR		Base	Completed	May. 2017	Sep. 2017	3.10	\$240,403	3.10	\$240,403
SA1554*	Hwy. 9 - Hwy. 124 (Overlay) (S)	CR		Resurfacing	Completed	Aug. 2017	Apr. 2018	5.00	\$616,317	5.00	\$616,317
SA1555*	Hwy. 92 - West (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	1.50	\$205,214	1.50	\$205,214
SA1556*	Hwy. 9 - East (Surfacing) (S)	CR		Resurfacing	Completed	Sep. 2019	Dec. 2019	1.40	\$191,608	1.40	\$191,608
SA1557*	Conway Co. Overlay & Surfacing (S)	CR		Resurfacing	Sub. Completed	Jan. 2022	May. 2022	3.70	\$628,781	3.70	\$628,781
SA1559*	Hwy.9 - Co. Rd. 22 (Surfacing) (S)	CR		Resurfacing	Under Construction	May. 2022	Late 2022	1.70	\$328,714	1.70	\$328,714
Totals For All Projects In Conway County								202.95	\$87,363,751		

* Job not shown on county map.