

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|-----------------------|--------------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 012195 | Hwy. 167 – Hwy. 226 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Jackson 67-14/15; White 67-13 | 67 | 15 | Safety Improvements | Completed | Sep. 2014 | Jun. 2016 | 1.19 | \$243,031 | 36.67 | \$7,489,024 |
| 012196 | Jonesboro – I-55 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Crittenden 63-10; Poinsett 63-8/9 | 63 | 7 | Safety Improvements | Completed | Sep. 2014 | Apr. 2016 | 8.04 | \$1,586,285 | 31.63 | \$6,240,571 |
| 012297 | Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various | 63 | 6 | Safety Improvements | Completed | Apr. 2018 | Jul. 2019 | 0.20 | \$90,954 | 4.66 | \$2,119,222 |
| 012349* | Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various | 49 | 3 | Bridge Rehabilitation | Under Construction | Apr. 2020 | Mid 2021 | - | \$644,010 | - | \$6,654,791 |
| 012359 | Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Dallas 167-7; Grant 167-11; Jefferson 63-13 | 18 | 4 | Resurfacing | Scheduled | Jan. 2021 | | 8.95 | \$1 - \$5 M | 34.76 | \$1 - \$5 M |
| 012378* | Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various | 135 | 3 | Bridge Rehabilitation | Scheduled | Jan. 2021 | | - | < \$1 M | - | \$1 - \$5 M |
| 100278* | Hoxie – Jonesboro (PE) Addt'l Rte.-Sec.: Greene 63-5; Lawrence 63-4 | 63 | 6 | PE Only | Programmed | | | - | - | - | - |
| 100308 | St. Francis River – North of Black Oak (S) | 18 | 4 | Major Widening | Completed | Jan. 2011 | Apr. 2014 | 5.94 | \$18,984,587 | 5.94 | \$18,984,587 |
| 100330* | Lost Creek & Big Creek Ditch Brs. Scour | 63 | 6 | Miscellaneous | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100402 | Hwy. 226 – Hwy. 230 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Lawrence New | New | | Base & Surfacing | Completed | May. 2012 | Oct. 2014 | 5.34 | \$8,591,350 | 6.34 | \$12,203,622 |
| 100406* | Hwy. 226 – Hwy. 63 (Con. P.E.) (F) Addt'l Rte.-Sec.: Lawrence New | New | | PE Only | Completed | | Mar. 2015 | - | \$1,380,659 | - | \$2,761,318 |
| 100412* | Hwy. 67 – Hwy. 49 P.E. | 226 | 2 | PE Only | Programmed | | | - | - | - | - |
| 100521* | Caraway Rd. Safety Enhancement (Jonesboro) P.E. | New | | PE Only | Programmed | | | - | - | - | - |
| 100567 | North of Black Oak – Monette Bypass (S) | 18 | 4 | Major Widening | Completed | Jan. 2013 | Mar. 2015 | 1.11 | \$4,008,133 | 1.11 | \$4,008,133 |
| 100611 | Valley View – Gibson (S) | 49 | 4 | Major Widening | Completed | Sep. 2007 | Oct. 2010 | 2.74 | \$9,554,785 | 2.74 | \$9,554,785 |
| 100614* | Jonesboro Transportation & Drainage Planning (S) | | | Study | Completed | Dec. 2014 | Dec. 2014 | - | \$750,455 | - | \$750,455 |
| 100618* | St. Francis River – Hwy. 181 NEPA Study (S) Addt'l Rte.-Sec.: Mississippi 18-5 | 18 | 4 | Study | Completed | Oct. 2016 | Oct. 2016 | - | \$459,917 | - | \$919,833 |
| 100637* | Hwy. 18 R.R. Signals Upgrade (Jonesboro) (S) | 18 | 4 | RR Crossing | Completed | Dec. 2006 | Nov. 2010 | - | \$278,786 | - | \$278,786 |
| 100642 | Hwy. 67 – Cash Bypass (F) | 226 | 2 | Major Widening | Completed | Mar. 2010 | Oct. 2012 | 4.01 | \$17,062,760 | 4.01 | \$17,062,760 |
| 100643 | Cash Bypass (Gr. & Strs.) (S) | New | | Grading & Structures | Completed | Jan. 2013 | May. 2014 | 0.89 | \$2,895,815 | 0.89 | \$2,895,815 |
| 100648* | Hwy. 63 Traffic Operations Study (Jonesboro) | 63 | 6 | Study | Completed | | Jun. 2012 | - | \$56,843 | - | \$56,843 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|--------------------------------|-----------|-----------|------------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 100651* | Monette Bypass P.E. | 18 | 4 | PE Only | Completed | | Jan. 2016 | - | \$0 | - | \$0 |
| 100653 | Monette Bypass – Manila (S) Addt'l Rte.-Sec.: Mississippi 18-5 | 18 | 4 | Major Widening | Completed | Jun. 2013 | Jul. 2017 | 1.56 | \$3,920,955 | 6.91 | \$17,047,630 |
| 100657 | I-555 – Hwy. 49 (Dr. Martin Luther King Jr. Dr. Extension) (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead New | 18 | 4S | Major Widening New Location | Scheduled | Aug. 2021 | | 4.63 | \$30 - \$40 M | 4.63 | \$30 - \$40 M |
| 100661* | Caraway Rd. Safety Enhancement (Jonesboro) (Ph. I) (S) | New | | New Location | Completed | Dec. 2008 | Nov. 2011 | - | \$5,874,634 | - | \$5,874,634 |
| 100662 | Caraway Rd. Safety Enhancement (Jonesboro) (Ph. II) (S) | New | | New Location | Completed | Apr. 2010 | Nov. 2011 | - | \$7,999,454 | - | \$7,999,454 |
| 100666* | Jonesboro SRTS I (2007) | | | Roadside Appurtenances | Completed | Sep. 2008 | Mar. 2011 | - | \$210,451 | - | \$210,451 |
| 100667 | Cash Bypass – East (S) | 226 | 2 | Major Widening | Completed | Nov. 2012 | Aug. 2016 | 1.85 | \$8,316,410 | 1.85 | \$8,316,410 |
| 100669* | Turtle Creek Greenway (Phase III) (S) | | | Roadside Appurtenances | Completed | Dec. 2008 | Jul. 2014 | - | \$87,771 | - | \$87,771 |
| 100672* | Hwy. 63 Intchn. Impvts. (Jonesboro) P.E. Addt'l Rte.-Sec.: Craighead 63-6 | 555 | 3 | PE Only | Completed | | Oct. 2016 | - | \$128,477 | - | \$128,477 |
| 100676 | Cash Bypass (Bs. & Surf.) (S) | New | | Base & Surfacing | Completed | Jun. 2014 | Dec. 2015 | 1.59 | \$4,774,931 | 1.59 | \$4,774,931 |
| 100677 | Hwy. 226 – Hwy. 49 (Gr. & Strs.) (F) | New | | Grading & Structures | Completed | Dec. 2011 | Aug. 2014 | 1.77 | \$11,442,626 | 1.77 | \$11,442,626 |
| 100678 | Hwy. 226 – Hwy. 49 (Bs. & Surf.) (S) | New | | Base & Surfacing | Completed | Dec. 2013 | Aug. 2016 | 1.82 | \$5,384,979 | 1.82 | \$5,384,979 |
| 100679 | Hwy. 49 Connection – West (S) | 226 | 2 | Major Widening | Completed | Sep. 2012 | Aug. 2016 | 3.14 | \$40,177,274 | 3.14 | \$40,177,274 |
| 100681* | Jonesboro SRTS I (2008) | | | Roadside Appurtenances | Completed | Oct. 2009 | Jul. 2014 | - | \$152,707 | - | \$152,707 |
| 100683* | Turtle Creek Greenway (Phase IV) (S) | New | | Roadside Appurtenances | Completed | Sep. 2009 | Apr. 2011 | - | \$46,556 | - | \$46,556 |
| 100698* | Hwy. 351 (Industrial Dr.) R.R. Signals (Jonesboro) (S) | | | RR Crossing | Completed | Jun. 2009 | May. 2011 | - | \$229,782 | - | \$229,782 |
| 100704 | Hwy. 91/Gee St. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 91 | 2 | Safety Improvements | Completed | Jun. 2010 | Jan. 2011 | - | \$145,362 | - | \$145,362 |
| 100706* | Turtle Creek Greenway (Sec. V) (Jonesboro) (S) | | | Roadside Appurtenances | Completed | Oct. 2010 | Jul. 2014 | - | \$79,527 | - | \$79,527 |
| 100728* | Crowley's Ridge Parkway: Jonesboro Multi-Use Trail (S) | | | Roadside Appurtenances | Completed | Nov. 2013 | Dec. 2015 | - | \$1,172,867 | - | \$1,172,867 |
| 100729 | Hwy. 49/Kellers Chapel Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 49 | 4 | Safety Improvements | Completed | Jun. 2011 | Dec. 2011 | - | \$210,112 | - | \$210,112 |
| 100730 | Hwy. 1/Fox Meadow Ln. & Hwy. 91/University Loop Signals (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 1 | 17 | Safety Improvements | Completed | Apr. 2011 | Nov. 2011 | - | \$278,473 | - | \$278,473 |
| 100731* | Hwy. 226 RR Signals Upgrade (Near Jonesboro) (S) | 226 | 0 | RR Crossing | Completed | Jun. 2010 | Nov. 2010 | - | \$204,514 | - | \$204,514 |
| 100734* | Jonesboro SRTS I (2010) | | | Roadside Appurtenances | Completed | Jan. 2012 | Nov. 2014 | - | \$75,915 | - | \$75,915 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|------------------------|------------|-----------|------------------------------------|---------------|-------------|----------------|-------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 100735* | Brookland SRTS I (2010) | | | Roadside Appurtenances | Completed | Dec. 2012 | Aug. 2014 | - | \$95,367 | - | \$95,367 |
| 100737 | Jonesboro Area Traffic Ops. Impvts. (S) Addt'l Rte.-Sec.: Craighead 63-7 | 63 | 6 | Safety Improvements | Completed | Oct. 2011 | Oct. 2012 | - | \$310,090 | - | \$310,090 |
| 100738 | Hwys. 1B/63/Parker Rd. Traffic Ops. Impvts. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 63-6/7 | 1 | 17B | Safety Improvements | Completed | May. 2012 | Apr. 2013 | - | \$924,732 | - | \$924,732 |
| 100747 | Hwy. 463 – Poinsett Co. Line (Overlay) (S) | 63 | 7 | Resurfacing | Completed | Jun. 2011 | Sep. 2011 | 3.75 | \$920,162 | 3.75 | \$920,162 |
| 100751* | ASU Driver St. Sidewalks (ATEP-11) (S) | | | Enhancement | Completed | Apr. 2013 | Dec. 2014 | - | \$489,381 | - | \$489,381 |
| 100752* | Brookland Bernis St. & Stevens St. Sidewalks (ATEP-11) (S) | | | Enhancement | Completed | Feb. 2015 | Nov. 2018 | - | \$75,371 | - | \$75,371 |
| 100753* | Jonesboro Phillips Dr. Streetscaping (ATEP-11) (S) | | | Enhancement | Completed | Jun. 2012 | Jul. 2017 | - | \$377,888 | - | \$377,888 |
| 100757* | Turtle Creek Greenway (Sec. VI) (Jonesboro) (S) | | | Enhancement | Completed | May. 2012 | Sep. 2014 | - | \$99,564 | - | \$99,564 |
| 100768 | Jonesboro – Marked Tree (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 63-7; Poinsett 63-8/9 | 63 | 6 | Safety Improvements | Completed | Jan. 2013 | Jun. 2013 | 12.70 | \$1,820,807 | 16.81 | \$2,564,517 |
| 100772* | Jonesboro SRTS I (2011) | | | Miscellaneous | Completed | Aug. 2012 | Apr. 2016 | - | \$184,854 | - | \$184,854 |
| 100774 | Hwy. 1B – Hwy. 463 (Conc. Pvm. Patching & Grinding) (S) | 63 | 7 | Resurfacing | Completed | Mar. 2012 | Oct. 2012 | 3.45 | \$1,175,349 | 3.45 | \$1,175,349 |
| 100784 | Hwy. 49/Clinton School Rd./Whitley Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 49 | 3 | Safety Improvements | Completed | Oct. 2013 | Sep. 2014 | - | \$208,538 | - | \$208,538 |
| 100785* | Hwy. 49 – East (Race St.) (Jonesboro) (S) | CS | | Reconstruction | Programmed | | | 0.85 | \$1 - \$5 M | 0.85 | \$1 - \$5 M |
| 100787* | Southwest Jonesboro Origin and Destination Study | | | Study | Completed | | Oct. 2016 | - | \$59,300 | - | \$59,300 |
| 100790 | Hwy. 351/Aggie Rd. Inters. Impvts. (Jonesboro) (S) | 351 | 1 | Safety Improvements | Completed | Jul. 2015 | May. 2017 | 0.15 | \$1,199,467 | 0.15 | \$1,199,467 |
| 100798 | Hwy. 49 – Hwy. 63B (Overlay) (S) | 18 | 4 | Resurfacing | Completed | Jun. 2013 | Oct. 2013 | 1.06 | \$312,001 | 1.06 | \$312,001 |
| 100800 | Hwy. 49/Valley View Dr./Darr Hill Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 49 | 4 | Safety Improvements | Completed | Sep. 2014 | May. 2015 | - | \$207,306 | - | \$207,306 |
| 100805* | Lake City SRTS P (2012) | | | Roadside Appurtenances | Completed | Oct. 2016 | Oct. 2016 | - | \$3,000 | - | \$3,000 |
| 100806 | West of Hwy. 349 – Hwy. 49 (Overlay) (S) Addt'l Rte.-Sec.: Craighead 226-3/3S | 226 | 2 | Resurfacing | Completed | Sep. 2013 | Dec. 2013 | 3.37 | \$422,510 | 3.37 | \$422,510 |
| 100807 | Parker Road Extension (Jonesboro) (S) | New | | New Location | Completed | Jan. 2016 | Oct. 2016 | 0.73 | \$1,470,947 | 0.73 | \$1,470,947 |
| 100810 | E. Matthews Ave. – Hwy. 18 (Jonesboro) (Overlay) (S) | 49 | 3 | Resurfacing | Completed | Feb. 2014 | Jul. 2014 | 0.96 | \$602,446 | 0.96 | \$602,446 |
| 100812 | Hwy. 18 – Hwy. 63 (Jonesboro) (Overlay) (S) | 18 | 4S | Resurfacing | Completed | Feb. 2014 | Jun. 2014 | 1.10 | \$221,681 | 1.10 | \$221,681 |
| 100819 | Hwy. 226 – Hwy. 412 (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Lawrence 67-17, New | New | | Safety Improvements | Completed | Feb. 2016 | Sep. 2016 | 6.30 | \$851,541 | 19.23 | \$2,599,228 |
| 100820* | Hwy. 158 RR Signal Upgrade (Southwest of Jonesboro) (S) | 158 | 0 | RR Crossing | Completed | Oct. 2014 | Jun. 2016 | - | \$257,193 | - | \$257,193 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|---------------------------------------|--------------------|-----------|------------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 100821* | Crowley's Ridge Parkway: Craighead Forest Park Trail (Jonesboro) (S) | | | Enhancement | Under Construction | Sep. 2015 | | - | \$913,416 | - | \$913,416 |
| 100822* | Henson Rd. RR Sig. Upgrade & Traffic Sig. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 91 | 1 | RR Crossing | Completed | Jan. 2018 | Dec. 2018 | - | \$243,209 | - | \$243,209 |
| 100824 | BNSF Railroad Overpass (Hwy. 18) (Jonesboro) (S) | 18 | 4 | Structure & Approaches | Under Construction | Oct. 2018 | Early 2022 | 0.43 | \$25,182,889 | 0.43 | \$25,182,889 |
| 100825* | University Loop Extension (Jonesboro) (S) | | | Enhancement | Completed | Jun. 2016 | Mar. 2019 | - | \$1,070,852 | - | \$1,070,852 |
| 100833 | Ditch at L.M. 0.25 Str. & Apprs. (S) | 163 | 5 | Structure & Approaches | Sub. Completed | Feb. 2019 | May. 2020 | 0.02 | \$836,981 | 0.02 | \$836,981 |
| 100835 | Hwy. 18/Caraway Rd. Inters. Impvts. (Jonesboro) (S) | 18 | 4 | Safety Improvements | Under Construction | Jan. 2020 | Mid 2021 | 0.28 | \$3,128,016 | 0.28 | \$3,128,016 |
| 100836 | Hwy. 351 South – Hwy. 91 (Jonesboro) (S) | 49 | 3 | Major Widening | Programmed | | | 1.26 | \$10 - \$15 M | 1.26 | \$10 - \$15 M |
| 100837 | I-555/Hwy. 49 Intchn. Impvts. (Red Wolf Blvd.) (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 49-3 | 555 | 3 | Safety Improvements | Under Construction | Aug. 2020 | Mid 2021 | 0.83 | \$3,121,309 | 0.83 | \$3,121,309 |
| 100845 | Old Bridger Rd. – Paragould Dr. (Jonesboro) (Overlay) (S) | 49 | 3 | Resurfacing | Completed | Mar. 2016 | Aug. 2016 | 1.00 | \$285,596 | 1.00 | \$285,596 |
| 100850* | UPRR & BNSF Railroad Crossing Safety Impvts. (Jonesboro) (S) | | | RR Crossing | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100852* | Greenway Ped. Bridge (Jonesboro) (RTP-15) (S) | | | Enhancement | Completed | Apr. 2018 | Dec. 2018 | - | \$99,995 | - | \$99,995 |
| 100854* | College St. Sidewalks (Bono) (TAP-15) (S) | | | Enhancement | Under Construction | Apr. 2018 | | - | \$391,766 | - | \$391,766 |
| 100855* | N. Oak St. Sidewalks (Brookland) (TAP-15) (S) | | | Enhancement | Completed | Apr. 2018 | Dec. 2019 | - | \$75,342 | - | \$75,342 |
| 100856* | Craighead Forest Park Trail (Ph. 2) (Jonesboro) (TAP-15) (S) | | | Enhancement | Under Construction | Jul. 2016 | | - | \$333,069 | - | \$333,069 |
| 100857* | Race St. Sidewalks and RR Ped. Crossing (Jonesboro) (TAP-15) (S) | | | Enhancement | Completed | Aug. 2017 | May. 2018 | - | \$62,955 | - | \$62,955 |
| 100861* | CR 357 RR Signals & Surf. (S. of Bono) (S) | CR | | RR Crossing | Completed | | Dec. 2018 | - | \$315,000 | - | \$315,000 |
| 100872 | Hwy. 18/Main St./Highland Dr. Inters. Impvts. (Jonesboro) (S) | 18 | 4 | Safety Improvements | Under Construction | Aug. 2020 | Late 2021 | - | \$1,534,770 | - | \$1,534,770 |
| 100875 | Hwy. 351 North & South Inters. Impvts. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 351-1/2 | 49 | 3 | Major Widening Safety Improvements | Scheduled | Apr. 2021 | | 1.48 | \$5 - \$10 M | 1.48 | \$5 - \$10 M |
| 100879 | Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S) | 49 | 4 | Safety Improvements | Scheduled | Aug. 2021 | | 0.27 | \$1 - \$5 M | 0.27 | \$1 - \$5 M |
| 100880* | Hwy. 67/Hwy. 226 Intchn. Impvts. (S) Addt'l Rte.-Sec.: Craighead 226-2 | 67 | 15 | Right of Way | Programmed | | | - | \$1 - \$5 M | - | \$1 - \$5 M |
| 100881 | Parker Rd. – South (Hwy. 1B) (Jonesboro) (S) | 1 | 17B | Major Widening | Scheduled | Feb. 2021 | | 0.41 | \$1 - \$5 M | 0.41 | \$1 - \$5 M |
| 100882 | Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S) | 49 | 3 | Safety Improvements | Programmed | | | - | \$5 - \$10 M | - | \$5 - \$10 M |
| 100883* | Neil Dr. RR Signals Upgrade (Jonesboro) (S) | | | RR Crossing | Completed | Apr. 2017 | Dec. 2018 | - | \$550,300 | - | \$550,300 |
| 100884 | Watt St. – Ingels Rd. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 463-1 | 63 | 7B | Resurfacing | Completed | Jan. 2018 | Sep. 2018 | 2.53 | \$648,205 | 2.53 | \$648,205 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 100889 | I-555 – Hwy. 49 (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 49-4 | 18 | 4 | Resurfacing | Completed | Jan. 2017 | Aug. 2017 | 3.22 | \$1,138,010 | 3.22 | \$1,138,010 |
| 100890 | Hwy. 63B – Hwy. 18S (Jonesboro) (S) | 18 | 4 | Resurfacing | Completed | Apr. 2017 | Dec. 2017 | 1.38 | \$539,784 | 1.38 | \$539,784 |
| 100895 | Hwy. 1 – Hwy. 18 (Jonesboro) (S) | 1 | 17B | Resurfacing | Completed | May. 2017 | Apr. 2018 | 4.02 | \$737,125 | 4.02 | \$737,125 |
| 100899 | BNSF Railroad – Hwy. 49 (Airport Rd.) (Jonesboro) (S) | 351 | 1 | Resurfacing | Completed | Apr. 2019 | Oct. 2019 | 2.31 | \$275,716 | 2.31 | \$275,716 |
| 100903* | Jonesboro Motorized ATV Park Trail Enhancement (RTP-16) (S) | | | Roadside Appurtenances | Under Construction | Jun. 2017 | | - | \$73,600 | - | \$73,600 |
| 100909 | Hwy. 226S – Hwy. 91 (S) | 349 | 1 | Resurfacing | Completed | May. 2018 | Jan. 2019 | 4.45 | \$785,398 | 4.45 | \$785,398 |
| 100914 | Hwy. 91 – North (Jonesboro) (S) | 141 | 1 | Resurfacing | Completed | May. 2017 | May. 2018 | 5.10 | \$881,402 | 5.10 | \$881,402 |
| 100919* | Jonesboro Craighead Forest Park Trail Ph. 3 (RTP-16) (S) | | | Roadside Appurtenances | Under Construction | Aug. 2018 | | - | \$326,601 | - | \$326,601 |
| 100925* | ASU Campus Loop Trail (TAP-16) (S) | | | Roadside Appurtenances | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100930 | Hwy. 69 – South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Greene 49-2 | 49 | 3 | Resurfacing | Completed | Feb. 2019 | Sep. 2019 | 2.13 | \$940,535 | 2.75 | \$1,214,305 |
| 100935* | Brookland Hwy. 49B Sidewalks (TAP-16) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100936* | Jonesboro Rains St. Sidewalks (TAP-16) (S) | | | Enhancement | Completed | Nov. 2017 | Nov. 2018 | - | \$78,750 | - | \$78,750 |
| 100937* | Jonesboro Thorn St. Sidewalks (TAP-16) (S) | | | Enhancement | Under Construction | Nov. 2017 | | - | \$57,500 | - | \$57,500 |
| 100938 | Jonesboro City Limits – Hwy. 63 (Jonesboro) (S) | 226 | 3 | Resurfacing | Completed | Jul. 2017 | Nov. 2017 | 3.60 | \$575,621 | 3.60 | \$575,621 |
| 100939 | Bay – Poinsett Co. Line (S) | 463 | 1 | Resurfacing | Sub. Completed | Feb. 2020 | May. 2020 | 1.96 | \$425,340 | 1.96 | \$425,340 |
| 100942 | Hwy. 351 RR Overpass (Airport Rd.) (Jonesboro) (S) | 351 | 1 | Structure & Approaches | Scheduled | May. 2021 | | 0.60 | \$10 - \$15 M | 0.60 | \$10 - \$15 M |
| 100943 | Hwys. 18 & 139 (Sel. Secs.) (Monette) (S) Addt'l Rte.-Sec.: Craighead 139-1 | 18 | 4 | Resurfacing | Completed | May. 2017 | Sep. 2017 | 2.28 | \$491,856 | 2.28 | \$491,856 |
| 100946 | Paragould Dr. – Hwy. 91 (Jonesboro) (S) | 49 | 3 | Resurfacing | Completed | Apr. 2017 | Jan. 2018 | 1.50 | \$540,576 | 1.50 | \$540,576 |
| 100949* | ASU Loop Trail Ph. 2 (TAP-18) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100950 | Hwy. 158/Hwy. 163 Inters. Safety Impvts. (S) Addt'l Rte.-Sec.: Craighead 163-5 | 158 | 5 | Safety Improvements | Under Construction | Feb. 2020 | Early 2021 | 0.40 | \$1,587,045 | 0.40 | \$1,587,045 |
| 100958 | Poinsett Co. Line – Hwy. 63B (S) | 555 | 3 | Resurfacing | Completed | Feb. 2018 | Jan. 2019 | 8.90 | \$6,193,254 | 8.90 | \$6,193,254 |
| 100959 | Hwy. 63B – Hwy. 18 (S) | 555 | 3 | Reconstruction | Under Construction | Nov. 2019 | Late 2021 | 4.72 | \$33,837,375 | 4.72 | \$33,837,375 |
| 100963* | I-555/Hwy. 1B Emergency Bridge Painting (Jonesboro) (S) | 1 | 17B | Miscellaneous | Completed | Aug. 2017 | Nov. 2017 | - | \$237,704 | - | \$237,704 |
| 100964* | Jonesboro Motorized ATV Park Trailhead (RTP-16) (S) | New | | Enhancement | Completed | Nov. 2017 | Jul. 2018 | - | \$44,250 | - | \$44,250 |
| 100969* | Co. Rd. 398 RR Signals (NW of Bono) (S) | | | RR Crossing | Completed | | Jun. 2019 | - | \$263,333 | - | \$263,333 |
| 100971* | Jonesboro Downtown to ASU Connection (TAP-17) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 100973* | District 10 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various | 91 | 2 | Sealing | Under Construction | | | 15.74 | \$217,274 | 80.48 | \$1,110,942 |
| 100979 | Fox Meadow Ln. – I-555 (Jonesboro) (S) | 1 | 17 | Major Widening | Scheduled | Apr. 2023 | | 1.24 | \$5 - \$10 M | 1.24 | \$5 - \$10 M |
| 100984 | Big Bay Ditch Nos. 1 & 3 Strs. & Apprs. (S) | 230 | 10 | Structure & Approaches | Scheduled | Apr. 2021 | | 0.20 | \$1 - \$5 M | 0.20 | \$1 - \$5 M |
| 100985 | Hwys. 135 & 139 Strs. & Apprs. (Caraway) (S) Addt'l Rte.-Sec.: Craighead 139-0 | 135 | 2 | Structure & Approaches | Scheduled | Jun. 2021 | | 0.18 | \$1 - \$5 M | 0.18 | \$1 - \$5 M |
| 100986* | Jonesboro Craighead Forest Greenway Trail Ph. 4 (TAP-18) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 100987 | Hwys. 49 & 49B (Sel. Secs.) (Brookland) (S) Addt'l Rte.-Sec.: Craighead 49-3B | 49 | 3 | Resurfacing | Scheduled | Feb. 2021 | | 6.96 | \$1 - \$5 M | 6.96 | \$1 - \$5 M |
| 100995 | Cache River Str. & Apprs. (S. of Egypt) (S) | 91 | 2 | Structure & Approaches | Scheduled | Sep. 2021 | | 0.40 | \$1 - \$5 M | 0.40 | \$1 - \$5 M |
| 101014* | ASU Loop Trail Ph. 3 (TAP-19) (S) | 92 | 2 | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 101018 | Hwy. 18 – Greene Co. Line (S) | 135 | 3 | Resurfacing | Scheduled | 2022 | | 10.58 | \$1 - \$5 M | 10.58 | \$1 - \$5 M |
| 101019 | Hwy. 18 – I-555 (Jonesboro) (S) | 49 | 3 | Resurfacing | Under Construction | May. 2020 | Oct. 2020 | 0.80 | \$438,594 | 0.80 | \$438,594 |
| 101030 | Poinsett Co. Line – Hwy. 1B (S) | 1 | 17 | Resurfacing | Scheduled | 2022 | | 5.13 | < \$1 M | 5.13 | < \$1 M |
| 101035 | Hwy. 91 – Hwy. 49 (Jonesboro) (S) | 63 | 6 | Resurfacing | Scheduled | Jun. 2021 | | 4.68 | \$30 - \$40 M | 4.68 | \$30 - \$40 M |
| 101036 | Lawrence Co. Line – S. of Bono (S) Addt'l Rte.-Sec.: Greene 63-5 | 63 | 6 | Resurfacing | Sub. Completed | May. 2020 | Sep. 2020 | 7.00 | \$1,915,308 | 7.27 | \$1,989,184 |
| 101039 | Hwy. 349 – Hwy. 49 (Jonesboro) (S) | 91 | 2 | Resurfacing | Scheduled | Jan. 2021 | | 8.26 | \$1 - \$5 M | 8.26 | \$1 - \$5 M |
| 101051 | I-555 – Hwy. 18 (Jonesboro) (S) | 351 | 0 | Resurfacing | Scheduled | 2022 | | 0.95 | < \$1 M | 0.95 | < \$1 M |
| 101052 | Hwy. 226 Spur – North (Jonesboro) (S) | 226 | 3 | Resurfacing | Scheduled | 2022 | | 0.96 | < \$1 M | 0.96 | < \$1 M |
| 101054 | Hwy. 230 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lawrence 230-5/6 | 230 | 7 | Structure & Approaches | Scheduled | Nov. 2021 | | - | \$1 - \$5 M | - | \$5 - \$10 M |
| 101055* | Hwy. 91 Ped. Impvts. (Jonesboro) (S) | 91 | 2 | Safety Improvements | Completed | Jun. 2019 | Oct. 2019 | - | \$30,000 | - | \$30,000 |
| 101058* | College St. Sidewalks Ph. 2 (Bono) (TAP-16) (S) | | | Miscellaneous | Under Construction | Sep. 2019 | | - | \$568,503 | - | \$568,503 |
| 101059* | Bono College St. Sidewalks Ph. 3 (TAP-19) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 101060* | Jonesboro University Heights Link Trail (TAP-19) (S) | 49 | 3 | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 101062 | Hwy. 18/Quality Way Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS | 18 | 4 | Safety Improvements | Scheduled | Jun. 2021 | | - | < \$1 M | - | < \$1 M |
| 101112* | South & West Jonesboro Future Routes Study (S) | | | Study | Programmed | | | - | - | - | - |
| 101113* | I-555/Hwy. 63 Corridor Study (Jonesboro) (S) | 63 | 6 | Study | Programmed | | | 14.11 | - | 14.11 | - |
| A00001 | I-555 – Hwy. 226 (Jonesboro) (S) | 49 | 4 | Resurfacing | Sub. Completed | Apr. 2020 | Sep. 2020 | 6.01 | \$1,768,816 | 6.01 | \$1,768,816 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|--|---|------|------|------------------------|--------------------|-----------|------------------------------------|---------------|----------------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| BR1610* | Burlington Northern Santa Fe Railway(bono)(s) | CR | | Structure & Approaches | Completed | Sep. 2016 | Jun. 2018 | 0.36 | \$3,296,152 | 0.36 | \$3,296,152 |
| C16001* | Bay & Lake City Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Sep. 2013 | Dec. 2013 | 2.15 | \$254,551 | 2.15 | \$254,551 |
| C16002* | Bono & Brookland Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Jul. 2014 | Oct. 2014 | 3.40 | \$461,823 | 3.40 | \$461,823 |
| C16003* | Caraway Kentucky St. Overlay (S) | CS | | Resurfacing | Completed | Jul. 2014 | Jan. 2015 | 0.21 | \$108,510 | 0.21 | \$108,510 |
| C16004* | Jonesboro Caraway Rd. Overlay (Sel. Sec.) (S) | | | Resurfacing | Completed | Jun. 2015 | Oct. 2015 | 0.79 | \$307,823 | 0.79 | \$307,823 |
| C16005* | Cash Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Jul. 2017 | Nov. 2017 | - | \$169,928 | - | \$169,928 |
| C16006* | Brookland & Caraway Overlay & Surf(selsecs)(s) | | | Resurfacing | Completed | Jun. 2018 | Nov. 2018 | 3.17 | \$167,142 | 3.17 | \$167,142 |
| C16007* | Bay & Lake City Ovly & Surf. (Sel. Secs.) (S) | CS | | Resurfacing | Completed | May. 2018 | Aug. 2018 | 3.60 | \$436,733 | 3.60 | \$436,733 |
| C16008* | Jonesboro C W Post Rd. Overlay | CS | | Resurfacing | Completed | Jun. 2019 | Oct. 2019 | - | \$399,308 | - | \$399,308 |
| C16009* | Brookland Eason St. & School St. Overlay (S) | CS | | Resurfacing | Under Construction | Jun. 2020 | Oct. 2020 | - | \$246,826 | - | \$246,826 |
| C76010* | Leachville, Manila& Monette Olay(sel Secs)(s) Addt'l Rte.-Sec.: Mississippi CS | CS | | Resurfacing | Completed | Jul. 2014 | Jan. 2015 | 1.58 | \$197,734 | 4.07 | \$507,010 |
| C76039* | Black Oak, Lepanto & Tyrnza (Sel. Secs.) (S) Addt'l Rte.-Sec.: Poinsett CS | CS | | Resurfacing | Completed | Jul. 2017 | Nov. 2017 | 0.96 | \$155,396 | 3.76 | \$608,633 |
| C76050* | Bono, Leachville & Monette Overlay & Surf. Addt'l Rte.-Sec.: Mississippi CS | CS | | Resurfacing | Completed | Apr. 2019 | Jul. 2019 | - | \$382,727 | - | \$765,454 |
| C76059* | Alicia & Egypt Overlay & Surfacing (S) | CS | | Resurfacing | Sub. Completed | Feb. 2020 | Apr. 2020 | - | \$176,027 | - | \$352,055 |
| CA1001 | Monette Bypass (S) | 18 | 4 | New Location | Completed | Dec. 2015 | May. 2018 | 3.17 | \$13,719,431 | 3.17 | \$13,719,431 |
| SA1655* | Co. Rd. 48-Co. Rd.42 (Surfacing) (S) | CR | | Rehabilitation | Completed | Apr. 2011 | Jul. 2011 | 2.27 | \$242,654 | 2.27 | \$242,654 |
| SA1656* | Craighead Co Surfacing No 26 (Sel Secs) (S) | CR | | Resurfacing | Completed | Jul. 2011 | Nov. 2011 | 1.87 | \$211,279 | 1.87 | \$211,279 |
| SA1657* | Craighead Co. Surfacing No 27(SEL. Secs.)(s) | CR | | Resurfacing | Completed | Jul. 2012 | Nov. 2012 | 2.89 | \$317,339 | 2.89 | \$317,339 |
| SA1658* | Craighead Co. Surfacing No. 28(SEL. Secs.)(s) | CR | | Resurfacing | Completed | Jun. 2013 | Oct. 2013 | 4.01 | \$337,423 | 4.01 | \$337,423 |
| SA1659* | Craighead Co. Surfacing No. 29(SEL. Secs.)(s) | CR | | Resurfacing | Completed | Jul. 2014 | Oct. 2014 | 2.03 | \$245,829 | 2.03 | \$245,829 |
| SA1660* | Hwy. 349-Jonesboro Citylimits (Overlay) (S) | CR | | Resurfacing | Completed | Mar. 2016 | Jun. 2016 | 1.96 | \$182,487 | 1.96 | \$182,487 |
| SA1661* | Co. Rd. 471-Co. Rd. 62 (Resurfacing) (S) | CR | | Resurfacing | Completed | Aug. 2017 | Jan. 2018 | - | \$241,040 | - | \$241,040 |
| SA1662* | Co. Rd. 37 - Hwy. 463 (Surfacing) (S) | CR | | Resurfacing | Completed | Jul. 2018 | Apr. 2019 | 2.27 | \$284,965 | 2.27 | \$284,965 |
| SA1663* | Craighead Co. Sealing (S) | CS | | Resurfacing | Under Construction | Feb. 2020 | Oct. 2020 | - | \$358,858 | - | \$358,858 |
| Totals For All Projects In Craighead County | | | | | | | | 247.94 | \$414,823,917 | | |

* Job not shown on county map.