



Status of Improvements	
— Programmed	● Bridge
— Scheduled	◆ Interchange
— Under Construction	⊕ Intersection Improvement
— Completed	⊙ Slide Repair
	— Roadway
	■ New Location

SUMMARY OF CONSTRUCTION PROJECTS

CROSS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012287	Hwy. 367 – Crittenden Co. Line (S) Addt'l Rte.-Sec.: Cross 64-16; White 64-11; Woodruff 64-12/13/14	64	15	Resurfacing	Completed	Jul. 2017	Dec. 2018	31.33	\$9,467,918	62.51	\$18,890,509
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	1	14	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.03	\$51,453	3.88	\$6,654,791
110126	Hwy. 49 – East Strs. & Apprs. (S)	42	2	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
110147	Branch of Caney Creek Str. & Apprs. (S)	284	1	Structure & Approaches	Completed	Feb. 2016	Nov. 2016	0.21	\$1,182,375	0.21	\$1,182,375
110250	Hwy. 64 – Hwy. 42 (Resurfacing) (S)	163	2	Resurfacing	Programmed			9.01	\$1 - \$3 M	9.01	\$1 - \$3 M
110504	Hwy. 1 North – West (Wynne) (S)	64	15	Major Widening	Completed	Mar. 2012	May. 2014	0.65	\$4,785,218	0.65	\$4,785,218
110535*	Sports Complex Trail (Wynne) (S)			Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$69,370	-	\$69,370
110566*	Sports Complex Trail (Ph. II) (Wynne) (S)			Enhancement	Completed	Jun. 2012	Jul. 2014	-	\$105,588	-	\$105,588
110574	Hwy. 350 Strs. & Apprs. (S)	350	1	Structure & Approaches	Under Construction	Nov. 2019	Late 2022	1.66	\$7,147,240	1.66	\$7,147,240
110596	Augusta – East (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Woodruff 64-13	64	15	Resurfacing	Completed	Jun. 2013	Oct. 2013	2.49	\$633,995	3.39	\$868,486
110597*	Wynne SRTS I (2012)			Miscellaneous	Completed	Aug. 2014	Oct. 2016	-	\$124,000	-	\$124,000
110605	Hwy. 64 – South (Overlay) (S) Addt'l Rte.-Sec.: Woodruff 49-7	49	6	Resurfacing	Completed	Apr. 2014	Sep. 2014	2.83	\$597,187	5.99	\$1,270,611
110607	Hwy. 306 – Hwy. 350 (Overlay) (S) Addt'l Rte.-Sec.: St. Francis 1-12	1	13	Resurfacing	Completed	Apr. 2014	Aug. 2014	1.03	\$486,533	2.26	\$1,057,680
110608*	Hwy. 163 RR Signal Upgrade (East of Wynne) (S)	163	0	RR Crossing	Completed	Aug. 2014	Jun. 2015	-	\$166,162	-	\$166,162
110622	Cherry Valley – Poinsett Co. Line (Passing Lane) (S)	1	14	Passing Lanes	Completed	Jan. 2019	Aug. 2020	1.20	\$1,712,174	1.20	\$1,712,174
110625	Gum Slough – Wolfpen Slough (Overlay) (S)	42	2	Resurfacing	Completed	Feb. 2016	Jul. 2016	4.95	\$1,184,121	4.95	\$1,184,121
110639*	CR 502 RR Signals (Fair Oaks) (S)	CR		RR Crossing	Completed	Mar. 2016	Jan. 2020	-	\$258,717	-	\$258,717
110644	Drainage Ditch Str. & Apprs. (S)	75	2	Structure & Approaches	Completed	Dec. 2018	Oct. 2019	0.03	\$998,121	0.03	\$998,121
110645	Hwy. 306 Strs. & Apprs. (S)	306	5	Structure & Approaches	Under Construction	Jun. 2020	Jul. 2022	0.16	\$1,792,615	0.16	\$1,792,615
110648	Hwy. 364 Str. & Apprs. (S)	364	2	Structure & Approaches	Completed	Dec. 2018	Sep. 2019	0.04	\$610,578	0.04	\$610,578
110658*	Wynne Merriman Ave. Streetscape & Drainage Impvts. (TAP-16) (S)			Enhancement	Completed	Aug. 2019	Apr. 2020	-	\$438,750	-	\$438,750
110660	Hwy. 350 – Hwy. 64 (S)	1	13	Resurfacing	Completed	Feb. 2019	Jul. 2019	6.30	\$2,293,122	6.30	\$2,293,122
110663	Poinsett Co. Line – South of Hwy. 42 (S)	49	6	Resurfacing	Completed	Jan. 2017	Apr. 2017	3.60	\$530,210	3.60	\$530,210
110665*	Wynne SRTS Ph. 2 (TAP-16) (S)			Enhancement	Completed	May. 2018	May. 2019	-	\$253,539	-	\$253,539
110666*	Hwy. 1 – West (Drainage Impvts.) (S)	350	1	Miscellaneous	Completed	Jun. 2019	Nov. 2019	-	\$448,978	-	\$448,978
110679*	Hwy. 284 RR Signal Upgrade (Wynne) (S)	284	2	RR Crossing	Completed	Jan. 2018	Dec. 2021	-	\$241,661	-	\$241,661

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CROSS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110681*	W. Laurel St. RR Signal Upgrade (Hickory Ridge) (S)			RR Crossing	Completed	Jul. 2018	Feb. 2022	-	\$81,477	-	\$81,477
110685*	District 1 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	75	3	Sealing	Completed		Dec. 2019	12.14	\$174,518	89.38	\$1,284,899
110713	Drainage Ditch & Sugar Creek Strs. & Apprs. (S) Addt'l Rte.-Sec.: Cross 163-2	42	3	Structure & Approaches	Scheduled	Apr. 2023		0.54	\$3 - \$5 M	0.54	\$3 - \$5 M
110727*	Hwy. 49 RR Signals Upgrade (Fair Oaks) (S)	49	6	RR Crossing	Completed		Jun. 2022	-	\$263,339	-	\$263,339
110735*	Hwy. 350 RR Signals (W. of Wynne) (S)	350	2	Safety Improvements	Under Construction	Jan. 2021		-	\$269,324	-	\$269,324
110736*	District 1 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	42	2	Sealing	Completed		Jun. 2022	12.10	\$213,869	65.29	\$1,154,006
110750	Hickory Ridge – Gum Slough (S)	42	2	Resurfacing	Scheduled	2024		3.56	< \$1 M	3.56	< \$1 M
110753	Hwy. 64 – Woodruff Co. Line (S)	49	6	Resurfacing	Scheduled	2024		2.83	< \$1 M	2.83	< \$1 M
110755	Hwy. 284 – Hwy. 64 (S)	193	1	Resurfacing	Scheduled	2024		3.56	\$1 - \$3 M	3.56	\$1 - \$3 M
110756	White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cross 64-16; Woodruff 64-12/13/14	64	15	Resurfacing	Scheduled	2024		30.65	\$1 - \$3 M	52.73	\$1 - \$3 M
110759*	Wynne Crosstown Connectivity (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110804	Hwy. 364 Strs. & Apprs. (S)	364	1	Structure & Approaches	Scheduled	Sep. 2024		-	\$5 - \$10 M	-	\$5 - \$10 M
110807	Hwys. 49/64 Inters. Impvts. (Fair Oaks) (S) Addt'l Rte.-Sec.: Cross 64-15	49	6	Safety Improvements	Scheduled	Jan. 2024		-	\$3 - \$5 M	-	\$3 - \$5 M
110808	Hwy. 1 – Co. Rd. 367 (Wynne) (S)	64	16	Major Widening	Scheduled	Jan. 2024		0.70	\$3 - \$5 M	0.70	\$3 - \$5 M
A10006	Hwys. 1, 64B & 284 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cross 64-16C, 284-1	1	14	Resurfacing	Under Construction	Jun. 2021	Late 2022	14.41	\$3,448,061	14.41	\$3,448,061
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	163	1	Resurfacing	Completed		Jun. 2022	8.00	\$127,393	85.83	\$1,366,771
A10016*	District 1 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Lee 78-2, 243-2; Phillips 243-1; St. Francis 306-2	364	1	Resurfacing	Programmed			2.87	< \$1 M	12.28	< \$1 M
A10017*	District 1 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	259	5	Resurfacing	Programmed			11.33	< \$1 M	60.99	\$1 - \$3 M
C19002*	Cherry Valley Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Jun. 2015	1.43	\$161,587	1.43	\$161,587
C19003*	Parkin Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2018	May. 2018	1.41	\$240,207	1.41	\$240,207
C19004*	Cherry Valley Overlay No. 2 (S)	CS		Resurfacing	Sub. Completed	Jan. 2020	Mar. 2020	1.66	\$238,908	1.66	\$238,908
C19005*	Hickory Ridge Overlay (S)	CS		Resurfacing	Sub. Completed	Apr. 2021	Oct. 2021	1.87	\$264,900	1.87	\$264,900

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CROSS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or Sub. Comp. Date</i>	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76004*	Earle, Parkin & Wynne St Impvts(sel Sec)(s) Addt'l Rte.-Sec.: Crittenden CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.05	\$306,646	3.85	\$613,291
C76043*	Earle & Wynne Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crittenden CS	CS		Resurfacing	Completed	Jun. 2018	Nov. 2018	2.13	\$265,811	4.23	\$557,230
FA1915*	Vanndale - East (Ph. 1) (Reconstruction) (S)	CR		Reconstruction	Completed	Aug. 2016	Dec. 2017	1.54	\$1,319,376	1.54	\$1,319,376
R10045	Poinsett County Line – Hwy. 64	49	6	Reconstruction	Programmed			3.19	\$3 - \$5 M	3.19	\$3 - \$5 M
SA1933*	Hwy. 64 - Hwy. 364 (Leveling & Reseal) (S)	CR		Sealing	Completed	Jun. 2012	Sep. 2012	4.50	\$199,156	4.50	\$199,156
SA1934*	Cross County Overlay No. 3 (S)	CR		Resurfacing	Completed	May. 2016	Aug. 2016	4.36	\$621,876	4.36	\$621,876
SA1935*	County Road 73 Surfacing (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	0.42	\$87,750	0.42	\$87,750
SA1936*	Cross Co. Surfacing No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2018	Sep. 2018	1.30	\$213,471	1.30	\$213,471
SA1937*	Hwy. 350 - East (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2018	Nov. 2018	0.70	\$145,406	0.70	\$145,406
SA1938*	County Road 72 Surfacing (S)	CR		Resurfacing	Sub. Completed	Jun. 2019	Dec. 2019	0.79	\$122,201	0.79	\$122,201
SA1939*	Cross Co. Rd. 47 (Base & Surfacing) (S)	CR		Resurfacing	Under Construction	Jan. 2022	Late 2022	0.67	\$230,075	0.67	\$230,075
Totals For All Projects In Cross County								169.83	\$66,101,976		

* Job not shown on county map.