



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊞	Slide Repair
—		—	Roadway
—		—	New Location

Franklin County

District 4
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

FRANKLIN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
1648 *	Cass - Oark P.E.	215	3	PE Only	Programmed			-	< \$1 M	-	< \$1 M
40148 *	Hwy. 60-Hwy. 22 (S)	41	0	Reconstruction	Programmed			3.89	\$3 - \$5 M	3.89	\$3 - \$5 M
001725 *	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	12	PE Only	Completed		Aug. 2021	-	\$0	-	\$2,296,302
001852 *	Oht Trails Maintenance (S) Addt'l Rte.-Sec.: Johnson New; Pope New; Searcy New	New		Enhancement	Completed	Jan. 2000	Mar. 2015	-	\$6,200	-	\$31,000
012289	Hwy. 23 Slide Repair (Franklin & Madison Cos.) (S) Addt'l Rte.-Sec.: Madison 23-8	23	7	Base Stabilization	Completed	Oct. 2017	Jun. 2018	0.02	\$581,149	0.05	\$1,447,784
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	23	7	Safety Improvements	Completed	Feb. 2018	May. 2019	1.07	\$561,112	9.71	\$5,095,739
012351 *	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	23	6	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.03	\$109,785	1.68	\$6,147,965
012357	Arkansas River Pier Protection Repairs (S) Addt'l Rte.-Sec.: Conway 9-7; Pulaski 30-23	23	6	Emergency	Completed	May. 2020	Jan. 2021	0.29	\$400,107	1.23	\$1,697,005
012372	Alma – Hwy. 164 (S) Addt'l Rte.-Sec.: Crawford 40-11; Johnson 40-21	40	12	Rehabilitation	Sub. Completed	Jun. 2020	Nov. 2021	19.36	\$28,969,776	29.57	\$44,247,742
012397 *	I-40 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Crawford 40-11; Johnson 40-21; Pope 40-22	40	12	Safety Improvements	Scheduled	Sep. 2022		7.24	\$1 - \$3 M	20.96	\$3 - \$5 M
012427 *	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	32.31	\$205,875	312.35	\$1,990,253
040249 *	Park & Ride Lot Improvements (Dist. 4) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
040493	Hillbilly Lane – Hwy. 23 (Ozark) (S)	New		New Location	Completed	Jun. 2014	Aug. 2015	0.92	\$1,584,784	0.92	\$1,584,784
040504 *	Ozark SRTS I (2007)			Miscellaneous	Completed	Jun. 2010	Jan. 2013	-	\$150,273	-	\$150,273
040598 *	Charleston Hwy. 22 Sidewalks (ATEP-11) (S)			Enhancement	Completed	May. 2014	Nov. 2018	-	\$126,347	-	\$126,347
040599 *	Ozark Riverview Plaza (ATEP-11) (S)			Enhancement	Completed	Aug. 2014	Aug. 2021	-	\$162,500	-	\$162,500
040621	Mulberry River Strs. & Apprs. (S)	23	7	Structure & Approaches	Scheduled	Feb. 2024		0.54	\$5 - \$10 M	0.54	\$5 - \$10 M
040628	Cravens Creek – Philpot Road (Ozark) (Mill & Inlay) (F)	40	12	Resurfacing	Completed	Jul. 2012	Nov. 2012	7.20	\$3,707,564	7.20	\$3,707,564
040636	Logan Co. Line – West & East (Overlay) (S) Addt'l Rte.-Sec.: Logan 22-3	22	2	Resurfacing	Completed	Mar. 2012	Aug. 2012	2.41	\$632,613	2.56	\$671,981
040651	Hwy. 64 – North (Overlay) (S)	23	7	Resurfacing	Completed	Jun. 2013	Sep. 2013	3.22	\$827,489	3.22	\$827,489
040666	Sebastian Co. Line – East (Overlay) (S)	22	2	Resurfacing	Completed	Feb. 2014	May. 2014	2.75	\$719,139	2.75	\$719,139

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

FRANKLIN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040690	Hwy. 352 – Rock Creek (Sel. Sec.) (Overlay) (S)	23	7	Resurfacing	Completed	Mar. 2016	Oct. 2016	3.18	\$598,831	3.18	\$598,831
040693	Hwy. 23 Emergency Slide Repair (Franklin Co.) (S)	23	7	Emergency	Completed	Jul. 2015	Oct. 2015	0.14	\$2,027,903	0.14	\$2,027,903
040726	Madison Co. Line – South (S)	23	7	Resurfacing	Sub. Completed	Jan. 2019	Oct. 2019	13.20	\$3,945,054	13.20	\$3,945,054
040738*	Ozark Sidewalks (TAP-16) (S)			Enhancement	Completed	Apr. 2020	Jan. 2021	2.70	\$292,500	2.70	\$292,500
040749	I-40 Slide Repair (Ozark) (S)	40	12	Base Stabilization	Completed	Aug. 2017	Jun. 2018	0.13	\$2,384,781	0.13	\$2,384,781
040780	Cedar Creek Strs. & Apprs. (Altus) (S)	186	1	Structure & Approaches	Scheduled	Aug. 2023		0.44	\$1 - \$3 M	0.44	\$1 - \$3 M
040796*	ATU – Ozark Rec. Trail Rehab. (RTP-18) (S)			Enhancement	Completed	Jul. 2020	Nov. 2020	-	\$133,621	-	\$133,621
040799*	Hwy. 179 RR Signals Upgrade (W. of Denning) (S)	179	1	RR Crossing	Completed		Feb. 2021	-	\$185,983	-	\$185,983
040815	Hwy. 23 Flood Damage Repairs (Franklin Co.) (S)	23	7	Base Stabilization	Completed	Nov. 2020	Oct. 2021	0.14	\$586,856	0.14	\$586,856
040822*	District 4 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	64	3	Sealing	Completed		Jun. 2022	13.03	\$379,223	48.95	\$1,424,633
040828	Sebastian Co. Line – Paris (Sel. Secs.) (S) Addt'l Rte.-Sec.: Logan 22-3	22	2	Resurfacing	Under Construction	May. 2022	Late 2022	9.30	\$5,671,727	14.70	\$8,964,988
040829	Ozark – Altus (S)	64	3	Resurfacing	Scheduled	Apr. 2023		7.15	\$3 - \$5 M	7.15	\$3 - \$5 M
040868	Hicks Creek Str. & Apprs. (S)	64	3	Structure & Approaches	Scheduled	Aug. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
A40006	Ozark – South (S)	23	6	Resurfacing	Completed	Apr. 2021	Oct. 2021	1.86	\$663,275	1.86	\$663,275
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	23	7	Resurfacing	Completed		Jun. 2022	21.06	\$414,532	64.70	\$1,273,514
A40008	I-40 Slide Repair (Ozark) (2021) (S)	40	12	Base Stabilization	Completed	Oct. 2020	Apr. 2021	0.37	\$3,300,000	0.37	\$3,300,000
BB0403	Dyer – Cravens Creek (S) Addt'l Rte.-Sec.: Crawford 40-11	40	12	Resurfacing	Completed	Feb. 2013	Aug. 2013	6.43	\$4,196,532	13.86	\$9,122,895
BB1103	Ozark – Hwy. 164 (S) Addt'l Rte.-Sec.: Johnson 40-21	40	12	Resurfacing	Completed	Apr. 2014	Sep. 2014	5.75	\$5,247,146	8.40	\$6,904,141
BR2404*	Cedar Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Apr. 2015	Nov. 2015	0.20	\$639,387	0.20	\$639,387
C24001*	Altus Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2016	Jun. 2016	1.02	\$191,260	1.02	\$191,260
C24002*	Branch & Ozark Overl. & Surf. (Sel. Secs)(s)	CS		Resurfacing	Completed	Jun. 2019	Nov. 2019	2.64	\$495,884	2.64	\$495,884
C24003*	Atlas Overlay & Surfacing	CS		Resurfacing	Completed	Apr. 2020	Nov. 2020	1.15	\$240,983	1.15	\$240,983
C76026*	Branch, Caulksville & Rtlcf Olay(sel.sec.)(s) Addt'l Rte.-Sec.: Logan CS	CS		Resurfacing	Completed	Feb. 2016	May. 2016	1.55	\$139,858	5.42	\$489,052
C76035*	Denning,scranton&subiaco Overlay (Selsecs)(s) Addt'l Rte.-Sec.: Logan CS	CS		Resurfacing	Completed	Feb. 2017	Sep. 2017	1.36	\$240,514	5.26	\$918,437

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

FRANKLIN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76047*	Charleston & Paris Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Logan CS	CS		Resurfacing	Completed	May. 2018	Aug. 2018	1.18	\$255,320	2.95	\$575,704
C76062*	Denning & Scranton Overlay & Surfacing (S) Addt'l Rte.-Sec.: Logan CS	CS		Resurfacing	Completed	May. 2021	Sep. 2021	1.28	\$256,495	3.93	\$787,519
FS4001	Hwys. 41 & 398 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Franklin 398-0	41	0	Resurfacing	Completed	Apr. 2014	Jun. 2014	8.47	\$1,377,701	8.47	\$1,377,701
SA2447*	Hwy 215-East (Anise Rd) Base (S)	CR		Base	Completed	Jun. 2012	Aug. 2012	1.75	\$179,930	1.75	\$179,930
SA2450*	Franklin County Surfacing & Olay(sel. Sec)(s)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	1.55	\$361,215	1.55	\$361,215
SA2451*	Co. Rd. 67 (Wire Rd.) Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.85	\$319,404	1.85	\$319,404
SA2452*	Franklin County Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	2.10	\$204,741	2.10	\$204,741
SA2453*	Franklin County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Aug. 2017	4.26	\$546,626	4.26	\$546,626
SA2454*	Franklin Co. Surfacing & Overlay No.2 (S)	CR		Resurfacing	Completed	Jun. 2019	Oct. 2019	5.52	\$820,190	5.52	\$820,190
Totals For All Projects In Franklin County								198.12	\$91,820,203		

* Job not shown on county map.