



SUMMARY OF CONSTRUCTION PROJECTS

GRANT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001914*	Fordyce – Sheridan P.E. Addt'l Rte.-Sec.: Cleveland 167-8; Dallas 167-7/9	167	10	PE Only	Programmed			-	-	-	-
012091*	Hwy. 48 – Sheridan Bypass NEPA Study Addt'l Rte.-Sec.: Dallas 167-9	167	10	Study	Programmed			-	-	-	-
012274	Hwy. 167 – Big Creek (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleveland 35-4/5	35	3	Resurfacing	Completed	Apr. 2018	Oct. 2018	16.10	\$3,230,941	35.78	\$7,180,315
012359	Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 18-4; Dallas 167-7; Jefferson 63-13	167	11	Resurfacing	Completed	Jan. 2021	Oct. 2021	10.81	\$1,369,968	31.86	\$4,364,810
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	190	4	Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$24,400	-	\$5,195,000
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	4.96	\$32,924	443.88	\$2,946,406
020177	East of Sheridan – Jefferson Co. Line (S)	270	10	Reconstruction	Programmed			7.55	\$15 - \$20 M	7.55	\$15 - \$20 M
020179	Sheridan – Jefferson Co. Line (S)	46	3	Reconstruction	Programmed			14.33	\$30 - \$40 M	14.33	\$30 - \$40 M
020267	Saline River Relief Bridge – Northeast (Overlay) (S)	46	2	Resurfacing	Programmed			7.26	\$1 - \$3 M	7.26	\$1 - \$3 M
020275*	Hwy. 167 Bypass (Sheridan) P.E.	New		PE Only	Programmed			-	-	-	-
020424	Saline River – No. Millerville (S)	167	10	Major Widening	Completed	Oct. 2009	Mar. 2013	4.91	\$24,025,241	4.91	\$24,025,241
020464	Hwy. 167 Bypass (Sheridan) (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Nov. 2010	Aug. 2014	8.58	\$27,115,506	8.58	\$27,115,506
020487	So. of Pulaski Co. Line – Jefferson Intchnng. (F) Addt'l Rte.-Sec.: Jefferson 530-5	530	4	Reconstruction	Completed	Oct. 2011	Jul. 2013	1.40	\$3,118,161	7.39	\$25,984,673
020543	Moore's Slough Tributary Str. & Apprs. (S)	291	1	Structure & Approaches	Completed	Dec. 2015	Oct. 2016	0.18	\$964,565	0.18	\$964,565
020550	W. of Grant Co. Line – Rolling Hills Rd. (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 270-11	270	10	Resurfacing	Completed	May. 2012	Aug. 2012	1.32	\$611,690	4.68	\$794,402
020562	Big Creek Str. & Apprs. (S)	270	9	Structure & Approaches	Completed	Jan. 2016	Aug. 2017	0.14	\$1,866,748	0.14	\$1,866,748
020565	Hot Spring Co. Line – Saline River (Overlay) (S)	270	9	Resurfacing	Completed	Apr. 2014	Aug. 2014	5.29	\$824,482	5.29	\$824,482
020566	Hwy. 270 – South (Sel. Secs.) (Overlay) (S)	167	10	Resurfacing	Completed	Apr. 2014	Jul. 2014	4.02	\$1,015,826	4.02	\$1,015,826
020594	Saline Co. Line – Hwy. 167B (Sel. Secs.) (Overlay) (S)	35	2	Resurfacing	Completed	Mar. 2016	Jun. 2016	4.45	\$616,022	4.45	\$616,022
020610	Hwy. 167/Hwy. 167B Inters. Safety Impvts. (S) Addt'l Rte.-Sec.: Grant 167-10B	167	10	Safety Improvements	Completed	Aug. 2016	Oct. 2016	0.15	\$723,011	0.15	\$723,011
020638	Providence – I-530 (S) Addt'l Rte.-Sec.: Jefferson 46-4	46	3	Resurfacing	Completed	Feb. 2017	Oct. 2017	5.68	\$1,355,303	6.89	\$1,644,021

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GRANT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020646	Leola – Sheridan (Sel. Secs.) (S)	46	2	Bridge Rehabilitation Resurfacing	Completed	Apr. 2018	Aug. 2018	14.42	\$3,270,649	14.42	\$3,270,649
020660	Pulaski Co. Line – Pine Bluff (S) Addt'l Rte.-Sec.: Jefferson 365-14	365	13	Resurfacing	Completed	May. 2018	May. 2019	0.52	\$152,689	19.27	\$5,658,313
020664	Hwys. 167B & 270 (Sheridan) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Grant 270-9/10	167	11B	Resurfacing	Completed	May. 2018	Oct. 2018	5.41	\$1,872,771	5.41	\$1,872,771
020717	Prattsville – Jefferson Co. Line (Passing Lanes) (S) Addt'l Rte.-Sec.: Grant 270-10	270	9	Passing Lanes	Scheduled	Aug. 2023		4.80	\$10 - \$15 M	4.80	\$10 - \$15 M
020720*	Sheridan High St. Sidewalks (TAP-19) (S)	167	11	Enhancement	Completed	Aug. 2021	Jun. 2022	-	\$200,000	-	\$200,000
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	222	2	Sealing	Completed		Jun. 2022	4.10	\$52,610	81.83	\$1,050,000
020745	Saline Co. Line – Hwy. 167B (S)	35	2	Resurfacing	Scheduled	2024		13.46	\$1 - \$3 M	13.46	\$1 - \$3 M
020747	Saline River – Hwy. 46 (Sel. Secs.) (S)	270	9	Resurfacing	Scheduled	2024		7.88	\$1 - \$3 M	7.88	\$1 - \$3 M
020748	Hurricane Creek – Hwy. 104 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Jefferson 270-11	270	10	Resurfacing	Scheduled	2024		3.63	< \$1 M	5.47	\$1 - \$3 M
020766*	Sheridan Community Center Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A20011	Hwy. 35 – Jefferson Co. Line (S)	190	4	Resurfacing	Under Construction	May. 2022	Late 2022	6.67	\$3,063,753	6.67	\$3,063,753
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	46	3	Resurfacing	Programmed			8.00	< \$1 M	71.70	\$1 - \$3 M
C27001*	Tull Oak St. Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Jul. 2014	2.05	\$217,050	2.05	\$217,050
C27002*	Sheridan Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Dec. 2015	1.19	\$236,269	1.19	\$236,269
C27003*	Leola, Poyen & Prattsville Overlay (Selsecs) (S)	CS		Resurfacing	Completed	Feb. 2017	May. 2017	5.70	\$765,739	5.70	\$765,739
C27004*	Sheridan Co. Rd. 9 Base & Surface (S)	CS		Base & Surfacing	Completed	Jul. 2019	Nov. 2019	1.05	\$246,810	1.05	\$246,810
C27005*	Tull Overlay (S)	CS		Resurfacing	Completed	Jan. 2021	Aug. 2021	1.91	\$218,835	1.91	\$218,835
C27007*	Leola, Poyen, & Prattsville Ovrly & Surfacing	CS		Resurfacing	Programmed			4.90	< \$1 M	4.90	< \$1 M
SA2741*	Hwy. 35-North (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	1.80	\$264,843	1.80	\$264,843
SA2742*	Hwy. 167-I-530 Frontage Rd. (Reseal) (S)	CR		Resurfacing	Completed	Jun. 2013	Aug. 2013	9.61	\$214,452	9.61	\$214,452
SA2743*	Grant Co. Reseal No. 5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	10.97	\$244,353	10.97	\$244,353
SA2744*	Prattsville-North (Slurry Seal) (S)	CR		Rehabilitation	Completed	Jul. 2015	Sep. 2015	2.33	\$104,810	2.33	\$104,810
SA2745*	Hwy. 167-Hwy. 167 (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.18	\$138,341	1.18	\$138,341
SA2746*	Co. Rd 53 Reseal (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	4.50	\$106,082	4.50	\$106,082

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GRANT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA2747*	Hwy. 46 - North (Level & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2018	Jun. 2019	2.18	\$173,612	2.18	\$173,612
SA2748*	Grant Co. Reseal No. 6 (S)	CR		Resurfacing	Completed	May. 2019	Sep. 2019	4.94	\$204,041	4.94	\$204,041
SA2750*	Tull City Limits - Hwy. 35 No. 2 (Reseal) (S)	CR		Resurfacing	Completed	Apr. 2020	Aug. 2020	2.50	\$163,025	2.50	\$163,025
SA2751*	Grant Co. Overlay No. 6 (S)	CR		Resurfacing	Completed	Jun. 2020	Sep. 2020	1.18	\$203,929	1.18	\$203,929
SA2752*	Grant Co. Reseal No. 7 (S)	CR		Resurfacing	Completed	Jun. 2021	Oct. 2021	3.90	\$299,338	3.90	\$299,338
SA2753*	Grant Co. Level & Reseal (S)	CR		Resurfacing	Under Construction	May. 2022	<i>Late 2022</i>	2.30	\$189,755	2.30	\$189,755
Totals For All Projects In Grant County								188.17	\$95,761,010		

* Job not shown on county map.