



Status of Improvements			
—	Programmed		Bridge
—	Under Construction		Interchange
—	Completed		Intersection Improvement
			Slide Repair
			Roadway
			New Location

SUMMARY OF CONSTRUCTION PROJECTS

GREENE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	412	8	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.03	\$51,455	3.88	\$6,654,791
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	90	4	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.04	\$925,012	0.38	\$8,787,616
012392*	Hydrodemolition Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	49	2	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$2,140,749	-	\$5,942,622
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	May. 2022	Mid 2023	-	\$709,455	-	\$7,187,312
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		25.18	\$137,775	512.62	\$2,804,845
100278*	Hoxie – Jonesboro (PE) Addt'l Rte.-Sec.: Craighead 63-6; Lawrence 63-4	63	5	PE Only	Programmed			-	-	-	-
100632	Co. Rd. 845 – Hwy. 135 (Paragould) (S)	49	2	Major Widening	Under Construction	Sep. 2019	Late 2022	2.07	\$8,987,342	2.07	\$8,987,342
100633	Paragould – North (S)	49	2	Major Widening	Scheduled	Jun. 2023		2.29	\$10 - \$15 M	2.29	\$10 - \$15 M
100675	Cache River & Relief Strs. & Apprs. (S)	135	5	Structure & Approaches	Completed	Nov. 2010	Aug. 2012	0.95	\$4,288,335	0.95	\$4,288,335
100708	Hwy. 412 West – Hwy. 49 (S)	New		New Location	Completed	Jan. 2017	Nov. 2020	5.18	\$12,768,505	5.18	\$12,768,505
100710	Hwy. 49 – Hwy. 412 East (Gr. & Strs.) (F)	New		Grading & Structures	Completed	Oct. 2011	Aug. 2014	5.20	\$30,333,021	5.20	\$30,333,021
100711	Hwy. 49 – Hwy. 412 East (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Dec. 2013	Mar. 2015	4.87	\$7,580,048	4.87	\$7,580,048
100712	Hwy. 412 West – Hwy. 49 (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			5.23	\$10 - \$15 M	5.23	\$10 - \$15 M
100713	Hwy. 412 West – Hwy. 49 (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			5.23	\$10 - \$15 M	5.23	\$10 - \$15 M
100714	Hwy. 49 – Hwy. 412 East (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			5.20	\$20 - \$30 M	5.20	\$20 - \$30 M
100715	Hwy. 49 – Hwy. 412 East (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			5.20	\$10 - \$15 M	5.20	\$10 - \$15 M
100722	Lafe – Marmaduke Strs. & Apprs. (S)	34	4	Structure & Approaches	Completed	Oct. 2011	Dec. 2013	0.51	\$4,262,882	0.51	\$4,262,882
100754*	Paragould Rector Rd. Sidewalks (ATEP-11) (S)			Enhancement	Completed	Mar. 2013	Dec. 2014	-	\$289,694	-	\$289,694
100761	Hwy. 358 – Co. Rd. 8 Strs. & Apprs. (S)	141	2	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
100762	Hwy. 358 – Hwy. 412 Strs. & Apprs. (S)	141	2	Structure & Approaches	Under Construction	Nov. 2021	Late 2022	0.14	\$1,609,500	0.14	\$1,609,500
100777	Rector – Marmaduke (Overlay) (S) Addt'l Rte.-Sec.: Clay 49-1	49	2	Resurfacing	Completed	May. 2012	Sep. 2012	4.33	\$814,502	6.32	\$1,180,438
100779	Cache River – West (Overlay) (S) Addt'l Rte.-Sec.: Lawrence 412-7	412	8	Resurfacing	Completed	May. 2012	Sep. 2012	0.03	\$6,212	1.84	\$310,625
100783	Greene County (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Greene 412-8	49	2B	Resurfacing	Completed	Jul. 2012	Oct. 2012	2.00	\$585,317	2.00	\$585,317

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GREENE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100788*	Co. Rd. 835 R.R. Signal (N. of Paragould) (S)			RR Crossing	Completed	Jul. 2013	Oct. 2014	-	\$182,327	-	\$182,327
100789*	Hwy. 69 R.R. Signal Upgrade (S. of Paragould) (S)	69	10	RR Crossing	Completed	May. 2013	Jun. 2017	-	\$138,078	-	\$138,078
100796	Hwys. 49 & 358 (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Greene 358-0	49	2	Resurfacing	Completed	Jun. 2013	Oct. 2013	1.30	\$582,077	1.30	\$582,077
100818	Shiloh Rd. – Reynolds Rd. (Paragould) (Overlay) (S)	412	8	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.37	\$948,281	2.37	\$948,281
100841	Cache River Relief Str. & Apprs. (S)	228	5	Structure & Approaches	Completed	Jun. 2019	Oct. 2020	0.20	\$1,449,706	0.20	\$1,449,706
100862*	Buttercup Ln. RR Signals (Paragould) (S)	CS		RR Crossing	Completed	Nov. 2021	Nov. 2021	-	\$295,892	-	\$295,892
100864*	CR 865 RR Signals (NE of Paragould) (S)	CR		RR Crossing	Completed		Jan. 2020	-	\$243,350	-	\$243,350
100870	Hwy. 34 Strs. & Apprs. (S)	34	4	Structure & Approaches	Sub. Completed	Sep. 2018	May. 2022	0.44	\$5,338,000	0.44	\$5,338,000
100874	Cache River – Hwy. 62 (S) Addt'l Rte.-Sec.: Clay 135-6	135	5	Resurfacing	Completed	Jan. 2020	Jun. 2020	0.80	\$237,514	10.84	\$3,218,304
100876	Craighead Co. Line – Hwy. 358 (S)	351	3	Resurfacing	Completed	May. 2018	Jul. 2019	3.14	\$804,729	3.14	\$804,729
100878	Hwy. 49/Hwy. 34 Inters. Impvts. (Marmaduke) (S) Addt'l Rte.-Sec.: Greene 49-2	34	4	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.13	\$1,714,999	0.13	\$1,714,999
100893	Hwy. 49B – Hwy. 135 (Paragould) (S)	412	9	Resurfacing	Completed	Jan. 2017	Jul. 2017	2.67	\$1,282,756	2.67	\$1,282,756
100900	Hwys. 69 & 358 (Paragould) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Greene 358-0	69	10	Resurfacing	Completed	May. 2017	Sep. 2017	8.36	\$2,662,592	8.36	\$2,662,592
100904	Hwy. 49B – Hooker (S)	135	5	Resurfacing	Completed	Apr. 2018	Aug. 2018	12.98	\$3,373,865	12.98	\$3,373,865
100915	Craighead Co. Line – North (S)	135	4	Resurfacing	Completed	Jan. 2018	Sep. 2018	3.10	\$837,459	3.10	\$837,459
100930	Hwy. 69 – South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 49-3	49	2	Resurfacing	Completed	Feb. 2019	Sep. 2019	0.62	\$273,770	2.75	\$1,214,305
100951*	Paragould 8 Mile Creek Trail (TAP) (S)			Enhancement	Under Construction	Mar. 2021		-	\$1,570,401	-	\$1,570,401
100997	Buffalo Head Slough Str. & Apprs. (S)	228	5	Structure & Approaches	Under Construction	Apr. 2022	Late 2023	0.36	\$2,645,262	0.36	\$2,645,262
101000	Village Creek Str. & Apprs. (S)	69	10	Structure & Approaches	Sub. Completed	Sep. 2020	Dec. 2021	0.11	\$1,489,000	0.11	\$1,489,000
101013	Jacks Creek Str. & Apprs. (S)	135	5	Structure & Approaches	Scheduled	Nov. 2022		0.14	\$3 - \$5 M	0.14	\$3 - \$5 M
101031	Hwy. 141 – Paragould (S)	412	8	Resurfacing	Completed	May. 2020	Oct. 2020	6.39	\$1,372,705	6.39	\$1,372,705
101036	Lawrence Co. Line – S. of Bono (S) Addt'l Rte.-Sec.: Craighead 63-6	63	5	Resurfacing	Completed	May. 2020	Sep. 2020	0.27	\$73,876	7.27	\$1,989,184
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	34	3	Sealing	Completed		Jun. 2022	6.30	\$120,629	67.84	\$1,298,960
101065	Marmaduke – South (Sel. Secs.) (S)	49	2	Major Widening	Programmed			5.96	\$30 - \$40 M	5.96	\$30 - \$40 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GREENE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
101083	Marmaduke – Paragould (Sel. Secs.) (S)	49	2	Resurfacing	Scheduled	Feb. 2023		11.00	\$3 - \$5 M	11.00	\$3 - \$5 M
101085	Randolph Co. Line – Delaplaine (S)	304	2	Resurfacing	Scheduled	May. 2023		5.49	\$3 - \$5 M	5.49	\$3 - \$5 M
101086	Hwy. 49 – Hwy. 412B (S)	412	9	Resurfacing	Scheduled	2024		5.32	\$3 - \$5 M	5.32	\$3 - \$5 M
101096*	Paragould 8 Mile Creek Trail Ph. 4 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101127	Hwy. 168 Strs. & Apprs. (S)	168	0	Structure & Approaches	Scheduled	Apr. 2024		0.53	\$3 - \$5 M	0.53	\$3 - \$5 M
101130	Hwy. 34 Str. & Apprs. (S)	34	4	Structure & Approaches	Scheduled	Mar. 2023		0.04	< \$1 M	0.04	< \$1 M
101133	Hwy. 49B – Fairview Rd. (Paragould) (S)	135	5	Major Widening	Scheduled	May. 2025		1.21	\$5 - \$10 M	1.21	\$5 - \$10 M
A00005	Carroll Rd. – Hwy. 49 (Paragould) (S)	412	8B	Resurfacing	Completed	Feb. 2021	Jun. 2021	1.07	\$450,723	1.07	\$450,723
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	141	4	Resurfacing	Completed		Jun. 2022	4.30	\$60,493	79.68	\$1,120,950
A00008	Lick Creek Str. & Apprs. (S)	141	3	Structure & Approaches	Scheduled	Jun. 2023		0.14	\$1 - \$3 M	0.14	\$1 - \$3 M
A00011	Eightmile Creek – Missouri State Line (S) Addt'l Rte.-Sec.: Greene 412-9	135	4	Resurfacing	Under Construction	Feb. 2022	Late 2022	8.07	\$4,391,566	8.07	\$4,391,566
A00019	Hwy. 141 – Hwy. 135 (S)	34	3	Resurfacing	Under Construction	May. 2022	Late 2022	7.27	\$2,897,975	7.27	\$2,897,975
A00021	Hwy. 358 – Hwy. 69 (Paragould) (S)	49	2	Resurfacing	Under Construction	Feb. 2022	Late 2022	2.56	\$1,537,783	2.56	\$1,537,783
A00022	S. of Delaplaine – Randolph Co. Line (S)	90	4	Resurfacing	Under Construction	Apr. 2022	Late 2022	4.98	\$1,659,899	4.98	\$1,659,899
A00026*	District 10 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	228	5	Resurfacing	Programmed			1.65	< \$1 M	12.47	\$1 - \$3 M
C28001*	Oak Grove Heights Olay & Surf.(sel. Secs.)(s)	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.75	\$251,688	1.75	\$251,688
C28002*	Lafe & Marmaduke Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	3.78	\$489,340	3.78	\$489,340
C28003*	Oak Grove Heights Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Oct. 2017	1.49	\$249,090	1.49	\$249,090
C28004*	Delaplaine Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Apr. 2020	1.18	\$175,917	1.18	\$175,917
C28005*	Paragould Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Sep. 2020	1.74	\$247,781	1.74	\$247,781
C28006*	Lafe Overlay & Surfacing (S)	CS		Resurfacing	Completed	Feb. 2021	May. 2021	1.56	\$235,133	1.56	\$235,133
C28007*	Oak Grove Heights Overlay No. 2 (S)	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	2.25	\$397,997	2.25	\$397,997
C76051*	Marmaduke & Rector Overlay (S) Addt'l Rte.-Sec.: Clay CS	CS		Resurfacing	Completed	Jun. 2021	Nov. 2021	1.85	\$306,112	3.70	\$590,095
CA1003	Hwy. 67 – Hwy. 141 (Widening) (S) Addt'l Rte.-Sec.: Lawrence 412-7	412	8	Major Widening	Sub. Completed	Jan. 2019	May. 2022	8.41	\$34,414,393	14.30	\$58,516,744
FA2808*	Hwy. 351 - West (Reconstruction) (S)	CR		Reconstruction	Completed	Sep. 2014	May. 2016	1.91	\$1,354,614	1.91	\$1,354,614
FA2809*	Hwy. 351 - West (Surfacing) (S)	CR		Resurfacing	Completed	May. 2016	Oct. 2016	1.91	\$300,305	1.91	\$300,305

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GREENE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA2859*	Greene Co. Surfacing No. 12 (Sel. Secs.) (S)	CR		Surfacing	Completed	Jul. 2012	Oct. 2012	1.95	\$282,142	1.95	\$282,142
SA2860*	Co. Road 34 Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.13	\$237,973	1.13	\$237,973
SA2861*	Co. Road 32 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.75	\$257,394	1.75	\$257,394
SA2862*	Greene Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Aug. 2016	Nov. 2016	2.75	\$366,731	2.75	\$366,731
SA2864*	Green Co. Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2018	Jun. 2019	3.89	\$569,227	3.89	\$569,227
SA2865*	Hwy. 135 - Cr 639 (Overlay & Surf.) (S)	CR		Resurfacing	Completed	May. 2021	Jul. 2021	2.04	\$318,804	2.04	\$318,804
SA2866*	Hwy. 412 - Hwy. 141 (Reseal) (S)	CR		Resurfacing	Completed	May. 2021	Sep. 2021	5.54	\$166,867	5.54	\$166,867
SA2867*	Paragould City Limits - Co. Rd. 274 (Overlay)	CR		Resurfacing	Sub. Completed	Jan. 2022	May. 2022	2.78	\$488,678	2.78	\$488,678
Totals For All Projects In Greene County								204.14	\$193,751,427		

* Job not shown on county map.