



| Status of Improvements                   |                    |  |                          |
|--|--------------------|--|--------------------------|
| <span style="color: green;">—</span>     | Programmed         |  | Bridge                   |
| <span style="color: darkgreen;">—</span> | Scheduled          |  | Interchange              |
| <span style="color: red;">—</span>       | Under Construction |  | Intersection Improvement |
| <span style="color: blue;">—</span>      | Completed          |  | Slide Repair             |
|  |                    |  | Roadway                  |
|  |                    |  | New Location             |

# Hempstead County

## District 3

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## HEMPSTEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work              | Status             | Let Date  | Estimated or Sub. Comp. Date | County Totals |              | Project Totals |              |
|---------|--|------|------|------------------------|--------------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
|         |  |      |      |                        |                    |           |                              | Length (Mi)   | Cost         | Length (Mi)    | Cost         |
| 3876 *  | Hwy. 67 - Hwy. 299 (S)   | 174  | 1    | Reconstruction         | Programmed         |           |                              | 4.30          | \$3 - \$5 M  | 4.30           | \$3 - \$5 M  |
| 001727* | Texas Line – I-40 P.E.<br>Addt'l Rte.-Sec.: Various  | 30   | 12   | PE Only                | Completed          |           | Aug. 2021                    | -             | \$0          | -              | \$3,541,398  |
| 012376* | Districts 3 & 7 Bridge Preservation (2021) (S)<br>Addt'l Rte.-Sec.: Various                    | 371  | 3    | Bridge Rehabilitation  | Sub. Completed     | May. 2021 | Jun. 2022                    | 0.03          | \$465,236    | 0.57           | \$8,529,349  |
| 012407* | Districts 2, 3 & 7 Bridge Preservation (2022) (S)<br>Addt'l Rte.-Sec.: Various                 | 371  | 3    | Bridge Rehabilitation  | Under Construction | Apr. 2022 | Mid 2023                     | -             | \$60,591     | -              | \$5,195,000  |
| 012426* | Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)   |      |      | Safety Improvements    | Under Construction | Apr. 2022 | Early 2025                   | 55.31         | \$326,340    | 555.03         | \$3,274,787  |
| 030152  | Hope – Emmet Strs. & Apprs. (S)  | 67   | 2    | Structure & Approaches | Completed          | Mar. 2010 | Mar. 2013                    | 1.76          | \$10,614,467 | 1.76           | \$10,614,467 |
| 030311* | Tri-County Trail Project (S)   |      |      | Enhancement            | Completed          | Apr. 2007 | Jun. 2014                    | -             | \$20,000     | -              | \$20,000     |
| 030387  | Ozan Creek & Relief Strs. & Apprs. (S)   | 371  | 3    | Structure & Approaches | Completed          | Dec. 2011 | Aug. 2013                    | 0.47          | \$3,855,240  | 0.47           | \$3,855,240  |
| 030393  | Hwy. 67 Signals Rehab. (Hope) (S)<br>Addt'l Rte.-Sec.: Hempstead 67-2                          | 29   | 3B   | Safety Improvements    | Completed          | Jul. 2012 | May. 2013                    | -             | \$438,846    | -              | \$438,846    |
| 030400* | Hope Amtrak Passenger Loading Platform (ATEP-11) (S)   |      |      | Enhancement            | Programmed         |           |                              | -             | < \$1 M      | -              | < \$1 M      |
| 030411* | Hope Community College Trail (S)   |      |      | Enhancement            | Completed          | Sep. 2012 | Dec. 2014                    | -             | \$66,420     | -              | \$66,420     |
| 030416  | Hwy. 67/Hwy. 278B/Hervey St. Signal Rehab. (Hope) (S)<br>Addt'l Rte.-Sec.: Hempstead 278-5B    | 67   | 2    | Safety Improvements    | Completed          | Sep. 2013 | May. 2014                    | -             | \$296,809    | -              | \$296,809    |
| 030430* | Walker St. R.R. Signal Upgrade (Hope) (S)  |      |      | RR Crossing            | Completed          | May. 2013 | Dec. 2014                    | -             | \$146,200    | -              | \$146,200    |
| 030432  | Ozan – Washington (Mill & Inlay) (S)   | 278  | 5    | Resurfacing            | Completed          | Apr. 2013 | Jul. 2013                    | 5.43          | \$1,036,109  | 5.43           | \$1,036,109  |
| 030436  | Lewisville – North & South (Sel. Secs.) (Mill & Inlay) (S)<br>Addt'l Rte.-Sec.: Lafayette 29-1 | 29   | 3    | Resurfacing            | Completed          | Jun. 2013 | Sep. 2013                    | 0.70          | \$112,359    | 4.70           | \$864,300    |
| 030437  | McNab – Fulton (Overlay) (S)   | 355  | 2    | Resurfacing            | Completed          | Jun. 2013 | Oct. 2013                    | 4.46          | \$1,109,150  | 4.46           | \$1,109,150  |
| 030442  | Hope – West (Overlay) (S)  | 67   | 2    | Resurfacing            | Completed          | Feb. 2014 | Dec. 2014                    | 6.13          | \$1,581,337  | 6.13           | \$1,581,337  |
| 030459  | Red River – Peavine Creek (Overlay) (S)  | 67   | 2    | Resurfacing            | Completed          | Mar. 2016 | Jun. 2016                    | 5.85          | \$1,713,255  | 5.85           | \$1,713,255  |
| 030461  | No. of Hwy. 32 – Hope (Overlay) (S)  | 278  | 5    | Resurfacing            | Completed          | Mar. 2016 | Oct. 2016                    | 4.00          | \$970,915    | 4.00           | \$970,915    |
| 030464* | Guernsey Weigh Station WIM Upgrade (S)   | 30   | 12   | Roadside Appurtenances | Completed          |           | Jul. 2017                    | -             | \$299,893    | -              | \$299,893    |
| 030481  | Hwy. 29 – Hwy. 67 (Hope) (S)   | 29   | 3B   | Resurfacing            | Completed          | Feb. 2017 | Sep. 2017                    | 1.46          | \$598,549    | 1.46           | \$598,549    |
| 030484  | Washington – Hwy. 32 (S)   | 278  | 5    | Resurfacing            | Completed          | Jan. 2017 | Nov. 2017                    | 4.07          | \$855,759    | 4.07           | \$855,759    |
| 030512  | Hwy. 317 – East (S)<br>Addt'l Rte.-Sec.: Little River 32-3                                     | 32   | 4    | Resurfacing            | Completed          | May. 2020 | Dec. 2020                    | 1.77          | \$1,239,230  | 5.04           | \$3,640,677  |
| 030528  | Little Bodcau Creek & Relief Strs. & Apprs. (S)  | 355  | 4    | Structure & Approaches | Under Construction | Feb. 2021 | Late 2022                    | 0.46          | \$2,684,794  | 0.46           | \$2,684,794  |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## HEMPSTEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work              | Status         | Let Date  | Estimated or Sub. Comp. Date | County Totals |             | Project Totals |              |
|---------|--|------|------|------------------------|----------------|-----------|------------------------------|---------------|-------------|----------------|--------------|
|         |  |      |      |                        |                |           |                              | Length (Mi)   | Cost        | Length (Mi)    | Cost         |
| 030529  | Caruse Creek & Tributary of Marlbrook Creek Strs. & Apprs. (S)                       | 195  | 3    | Structure & Approaches | Scheduled      | Jan. 2023 |                              | -             | < \$1 M     | -              | < \$1 M      |
| 030532  | W. Hope City Limits – Hwy. 299 (S)   | 67   | 2    | Resurfacing            | Sub. Completed | May. 2020 | Jun. 2021                    | 9.66          | \$3,784,931 | 9.66           | \$3,784,931  |
| 030543* | Hope Downtown Streetscaping (TAP-19) (S)   |      |      | Enhancement            | Programmed     |           |                              | -             | < \$1 M     | -              | < \$1 M      |
| 030545* | ARDOT District 3 Headquarters Property Acquisition & Renovation                      |      |      | Buildings              | Programmed     |           |                              | -             | < \$1 M     | -              | < \$1 M      |
| 030547* | District 3 Sealing Program (2020) (S)<br>Addt'l Rte.-Sec.: Various                   | 332  | 6    | Sealing                | Completed      |           | Jun. 2022                    | 6.50          | \$144,076   | 59.40          | \$1,316,633  |
| 030549  | Hope Bypass Impvts. (S)<br>Addt'l Rte.-Sec.: Hempstead 278-5/6                       | 29   | 3    | Resurfacing            | Scheduled      | Jan. 2023 |                              | 6.26          | \$1 - \$3 M | 6.26           | \$1 - \$3 M  |
| 030550  | Hwy. 332 – Washington (S)  | 278  | 5    | Resurfacing            | Scheduled      | Feb. 2023 |                              | 10.80         | \$1 - \$3 M | 10.80          | \$1 - \$3 M  |
| 030554  | Nashville – Hwy. 332 (S)<br>Addt'l Rte.-Sec.: Howard 278-4                           | 278  | 5    | Resurfacing            | Scheduled      | 2024      |                              | 4.49          | \$1 - \$3 M | 5.67           | \$1 - \$3 M  |
| 030555  | Mineral Springs – McNab (S)<br>Addt'l Rte.-Sec.: Howard 355-1                        | 355  | 2    | Resurfacing            | Scheduled      | Apr. 2023 |                              | 7.76          | \$1 - \$3 M | 17.62          | \$5 - \$10 M |
| 030556  | Hwy. 29 – Rosston (S)<br>Addt'l Rte.-Sec.: Nevada 278-7                              | 278  | 6    | Resurfacing            | Scheduled      | 2024      |                              | 5.88          | \$1 - \$3 M | 18.37          | \$5 - \$10 M |
| 030557  | Howard Co. Line – Murfreesboro (S)<br>Addt'l Rte.-Sec.: Pike 27-4                    | 27   | 3    | Resurfacing            | Scheduled      | May. 2023 |                              | 4.25          | \$1 - \$3 M | 10.69          | \$1 - \$3 M  |
| 030566* | L&A Tri-County Trail Impvts. (RTP-21) (S)  |      |      | Enhancement            | Programmed     |           |                              | -             | < \$1 M     | -              | < \$1 M      |
| 030585  | Arkansas Welcome Center – Hwy. 67 (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Miller 30-11 | 30   | 12   | Resurfacing            | Programmed     |           |                              | 1.28          | < \$1 M     | 9.78           | \$1 - \$3 M  |
| 030592  | Bodcau Creek Str. & Apprs. (S)   | 32   | 7    | Structure & Approaches | Scheduled      | Feb. 2024 |                              | -             | \$1 - \$3 M | -              | \$1 - \$3 M  |
| 030594  | Hwy. 29 Flood Damage Repairs (Hempstead Co.) (S)                                     | 29   | 4    | Base Stabilization     | Scheduled      | Jan. 2025 |                              | -             | \$1 - \$3 M | -              | \$1 - \$3 M  |
| 030595  | Hwy. 195 Flood Damage Repairs (Hempstead Co.) (S)                                    | 195  | 5    | Base Stabilization     | Scheduled      | Jan. 2025 |                              | -             | \$1 - \$3 M | -              | \$1 - \$3 M  |
| 030596  | Hwy. 371 Flood Damage Repairs (Hempstead Co.) (S)                                    | 371  | 3    | Base Stabilization     | Scheduled      | Jan. 2025 |                              | -             | \$1 - \$3 M | -              | \$1 - \$3 M  |
| A30004  | I-30 – Hwy. 278 (S)<br>Addt'l Rte.-Sec.: Hempstead 32-6                              | 29   | 4    | Resurfacing            | Completed      | Jan. 2021 | Sep. 2021                    | 4.91          | \$2,102,123 | 4.91           | \$2,102,123  |
| A30005  | Blevins – Prescott (S)<br>Addt'l Rte.-Sec.: Nevada 371-4                             | 371  | 3    | Resurfacing            | Sub. Completed | Feb. 2022 | Jun. 2022                    | 9.22          | \$3,575,868 | 11.98          | \$4,646,301  |
| A30006  | Fulton – Washington (S)  | 195  | 1    | Resurfacing            | Completed      | Jun. 2020 | Apr. 2021                    | 13.25         | \$9,492,536 | 13.25          | \$9,492,536  |
| A30007* | District 3 Resurfacing Program (2021) (S)<br>Addt'l Rte.-Sec.: Various               | 299  | 0    | Resurfacing            | Completed      |           | Jun. 2022                    | 3.40          | \$66,650    | 55.50          | \$1,087,956  |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## HEMPSTEAD COUNTY

| Job No. | Job Name  | Rte. | Sec. | Type Work              | Status             | Let Date  | Estimated or Sub. Comp. Date | County Totals |              | Project Totals |              |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
|         |   |      |      |                        |                    |           |                              | Length (Mi)   | Cost         | Length (Mi)    | Cost         |
| A30009  | Howard Co. Line – Blevins (S)   | 371  | 3    | Resurfacing            | Under Construction | May. 2022 | Late 2022                    | 17.59         | \$8,644,779  | 17.59          | \$8,644,779  |
| A30016* | District 3 Resurfacing Program (2022) (S)<br>Addt'l Rte.-Sec.: Various                  | 32   | 4    | Resurfacing            | Programmed         |           |                              | 16.19         | < \$1 M      | 89.86          | < \$1 M      |
| A30017* | District 3 Resurfacing Program (2023) (S)<br>Addt'l Rte.-Sec.: Various                  | 174  | 1    | Resurfacing            | Programmed         |           |                              | 4.05          | < \$1 M      | 46.27          | \$1 - \$3 M  |
| AX0001  | Hwys. 29, 49 & 167 (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Cleveland 167-8; Woodruff 49-7 | 29   | 4    | Resurfacing            | Completed          | Jan. 2021 | Jul. 2021                    | 5.67          | \$544,366    | 15.94          | \$1,530,369  |
| BB0303  | Red River – East & West (F)<br>Addt'l Rte.-Sec.: Miller 30-11                           | 30   | 12   | Structure & Approaches | Completed          | Jun. 2015 | Jun. 2018                    | 1.26          | \$23,059,429 | 2.02           | \$37,192,629 |
| BB0305  | Hwy. 67 – Sheppard (F)  | 30   | 12   | Resurfacing            | Completed          | Dec. 2015 | Nov. 2016                    | 4.09          | \$30,379,496 | 4.09           | \$30,379,496 |
| BB0306  | Sheppard – Hwy. 278 (S)   | 30   | 12   | Resurfacing            | Completed          | Jan. 2014 | Aug. 2014                    | 7.12          | \$17,605,642 | 7.12           | \$17,605,642 |
| BB0307  | Hwy. 278 – Hwy. 299 (S)   | 30   | 12   | Resurfacing            | Completed          | Oct. 2015 | Oct. 2016                    | 7.20          | \$8,582,754  | 7.20           | \$8,582,754  |
| BB1101  | Hwy. 299 – Gurdon Rest Area (S)<br>Addt'l Rte.-Sec.: Clark 30-14; Nevada 30-13          | 30   | 12   | Resurfacing            | Completed          | Sep. 2018 | Jan. 2020                    | 3.32          | \$6,865,658  | 19.31          | \$39,017,513 |
| C29001* | Hope Overlay (Sel. Secs.) (S)   | CS   |      | Resurfacing            | Completed          | Jan. 2015 | Jun. 2015                    | 1.00          | \$317,683    | 1.00           | \$317,683    |
| C29002* | Hope 6th St. Reconstruction (S)   | CS   |      | Resurfacing            | Under Construction | Apr. 2022 | Mid 2024                     | 0.41          | \$1,948,691  | 0.41           | \$1,948,691  |
| C29003* | Blevins Surfacing (Sel. Secs.) (S)  | CS   |      | Resurfacing            | Completed          | Jan. 2018 | Mar. 2018                    | 1.13          | \$193,286    | 1.13           | \$193,286    |
| C29004* | Washington Overlay & Surfacing (Sel. Secs.)(s)  | CS   |      | Resurfacing            | Completed          | Apr. 2018 | Aug. 2018                    | 1.24          | \$240,590    | 1.24           | \$240,590    |
| C29005* | McNab, Ozan & Perrytown Overlay & Surfacing   | CS   |      | Resurfacing            | Completed          | Feb. 2020 | Aug. 2020                    | 2.90          | \$689,151    | 2.90           | \$689,151    |
| C29007* | Patmos Overlay & Surfacing (S)  | CS   |      | Resurfacing            | Programmed         |           |                              | 0.70          | -            | 0.70           | -            |
| C29008* | Fulton & Patmos Overlay & Surfacing (S)   | CS   |      | Resurfacing            | Programmed         |           |                              | 1.57          | < \$1 M      | 1.57           | < \$1 M      |
| C76031* | Antoine,mccaskill&murfrsboro Ovlay(s)sec(s)<br>Addt'l Rte.-Sec.: Pike CS                | CS   |      | Resurfacing            | Completed          | Feb. 2017 | Jun. 2017                    | 1.49          | \$286,343    | 3.48           | \$648,242    |
| C76032* | Emmet & Oakhaven Overlay (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Nevada CS                | CS   |      | Resurfacing            | Completed          | Aug. 2016 | Nov. 2016                    | 0.52          | \$115,941    | 2.04           | \$382,027    |
| C76060* | Antoine & Blevins Overlay (S)<br>Addt'l Rte.-Sec.: Pike CS                              | CS   |      | Resurfacing            | Programmed         |           |                              | 1.39          | < \$1 M      | 1.81           | < \$1 M      |
| C76064* | McCaskill & Murfreesboro Ovlay & Surfacing (S)<br>Addt'l Rte.-Sec.: Pike CS             | CS   |      | Resurfacing            | Under Construction | Jun. 2022 |                              | 1.17          | \$330,560    | 2.61           | \$737,402    |
| R30076  | Blue Creek & Collins Bayou Strs. & Apprs. (S)   | 195  | 5    | Structure & Approaches | Programmed         |           |                              | -             | < \$1 M      | -              | < \$1 M      |
| SA2938* | Hempstead County Surfacing (Sel. Secs.) (S)   | CR   |      | Resurfacing            | Completed          | Jun. 2012 | Sep. 2012                    | 8.90          | \$434,589    | 8.90           | \$434,589    |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## HEMPSTEAD COUNTY

| Job No.  | Job Name                                      | Rte. | Sec. | Type Work   | Status    | Let Date  | <i>Estimated or</i><br>Sub. Comp.<br>Date | County Totals |                      | Project Totals |           |
|--|---|------|------|-------------|-----------|-----------|---|---------------|----------------------|----------------|-----------|
|  |   |      |      |             |           |           |   | Length (Mi)   | Cost                 | Length (Mi)    | Cost      |
| SA2939*  | Hwy. 195-Hw. 73 Base (Sel. Secs.) (S)         | CR   |      | Base        | Completed | Oct. 2013 | Mar. 2014                                 | 2.05          | \$234,019            | 2.05           | \$234,019 |
| SA2940*  | Hwy 195-Hwy. 73 Surfacing (Sel. Secs.) (S)    | CR   |      | Resurfacing | Completed | Jun. 2014 | Sep. 2014                                 | 2.20          | \$209,700            | 2.20           | \$209,700 |
| SA2942*  | Hwy. 278-North (Overlay) (S)                  | CR   |      | Resurfacing | Completed | Mar. 2016 | Jun. 2016                                 | 1.00          | \$219,412            | 1.00           | \$219,412 |
| SA2943*  | Hempstead Co Rd 7 Level & Reseal(sel Secs)(s) | CR   |      | Resurfacing | Completed | May. 2016 | Sep. 2016                                 | 3.40          | \$219,018            | 3.40           | \$219,018 |
| SA2944*  | Industrial Access Road (Oakhaven)(overlay)(s) | CR   |      | Resurfacing | Completed | May. 2017 | Apr. 2018                                 | 0.63          | \$227,074            | 0.63           | \$227,074 |
| SA2945*  | Hempstead Co. Leveling & Resel(sel.secs.) (S) | CR   |      | Resurfacing | Completed | May. 2017 | Sep. 2017                                 | 7.85          | \$528,425            | 7.85           | \$528,425 |
| SA2946*  | Hempstead Co. Overlay (S)                     | CR   |      | Resurfacing | Completed | Apr. 2020 | Aug. 2020                                 | 2.60          | \$832,480            | 2.60           | \$832,480 |
| SA2947*  | Co. Rd. 2 Overlay (S)                         | CR   |      | Resurfacing | Completed | Aug. 2021 | Nov. 2021                                 | 2.42          | \$592,250            | 2.42           | \$592,250 |
| <b>Totals For All Projects In Hempstead County</b> |   |      |      |             |           |           |   | <b>265.44</b> | <b>\$174,976,419</b> |                |           |

\* Job not shown on county map.