



# SUMMARY OF CONSTRUCTION PROJECTS

## JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001935	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Grading & Structures	Programmed			3.34	\$15 - \$20 M	11.14	\$50 - \$75 M
001938*	Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		PE Only	Completed		Jun. 2016	-	\$3,461,739	-	\$10,385,218
012060	Co. Rd. 35 – Hwy. 212 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Base & Surfacing	Completed	Jun. 2011	Jul. 2013	3.35	\$6,188,043	11.18	\$20,626,813
012061	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Base & Surfacing	Programmed			3.34	\$10 - \$15 M	11.14	\$30 - \$40 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	54	8	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.57	\$247,891	6.10	\$2,648,885
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	79	9	Bridge Rehabilitation	Completed	Apr. 2020	Mar. 2021	0.03	\$48,048	1.81	\$2,898,898
012359	Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 18-4; Dallas 167-7; Grant 167-11	63	13	Resurfacing	Completed	Jan. 2021	Oct. 2021	7.96	\$1,338,575	31.86	\$4,364,810
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	54	8	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.39	\$112,683	31.98	\$9,240,000
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	79	9	Miscellaneous	Programmed			-	-	-	-
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$1,870,628	-	\$5,195,000
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2023	37.96	\$251,973	443.88	\$2,946,406
020050*	Technology Transfer Center			Study	Under Construction			-	\$687,257	-	\$687,257
020070	Hwy. 65B – North (S)	79	9B	Major Widening	Completed	Oct. 2012	Apr. 2015	1.62	\$6,713,003	1.62	\$6,713,003
020348*	Flood Insurance Revision Study (Pine Bluff) (S)			Study	Programmed			-	-	-	-
020354	I-530 – Co. Rd. 35 (Bs. & Surf.) (F)	New		Base & Surfacing	Completed	Sep. 2011	Aug. 2013	4.72	\$14,467,456	4.72	\$14,467,456
020364*	I-530 – Co. Rd. 35 P.E.	New		PE Only	Completed		Jun. 2017	-	\$3,665,529	-	\$3,665,529
020454	I-530 – Co. Rd. 35 (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			4.60	\$20 - \$30 M	4.60	\$20 - \$30 M
020455	I-530 – Co. Rd. 35 (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			4.60	\$15 - \$20 M	4.60	\$15 - \$20 M
020487	So. of Pulaski Co. Line – Jefferson Intchnng. (F) Addt'l Rte.-Sec.: Grant 530-4	530	5	Reconstruction	Completed	Oct. 2011	Jul. 2013	5.99	\$22,866,512	7.39	\$25,984,673
020499*	Lake Saracen Trail (Ph. II) (S)			Enhancement	Completed	Apr. 2010	Jul. 2014	-	\$83,551	-	\$83,551

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020505*	Nevins Creek Str. & Apprs. (Nevins Rd.) (Pine Bluff) (S)	CS		Structure & Approaches	Completed	May. 2012	Mar. 2013	0.08	\$439,499	0.08	\$439,499
020533*	Pine Bluff Lake Saracen Walking Trail (ATEP-11) (S)			Enhancement	Completed	Apr. 2014	Aug. 2021	-	\$116,747	-	\$116,747
020537*	Lake Saracen Trail (Ph. III) (Jefferson Co.) (S)			Enhancement	Completed	Mar. 2012	Dec. 2014	-	\$49,436	-	\$49,436
020539	Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Arkansas 11-6	11	5	Structure & Approaches	Completed	May. 2016	Aug. 2018	0.20	\$2,225,580	0.40	\$4,451,159
020544	Hwy. 104 – Hwy. 65 (Pine Bluff) (Cable Median Barrier) (S)	530	5	Safety Improvements	Completed	Nov. 2012	Jul. 2013	15.47	\$2,512,083	15.47	\$2,512,083
020549	Paper Mill Rd. – Hwy. 65B (Overlay) (S)	63	13	Resurfacing	Completed	May. 2012	Sep. 2012	2.92	\$540,143	2.92	\$540,143
020550	W. of Grant Co. Line – Rolling Hills Rd. (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Grant 270-10	270	11	Resurfacing	Completed	May. 2012	Aug. 2012	3.36	\$182,712	4.68	\$794,402
020551	Hwys. 79B & 190 (Pine Bluff) (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 190-5/5X	79	9B	Resurfacing	Completed	Jul. 2012	Nov. 2012	2.92	\$1,034,883	2.92	\$1,034,883
020553*	Dixiewood Rd. R.R. Signal (Pine Bluff) (S)	CS		RR Crossing	Completed	Apr. 2013	Dec. 2017	-	\$143,880	-	\$143,880
020555	Hwy. 65 – Fairfield Rd. (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 81-8S	81	8	Resurfacing	Completed	Apr. 2013	Jul. 2013	1.69	\$422,688	1.69	\$422,688
020556	UPRR Overpass – Linwood (NB Lanes) (Overlay) (S)	65	15	Resurfacing	Completed	Apr. 2013	Jul. 2013	5.85	\$628,913	5.85	\$628,913
020559*	Redfield Sports Complex Trail (S)			Enhancement	Completed	Sep. 2013	Oct. 2016	-	\$63,005	-	\$63,005
020561*	Pine Bluff SRTS I (2012)			Miscellaneous	Completed	May. 2019	May. 2022	-	\$202,882	-	\$202,882
020567	I-530 – Hwy. 365 (Overlay) (S)	46	4	Resurfacing	Completed	Apr. 2014	Jul. 2014	0.75	\$170,543	0.75	\$170,543
020584	Sandy Bayou Str. & Apprs. (S)	54	9	Structure & Approaches	Completed	Sep. 2018	Jul. 2019	0.03	\$495,428	0.03	\$495,428
020588	11th Ave. – Harding Ave. (Hwy. 190) (Pine Bluff) (S)	190	5	Minor Widening	Scheduled	Aug. 2022		0.38	\$3 - \$5 M	0.38	\$3 - \$5 M
020596*	Pine Bluff Ped./Bike Infrastructure Impvts. (S)	79	9B	Enhancement	Under Construction	Feb. 2020		1.62	\$301,404	1.62	\$301,404
020600*	Lake Saracen Trail (Ph. 8) (Pine Bluff) (RTP-15) (S)			Enhancement	Completed	May. 2017	Feb. 2018	-	\$289,375	-	\$289,375
020605*	Pine Bluff Downtown Streetscaping (TAP-15) (S)			Enhancement	Under Construction	Jul. 2019		-	\$2,768,043	-	\$2,768,043
020606*	Southwood Elementary Sidewalks (Pine Bluff) (TAP-15) (S)			Enhancement	Completed	Jan. 2018	Mar. 2022	-	\$37,319	-	\$37,319
020607*	Hardin Elementary Sidewalks (Redfield) (TAP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$112,956	-	\$112,956
020608*	UAPB Pedestrian Crossing (TAP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020615	Pine Bluff – South (S)	79	9	Major Widening	Scheduled	Nov. 2023		2.36	\$10 - \$15 M	2.36	\$10 - \$15 M
020624	Hwy. 425 – Grady (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lincoln 65-16	65	15	Resurfacing	Completed	Feb. 2018	Oct. 2018	13.91	\$5,531,984	14.80	\$5,885,935

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020625	Bradley Slough – Hwy. 13 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas 79-11	79	10	Bridge Rehabilitation Resurfacing	Completed	Apr. 2018	Jul. 2018	7.12	\$1,792,743	7.92	\$1,994,174
020626	Hwy. 104 – Hwy. 365 (S) Addt'l Rte.-Sec.: Jefferson 365-14S	270	11	Major Widening	Scheduled	Nov. 2022		4.59	\$20 - \$30 M	4.59	\$20 - \$30 M
020628	I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (S)	190	5	Minor Widening	Scheduled	Feb. 2023		2.01	\$5 - \$10 M	2.01	\$5 - \$10 M
020630	Wabbaseka – Stuttgart (Passing Lanes) (S) Addt'l Rte.-Sec.: Arkansas 79-11	79	10	Passing Lanes	Under Construction	Apr. 2021	Late 2023	2.61	\$10,037,103	5.24	\$17,496,156
020638	Providence – I-530 (S) Addt'l Rte.-Sec.: Grant 46-3	46	4	Resurfacing	Completed	Feb. 2017	Oct. 2017	1.21	\$288,718	6.89	\$1,644,021
020641	Arkansas River Bridge – Altheimer (Sel. Secs.) (S)	79	9B	Bridge Rehabilitation Resurfacing	Completed	Jan. 2020	Oct. 2020	3.59	\$1,322,036	3.59	\$1,322,036
020645	Lonoke Co. Line – South (S)	15	8	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Oct. 2018	4.45	\$1,007,956	4.45	\$1,007,956
020647	Bryant St. – Convention Center Dr. (Pine Bluff) (S)	65	14B	Resurfacing	Completed	Jul. 2017	Jun. 2018	4.24	\$5,541,710	4.24	\$5,541,710
020651	I-530 – Cleveland Co. Line (S)	63	14	Resurfacing	Completed	Jan. 2020	May. 2020	9.31	\$3,521,938	9.31	\$3,521,938
020658*	S. Chestnut Ave. RR Signals Upgrade (Altheimer) (S)			RR Crossing	Completed	Jan. 2018	Dec. 2021	-	\$81,043	-	\$81,043
020659	Hwy. 270 – Hwy. 365 (S)	104	2	Resurfacing	Completed	Apr. 2018	Oct. 2018	4.66	\$1,199,216	4.66	\$1,199,216
020660	Pulaski Co. Line – Pine Bluff (S) Addt'l Rte.-Sec.: Grant 365-13	365	14	Resurfacing	Completed	May. 2018	May. 2019	18.75	\$5,505,624	19.27	\$5,658,313
020661*	I-530 Access Impvts. (Pine Bluff) P.E.	New		PE Only	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
020663	Caney Bayou – Arkansas River (S)	79	9B	Resurfacing	Completed	Feb. 2018	Nov. 2018	2.85	\$1,137,748	2.85	\$1,137,748
020665*	Garrett Rd. RR Signals (Wabbaseka) (S)			RR Crossing	Completed		Jan. 2020	-	\$165,890	-	\$165,890
020671*	Pine Bluff Lake Saracen Trail Ph. 8B (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020672*	White Hall City Park (TAP-16) (S)			Enhancement	Completed	Feb. 2018	Sep. 2020	-	\$383,084	-	\$383,084
020673*	UAPB Pedestrian Mall Ph. 1 (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020682*	S. Michigan St. RR Signal Upgrade (Pine Bluff) (S)			RR Crossing	Completed		Nov. 2021	-	\$68,935	-	\$68,935
020683*	Division St. RR Signals (Altheimer) (S)			RR Crossing	Completed	Jul. 2018	Feb. 2021	-	\$312,998	-	\$312,998
020701	Couch Ln. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 79-9B	79	9	Resurfacing	Completed	Feb. 2021	Oct. 2021	3.14	\$1,592,464	3.14	\$1,592,464
020702	I-530 – I-530 (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 65-14B	63	13	Resurfacing	Under Construction	Jan. 2022	Early 2023	9.44	\$10,204,945	9.44	\$10,204,945

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020705*	Pine Bluff Downtown Streetscape Ph. 3 (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020716	I-530 – Hwy. 425 (Minor Widening) (S) Addt'l Rte.-Sec.: Jefferson 65-15	530	5	Minor Widening	Scheduled	Apr. 2023		2.79	\$1 - \$3 M	2.79	\$1 - \$3 M
020721*	Pine Bluff Grant St. Multi-use Trail (TAP-19) (S)	90	5	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	31	1	Sealing	Completed		Jun. 2022	20.33	\$260,864	81.83	\$1,050,000
020731*	White Hall Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020734	Stagecoach Rd. – Hwy. 65B (S)	530	5	Resurfacing	Programmed			11.28	\$3 - \$5 M	11.28	\$3 - \$5 M
020748	Hurricane Creek – Hwy. 104 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Grant 270-10	270	11	Resurfacing	Scheduled	2024		1.84	< \$1 M	5.47	\$1 - \$3 M
020749	Hwy. 31 – North (S)	15	8	Resurfacing	Scheduled	2024		3.84	< \$1 M	3.84	< \$1 M
020753	Hwy. 63 – Hwy. 79B (Alzheimer) (S)	79	10	Resurfacing	Scheduled	2024		2.52	< \$1 M	2.52	< \$1 M
020755	I-530 – Baldwin Rd. (White Hall) (S)	256	1	Resurfacing	Scheduled	2023		2.88	< \$1 M	2.88	< \$1 M
020760*	Co. Rd. 992/Ussery Rd. RR Signals (Jefferson Co.) (S)			Safety Improvements	Under Construction	May. 2021		-	\$355,123	-	\$355,123
020761*	Stark Gate Rd. RR Signals Upgrade (Jefferson Co.) (S)			Safety Improvements	Under Construction	Jun. 2021		-	\$241,011	-	\$241,011
020784	Little Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Jefferson CS	88	9	Structure & Approaches	Scheduled	May. 2024		-	\$3 - \$5 M	-	\$3 - \$5 M
020785*	District 2 R.E. Office 23 (Pine Bluff) (S)	65	15	Buildings	Programmed			-	< \$1 M	-	< \$1 M
020789*	District 2 Bridge Painting (2022) (S) Addt'l Rte.-Sec.: Jefferson 63-13	530	5	Bridge Rehabilitation	Under Construction	Apr. 2022	Late 2022	-	\$944,260	-	\$944,260
020791	Hwys. 82, 270 & 278 Slide Repairs (S) Addt'l Rte.-Sec.: Ashley 82-9; Drew 278-15	270	11	Base Stabilization	Programmed			-	< \$1 M	-	< \$1 M
A20003	Sheridan Rd. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 365-14	79	9B	Resurfacing	Completed	Apr. 2020	Sep. 2020	2.76	\$1,264,136	2.76	\$1,264,136
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	46	5	Resurfacing	Programmed			12.38	< \$1 M	75.48	< \$1 M
A20012	Harding Ave. – I-530 (Pine Bluff) (S)	463	3	Resurfacing	Under Construction	Feb. 2022	Late 2022	2.81	\$1,787,486	2.81	\$1,787,486
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	54	9	Resurfacing	Programmed			9.59	< \$1 M	47.54	\$1 - \$3 M
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	54	9	Resurfacing	Programmed			9.59	< \$1 M	71.70	\$1 - \$3 M

\* Job not shown on county map.



# SUMMARY OF CONSTRUCTION PROJECTS

## JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A20019	Hwy. 79 – Grant Co. Line (S)	54	10	Resurfacing	Scheduled	Jan. 2023		10.39	\$3 - \$5 M	10.39	\$3 - \$5 M
BB0201	Jefferson – Hwy. 104 (F)	530	5	Resurfacing	Completed	Mar. 2015	Jun. 2016	6.11	\$28,187,928	6.11	\$28,187,928
BB0202	Hwy. 104 – Hwy. 65B (F)	530	5	Resurfacing	Completed	Aug. 2016	Jun. 2017	5.09	\$29,815,994	5.09	\$29,815,994
BB0203	Hwy. 65B – Hwy. 65 (F)	530	5	Reconstruction	Completed	Jul. 2017	Aug. 2020	10.35	\$67,232,300	10.35	\$67,232,300
BR3506*	Plum Bayou Str. & Apprs. No. 3 (S)	CR		Structure & Approaches	Completed	Jan. 2016	Oct. 2016	0.28	\$1,248,865	0.28	\$1,248,865
C35001*	Redfield Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2015	Apr. 2015	2.08	\$249,963	2.08	\$249,963
C35002*	Pine Bluff 13th Ave. Reconstruction (S)	CS		Reconstruction	Under Construction	Apr. 2022		0.27	\$1,458,667	0.27	\$1,458,667
C35003*	Wabbaseka Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2015	Apr. 2015	1.18	\$168,893	1.18	\$168,893
C35004*	White Hall Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2016	May. 2016	1.60	\$202,471	1.60	\$202,471
C35005*	Alzheimer Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Nov. 2018	1.47	\$228,747	1.47	\$228,747
C35006*	Redfield Overlay No. 2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	2.49	\$288,146	2.49	\$288,146
C76005*	Alzheimer & Humphrey Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.62	\$225,642	3.12	\$451,284
R20078	Hwy. 79 – Pine Bluff City Limits (S)	54	10	Major Widening	Programmed			1.20	\$5 - \$10 M	1.20	\$5 - \$10 M
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	15	PE Only	Programmed			-	-	-	-
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Ashley 425-1/2; Drew 425-3/4; Lincoln 425-5/6	425	7	PE Only	Programmed			-	-	-	-
SA3539*	Grant Co. Line-East (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2012	Aug. 2012	4.00	\$439,523	4.00	\$439,523
SA3540*	Hwy. 63-Hwy. 88 (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2013	Jun. 2013	3.75	\$435,731	3.75	\$435,731
SA3541*	Old Warren Rd. (Sel. Sec.) (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	2.70	\$446,630	2.70	\$446,630
SA3542*	Co Rd 35-Cleveland Co Line(repair&reseal)(s)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	3.05	\$256,056	3.05	\$256,056
SA3543*	Redfield City Limits-Tar Camp Park (Olay) (S)	CR		Resurfacing	Completed	Jun. 2016	Aug. 2016	3.80	\$374,179	3.80	\$374,179
SA3544*	I-530 - Hwy. 365 Overlay No. 2 (S)	CR		Resurfacing	Completed	Feb. 2018	Apr. 2018	1.62	\$203,483	1.62	\$203,483
SA3545*	Co.rd.52-Pine Bluff City Limits(overlay)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	2.07	\$341,859	2.07	\$341,859
SA3546*	Jefferson County (Overlay and Repair) (S)	CR		Resurfacing	Completed	Jul. 2019	Jun. 2020	2.30	\$472,439	2.30	\$472,439
SA3547*	Hwy. 365 - Patsy Rd. (Level & Reseal) (S)	CR		Resurfacing	Under Construction	May. 2021	Late 2022	4.59	\$323,350	4.59	\$323,350
SA3548*	Co. Rd. 31 Overlay (S)	CR		Resurfacing	Programmed			2.79	< \$1 M	2.79	< \$1 M
<b>Totals For All Projects In Jefferson County</b>								<b>302.68</b>	<b>\$319,958,673</b>		

\* Job not shown on county map.