



SUMMARY OF CONSTRUCTION PROJECTS

LAWRENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001784*	Newport – Hwy. 63 P.E. Addt'l Rte.-Sec.: Jackson New	New		PE Only	Programmed			-	-	-	-
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	63	3	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.02	\$34,303	3.88	\$6,654,791
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	115	2	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.14	\$3,237,542	0.38	\$8,787,616
012392*	Hydrodemolition Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	115	2	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$643,394	-	\$5,942,622
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		20.93	\$114,520	512.62	\$2,804,845
100278*	Hoxie – Jonesboro (PE) Addt'l Rte.-Sec.: Craighead 63-6; Greene 63-5	63	4	PE Only	Programmed			-	-	-	-
100402	Hwy. 226 – Hwy. 230 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Craighead New	New		Base & Surfacing	Completed	May. 2012	Oct. 2014	1.00	\$1,884,109	6.34	\$11,945,249
100403	Hwy. 230 – Hwy. 63 (Gr. & Strs.) (F)	New		Grading & Structures	Completed	May. 2009	Nov. 2013	9.90	\$29,002,792	9.90	\$29,002,792
100404	Hwy. 230 – Hwy. 63 (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Nov. 2012	Aug. 2016	9.90	\$20,461,092	9.90	\$20,461,092
100406*	Hwy. 226 – Hwy. 63 (Con. P.E.) (F) Addt'l Rte.-Sec.: Craighead New	New		PE Only	Completed		Mar. 2015	-	\$1,380,659	-	\$2,761,318
100512*	Walnut Ridge – Missouri State Line (Future I-57) P.E. Addt'l Rte.-Sec.: Clay 67-20; Randolph 67-19	67	19	PE Only	Programmed			12.00	\$5 - \$10 M	41.00	\$30 - \$40 M
100646	Portia – Hwy. 63B (F)	63	3	Major Widening	Completed	Dec. 2009	Jul. 2012	3.70	\$12,592,440	3.70	\$12,592,440
100671*	County Rails to Trail Project (S)			Enhancement	Completed	Oct. 2008	Jul. 2014	-	\$100,000	-	\$100,000
100686	Black Rock – Portia (S)	63	3	Major Widening Structure & Approaches	Completed	Nov. 2014	Jul. 2018	1.54	\$15,172,135	1.54	\$15,172,135
100687	Black River Str. & Apprs. (Black Rock) (F)	63	3	Structure & Approaches	Completed	Nov. 2012	Sep. 2015	1.03	\$40,803,593	1.03	\$40,803,593
100707*	Rails to Trails Project (Ph. IV) (Lawrence Co.) (S)			Enhancement	Completed	May. 2010	Jul. 2014	-	\$83,046	-	\$83,046
100755*	Walnut Ridge East Main Street Sidewalks (ATEP-11) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
100758*	Rails to Trails Project (Ph. V) (Lawrence Co.) (S)			Enhancement	Completed	Jun. 2012	Jul. 2014	-	\$100,818	-	\$100,818
100779	Cache River – West (Overlay) (S) Addt'l Rte.-Sec.: Greene 412-8	412	7	Resurfacing	Completed	May. 2012	Sep. 2012	1.81	\$304,413	1.84	\$310,625
100799	South C.L. Imboden – North (Overlay) (S)	63	3	Resurfacing	Completed	Jun. 2013	Nov. 2013	1.69	\$341,819	1.69	\$341,819
100811	Powhatan – Hwy. 117 (Overlay) (S)	25	6	Resurfacing	Completed	Feb. 2014	Jun. 2014	2.55	\$315,633	2.55	\$315,633

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LAWRENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100819	Hwy. 226 – Hwy. 412 (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead New; Lawrence New	67	17	Safety Improvements	Completed	Feb. 2016	Sep. 2016	12.93	\$1,747,687	19.23	\$2,599,228
100848	Lake Charles State Park – Powhatan (Overlay) (S)	25	6	Resurfacing	Completed	Mar. 2016	Sep. 2016	3.38	\$323,160	3.38	\$323,160
100901	Hwy. 63 – Hwy. 67 (Hoxie & Walnut Ridge) (S) Addt'l Rte.-Sec.: Lawrence 67-16B/17B	63	3B	Resurfacing	Completed	Feb. 2017	Jun. 2017	6.27	\$1,572,387	6.27	\$1,572,387
100902	Randolph Co. Line – South of Hwy. 63 (S)	90	8	Resurfacing	Completed	Jan. 2018	Jun. 2018	1.95	\$425,128	1.95	\$425,128
100907	Hwy. 34 – Randolph Co. Line (S)	67	17	Resurfacing	Completed	May. 2019	Sep. 2019	5.05	\$2,467,358	5.05	\$2,467,358
100911	Sharp Co. Line – Hwy. 117 (Strawberry) (S)	230	2	Resurfacing	Completed	Jan. 2018	Jan. 2019	2.07	\$704,496	2.07	\$704,496
100920*	Lawrence Co. Rail – Trail Ph. 6 (RTP-16) (S)			Enhancement	Completed	Jul. 2018	Sep. 2019	-	\$86,410	-	\$86,410
100966*	S. 1st St. RR Signal Upgrade (Ravenden) (S)			RR Crossing	Completed		Jun. 2019	-	\$292,978	-	\$292,978
100974	Independence Co. Line – Black Rock (Safety Impvts.) (S)	25	6	Safety Improvements	Sub. Completed	Jun. 2020	May. 2022	24.10	\$8,236,004	24.10	\$8,236,004
100981	Hwy. 117 – Hwy. 25 (Black Rock) (S)	63	3	Major Widening	Scheduled	Nov. 2023		2.18	\$10 - \$15 M	2.18	\$10 - \$15 M
100991	Independence Co. Line – Eaton Strs. & Apprs. (S)	25	6	Structure & Approaches	Scheduled	Jun. 2023		0.56	\$5 - \$10 M	0.56	\$5 - \$10 M
101046	Hwys. 115 & 117 Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lawrence 117-1/2/2S	115	2	Resurfacing	Completed	May. 2020	May. 2021	22.00	\$5,262,382	22.00	\$5,262,382
101054	Hwy. 230 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Craighead 230-7; Lawrence 230-6	230	5	Structure & Approaches	Scheduled	Sep. 2022		-	\$5 - \$10 M	-	\$5 - \$10 M
101061	Co. Rd. 106 – Imboden (S)	63	3	Passing Lanes	Scheduled	Apr. 2025		2.00	\$10 - \$15 M	2.00	\$10 - \$15 M
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	361	1	Sealing	Completed		Jun. 2022	5.57	\$106,651	67.84	\$1,298,960
101087	Walnut Ridge – East (S)	34	1	Resurfacing	Scheduled	2024		5.93	\$1 - \$3 M	5.93	\$1 - \$3 M
101103*	Walnut Ridge Stewart Park Trail (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A00004	Sharp Co. Line – Hwy. 63B West (Sel. Secs.) (S) Addt'l Rte.-Sec.: Randolph 63-3	63	3	Resurfacing	Under Construction	Apr. 2022	Late 2022	17.12	\$3,675,713	17.29	\$3,712,213
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	349	2	Resurfacing	Completed		Jun. 2022	2.40	\$33,764	79.68	\$1,120,950
A00009	Hwy. 63B West – Greene Co. Line (S) Addt'l Rte.-Sec.: Lawrence 63-4	63	3	Resurfacing	Under Construction	May. 2022	Late 2022	11.44	\$6,564,285	11.44	\$6,564,285
A00013	Hwy. 349 – Hwy. 63 (S)	228	3	Resurfacing	Under Construction	May. 2022	Late 2022	5.17	\$1,099,291	5.17	\$1,099,291
A00017	Hwy. 63 – Craighead Co. Line (S)	91	1	Resurfacing	Under Construction	May. 2022	Late 2022	10.34	\$2,396,480	10.34	\$2,396,480

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LAWRENCE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp.		County Totals		Project Totals	
							Date	Date	Length (Mi)	Cost	Length (Mi)	Cost
A00026*	District 10 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	230	5	Resurfacing	Programmed				1.50	< \$1 M	12.47	\$1 - \$3 M
A00029	Hwy. 91 Str. & Apprs. (Lawrence Co.) (S)	91	1	Structure & Approaches	Programmed				-	< \$1 M	-	< \$1 M
A00030*	District 10 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	91	1	Resurfacing	Programmed				2.17	< \$1 M	55.15	\$1 - \$3 M
C38001*	Walnut Ridge Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2013	Feb. 2014		4.51	\$469,975	4.51	\$469,975
C38002*	Imboden, Blk Rock,&ravenden(olay)(sel Secs)(s)	CS		Resurfacing	Completed	Apr. 2014	Aug. 2014		3.28	\$400,557	3.28	\$400,557
C38003*	College City Fulbright Ave Rehab(sel Secs)(s)	CS		Rehabilitation	Completed	Jul. 2015	Oct. 2015		0.73	\$242,191	0.73	\$242,191
C38004*	Hoxie & Powhatan Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Dec. 2014		2.46	\$366,498	2.46	\$366,498
C38005*	Alicia & Minturn Olay&surfacing(sel. Sec.) (s)	CS		Resurfacing	Completed	Jun. 2015	Aug. 2015		2.15	\$257,271	2.15	\$257,271
C38006*	Lynn & Strawberry Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016		3.37	\$345,057	3.37	\$345,057
C38007*	Powhatan & Wlnt Rdg Surf & Ovly (Selsecs)(s)	CS		Resurfacing	Completed	Feb. 2018	Oct. 2018		2.36	\$378,828	2.36	\$378,828
C38008*	Blck Rck, Prta & Sdwck Ovly & Srf(sel Secs)(s)	CS		Resurfacing	Completed	Apr. 2018	Aug. 2018		4.12	\$392,036	4.12	\$392,036
C38009*	Hoxie Overlay (Sel.secs.) (S)	CS		Resurfacing	Completed	Jul. 2018	Nov. 2018		1.45	\$233,851	1.45	\$233,851
C76049*	Imbdn, Rvnden & Rvnden Spr Ovrly(sel Secs)(s) Addt'l Rte.-Sec.: Randolph CS	CS		Resurfacing	Completed	Apr. 2018	Jun. 2018		1.62	\$189,055	3.51	\$373,511
C76059*	Alicia & Egypt Overlay & Surfacing (S) Addt'l Rte.-Sec.: Craighead CS	CS		Resurfacing	Completed	Feb. 2020	Apr. 2020		1.11	\$176,028	2.22	\$352,055
CA1003	Hwy. 67 – Hwy. 141 (Widening) (S) Addt'l Rte.-Sec.: Greene 412-8	412	7	Major Widening	Sub. Completed	Jan. 2019	May. 2022		5.89	\$24,102,351	14.30	\$58,516,744
R00054	Imboden – Hwy. 117	63	3	Major Widening	Programmed				8.28	\$40 - \$50 M	8.28	\$40 - \$50 M
SA3848*	Hwy. 67 - Co. Rd. 53 (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013		4.45	\$456,819	4.45	\$456,819
SA3849*	Lawrence Co. Overlay No. 3 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014		1.78	\$223,502	1.78	\$223,502
SA3850*	Co. Rd. 30 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Sep. 2015	Nov. 2015		1.90	\$203,094	1.90	\$203,094
SA3851*	Hwy. 67 - West (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2016	Dec. 2016		2.47	\$249,611	2.47	\$249,611
SA3853*	Lawrence Co. Overlay No. 4 (Sel. Secs.) (S)	CR		Structure & Approaches	Completed	Sep. 2018	Apr. 2019		3.40	\$407,354	3.40	\$407,354
SA3854*	Hwy.63 - West (Overlay)(s)	CR		Resurfacing	Completed	Jun. 2019	Oct. 2019		2.00	\$260,146	2.00	\$260,146
SA3855*	Co. Rd. 22 Overlay (S)	CR		Resurfacing	Completed	May. 2020	Oct. 2020		2.13	\$262,579	2.13	\$262,579
SA3856*	Co. Rds. 22 & 44 Overlay (S)	CR		Resurfacing	Under Construction	Jan. 2022	Late 2022		2.58	\$516,552	2.58	\$516,552
Totals For All Projects In Lawrence County									248.43	\$225,729,837		

* Job not shown on county map.