



**Logan County**  
**District 4**  
**Job Status Map**

# SUMMARY OF CONSTRUCTION PROJECTS

## LOGAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
004980	Caulksville – Paris Strs. & Apprs. (S)	22	3	Structure & Approaches	Scheduled	Nov. 2023		1.14	\$10 - \$15 M	1.14	\$10 - \$15 M
012364	Subiaco – Dardanelle (Sel. Secs.) (S) Addt'l Rte.-Sec.: Logan 22-4; Yell 22-5	22	3	Resurfacing	Scheduled	Jan. 2023		12.03	\$1 - \$3 M	18.42	\$1 - \$3 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	109	3	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$1,181,400	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	50.07	\$319,040	312.35	\$1,990,253
040531*	Paris Recreational Trail (S)	New		Enhancement	Completed	Aug. 2009	Jul. 2014	-	\$48,654	-	\$48,654
040616*	Booneville Creek Trail (S)			Enhancement	Completed	Jun. 2012	Dec. 2014	-	\$49,868	-	\$49,868
040636	Logan Co. Line – West & East (Overlay) (S) Addt'l Rte.-Sec.: Franklin 22-2	22	3	Resurfacing	Completed	Mar. 2012	Aug. 2012	0.15	\$39,368	2.56	\$671,981
040649	Booneville – West & East (Overlay) (S)	10	2	Resurfacing	Completed	Apr. 2013	Jul. 2013	3.83	\$1,095,084	3.83	\$1,095,084
040671	Mountain Cr. – East (Paris) (Overlay) (S)	22	3	Resurfacing	Completed	Apr. 2014	Jun. 2014	2.00	\$471,156	2.00	\$471,156
040691	West of Hwy. 393 – Yell Co. Line (Overlay) (S)	22	4	Resurfacing	Completed	Mar. 2016	Aug. 2016	1.18	\$664,806	1.18	\$664,806
040697*	Mt. Magazine Cabin/ Lodge Trail (RTP-15) (S)			Enhancement	Completed	Sep. 2018	Feb. 2021	-	\$164,933	-	\$164,933
040722	Hwy. 116 – Franklin Co. Line (S)	23	3	Resurfacing	Completed	Feb. 2020	Nov. 2020	9.51	\$3,143,654	9.51	\$3,143,654
040757*	Booneville Parks Connecting Trails (RTP-17) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040760*	Fletcher Creek Str. & Apprs. (Logan Co.) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040801	Paris West & East (Sel. Secs.) (S) Addt'l Rte.-Sec.: Logan 22-4	22	3	Resurfacing	Completed	Feb. 2020	Mar. 2021	16.08	\$6,946,031	16.08	\$6,946,031
040822*	District 4 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	217	1	Sealing	Completed		Jun. 2022	6.16	\$179,280	48.95	\$1,424,633
040828	Sebastian Co. Line – Paris (Sel. Secs.) (S) Addt'l Rte.-Sec.: Franklin 22-2	22	3	Resurfacing	Under Construction	May. 2022	Late 2022	5.40	\$3,293,261	14.70	\$8,964,988
040830	Sebastian Co. Line – Magazine (Sel. Secs.) (S)	10	2	Resurfacing	Scheduled	Apr. 2023		11.50	\$3 - \$5 M	11.50	\$3 - \$5 M
040844*	Paris Veterans Park Trail Impvts. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040855*	School Sidewalks (Paris) (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	288	3	Resurfacing	Completed		Jun. 2022	6.87	\$135,224	64.70	\$1,273,514
A40014*	District 4 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Polk 8-1; Washington 265-1	109	2	Resurfacing	Programmed			6.50	< \$1 M	18.06	\$1 - \$3 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## LOGAN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	109	2	Resurfacing	Programmed			13.21	< \$1 M	38.66	\$1 - \$3 M
C42001*	Paris Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2014	Nov. 2014	1.95	\$349,147	1.95	\$349,147
C42002*	Morrison Bluff Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2015	Sep. 2015	1.75	\$274,116	1.75	\$274,116
C42003*	Booneville & Magazine Overlay (Sel. Secs.)(s)	CS		Resurfacing	Completed	Feb. 2016	May. 2016	3.64	\$431,559	3.64	\$431,559
C42004*	Blue Mountain & Paris Overlay & Surfacing (S)	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	2.94	\$749,989	2.94	\$749,989
C42005*	Morrison Bluff Surf.& Overlay (Sel. Secs.)(s)	CS		Resurfacing	Completed	Jun. 2019	Aug. 2020	0.46	\$221,915	0.46	\$221,915
C76026*	Branch, Caulksville & Rtclf Olay(sel.sec.)(s) Addt'l Rte.-Sec.: Franklin CS	CS		Resurfacing	Completed	Feb. 2016	May. 2016	3.87	\$349,194	5.42	\$489,052
C76035*	Denning,scranton&subiaco Overlay (Selsecs)(s) Addt'l Rte.-Sec.: Franklin CS	CS		Resurfacing	Completed	Feb. 2017	Sep. 2017	3.90	\$677,923	5.26	\$918,437
C76047*	Charleston & Paris Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Franklin CS	CS		Resurfacing	Completed	May. 2018	Aug. 2018	1.77	\$320,384	2.95	\$575,704
C76055*	Booneville & Mansfield Overlay (Sel.secs.)(s) Addt'l Rte.-Sec.: Scott CS; Sebastian CS	CS		Resurfacing	Completed	Jul. 2019	Apr. 2020	1.79	\$315,030	2.83	\$499,824
C76062*	Denning & Scranton Overlay & Surfacing (S) Addt'l Rte.-Sec.: Franklin CS	CS		Resurfacing	Completed	May. 2021	Sep. 2021	2.65	\$531,024	3.93	\$787,519
GF0460*	Lke Dardnle Accss(thmpson By Rd.)srfcng (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	4.01	\$250,118	4.01	\$250,118
SA4271*	Logan County Surfacing No. 4 (Sel. Secs.) (S)	CR		Sealing	Completed	Jun. 2012	Sep. 2012	6.20	\$297,566	6.20	\$297,566
SA4272*	Raccoon Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jul. 2013	Jan. 2014	0.13	\$319,333	0.13	\$319,333
SA4274*	Logan County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.25	\$186,900	1.25	\$186,900
SA4275*	St. Scholastica-North (Base & Surfacing) (S)	CR		Resurfacing	Completed	May. 2016	Aug. 2016	2.10	\$370,811	2.10	\$370,811
SA4276*	Hwy. 23 - East (Leveling & Resealing) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	3.20	\$220,181	3.20	\$220,181
SA4277*	Logan County Leveling & Reseal (Sel Secs) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	6.70	\$388,814	6.70	\$388,814
SA4278*	Logan County Leveling & Reseal	CR		Resurfacing	Completed	May. 2019	Sep. 2019	6.40	\$343,105	6.40	\$343,105
SA4279*	Hwy.309 - Subiaco City Limits (Level & Reseal	CR		Resurfacing	Completed	Jan. 2021	Sep. 2021	3.80	\$316,145	3.80	\$316,145
SA4280*	St. Scholastica - North(surfacing & Reseal) S	CR		Resurfacing	Completed	Jan. 2021	Oct. 2021	2.49	\$211,489	2.49	\$211,489
SA4281*	Hwy. 109 - Hwy. 10 (Level & Reseal) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	3.37	\$203,983	3.37	\$203,983
<b>Totals For All Projects In Logan County</b>								<b>190.29</b>	<b>\$41,195,485</b>		

\* Job not shown on county map.