



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊖	Slide Repair
—	Roadway	—	Roadway
- - -	New Location	- - -	New Location

Marion County

District 9

Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

MARION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
009916	Missouri & Northern Arkansas RR Str. & Apprs. (Summit) (S)	14	2	Structure & Approaches	Scheduled	Nov. 2022		0.27	\$3 - \$5 M	0.27	\$3 - \$5 M
012288*	Low-Cost Safety Impvts. (Dists. 5, 6, 8 & 9) (S) Addt'l Rte.-Sec.: Various	178	1	Safety Improvements	Completed	Oct. 2017	Jun. 2018	2.28	\$151,667	43.27	\$2,878,336
012297	Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	202	0	Safety Improvements	Completed	Apr. 2018	Jul. 2019	0.40	\$181,907	4.66	\$2,119,222
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	62	9	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.26	\$951,474	1.68	\$6,147,965
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	125	0	Safety Improvements	Under Construction	Nov. 2020	Late 2022	0.15	\$43,340	31.98	\$9,240,000
012377*	Districts 8 & 9 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Benton 102-1; Conway 95-1	14	3	Bridge Rehabilitation	Under Construction	Jun. 2021	Late 2022	0.13	\$2,024,762	0.18	\$2,803,517
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	62	9	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$472,561	-	\$8,575,000
090237	Hwy. 62B – Baxter Co. Line (F)	62	9	Major Widening	Programmed			2.06	\$5 - \$10 M	2.06	\$5 - \$10 M
090274*	Peel Ferry Tugboats Replacement (S)	125	2	Miscellaneous	Completed	Sep. 2010	Jan. 2013	-	\$411,781	-	\$411,781
090318*	Barge Replacement (Peel Ferry) (S)	125	2	Miscellaneous	Completed		Oct. 2021	-	\$654,191	-	\$654,191
090342	Mill Creek Str. & Apprs. (S)	14	3	Structure & Approaches	Completed	Sep. 2016	Mar. 2018	0.24	\$3,250,542	0.24	\$3,250,542
090345	Missouri North Arkansas R.R. Str. & Apprs. (S)	62	8	Structure & Approaches	Programmed			-	\$3 - \$5 M	-	\$3 - \$5 M
090381	Hwy. 62B W. (Yellville) – East (Overlay) (S) Addt'l Rte.-Sec.: Marion 62-9	62	8	Resurfacing	Completed	Apr. 2013	Sep. 2013	4.64	\$1,184,858	4.64	\$1,184,858
090401*	Yellville Summit Elementary School SRTS WSB (2012)			Miscellaneous	Completed		Jun. 2016	-	\$2,914	-	\$2,914
090407*	Dry Dock Replacement (Peel Ferry) (S)	125	0	Miscellaneous	Completed	Jun. 2018	Jun. 2018	-	\$817,195	-	\$817,195
090413	Yellville – West (Overlay) (S)	62	8	Resurfacing	Completed	Apr. 2014	Sep. 2014	4.50	\$1,364,863	4.50	\$1,364,863
090450*	District 9 Bridge Painting (S) Addt'l Rte.-Sec.: Various	14	2	Miscellaneous	Completed	Jan. 2016	Jul. 2016	-	\$320,128	-	\$1,600,637
090467*	2nd St. Sidewalks (Flippin) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Aug. 2017	-	\$76,846	-	\$76,846
090484	Hwy. 62 – Hwy. 202 (S)	178	1	Resurfacing	Completed	Feb. 2017	Nov. 2017	1.85	\$345,770	1.85	\$345,770
090493	Co. Rd. 7016 – Bull Shoals (S)	178	1	Resurfacing	Completed	Feb. 2017	Nov. 2017	8.03	\$1,618,181	8.03	\$1,618,181
090497*	Flippin Main St. Sidewalks (TAP-16) (S)			Enhancement	Completed	Jul. 2020	May. 2021	0.16	\$99,072	0.16	\$99,072
090507	District 9 Bridge Painting (2019) (S) Addt'l Rte.-Sec.: Benton 12-3; Boone 65-2	14	3	Bridge Rehabilitation	Completed	Jun. 2019	Sep. 2020	-	\$287,626	-	\$862,880

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MARION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090533	Boone Co. Line – East (S)	62	8	Resurfacing	Completed	May. 2020	Nov. 2020	6.55	\$1,899,948	6.55	\$1,899,948
090551	Locust Creek Str. & Apprs. (S)	268	0	Structure & Approaches	Sub. Completed	Aug. 2020	Jun. 2022	0.32	\$1,646,007	0.32	\$1,646,007
090556	Campground Creek Str. & Apprs. (Yellville) (S)	14	3	Structure & Approaches	Programmed			0.37	\$3 - \$5 M	0.37	\$3 - \$5 M
090574	District 9 Bridge Deck Rehab. (2019) (S) Addt'l Rte.-Sec.: Various	14	3	Bridge Rehabilitation	Completed	Sep. 2019	Dec. 2020	0.23	\$1,733,642	0.48	\$3,618,036
090588*	District 9 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	14	2	Sealing	Completed		Jun. 2022	18.50	\$345,319	62.61	\$1,168,672
090610*	Bull Shoals Hwy. 178 Sidewalks Ph. 2 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090615	W. of Hwy. 202 – Hwy. 14 (Yellville) (S) Addt'l Rte.-Sec.: Marion 62-9	62	8	Resurfacing	Scheduled	2024		2.10	< \$1 M	2.10	< \$1 M
090618*	Hwy. 62 Railroad Signals Upgrade (Yellville) (S)	62	8	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
090634*	Bull Shoals Hwy. 178 Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090640	Boone Co. Line – Yellville (Passing Lanes) (S)	62	8	Passing Lanes	Programmed			12.84	\$20 - \$30 M	12.84	\$20 - \$30 M
090642	Hwy. 235 Str. & Apprs. (S)	235	1	Structure & Approaches	Scheduled	Aug. 2023		0.20	< \$1 M	0.20	< \$1 M
090649	Hwy. 62B Impvts. (Cotter) (S) Addt'l Rte.-Sec.: Baxter 62-10B	62	9	Resurfacing	Scheduled	2024		0.65	< \$1 M	2.63	< \$1 M
090654*	Peel Ferry Dock Improvements (S)	125	2	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
090655*	Dry Dock Modifications (Peel Ferry) (S)	125	2	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
090658*	Flippin Fallen Ash Creek Trail (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090659*	Yellville Trail Rehab. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A90004	Flippin – Mountain Home (Sel. Sec.) (S) Addt'l Rte.-Sec.: Baxter 62-10	62	9	Resurfacing	Sub. Completed	Apr. 2021	Jan. 2022	5.73	\$3,250,805	10.45	\$5,928,606
A90009*	District 9 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	14	2	Resurfacing	Completed		Jun. 2022	5.00	\$57,478	94.20	\$1,082,884
A90013	Hwy. 62 – Searcy Co. Line (S)	14	3	Resurfacing	Under Construction	Jan. 2022	Late 2022	15.71	\$3,036,765	15.71	\$3,036,765
A90017*	District 9 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Boone 14-1; Carroll 187-0	125	0	Resurfacing	Programmed			7.90	< \$1 M	19.80	\$1 - \$3 M
A90019*	District 9 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	14	2	Resurfacing	Programmed			12.60	< \$1 M	60.93	\$1 - \$3 M
C45001*	Bull Shoals Rivercliff Drive Overlay (S)	CS		Resurfacing	Completed	Jul. 2013	Oct. 2013	2.10	\$233,631	2.10	\$233,631
C45002*	Yellville 4th St. Improvements (S)	CS		Resurfacing	Completed	May. 2017	Apr. 2018	0.29	\$196,416	0.29	\$196,416

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MARION COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C45003*	Pyatt Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Jul. 2018	1.18	\$154,901	1.18	\$154,901
C45004*	Allport Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	Oct. 2019	3.64	\$525,958	3.64	\$525,958
C45005*	Summit Overlay & Surfacing (S)	CS		Resurfacing	Completed	Jan. 2020	Jul. 2020	0.85	\$152,130	0.85	\$152,130
C76008*	Cotter & Yellville Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Baxter CS	CS		Resurfacing	Completed	Apr. 2014	Jul. 2014	0.90	\$0	2.01	\$315,646
C76027*	Lead Hill & Summit Olay & Rehab.(sel Sec)(s) Addt'l Rte.-Sec.: Boone CS	CS		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.33	\$217,873	2.56	\$419,364
C76068*	Cotter, Gassville, & Yellville Overlay (S) Addt'l Rte.-Sec.: Baxter CS	CS		Resurfacing	Under Construction	Feb. 2022	Jul. 2022	2.10	\$339,049	6.30	\$940,741
FA4510*	Searcy Co Line-Northwest(reconst)(sel Sec)(s)	CR		Reconstruction	Completed	Sep. 2011	Oct. 2012	1.89	\$1,591,416	1.89	\$1,591,416
FA4511*	Searcy Co Line-Northwest Phase 2 (Reconst)(s)	CR		Reconstruction	Completed	Jan. 2018	Jun. 2020	2.24	\$1,526,005	2.24	\$1,526,005
R90077*	Yellville – Cotter (PE)	62	9	PE Only	Programmed			-	\$10 - \$15 M	-	\$10 - \$15 M
R90088	Flippin – North (S)	178	1	Reconstruction	Programmed			2.25	\$1 - \$3 M	2.25	\$1 - \$3 M
R90089	Hwy. 178 Resurfacing (Bull Shoals)	178	1	Resurfacing	Programmed			2.50	< \$1 M	2.50	< \$1 M
R90097	Flippin Bypass – Hwy. 62B (F)	62	9	Major Widening	Completed	Sep. 2010	Apr. 2013	0.83	\$4,573,914	0.83	\$4,573,914
SA4542*	Marion County Reseal No. 10 (Sel. Secs.) (S)	CR		Sealing	Completed	Jul. 2012	Sep. 2012	17.20	\$444,795	17.20	\$444,795
SA4543*	Marion County Surfacing No. 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	4.80	\$476,471	4.80	\$476,471
SA4544*	Marion County Surfacing No. 3 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Sep. 2015	Apr. 2016	1.96	\$312,524	1.96	\$312,524
SA4545*	Hwy. 14-South (Overlay) (S)	CR		Resurfacing	Completed	Aug. 2016	Dec. 2016	2.40	\$323,644	2.40	\$323,644
SA4547*	Marion County Surfacing No.5 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2018	May. 2019	1.25	\$131,073	1.25	\$131,073
SA4548*	Hwy. 101 - South (Surfacing) (S)	CR		Resurfacing	Completed	May. 2020	Oct. 2020	3.81	\$379,912	3.81	\$379,912
SA4549*	Hwy. 980 - Co. Rd. 27 (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2021	Nov. 2021	1.27	\$225,716	1.27	\$225,716
SA4550*	Hwy. 235 - West (Surfacing) (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	2.85	\$293,124	2.85	\$293,124
SA4551*	Co. Rd. 24 Overlay (S)	CR		Resurfacing	Programmed			1.18	< \$1 M	1.18	< \$1 M
Totals For All Projects In Marion County								130.79	\$42,624,990		

* Job not shown on county map.