



Status of Improvements			
<span style="color: green;">—</span>	Programmed	<span style="color: red;">●</span>	Bridge
<span style="color: green;">—</span>	Scheduled	<span style="color: blue;">◆</span>	Interchange
<span style="color: red;">—</span>	Under Construction	<span style="color: blue;">◆</span>	Intersection Improvement
<span style="color: blue;">—</span>	Completed	<span style="color: blue;">●</span>	Slide Repair
		<span style="color: black;">—</span>	Roadway
		<span style="color: black;">- - -</span>	New Location

# Miller County

District 3  
Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001727*	Texas Line – I-40 P.E. Addt'l Rte.-Sec.: Various	30	11	PE Only	Completed		Aug. 2021	-	\$0	-	\$3,541,398
012376*	Districts 3 & 7 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	71	2	Bridge Rehabilitation	Sub. Completed	May. 2021	Jun. 2022	0.02	\$310,158	0.57	\$8,529,349
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	108	4	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.10	\$1,064,563	1.80	\$19,162,121
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	11.88	\$70,094	555.03	\$3,274,787
030165*	Park & Ride Lot Improvements (Dist. 3) (S)			Roadside Appurtenances	Programmed			-	-	-	< \$1 M
030295	Jefferson Ave. & Hwy. 245 Interchanges Impvts. (Texarkana) (F)	30	11	Interchange Improvements	Completed	Feb. 2006	Dec. 2014	-	\$110,884	-	\$110,884
030304*	Texarkana – De Queen P.E. Addt'l Rte.-Sec.: Little River New; Sevier New	New		PE Only	Completed		Jun. 2016	-	\$1,711,168	-	\$5,133,505
030313	LA Line – Doddridge (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Apr. 2013	Nov. 2014	4.27	\$17,214,959	4.27	\$17,214,959
030353	LA Line – Co. Rd. 2 (Gr. & MDS) (F)	New		Grading & Structures	Completed	Dec. 2009	Apr. 2013	2.44	\$7,771,726	2.44	\$7,771,726
030355	LA Line – Doddridge (Major Strs.) (F)	New		Structure & Approaches	Completed	Oct. 2011	May. 2014	0.20	\$7,450,807	0.20	\$7,450,807
030356*	Texarkana SRTS E (2007)			Miscellaneous	Completed	Nov. 2007	Apr. 2014	-	\$2,500	-	\$2,500
030357*	Texarkana SRTS I (2007)			Miscellaneous	Completed	Dec. 2011	Jul. 2014	-	\$106,398	-	\$106,398
030378	Arkansas Blvd. – Hwy. 71 (Bs. & Surf.) (F)	71	3	Base & Surfacing	Completed	Aug. 2010	May. 2013	7.71	\$38,182,805	7.71	\$38,182,805
030388	Broad St. Str. & Apprs. (Texarkana) (S)	71	2	Structure & Approaches	Completed	Dec. 2013	Mar. 2016	0.37	\$11,589,862	0.37	\$11,589,862
030392*	Red Chute Bayou Wetland Mitigation Bank (S)			PE Only	Programmed			-	-	-	-
030422	Lewisville – West (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Lafayette 29-1, 82-2	82	1	Resurfacing	Completed	May. 2012	Oct. 2012	2.20	\$554,406	3.88	\$977,770
030423	I-30 North Frtg. Rd. – Texas State Line (Overlay) (S)	71	3	Resurfacing	Completed	May. 2012	Oct. 2012	1.41	\$813,792	1.41	\$813,792
030425	Hwys. 151 & 549 Loop (Texarkana) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Miller 549-1	151	1	Safety Improvements	Completed	Apr. 2013	Sep. 2013	12.91	\$2,059,635	12.91	\$2,059,635
030434*	Preston Street Trail Connector (Texarkana) (S)			Enhancement	Completed	Sep. 2013	Dec. 2015	-	\$67,642	-	\$67,642
030435	La. St. Line – Texarkana (Cable Median Barrier) (S)	49	21	Safety Improvements	Completed	Nov. 2014	Aug. 2015	27.08	\$3,441,010	27.08	\$3,441,010
030439*	Texarkana SRTS I (2012)			Roadside Appurtenances	Completed	Jan. 2018	Mar. 2020	-	\$136,396	-	\$136,396
030446*	Oats St. RR Signal Upgrade (Texarkana) (S)			RR Crossing	Completed	Oct. 2014	Jul. 2017	-	\$392,602	-	\$392,602
030449	Arkansas Welcome Center Reconst. (Red River) (S)	71	3	Buildings	Completed	Dec. 2015	Jul. 2017	-	\$2,514,872	-	\$2,514,872
030463	Hwy. 67/Hwy. 71 Signals Upgrade (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-2	67	1	Safety Improvements	Scheduled	2023		-	< \$1 M	-	< \$1 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
030465*	Texarkana Trail Connections (RTP) (S)			Enhancement	Under Construction	Aug. 2020		0.88	\$457,295	0.88	\$457,295
030470*	42nd St., 50th St. & Pinson Dr. Sidewalks (Texarkana) (TAP) (S)			Enhancement	Completed	Jan. 2018	Oct. 2018	-	\$277,636	-	\$277,636
030477	Hwy. 67 – I-30 (Texarkana) (S)	71	3	Rehabilitation	Scheduled	2023		2.53	\$10 - \$15 M	2.53	\$10 - \$15 M
030482	Hwys. 67, 71 & 82 (Sel. Secs.) (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-3, 82-1	67	1	Resurfacing	Completed	Jan. 2018	Aug. 2018	7.42	\$3,006,587	7.42	\$3,006,587
030496	Hwy. 237 – Lafayette Co. Line (S)	82	1	Resurfacing	Completed	Jan. 2018	May. 2019	18.65	\$2,584,124	18.65	\$2,584,124
030497	Mill & Bodcau Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lafayette CS	82	1	Structure & Approaches	Under Construction	Sep. 2020	Late 2022	0.36	\$4,736,831	0.76	\$9,999,976
030502*	Co. Rd. 141 RR Signals (Texarkana) (S)			RR Crossing	Completed	Jul. 2017	Jul. 2021	-	\$260,270	-	\$260,270
030503	Hwys. 71 & 371 (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Little River 71-4; Sevier 71-6, 371-1	71	3	Safety Improvements	Completed	Apr. 2018	Nov. 2018	0.61	\$133,253	15.02	\$3,281,088
030504*	Hwy. 71 Signals (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-3/3Y, CS	67	1	Safety Improvements	Completed	Nov. 2017	Oct. 2021	-	\$224,490	-	\$224,490
030505*	Old Post Rd. RR Signals (NE of Texarkana) (S)			RR Crossing	Under Construction			-	\$451,500	-	\$451,500
030507*	Tennessee Rd. RR Signal Upgrade (Texarkana) (S)			RR Crossing	Under Construction	May. 2018		-	\$450,000	-	\$450,000
030522	Hwy. 71 – E. of I-49 (Texarkana) (S)	196	1	Resurfacing	Completed	May. 2020	Oct. 2020	1.70	\$787,228	1.70	\$787,228
030547*	District 3 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	237	1	Sealing	Completed		Jun. 2022	9.80	\$217,222	59.40	\$1,316,633
030565	S. of UPRR Overpass – Red River (S)	67	1	Resurfacing	Scheduled	2024		2.53	< \$1 M	2.53	< \$1 M
030567	Hwy. 296 North & South (State Line Rd.) (Texarkana) (S)	71	3	Resurfacing	Scheduled	2023		1.33	\$1 - \$3 M	1.33	\$1 - \$3 M
030568	Texas State Line – East (S)	151	0	Resurfacing	Scheduled	2024		1.18	\$1 - \$3 M	1.18	\$1 - \$3 M
030569	I-49 – East (S)	196	1	Resurfacing	Scheduled	2023		3.95	\$1 - \$3 M	3.95	\$1 - \$3 M
030575	Texas State Line – I-49 (Texarkana) (S)	30	11	Major Widening	Programmed			4.00	\$20 - \$30 M	4.00	\$20 - \$30 M
030585	Arkansas Welcome Center – Hwy. 67 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hempstead 30-12	30	11	Resurfacing	Programmed			8.50	\$1 - \$3 M	9.78	\$1 - \$3 M
030588*	Miller County Courthouse Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
030593*	Co. Rd. 290 Railroad Signals Upgrade (Texarkana) (S)	CR		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
A30001	Hwys. 29 & 160 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lafayette 29-1	160	0	Resurfacing	Completed	May. 2020	Jul. 2021	12.33	\$5,718,037	15.10	\$7,002,624
A30007*	District 3 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	237	1	Resurfacing	Completed		Jun. 2022	9.30	\$182,306	55.50	\$1,087,956

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A30013	Hwys. 108 & 296 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Miller 296-0	108	4	Resurfacing	Scheduled	Jan. 2023		11.51	\$5 - \$10 M	11.51	\$5 - \$10 M
A30014	Hwy. 67 – Hwy. 71 (Texarkana) (S)	237	0	Resurfacing	Scheduled	Aug. 2022		7.28	\$3 - \$5 M	7.28	\$3 - \$5 M
A30015	Co. Rd. 245 – Hwy. 67 (Texarkana) (Sel. Secs.) (S)	71	2	Resurfacing	Under Construction	Feb. 2022	Late 2022	11.27	\$7,354,692	11.27	\$7,354,692
A30016*	District 3 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	196	1	Resurfacing	Programmed			10.30	< \$1 M	89.86	< \$1 M
BB0301	Texas State Line – Hwy. 108 (S) Addt'l Rte.-Sec.: Miller 30-11	30	0	Resurfacing	Completed	Jun. 2014	Nov. 2014	7.11	\$7,701,269	7.11	\$7,701,269
BB0302	Hwy. 67 – West of Red River (S)	30	11	Reconstruction Safety Improvements	Completed	Nov. 2016	Oct. 2017	4.66	\$12,607,864	4.66	\$12,607,864
BB0303	Red River – East & West (F) Addt'l Rte.-Sec.: Hempstead 30-12	30	11	Structure & Approaches	Completed	Jun. 2015	Jun. 2018	0.76	\$14,133,200	2.02	\$37,192,629
BB0310	Hwy. 108 – Hwy. 67 (S)	30	11	Rehabilitation	Completed	Jan. 2016	Nov. 2017	5.12	\$21,273,673	5.12	\$21,273,673
C46001*	Texarkana & Fouke Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Nov. 2014	1.82	\$328,789	1.82	\$328,789
C46002*	Texarkana 19th & Grim Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2019	Oct. 2019	0.92	\$322,110	0.92	\$322,110
C46003*	Fouke Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2019	Sep. 2019	1.40	\$209,089	1.40	\$209,089
R30079*	LA Line – Texarkana P.E.	New		PE Only	Completed		Aug. 2016	-	\$9,556,319	-	\$9,556,319
RX0018*	Texarkana – Magnolia (PE) Addt'l Rte.-Sec.: Columbia 82-3; Lafayette 82-2	82	1	PE Only	Programmed			-	-	-	-
SA4643*	Miller Co. Surfacing No.2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2013	Oct. 2013	6.35	\$207,712	6.35	\$207,712
SA4644*	Miller Co. Level & Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	5.15	\$213,511	5.15	\$213,511
SA4645*	Hwy. 296-Northeast (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.56	\$330,507	1.56	\$330,507
SA4646*	Miller Co Level & Reseal No 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	6.44	\$290,388	6.44	\$290,388
SA4647*	Miller County Reseal No. 15 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	15.13	\$509,127	15.13	\$509,127
SA4648*	Miller County Reseal No. 16 (Sel.secs.)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	13.10	\$484,478	13.10	\$484,478
SA4651*	Co. Rd. 4 Surfacing (S)	CR		Resurfacing	Programmed			1.40	< \$1 M	1.40	< \$1 M
SA4652*	Co. Rd. 64 Overlay (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	2.10	\$928,034	2.10	\$928,034
<b>Totals For All Projects In Miller County</b>								<b>244.84</b>	<b>\$219,602,047</b>		

\* Job not shown on county map.