



# Monroe County

## District 1

### Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## MONROE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012177	No. Little Rock – St. Francis Co. Ln. (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Lonoke 40-41; Prairie 40-42; Pulaski 40-33	40	43	Safety Improvements	Completed	Feb. 2013	Sep. 2013	4.70	\$668,423	41.58	\$6,076,570
012410*	Central AR – West Memphis ITS Impvts. Ph. 1 (S) Addt'l Rte.-Sec.: Various	40	43	Miscellaneous	Scheduled	Jun. 2023		-	< \$1 M	-	\$5 - \$10 M
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		57.32	\$316,631	512.62	\$2,804,845
012440*	Central AR – West Memphis ITS Impvts. Ph. 2 (S) Addt'l Rte.-Sec.: Various	70	17	Miscellaneous	Programmed			-	< \$1 M	-	\$5 - \$10 M
110123*	White River & Relief Strs. & Apprs. (Clarendon) P.E.	New		PE Only	Programmed			-	-	-	-
110124	Hwy. 39 Strs. & Apprs. (N. of Blackton) (S)	39	10	Structure & Approaches	Under Construction	Sep. 2021	Early 2023	0.04	\$2,319,465	0.04	\$2,319,465
110232	Bayou LaGrue Str. & Apprs. (S)	79	13	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
110300*	Bayou Deview – Brinkley (Fencing) (S)	40	43	Miscellaneous	Programmed			6.12	< \$1 M	6.12	< \$1 M
110394	White River Str. & Apprs. (Clarendon) (Ph. II) (F)	New		Structure & Approaches	Completed	Jul. 2010	Aug. 2016	1.45	\$33,439,141	1.45	\$33,439,141
110395	White River Str. & Apprs. (Clarendon) (Ph. III) (F)	New		Structure & Approaches	Completed	Nov. 2010	Jul. 2016	1.32	\$29,621,142	1.32	\$29,621,142
110478	Hwy. 17 – I-40 (Brinkley) (S)	49	8	Major Widening	Completed	Jan. 2011	Jun. 2013	1.04	\$4,393,846	1.04	\$4,393,846
110503	Roc Roe & White River Relief Strs. & Apprs. (Clarendon) (F)	New		Structure & Approaches	Completed	Apr. 2009	Sep. 2013	2.21	\$32,873,571	2.21	\$32,873,571
110540*	White River Strs. Demo. & Removal (Clarendon) (S)	79	13	Miscellaneous	Under Construction	Jan. 2018	Late 2022	2.27	\$11,306,870	2.27	\$11,306,870
110544	Hwy. 17 – St. Francis Co. Line Strs. & Apprs. (S)	70	17	Structure & Approaches	Completed	Sep. 2014	Nov. 2016	0.44	\$6,711,621	0.44	\$6,711,621
110559*	Brinkley Downtown Sidewalks (ATEP-11) (S)			Enhancement	Completed	Feb. 2013	Dec. 2014	-	\$235,964	-	\$235,964
110560*	Holly Grove Hwy. 86 Sidewalks (ATEP-11) (S)			Enhancement	Completed	Oct. 2012	Dec. 2014	-	\$77,345	-	\$77,345
110576	Brinkley – Wheatley (Pavement Friction Impvts.) (S)	40	43	Safety Improvements	Completed	Aug. 2013	Oct. 2013	4.61	\$1,334,033	4.61	\$1,334,033
110595	Hwy. 70 – South (Overlay) (S)	49	9	Resurfacing	Completed	Jun. 2013	Aug. 2013	2.90	\$691,584	2.90	\$691,584
110602	Hwy. 49 – East (Overlay) (S) Addt'l Rte.-Sec.: Lee 79-15	79	14	Resurfacing	Completed	Feb. 2014	Jul. 2014	3.66	\$695,045	4.66	\$879,804
110626	Clarendon – Hwy. 241 (Overlay) (S)	302	2	Resurfacing	Completed	Mar. 2016	Oct. 2016	5.95	\$1,501,530	5.95	\$1,501,530
110640*	E. Ash St. RR Signals Upgrade & Surf. (Brinkley) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
110646	Cypress Creek & Canal Strs. & Apprs. (S) Addt'l Rte.-Sec.: Monroe 241-2	241	1	Structure & Approaches	Completed	Jan. 2019	Dec. 2020	0.16	\$1,480,746	0.16	\$1,480,746
110654	Clarendon – Hwy. 49 (Sel. Secs.) (S)	79	14	Resurfacing	Completed	Apr. 2017	Sep. 2017	5.92	\$1,327,173	5.92	\$1,327,173
110664	Prairie Co. Line - Brinkley (S)	70	17	Rehabilitation	Under Construction	Nov. 2020	Late 2022	10.47	\$5,455,120	10.47	\$5,455,120

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## MONROE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110670	Hwys. 49 & 70 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Monroe 70-17	49	8	Resurfacing	Completed	Apr. 2018	Nov. 2018	6.38	\$1,446,726	6.38	\$1,446,726
110671	Prairie Cypress Creek – Hwy. 39 (S)	1	6	Resurfacing	Completed	Feb. 2017	Jun. 2017	3.68	\$882,725	3.68	\$882,725
110682*	Hwy. 17 RR Signal Upgrade (SW of Brinkley) (S)	17	2	RR Crossing	Completed	May. 2018	Dec. 2021	-	\$74,933	-	\$74,933
110685*	District 1 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	238	1	Sealing	Completed		Dec. 2019	10.06	\$144,512	89.38	\$1,284,899
110687	Prairie Co. Line – Prairie Co. Line (S)	79	13	Resurfacing	Sub. Completed	May. 2020	Aug. 2020	4.91	\$1,165,943	4.91	\$1,165,943
110688	Hwy. 39 – Hwy. 362 (S)	49	9	Resurfacing	Completed	May. 2020	Nov. 2020	1.98	\$691,341	1.98	\$691,341
110704	Hwy. 17 Str. & Apprs. (S)	17	2	Structure & Approaches	Sub. Completed	Sep. 2020	Nov. 2021	0.02	\$571,961	0.02	\$571,961
110706	Boat Gunwale Slash Str. & Apprs. (S)	17	1	Structure & Approaches	Scheduled	Apr. 2023		-	< \$1 M	-	< \$1 M
110715	Big Creek, Little Piney Creek & Big Creek Branch Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lee 78-2, 259-1	238	1	Structure & Approaches	Scheduled	May. 2023		0.04	< \$1 M	0.65	\$3 - \$5 M
110724*	Hwy. 33 RR Signals Upgrade (Roe) (S)	33	3	RR Crossing	Completed	Jul. 2019	Dec. 2021	-	\$59,973	-	\$59,973
110728	Brinkley – Crittenden Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: St. Francis 70-18/19	70	17	Resurfacing	Under Construction	Aug. 2021	Late 2022	1.74	\$541,407	31.92	\$9,932,017
110736*	District 1 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	241	2	Sealing	Completed		Jun. 2022	4.87	\$86,078	65.29	\$1,154,006
110747	Bayou DeView – Forrest City (Sel. Secs.) (S) Addt'l Rte.-Sec.: St. Francis 40-51	40	43	Resurfacing	Programmed			6.67	\$1 - \$3 M	18.27	\$5 - \$10 M
110766	White River – Hwy. 39 (S)	1	6	Resurfacing	Scheduled	Apr. 2023		9.37	\$1 - \$3 M	9.37	\$1 - \$3 M
110769	Hwy. 17 – Hwy. 70 (Brinkley) (S)	49	8	Resurfacing	Scheduled	Apr. 2023		2.69	\$1 - \$3 M	2.69	\$1 - \$3 M
110770	Hwy. 70 – Hwy. 39 (S)	49	9	Resurfacing	Scheduled	2024		16.21	\$5 - \$10 M	16.21	\$5 - \$10 M
110773	Hwy. 362 – Phillips Co. Line (S)	49	9	Resurfacing	Scheduled	Feb. 2023		3.69	\$1 - \$3 M	3.69	\$1 - \$3 M
110774	Prairie Co. Line – Hwy. 79B (S)	79	13	Resurfacing	Scheduled	2024		4.38	\$1 - \$3 M	4.38	\$1 - \$3 M
110776	Hwy. 49 – Lee Co. Line (S)	79	14	Resurfacing	Scheduled	2024		3.78	< \$1 M	3.78	< \$1 M
110798	Brinkley – Goodwin (F) Addt'l Rte.-Sec.: St. Francis 40-51	40	43	Resurfacing	Programmed			2.13	\$1 - \$3 M	12.06	\$10 - \$15 M
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	86	3	Resurfacing	Completed		Jun. 2022	7.19	\$114,495	85.83	\$1,366,771
A10017*	District 1 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	33	3	Resurfacing	Programmed			2.78	< \$1 M	60.99	\$1 - \$3 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## MONROE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0101	Cache River – Bayou DeView (S)	40	43	Resurfacing Safety Improvements	Completed	Apr. 2014	Jul. 2015	3.79	\$30,000,027	3.79	\$30,000,027
BB0102	Bayou DeView – Brinkley (S)	40	43	Reconstruction	Completed	Feb. 2017	Aug. 2017	6.81	\$7,291,612	6.81	\$7,291,612
C48001*	Clarendon Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2018	Oct. 2018	2.28	\$353,361	2.28	\$353,361
C48002*	Holly Grove Overlay (Sel. Secs.) (s)	CS		Resurfacing	Completed	Apr. 2019	Oct. 2019	1.71	\$223,690	1.71	\$223,690
C48003*	Fargo Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2020	Aug. 2020	0.79	\$205,052	0.79	\$205,052
C48004*	Brinkley Overlay (S)	CS		Resurfacing	Sub. Completed	May. 2021	Oct. 2021	1.73	\$332,677	1.73	\$332,677
C76007*	Clarendon & Aubrey Overlay (Sel. Sec.) (S) Addt'l Rte.-Sec.: Lee CS	CS		Resurfacing	Completed	Jan. 2014	May. 2014	0.35	\$81,075	2.10	\$476,906
C76018*	Brinkley and Hunter Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Woodruff CS	CS		Resurfacing	Completed	Apr. 2015	Jun. 2015	1.69	\$203,093	3.39	\$406,185
C76030*	Caldwell, Fargo & Roe Overlay (Sel. Secs.) (s) Addt'l Rte.-Sec.: St. Francis CS	CS		Resurfacing	Completed	May. 2016	Sep. 2016	2.47	\$337,854	4.53	\$675,708
SA4829*	Hwy. 86-West (Reseal) (S)	CR		Resurfacing	Completed	Apr. 2013	Jun. 2013	1.40	\$55,195	1.40	\$55,195
SA4830*	Co. Rd. 38 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Apr. 2013	Jul. 2013	0.70	\$140,639	0.70	\$140,639
SA4831*	Hwy. 146 - North (Surfacing) (S)	CR		Resurfacing	Completed	Sep. 2014	Nov. 2014	0.50	\$198,220	0.50	\$198,220
SA4832*	Bethlehem Rd. Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Oct. 2015	Nov. 2015	1.30	\$181,166	1.30	\$181,166
SA4834*	Hwy. 79-Northwest Surfacing (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	1.15	\$253,774	1.15	\$253,774
SA4835*	Hwy. 49 - West (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	1.00	\$160,171	1.00	\$160,171
SA4836*	Hwy. 86 - West (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.40	\$214,291	1.40	\$214,291
SA4837*	Hwy. 1 - Cooper Rd. (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2019	Nov. 2019	2.20	\$368,099	2.20	\$368,099
SA4838*	Co. Rds. 21 & 63 (Overlay) (S)	CR		Resurfacing	Completed	Jan. 2022	Apr. 2022	4.38	\$802,338	4.38	\$802,338
<b>Totals For All Projects In Monroe County</b>								<b>221.10</b>	<b>\$197,903,755</b>		

\* Job not shown on county map.