



SUMMARY OF CONSTRUCTION PROJECTS

OUACHITA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	79	3	Bridge Rehabilitation	Completed	Apr. 2020	Mar. 2021	1.12	\$1,793,794	1.81	\$2,898,898
012352*	Hwys. 71 & 79 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Sebastian 71-13/14	79	4	Bridge Rehabilitation	Completed	Feb. 2020	Oct. 2020	0.09	\$1,556,008	0.17	\$2,939,128
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	278	9	Bridge Rehabilitation	Under Construction	Apr. 2022	Mid 2023	-	\$73,199	-	\$5,195,000
012418*	June 2019 Flooding Emergency Repairs (S) Addt'l Rte.-Sec.: Washington 220-3, 265-1			Base Stabilization	Programmed			-	< \$1 M	8.79	< \$1 M
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	47.44	\$279,905	555.03	\$3,274,787
070042	Ouachita River Br. & Apprs. (Camden)	79	4B	Structure & Approaches	Programmed			-	\$3 - \$5 M	-	\$3 - \$5 M
070140	Hwy. 387 – Hwy. 7 (Camden) (Resurfacing) (S)	376	1	Reconstruction	Programmed			1.43	\$3 - \$5 M	1.43	\$3 - \$5 M
070259*	Ouachita River Trail (Camden) (S)			Enhancement	Completed	Sep. 2005	Jul. 2014	-	\$57,385	-	\$57,385
070360*	Camden Streetscaping (ATEP-11) (S)			Enhancement	Completed	May. 2014	Mar. 2015	-	\$281,929	-	\$281,929
070366	Magnolia – Camden (Passing Lanes) (S) Addt'l Rte.-Sec.: Columbia 79-2	79	3	Passing Lanes	Completed	Jan. 2016	Oct. 2018	3.49	\$7,069,079	4.65	\$9,425,439
070389	Nevada Co. Line – Chidester (Overlay) (S)	24	6	Resurfacing	Completed	Mar. 2012	Jul. 2012	5.00	\$1,039,575	5.00	\$1,039,575
070390	Union & Ouachita Counties (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Union 7-2, 82-5/5B, 167-1B	7	3	Resurfacing	Completed	May. 2012	Jul. 2012	1.10	\$199,575	5.98	\$1,108,751
070399	Chidester – East (Sel. Secs.) (Overlay) (S)	24	6	Resurfacing	Completed	Apr. 2013	May. 2013	5.00	\$1,060,411	5.00	\$1,060,411
070407	Hwy. 128 – South (Overlay) (S) Addt'l Rte.-Sec.: Dallas 9-1	9	2	Resurfacing	Completed	Feb. 2014	May. 2014	0.86	\$155,384	5.96	\$1,109,888
070410	Hwy. 278 – West (Overlay) (S)	24	6	Resurfacing	Completed	Apr. 2014	Aug. 2014	5.98	\$1,222,197	5.98	\$1,222,197
070413*	Grinstead Rd. RR Signal Upgrade (Camden) (S)			RR Crossing	Completed	Oct. 2014	Dec. 2015	-	\$154,800	-	\$154,800
070414*	CR 278 RR Signals (E. of Bearden) (S)			RR Crossing	Completed	Jan. 2015	Feb. 2020	-	\$266,162	-	\$266,162
070417	Two Bayou Creek Str. & Apprs. (S) Addt'l Rte.-Sec.: Calhoun 274-2	274	1	Structure & Approaches	Completed	Nov. 2019	Apr. 2021	0.03	\$772,431	0.06	\$1,544,863
070423	Nevada Co. Line – East (Overlay) (S)	278	8	Resurfacing	Completed	Mar. 2016	Aug. 2016	4.50	\$927,198	4.50	\$927,198
070425*	Riverfront Parks Connector (Camden) (RTP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070430*	Plum St. – Cedar St. Sidewalks (Bearden) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Dec. 2019	-	\$63,970	-	\$63,970
070431*	Camden Rail to Trails (Ph. 1) (TAP-15) (S)			Enhancement	Completed	Jun. 2017	Aug. 2018	-	\$1,025,970	-	\$1,025,970
070432*	Washington St. Streetscape (Ph. 2) (Camden) (TAP-15) (S)			Enhancement	Completed	Nov. 2017	Feb. 2021	-	\$292,220	-	\$292,220

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

OUACHITA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
070436	Hwy. 278 – Hwy. 203 (S) Addt'l Rte.-Sec.: Calhoun 274-2	274	1	Resurfacing	Completed	Feb. 2017	Aug. 2017	1.56	\$438,218	3.06	\$859,582
070440	Stephens – North (Sel. Secs.) (S)	79	3	Resurfacing	Completed	Feb. 2019	Jul. 2019	3.55	\$938,834	3.55	\$938,834
070447	Hwy. 24 – Hwy. 79 (Camden) (S) Addt'l Rte.-Sec.: Ouachita 278-8B	278	8	Bridge Rehabilitation Resurfacing	Completed	Apr. 2019	Mar. 2020	2.74	\$1,373,994	2.74	\$1,373,994
070449	Two Bayou – Ouachita River (Camden) (S) Addt'l Rte.-Sec.: Ouachita 79-4B	79	3	Resurfacing	Completed	May. 2019	Dec. 2019	2.42	\$1,245,366	2.42	\$1,245,366
070457	Hwy. 79B – North (S)	7	4	Resurfacing	Completed	May. 2017	Jul. 2017	1.40	\$251,981	1.40	\$251,981
070492	Co. Rd. 178 – Hwy. 376 (S)	278	8	Resurfacing	Completed	May. 2020	Oct. 2020	6.29	\$1,453,786	6.29	\$1,453,786
070497	E. of Hwy. 376 – Cash Rd. (Camden) (S)	79	3	Resurfacing	Completed	Jun. 2020	Oct. 2020	2.79	\$574,450	2.79	\$574,450
070501	Louann – Camden (S)	7	3	Resurfacing	Completed	Apr. 2020	Sep. 2020	14.84	\$10,224,473	14.84	\$10,224,473
070508	Freeo Creek & Relief Strs. & Apprs. (S)	7	4	Structure & Approaches	Scheduled	May. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
070516*	Camden Bike/Ped. Signing & Striping (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070521*	Camden Adams Ave. Sidewalk Impvts. (TAP-19) (S) Addt'l Rte.-Sec.: Ouachita 79-4	7	3	Enhancement	Under Construction	Dec. 2021		-	\$392,224	-	\$392,224
070522*	District 7 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	203	2	Sealing	Completed		Jun. 2022	1.65	\$36,638	57.69	\$1,281,001
070543*	Camden Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
070549	N. of Camden – Freeo Creek (S)	7	4	Resurfacing	Scheduled	2023		6.00	\$1 - \$3 M	6.00	\$1 - \$3 M
070550	Nevada Co. Line – Hwy. 57 (S)	24	6	Resurfacing	Scheduled	2024		5.49	< \$1 M	5.49	< \$1 M
070551	Camden – South (S)	79	3	Resurfacing	Scheduled	2024		4.44	\$1 - \$3 M	4.44	\$1 - \$3 M
070552	Hwy. 79B – Hwy. 205 (S)	79	4	Resurfacing	Scheduled	2024		3.90	\$3 - \$5 M	3.90	\$3 - \$5 M
070553	Hwy. 205 – Hwy. 79B (S)	79	4	Resurfacing	Scheduled	2024		6.96	\$3 - \$5 M	6.96	\$3 - \$5 M
A70002	Ouachita Co. Line – Hwy. 167 (S) Addt'l Rte.-Sec.: Calhoun 278-10	278	9	Resurfacing	Completed	Apr. 2020	Jul. 2020	0.03	\$7,390	15.10	\$3,719,788
A70005	Hwy. 79B – Airport Rd. (S)	79	4	Resurfacing	Completed	Apr. 2021	Aug. 2021	4.59	\$2,672,352	4.59	\$2,672,352
A70007*	District 7 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	7	4	Resurfacing	Completed		Jun. 2022	28.60	\$398,420	83.51	\$1,163,356
A70010	Hwy. 79 – Calhoun Co. Line (East Camden) (S)	278	9	Resurfacing	Under Construction	Apr. 2022	Late 2022	4.53	\$2,499,108	4.53	\$2,499,108
C52001*	Camden Adams & Maul Sts Overlay (Sel Secs)(s)	CS		Resurfacing	Completed	Sep. 2013	Oct. 2013	1.53	\$319,867	1.53	\$319,867

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

OUACHITA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C52002*	Chidester Pleasant Hl Rd&tates Blf Rd Olay(s)	CS		Resurfacing	Completed	Jan. 2015	May. 2015	1.90	\$255,518	1.90	\$255,518
C52003*	Camden & Bearden Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2018	Apr. 2019	3.24	\$490,436	3.24	\$490,436
C52004*	East Camden & Stephens Overlay (Sel. Secs.) S	CS		Resurfacing	Completed	Feb. 2019	Jun. 2019	2.21	\$437,719	2.21	\$437,719
C52005*	Louann Overlay (S)	CS		Resurfacing	Completed	Feb. 2020	Aug. 2020	1.44	\$255,425	1.44	\$255,425
C52006*	Bearden Overlay (S)	CS		Resurfacing	Completed	Jan. 2022	May. 2022	1.43	\$329,907	1.43	\$329,907
C76002*	Stephens & Taylor Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Columbia CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.15	\$267,698	4.45	\$535,396
C76009*	East Camden, Harrell & Thornton Olay (S) Addt'l Rte.-Sec.: Calhoun CS	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.52	\$258,335	5.37	\$792,745
C76048*	Chidester & Smakover Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Union CS	CS		Resurfacing	Completed	Jun. 2018	Sep. 2018	1.12	\$248,441	2.52	\$549,833
GF0750*	Spoon Bend Access(ouachita Rvr) Surfacing (S)	CR		Resurfacing	Completed	Aug. 2017	Aug. 2017	-	\$82,265	-	\$82,265
GF0751*	Tate's Bluff Access(ouachita Rvr)resurfacing	CR		Resurfacing	Completed	Aug. 2017	Dec. 2017	-	\$99,290	-	\$99,290
R70051	Hwy. 278 – Hwy. 205 (S) Addt'l Rte.-Sec.: Calhoun New	274	1	Major Widening	Programmed			1.64	\$5 - \$10 M	4.26	\$20 - \$30 M
SA5250*	Ouachita Co. Overlay No. 13 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Sep. 2012	Nov. 2012	3.45	\$517,330	3.45	\$517,330
SA5251*	Ouachita Co. Overlay No. 14 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2015	Jul. 2015	4.25	\$650,588	4.25	\$650,588
SA5252*	Co. Rd. 55-North (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2016	Nov. 2016	1.25	\$169,434	1.25	\$169,434
SA5253*	Ouachita Co. Reseal No. 11 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Sep. 2016	7.14	\$235,904	7.14	\$235,904
SA5254*	Ouachita Co. Reseal No. 12 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	12.50	\$441,396	12.50	\$441,396
SA5255*	Co. Rds. 43 & 88 Reseal (S)	CR		Resurfacing	Completed	Feb. 2020	Jun. 2020	4.40	\$164,281	4.40	\$164,281
SA5256*	Co. Rd. 4 Reseal (S)	CR		Resurfacing	Completed	May. 2020	Sep. 2020	7.35	\$253,393	7.35	\$253,393
SA5257*	Ouachita Co. Reseal No. 13 (S)	CR		Resurfacing	Under Construction	May. 2022	Late 2022	12.40	\$499,388	12.40	\$499,388
SA7633*	Dallas & Ouachita County Overlay (S) Addt'l Rte.-Sec.: Dallas CR	CR		Resurfacing	Completed	May. 2020	Aug. 2020	0.50	\$97,261	1.00	\$194,522
Totals For All Projects In Ouachita County								246.17	\$64,272,302		

* Job not shown on county map.