



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊕	Slide Repair
	Roadway		New Location

Phillips County

District 1

Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

PHILLIPS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012375*	Districts 1, 2 & 6 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	20	1	Bridge Rehabilitation	Under Construction	May. 2021	Jul. 2022	0.06	\$1,247,658	0.20	\$4,158,856
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		16.39	\$86,679	512.62	\$2,804,845
110217	Walnut Corner – Cypress Corner (S) Addt'l Rte.-Sec.: Lee 1-9	1	8	Major Widening	Completed	Jan. 2016	Aug. 2018	6.03	\$23,937,788	6.77	\$26,875,427
110536	Arkansas Welcome Center (Helena-West Helena) (S)	49	11	Buildings	Completed	Feb. 2012	Sep. 2013	-	\$7,465,282	-	\$7,465,282
110555	Hwy. 49 Signals (Helena-W. Helena) (S) Addt'l Rte.-Sec.: Phillips 49-10B	49	10	Safety Improvements	Completed	Oct. 2012	Sep. 2013	-	\$514,710	-	\$514,710
110561*	AR State Parks Delta Heritage Trail (Ph. III) (ATEP-11) (S)			Enhancement	Completed	Dec. 2012	Oct. 2015	-	\$1,492,643	-	\$1,492,643
110565*	Old Little Rock Road Park Trail (Helena – West Helena) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110572	Fletcher Creek Str. & Apprs. (S)	242	1	Structure & Approaches	Completed	Nov. 2014	Jul. 2016	0.25	\$1,096,179	0.25	\$1,096,179
110575	Bee Bayou Str. & Apprs. (S)	44	3	Structure & Approaches	Completed	Oct. 2015	Sep. 2017	0.28	\$1,603,997	0.28	\$1,603,997
110585	Hwy. 49 – Hwy. 49B (Helena-W. Helena) (Overlay) (S) Addt'l Rte.-Sec.: Phillips 242-0	185	2	Resurfacing	Completed	May. 2012	Sep. 2012	3.78	\$710,272	3.78	\$710,272
110591*	Hwy. 49 & Hwy. 242 R.R. Crossing Impvts. (Helena/West Helena) (S)	49	0	RR Crossing	Completed	Apr. 2013	Apr. 2014	-	\$114,230	-	\$114,230
110594	Monroe Co. Line – South (Overlay) (S)	49	10	Resurfacing	Completed	Apr. 2013	Jul. 2013	4.40	\$770,153	4.40	\$770,153
110600	Crowley's Ridge Parkway: Helena-West Helena Ped. Impvts. (S)	CS		Safety Improvements	Completed	Dec. 2016	Oct. 2018	-	\$766,505	-	\$766,505
110606	Hwys. 1 & 49 (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Phillips 49-10	1	7	Resurfacing	Completed	Apr. 2014	Aug. 2014	3.50	\$883,060	3.50	\$883,060
110619	Little Cypress Creek Str. & Apprs. (S)	39	11	Structure & Approaches	Completed	Feb. 2019	Apr. 2021	0.25	\$2,005,753	0.25	\$2,005,753
110629	Lakeview City Limits – Hwy. 85 (Overlay) (S)	44	3	Resurfacing	Completed	Mar. 2016	Oct. 2016	2.50	\$429,221	2.50	\$429,221
110642	Beaver Bayou Str. & Apprs. (S)	85	1	Structure & Approaches	Sub. Completed	Jan. 2019	Nov. 2021	0.03	\$1,597,916	0.03	\$1,597,916
110643	Coffee Creek & Drainage Ditch Strs. & Apprs. (S)	316	1	Structure & Approaches	Completed	Apr. 2019	Dec. 2020	0.27	\$1,581,827	0.27	\$1,581,827
110656	Hwy. 1 – Hwy. 49B (S)	49	10	Resurfacing	Sub. Completed	Feb. 2019	Jul. 2020	11.36	\$5,968,703	11.36	\$5,968,703
110657	Hwy. 49B – Hwy. 242S (Helena-West Helena) (S)	242	1	Resurfacing	Completed	Apr. 2018	Sep. 2018	2.20	\$504,631	2.20	\$504,631
110685*	District 1 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	20	1	Sealing	Completed		Dec. 2019	5.35	\$77,117	89.38	\$1,284,899
110701	Hwy. 20 Strs. & Apprs. (S)	20	1	Structure & Approaches	Scheduled	Apr. 2023		1.70	\$10 - \$15 M	1.70	\$10 - \$15 M
110705	Hwy. 316 Strs. & Apprs. (S)	316	1	Structure & Approaches	Scheduled	Jan. 2023		0.16	\$1 - \$3 M	0.16	\$1 - \$3 M
110708	Arkansas Midland RR Str. & Apprs. (S)	49	11	Structure & Approaches	Scheduled	May. 2023		0.30	\$3 - \$5 M	0.30	\$3 - \$5 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

PHILLIPS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110716	Hwys. 185 & 318 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Phillips 318-2/3	185	1	Structure & Approaches	Scheduled	Nov. 2022		-	\$3 - \$5 M	-	\$3 - \$5 M
110732*	ADPHT Delta Heritage Trail: Elaine – Mellwood (TAP-19) (S)	44	3	Enhancement	Under Construction	Mar. 2022		9.50	\$3,063,404	9.50	\$3,063,404
110733*	Helena-West Helena Big River Trail Ext. (TAP-19) (S)	49	10	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110736*	District 1 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	242	0	Sealing	Completed		Jun. 2022	13.02	\$230,129	65.29	\$1,154,006
110778	Monroe Co. Line – Hwy. 318 (S)	1	7	Resurfacing	Scheduled	2024		5.37	\$1 - \$3 M	5.37	\$1 - \$3 M
110779	Hwy. 20 – Lake View (S)	44	3	Resurfacing	Scheduled	2024		6.99	\$1 - \$3 M	6.99	\$1 - \$3 M
110781	Hwy. 39 – Hwy. 1 (Sel. Sec.) (S)	49	10	Resurfacing	Scheduled	2024		1.20	< \$1 M	1.20	< \$1 M
110784	Co. Rd. 300 – Hwy. 1 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Phillips 242-1	242	0	Resurfacing	Scheduled	2024		9.88	\$1 - \$3 M	9.88	\$1 - \$3 M
110801*	ADPHT Delta Heritage Trail: Mellwood – Snow Lake (TAP-20) (S)			Enhancement	Under Construction	Jun. 2022		6.15	\$2,399,135	12.30	\$4,798,270
110812	Hwy. 49 Mississippi River Bridge Deck Rehab. (S)	49	11	Bridge Rehabilitation	Scheduled	2023		-	\$5 - \$10 M	-	\$5 - \$10 M
110814	Hwy. 49 Mississippi River Bridge Painting (S)	49	11	Bridge Rehabilitation	Scheduled	2023		-	\$5 - \$10 M	-	\$5 - \$10 M
A10001	Hwy. 49 – Mississippi River (Helena-West Helena) (S) Addt'l Rte.-Sec.: Phillips 49-10X/11	49	10B	Resurfacing	Sub. Completed	Jul. 2019	Jul. 2021	7.99	\$3,950,027	7.99	\$3,950,027
A10003	W. of Marvell – Hwy. 1 (S)	49	10	Resurfacing	Completed	Apr. 2020	Oct. 2020	10.92	\$4,243,506	10.92	\$4,243,506
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	146	5	Resurfacing	Completed		Jun. 2022	11.76	\$187,269	85.83	\$1,366,771
A10012	Hwy. 20S – Hwy. 49 (S)	20	1	Resurfacing	Under Construction	Jan. 2022	Late 2022	6.10	\$3,275,371	6.10	\$3,275,371
A10014	Snow Lake – Elaine (S) Addt'l Rte.-Sec.: Desha 44-2	44	3	Resurfacing	Scheduled	Nov. 2022		16.68	\$3 - \$5 M	24.13	\$5 - \$10 M
A10016*	District 1 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Cross 364-1; Lee 78-2, 243-2; St. Francis 306-2	243	1	Resurfacing	Programmed			3.37	< \$1 M	12.28	< \$1 M
A10017*	District 1 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	243	1	Resurfacing	Programmed			6.27	< \$1 M	60.99	\$1 - \$3 M
BR5404*	Big Creek Str. & Apprs. No. 2 (S)	CR		Structure & Approaches	Completed	Mar. 2012	Jul. 2013	0.38	\$1,377,853	0.38	\$1,377,853
BR5405*	Big Cypress & Lick Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Apr. 2013	Aug. 2014	0.57	\$1,760,786	0.57	\$1,760,786
C54001*	Lake View Surfacing (Sel. Sec.) (S)	CS		Resurfacing	Completed	Mar. 2016	May. 2016	0.95	\$256,339	0.95	\$256,339
C54002*	Marvel Quarles St. Overlay (S)	CS		Resurfacing	Completed	Jul. 2017	Oct. 2017	0.46	\$93,712	0.46	\$93,712
C54003*	Helena - West Helena Overlay(sel. Secs.)(s)	CS		Resurfacing	Completed	Jan. 2019	May. 2019	1.48	\$247,909	1.48	\$247,909

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

PHILLIPS COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C54004*	Elaine Overlay (S)	CS		Resurfacing	Sub. Completed	Jan. 2022	May. 2022	1.39	\$341,385	1.39	\$341,385
C76017*	Elaine & Holly Grove Overaly (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2015	Apr. 2015	2.99	\$502,985	2.99	\$502,985
C76054*	Lakeview & Rondo Surfacing & Overlay (S) Addt'l Rte.-Sec.: Lee CS	CS		Resurfacing	Completed	Apr. 2020	Dec. 2020	1.00	\$254,458	2.46	\$508,914
R10011	Phillips Co. Industrial Park Access Road(s)	20	1S	Resurfacing	Programmed			1.92	\$1 - \$3 M	1.92	\$1 - \$3 M
R10048	Hwy. 44 – West	20	0	Reconstruction	Programmed			8.26	\$5 - \$10 M	8.26	\$5 - \$10 M
R10069*	Walnut Corner – Wynne P.E. Addt'l Rte.-Sec.: Lee 1-9/10; St. Francis 1-11/12/13	1	8	PE Only	Programmed			-	-	-	-
SA5444*	Cypress Bayou-North (Overlay) (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	2.85	\$505,472	2.85	\$505,472
SA5445*	Hwy. 1-East (Base & Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2016	Jul. 2017	2.37	\$618,386	2.37	\$618,386
SA5447*	Phillips Co. Surfacing No. 8 (S)	CR		Resurfacing	Completed	Apr. 2020	Aug. 2021	2.41	\$306,745	2.41	\$306,745
SA5448*	Phillips Co. Overlay (S)	CR		Resurfacing	Under Construction	May. 2022		2.25	\$573,762	2.25	\$573,762
SA7632*	Lee & Phillips County Surfacing (S) Addt'l Rte.-Sec.: Lee CR	CR		Resurfacing	Completed	May. 2019	Sep. 2019	5.07	\$711,023	5.82	\$816,204
Totals For All Projects In Phillips County								188.54	\$123,708,279		

* Job not shown on county map.