



SUMMARY OF CONSTRUCTION PROJECTS

POPE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001725*	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	22	PE Only	Completed		Aug. 2021	-	\$0	-	\$2,296,302
001852*	Oht Trails Maintenance (S) Addt'l Rte.-Sec.: Franklin New; Johnson New; Searcy New	New		Enhancement	Completed	Jan. 2000	Mar. 2015	-	\$6,200	-	\$31,000
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	7	14	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.10	\$365,950	1.68	\$6,147,965
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	40	22	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.04	\$425,824	1.80	\$19,162,121
012397*	I-40 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Crawford 40-11; Franklin 40-12; Johnson 40-21	40	22	Safety Improvements	Scheduled	Sep. 2022		6.14	\$1 - \$3 M	20.96	\$3 - \$5 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$443,025	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	16.97	\$108,130	312.35	\$1,990,253
080198*	Russellville Bypass P.E.	247	0	PE Only	Programmed			-	-	-	-
080295	West Main Pl. – Honeysuckle Ln. (Inglewood St.) (Russellville) (S)	CS		Reconstruction	Completed	Dec. 2011	Aug. 2012	0.60	\$2,371,411	0.60	\$2,371,411
080366*	Educational Brochures OHV (S)			Miscellaneous	Completed	Mar. 2010	Jul. 2014	-	\$2,850	-	\$2,850
080376*	Dover – Newton Co. Line (Passing Lanes) P.E. Addt'l Rte.-Sec.: Pope 7-16	7	15	PE Only	Programmed			-	-	-	-
080380	Galla Creek Str. & Apprs. (Pottsville) (S)	64	6	Structure & Approaches	Completed	Jul. 2011	Apr. 2013	0.24	\$2,452,060	0.24	\$2,452,060
080389*	Hob Nob Rd. – Crow Mtn. Rd. (Russellville) P.E. Addt'l Rte.-Sec.: Pope 326-2	124	1	PE Only	Programmed			1.05	\$5 - \$10 M	1.05	\$5 - \$10 M
080392	Newton Co. Line – South (Passing Lane) (S)	7	16	Passing Lanes	Completed	Jul. 2013	Oct. 2015	1.26	\$2,343,750	1.26	\$2,343,750
080417*	Dover Hwy. 7 Sidewalks (ATEP-11) (S)			Enhancement	Completed	Jun. 2013	Oct. 2015	-	\$44,409	-	\$44,409
080419*	Russellville W. Main St. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Dec. 2012	Aug. 2021	-	\$282,872	-	\$282,872
080422	Dover – North (Passing Lanes) (S)	7	16	Passing Lanes	Completed	Oct. 2015	Mar. 2017	2.40	\$6,341,246	2.40	\$6,341,246
080443	White Oak Creek Str. & Apprs. (S)	64	6	Structure & Approaches	Completed	Jan. 2016	Sep. 2016	0.11	\$1,080,471	0.11	\$1,080,471
080464	Newton Co. Line – South (Passing Lane) (Ph. II) (S)	7	16	Passing Lanes	Completed	Oct. 2015	Sep. 2017	1.20	\$3,921,213	1.20	\$3,921,213
080476*	Orbit Trail (Russellville) (S)			Enhancement	Completed	Sep. 2013	Nov. 2016	-	\$66,148	-	\$66,148

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POPE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080484	Hob Nob Rd. – Center Valley Rd. (S) Addt'l Rte.-Sec.: Pope New	124	1	Major Widening New Location	Completed	Dec. 2014	Jul. 2017	3.27	\$16,084,352	3.27	\$16,084,352
080488	D & R Railroad Spur – North (Overlay) (S)	7	14	Resurfacing	Completed	Apr. 2014	Oct. 2014	2.84	\$1,055,892	2.84	\$1,055,892
080497*	Arkansas Tourist Information Center (Big Piney) (S) Addt'l Rte.-Sec.: Johnson 40-21	40	22	Roadside Appurtenances	Completed	Dec. 2015	May. 2017	-	\$1,797,594	-	\$3,595,188
080500	Creek at L.M. 0.15 Str. & Apprs. (S)	331	0	Structure & Approaches	Completed	Sep. 2018	Feb. 2019	0.01	\$389,394	0.01	\$389,394
080506	Crooked Branch Str. & Apprs. (S)	7	15	Structure & Approaches	Completed	May. 2019	Jul. 2020	0.10	\$1,524,691	0.10	\$1,524,691
080513	Hwy. 64 – Skyline Dr. (Russellville) (Overlay) (S)	326	1	Resurfacing	Completed	Mar. 2016	Jan. 2017	5.11	\$508,183	5.11	\$508,183
080520*	Russellville Traffic Study (S)			Study	Completed	Nov. 2021	Nov. 2021	-	\$240,208	-	\$240,208
080524*	Arkansas Tech Connect Trail (RTP-15) (S)			Enhancement	Completed	Jun. 2017	Mar. 2020	-	\$300,114	-	\$300,114
080527*	Russellville Schoolhouse Trails (TAP) (S)			Enhancement	Completed	May. 2021	May. 2022	1.49	\$468,563	1.49	\$468,563
080529	Hector, Isabell & Alewine Creeks Strs. & Apprs. (S)	105	1	Structure & Approaches	Completed	May. 2020	Oct. 2021	0.32	\$4,586,958	0.32	\$4,586,958
080539	Hwy. 326 – Tyler Rd. (Russellville) (S)	64	6	Resurfacing	Completed	May. 2017	Apr. 2018	5.74	\$2,734,210	5.74	\$2,734,210
080540*	S. Church St. RR Signals Upgrade (Atkins) (S)			RR Crossing	Completed	Jun. 2017	Feb. 2022	-	\$89,061	-	\$89,061
080542	Hwy. 64 – Hwy. 64 (Pottsville & Russelville) (Sel. Sec.) (S)	331	0	Resurfacing	Completed	Feb. 2017	Dec. 2017	4.98	\$857,571	4.98	\$857,571
080546*	N. Commerce Ave. RR Signals Upgrade (Russellville) (S)			RR Crossing	Completed		Feb. 2020	-	\$101,561	-	\$101,561
080547	Dover – North (S) Addt'l Rte.-Sec.: Pope CS	27	11	Resurfacing	Completed	Jul. 2018	Jun. 2019	13.35	\$3,637,928	13.35	\$3,637,928
080554	I-40 – North (Sel. Secs.) (S) Addt'l Rte.-Sec.: Pope 363-2	363	1	Resurfacing	Completed	May. 2017	Mar. 2018	3.29	\$658,174	3.29	\$658,174
080557	Hwy. 105 – Hwy. 213 (S) Addt'l Rte.-Sec.: Conway 247-2	247	1	Resurfacing	Completed	Apr. 2018	Feb. 2019	7.00	\$1,677,455	10.11	\$2,422,725
080571*	USFS Moccasin Gap Vault Toilet (Motorized) (RTP-17) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080579	Atkins – Plumerville (S) Addt'l Rte.-Sec.: Conway 40-31	40	22	Resurfacing	Sub. Completed	Jun. 2020	Feb. 2022	5.05	\$8,153,763	19.28	\$31,129,614
080580	Hwy. 331 – Atkins (S)	40	22	Resurface & Shoulder	Under Construction	Apr. 2022	Mid 2023	10.08	\$18,440,205	10.08	\$18,440,205
080588	Pottsville – Atkins (S)	64	6	Resurfacing	Sub. Completed	Apr. 2020	Apr. 2021	4.33	\$1,413,119	4.33	\$1,413,119
080606*	Hwy. 7 Widening & Drainage Impvts. (Russellville) (S)	7	15	Miscellaneous	Scheduled	Feb. 2024		0.25	\$5 - \$10 M	0.25	\$5 - \$10 M
080608	Lake Dardanelle Str. & Apprs. (London) (S)	333	0	Structure & Approaches	Programmed			0.04	< \$1 M	0.04	< \$1 M
080616	Hwy. 124 Strs. & Apprs. (Pope Co.) (S)	124	2	Structure & Approaches	Scheduled	Aug. 2023		0.15	\$1 - \$3 M	0.15	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POPE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080621	McCoy & Little Creeks Strs. & Apprs. (S)	27	11	Structure & Approaches	Scheduled	Nov. 2022		0.44	\$1 - \$3 M	0.44	\$1 - \$3 M
080625*	Pottsville City Park Trail Ext. (RTP-18) (S)			Enhancement	Completed	Oct. 2019	Jul. 2020	-	\$29,600	-	\$29,600
080628*	Hwy. 7 Slide Repairs (Pope Co.)	7	16	Base Stabilization	Completed	Jun. 2019	Dec. 2019	0.44	\$2,537,363	0.44	\$2,537,363
080638*	Hwy. 7 Railroad Signals Upgrade (Russellville) (S)	7	14	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
080643*	Hwy. 7T Railroad Signals Upgrade (Russellville) (S)	7	14T	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
080644*	4th St. Railroad Signals & Surf. (Russellville) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
080648	Hwy. 64 – Hwy. 331 (S) Addt'l Rte.-Sec.: Johnson 40-21	40	22	Resurfacing	Programmed			12.18	\$10 - \$15 M	19.85	\$15 - \$20 M
080652	N. of Old Hwy. 7 – Newton Co. Line (Sel. Secs.) (S)	7	16	Resurfacing	Scheduled	Apr. 2023		13.60	\$5 - \$10 M	13.60	\$5 - \$10 M
080653*	Hector Hwy. 27 & Maple St. Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080654	Hwy. 326 – El Paso Ave. (Russellville) (S)	64	6	Resurfacing	Scheduled	2023		2.70	< \$1 M	2.70	< \$1 M
080655	Atkins – Conway Co. Line (S)	64	6	Resurfacing	Scheduled	Feb. 2023		4.96	\$1 - \$3 M	4.96	\$1 - \$3 M
080671*	Russellville Schoolhouse Trail Ph. 2 (TAP) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080680	Lake Dardanelle State Park – Hwy. 7 (Russellville) (S)	326	1	Resurfacing	Scheduled	2024		5.11	\$1 - \$3 M	5.11	\$1 - \$3 M
080681*	Hwy. 333 RR Signals Upgrade (London) (S)	333	0	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
080682	I-40 – Dover (S)	7	15	Resurfacing	Scheduled	2023		5.65	\$1 - \$3 M	5.65	\$1 - \$3 M
A80010*	District 8 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	16	8B	Resurfacing	Completed		Jun. 2022	36.06	\$390,941	93.36	\$1,004,551
A80011	Piney Creek Branch Str. & Apprs. (S)	333	1	Structure & Approaches	Under Construction	Apr. 2022	Mid 2024	0.32	\$2,154,818	0.32	\$2,154,818
A80018	Hwys. 7, 124 & 326 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Pope 7-15, 124-1, 326-0	7	14	Resurfacing	Scheduled	Jan. 2023		6.02	\$5 - \$10 M	6.02	\$5 - \$10 M
A80019*	District 8 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Johnson 21-1; Perry 113-4, 155-6; Yell 309-1	105	1	Resurfacing	Programmed			6.15	< \$1 M	24.77	< \$1 M
A80020*	District 8 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	105	1	Resurfacing	Programmed			26.44	< \$1 M	97.40	\$1 - \$3 M
BB0803	Hwy. 64 – Mill Creek (S) Addt'l Rte.-Sec.: Johnson 40-21	40	22	Resurfacing	Completed	Jul. 2014	May. 2015	5.16	\$3,566,305	12.87	\$8,698,304
BB0804	Mill Creek – Hwy. 331 (F)	40	22	Resurfacing	Completed	Nov. 2012	May. 2015	7.40	\$42,378,010	7.40	\$42,378,010
BB0805	Hwy. 331 – Atkins (S)	40	22	Resurfacing Safety Improvements	Completed	Apr. 2014	Oct. 2014	10.84	\$6,710,022	10.84	\$6,710,022

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

POPE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
BB0806	Atkins – Plumerville (S) Addt'l Rte.-Sec.: Conway 40-31	40	22	Rehabilitation	Completed	Feb. 2013	Oct. 2013	4.33	\$2,840,645	18.60	\$12,350,633
C58001*	Dover,hectr & Londn Ovrly & Srf. (Selsecs)(s)	CS		Resurfacing	Completed	Apr. 2017	Aug. 2017	4.44	\$536,463	4.44	\$536,463
C58003*	Atkins Overlay (S)	CS		Resurfacing	Completed	May. 2020	Apr. 2021	1.64	\$285,924	1.64	\$285,924
C58005*	Pottsville Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Aug. 2021	1.20	\$260,968	1.20	\$260,968
C58006*	Russellville E. 16th St. Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Jul. 2021	1.00	\$374,757	1.00	\$374,757
C76020*	Dardanelle, Pttsvl& Rslvle Olay (Sel Secs)(s) Addt'l Rte.-Sec.: Yell CS	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	4.00	\$388,015	5.86	\$776,030
FS8030	Hwy. 105 – West (S)	124	1	Resurfacing	Completed	Jun. 2012	Nov. 2012	11.35	\$2,113,567	11.35	\$2,113,567
FS8032	I-40 – North (S)	7	15	Resurfacing	Completed	Apr. 2013	Sep. 2013	5.93	\$2,583,946	5.93	\$2,583,946
FS8036	Hwy. 64 – North (S)	105	1	Resurfacing	Completed	Jun. 2013	Oct. 2013	2.29	\$513,214	2.29	\$513,214
FS8043	Hwy. 124 – Hwy. 105 (S)	326	3	Resurfacing	Completed	Apr. 2014	Aug. 2014	6.68	\$1,300,539	6.68	\$1,300,539
FS8047	Linker Creek – North (S)	7	15	Resurfacing	Completed	Apr. 2014	Oct. 2014	2.87	\$732,420	2.87	\$732,420
FS8049	Hwy. 105 – North (S) Addt'l Rte.-Sec.: Pope 27-12	27	11	Resurfacing	Programmed			10.95	\$1 - \$3 M	10.95	\$1 - \$3 M
FS8050	Hwy. 105 – Hwy. 213 (S) Addt'l Rte.-Sec.: Conway 247-2	247	1	Resurfacing	Programmed			7.05	\$1 - \$3 M	10.17	\$1 - \$3 M
GF0878*	Lake Dardanelle Stte Prk Accss Pkg Lt Overlay			Resurfacing	Completed	May. 2016	May. 2016	-	\$61,176	-	\$61,176
GF0879*	Ar Nuclr 1 Accss(lk Dardanelle)pkg Lot Ovrly			Roadside Appurtenances	Completed	Mar. 2015	Jun. 2015	-	\$54,710	-	\$54,710
GF0880*	Galla Creek (Galla Creek Wma)boat Ramp (S)			Miscellaneous	Completed	May. 2016	May. 2016	-	\$14,811	-	\$14,811
GF0884*	Bells Chpl Acs (Lk Atkins) Rd & Pk Lot Resurf			Roadside Appurtenances	Completed		Sep. 2020	-	\$35,000	-	\$35,000
SA5855*	Hwy. 333-East (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2013	Jul. 2013	2.41	\$223,578	2.41	\$223,578
SA5856*	Russellville City Limits-Hwy. 124(OVERLAY)(S)	CR		Resurfacing	Completed	Jun. 2014	Oct. 2014	2.58	\$364,847	2.58	\$364,847
SA5857*	Pope County Surfacing No. 17 (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	2.45	\$320,566	2.45	\$320,566
SA5858*	Pope County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Aug. 2016	Nov. 2016	1.60	\$191,252	1.60	\$191,252
SA5859*	Pope County Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	3.90	\$465,977	3.90	\$465,977
SA5860*	Pope Co. Overlay No. 3 (Sel.secs.)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	3.15	\$407,109	3.15	\$407,109
SA5861*	Pope Co. Overlay No.4 (S)	CR		Resurfacing	Completed	May. 2019	Jul. 2019	2.10	\$278,557	2.10	\$278,557
SA5862*	Hwy. 7 - Hwy. 124 (Overlay) (S)	CR		Resurfacing	Completed	Feb. 2021	Aug. 2021	6.50	\$808,395	6.50	\$808,395
Totals For All Projects In Pope County								265.54	\$190,721,565		

* Job not shown on county map.