



SUMMARY OF CONSTRUCTION PROJECTS

STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012365	Leslie – South Sylamore Creek (S) Addt'l Rte.-Sec.: Searcy 66-1	66	2	Resurfacing	Scheduled	2024		11.90	\$1 - \$3 M	22.09	\$5 - \$10 M
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	9	11	Bridge Rehabilitation	Under Construction	May. 2021	Late 2022	0.04	\$925,014	0.38	\$8,787,616
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022		5.38	\$29,437	512.62	\$2,804,845
050182	Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S) Addt'l Rte.-Sec.: Stone CS	14	7	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
050231	Mt. View – West (Passing Lane) (S)	66	2	Passing Lanes	Completed	Sep. 2013	Sep. 2015	1.26	\$5,166,053	1.26	\$5,166,053
050285	Tubbs Creek – Hwy. 9 (Overlay) (S)	66	2	Resurfacing	Completed	Mar. 2012	Jul. 2012	2.11	\$404,731	2.11	\$404,731
050288*	White River Bridge (Guion) (Stream Bank Restoration) (COE) (S)	58	0	Miscellaneous	Completed	Feb. 2012	Aug. 2015	-	\$227,814	-	\$227,814
050289	South Sylamore Creek – East (Passing Lane) (S)	66	2	Passing Lanes	Completed	Oct. 2015	Oct. 2017	1.20	\$3,113,000	1.20	\$3,113,000
050296	Rocky Bayou – West (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Stone 66-2	14	7	Resurfacing	Completed	Jun. 2013	Aug. 2013	3.64	\$618,550	3.64	\$618,550
050327	Sylamore Creek – White River (Overlay) (S)	5	16	Resurfacing	Completed	Feb. 2016	Jun. 2016	16.05	\$1,943,395	16.05	\$1,943,395
050395*	Mtn. View Hwy. 66 Sidewalks & Lighting (TAP-18) (S)			Enhancement	Completed	Sep. 2020	Mar. 2022	0.16	\$200,139	0.16	\$200,139
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	263	2	Sealing	Completed		Jun. 2022	10.32	\$162,453	86.76	\$1,365,738
050437*	Mountain View Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050458*	Hwy. 9 – Independence Co. Line (S)	14	7	Resurfacing	Scheduled	2024		22.18	\$3 - \$5 M	22.18	\$3 - \$5 M
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	58	0A	Resurfacing	Completed		Jun. 2022	5.76	\$90,316	85.68	\$1,343,456
A50009	Rushing – White River (S)	9	11	Resurfacing	Under Construction	Jan. 2022	Mid 2023	21.97	\$7,404,161	21.97	\$7,404,161
A50016*	District 5 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Cleburne 263-0, 310-1; Independence 106-1/1S, 157-2; White 157-1, 310-1	14	6	Resurfacing	Programmed			14.20	< \$1 M	67.93	\$1 - \$3 M
C69001*	Mountain View Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	1.92	\$206,168	1.92	\$206,168
C69002*	Fifty-Six Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Dec. 2017	1.14	\$228,413	1.14	\$228,413
C69003*	Mountain View Overlay No. 2 (S)	CS		Resurfacing	Completed	Feb. 2021	Sep. 2021	1.85	\$285,321	1.85	\$285,321
C69004*	Fifty-Six Surfacing No. 2 (S)	CS		Resurfacing	Under Construction	Apr. 2022	Late 2022	1.05	\$354,101	1.05	\$354,101
FS5034	Hwy. 25 – North (S) Addt'l Rte.-Sec.: Cleburne 5-15A	5	16	Resurfacing	Completed	Apr. 2014	Jul. 2014	7.87	\$965,677	12.63	\$1,557,543
FS5038	Van Buren Co. Line – Hwy. 66 (S)	9	11	Resurfacing	Programmed			18.21	\$1 - \$3 M	18.21	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
FS5042	Hwy. 14 – White River (S)	58	0A	Resurfacing	Programmed			5.75	< \$1 M	5.75	< \$1 M
GF5110*	Hwy. 14 - Northeast (Overlay) (S)	CR		Resurfacing	Completed	Feb. 2018	Oct. 2018	1.85	\$223,048	1.85	\$223,048
R50116	Little Raccoon Creek – Cove Prong Creek (S)	5	16	Reconstruction	Completed	Sep. 2012	Aug. 2017	4.04	\$16,956,588	4.04	\$16,956,588
SA6937*	Hwy. 66 - West (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	0.50	\$77,396	0.50	\$77,396
SA6938*	Co Rd 28 (Misenheimer Rd) Bs&srf (Sel Sec)(s)	CR		Base & Surfacing	Completed	Jul. 2013	Nov. 2013	0.95	\$232,014	0.95	\$232,014
SA6939*	Hwy. 9-East (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2014	Jun. 2014	1.00	\$141,335	1.00	\$141,335
SA6940*	Hwy. 66-East (Base & Surfacing) (S)	CR		Base & Surfacing	Completed	Jun. 2014	Nov. 2014	1.40	\$237,396	1.40	\$237,396
SA6941*	Hwy. 14-West (Surfacing) (S)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.16	\$147,018	1.16	\$147,018
SA6942*	Stone Co. Overlay & Surfacing (Sel Secs) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	1.98	\$310,259	1.98	\$310,259
SA6943*	Co. Rd. 87 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2018	Jan. 2019	1.60	\$219,047	1.60	\$219,047
SA6944*	Stone County Overlay No. 4 (S)	CR		Resurfacing	Completed	Sep. 2019	Nov. 2019	2.90	\$354,529	2.90	\$354,529
SA6945*	Stone Co. Overlay & Surfacing No. 2 (S)	CR		Resurfacing	Completed	Feb. 2021	Sep. 2021	1.55	\$390,651	1.55	\$390,651
SA6946*	Stone County Overlay No. 5 (S)	CR		Resurfacing	Sub. Completed	Apr. 2022	Jun. 2022	2.90	\$498,216	2.90	\$498,216
SA7630*	Stone Co. Line North & South (Overlay) (S) Addt'l Rte.-Sec.: Cleburne CR	CR		Resurfacing	Completed	Jul. 2013	Sep. 2013	0.15	\$14,850	3.35	\$371,235
SA7631*	Hwy. 110 - South (Overlay) (S) Addt'l Rte.-Sec.: Van Buren CR	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	0.45	\$47,772	3.30	\$350,332
Totals For All Projects In Stone County								138.23	\$48,983,739		

* Job not shown on county map.