

SUMMARY OF CONSTRUCTION PROJECTS

STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	9	11	Bridge Rehabilitation	Scheduled	Jan. 2021		-	< \$1 M	-	\$1 - \$5 M
050164	Branch of Mill Creek Str. & Apprs. (S)	263	2	Structure & Approaches	Completed	Apr. 2010	Dec. 2010	0.19	\$1,190,640	0.19	\$1,190,640
050182	Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S) Addt'l Rte.-Sec.: Stone CS	14	7	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
050231	Mt. View – West (Passing Lane) (S)	66	2	Passing Lanes	Completed	Sep. 2013	Sep. 2015	1.26	\$5,166,053	1.26	\$5,166,053
050285	Tubbs Creek – Hwy. 9 (Overlay) (S)	66	2	Resurfacing	Completed	Mar. 2012	Jul. 2012	2.11	\$404,731	2.11	\$404,731
050288*	White River Bridge (Guion) (Stream Bank Restoration) (COE) (S)	58	0	Miscellaneous	Completed	Feb. 2012	Aug. 2015	-	\$227,814	-	\$227,814
050289	South Sylamore Creek – East (Passing Lane) (S)	66	2	Passing Lanes	Completed	Oct. 2015	Oct. 2017	1.20	\$3,113,000	1.20	\$3,113,000
050296	Rocky Bayou – West (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Stone 66-2	14	7	Resurfacing	Completed	Jun. 2013	Aug. 2013	3.64	\$618,550	3.64	\$618,550
050327	Sylamore Creek – White River (Overlay) (S)	5	16	Resurfacing	Completed	Feb. 2016	Jun. 2016	16.05	\$1,943,395	16.05	\$1,943,395
050392*	District 5 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	263	1	Sealing	Under Construction			4.75	\$58,248	72.32	\$886,844
050395*	Mtn. View Hwy. 66 Sidewalks & Lighting (TAP-18) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
050398	Rushing – White River (S)	9	11	Resurfacing	Scheduled	2022		22.09	\$5 - \$10 M	22.09	\$5 - \$10 M
C69001*	Mountain View Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	1.92	\$206,168	1.92	\$206,168
C69002*	Fifty-Six Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Dec. 2017	1.14	\$268,649	1.14	\$268,649
FS5034	Hwy. 25 – North (S) Addt'l Rte.-Sec.: Cleburne 5-15A	5	16	Resurfacing	Completed	Apr. 2014	Jul. 2014	7.87	\$965,677	12.63	\$1,557,543
FS5038	Van Buren Co. Line – Hwy. 66 (S)	9	11	Resurfacing	Programmed			18.21	\$1 - \$5 M	18.21	\$1 - \$5 M
FS5042	Hwy. 14 – White River (S)	58	0A	Resurfacing	Programmed			5.75	< \$1 M	5.75	< \$1 M
GF5110*	Hwy. 14 - Northeast (Overlay) (S)	CS		Resurfacing	Completed	Feb. 2018	Oct. 2018	1.85	\$227,452	1.85	\$227,452
R50116	Little Raccoon Creek – Cove Prong Creek (S)	5	16	Reconstruction	Completed	Sep. 2012	Aug. 2017	4.04	\$13,947,000	4.04	\$13,947,000
SA6934*	Hwy. 87-West (Surfacing) (S)	CR		Base & Surfacing	Completed	Jul. 2010	Oct. 2010	1.30	\$92,655	1.30	\$92,655
SA6935*	Mt View-East (Leveling&reseal)(s)	CR		Resurfacing	Completed	Jun. 2011	Jul. 2011	1.95	\$95,737	1.95	\$95,737
SA6936*	Hwy. 263 West & South (Surf & Overlay) (S)	CR		Resurfacing	Completed	Jul. 2011	Oct. 2011	1.17	\$229,897	1.17	\$229,897
SA6937*	Hwy. 66-West (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	-	\$77,396	-	\$77,396
SA6938*	Co Rd 28 (Misenheimer Rd) Bs&srf(sel Sec)(s)	CR		Base & Surfacing	Completed	Jul. 2013	Nov. 2013	0.95	\$232,014	0.95	\$232,014
SA6939*	Hwy. 9-East (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2014	Jun. 2014	1.00	\$141,335	1.00	\$141,335
SA6940*	Hwy. 66-East (Base & Surfacing) (S)	CR		Base & Surfacing	Completed	Jun. 2014	Nov. 2014	1.40	\$237,396	1.40	\$237,396

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA6941*	Hwy. 14-West (Surfacing) (S)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.16	\$147,018	1.16	\$147,018
SA6942*	Stone Co. Overlay & Surfacing (Sel Secs) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	-	\$310,259	-	\$310,259
SA6943*	Co. Rd. 87 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2018	Jan. 2019	1.60	\$219,047	1.60	\$219,047
SA6944*	Stone County Overlay No. 4 (S)			Resurfacing	Completed	Sep. 2019	Nov. 2019	2.90	\$354,529	2.90	\$354,529
SA7630*	Stone Co. Line North & South (Overlay) (S) Addt'l Rte.-Sec.: Cleburne CR	CR		Resurfacing	Completed	Jul. 2013	Sep. 2013	0.15	\$14,850	3.35	\$371,235
SA7631*	Hwy. 110 - South (Overlay)(s) Addt'l Rte.-Sec.: Van Buren CR	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	0.45	\$47,772	3.30	\$350,332
Totals For All Projects In Stone County								82.14	\$37,556,282		

* Job not shown on county map.