



Fayetteville
District 4
Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001699*	Springdale – Harrison P.E. Addt'l Rte.-Sec.: Boone 412-6; Carroll 412-5; Madison 412-3/4	CR		PE Only	Programmed			-	-	-	-
001966*	Springdale Northern Bypass P.E. Addt'l Rte.-Sec.: Benton 612-2; Washington 612-3	612	1	Right of Way	Programmed			-	-	-	-
012007	Randall Wobbe Lane – Hwy. 264 (Springdale) (S) Addt'l Rte.-Sec.: Benton New	New		New Location	Completed	Nov. 2017	Jun. 2019	0.55	\$2,934,305	1.92	\$10,243,392
012059*	Northwest Arkansas Regional ITS Architecture (S) Addt'l Rte.-Sec.: Benton New	New		Miscellaneous	Completed	Jan. 2008	Oct. 2015	-	\$144,097	-	\$288,193
012070*	Fayetteville – Bentonville P.E. Addt'l Rte.-Sec.: Benton 49-29	49	28	PE Only	Programmed			-	-	-	-
012111	Hwy. 112/265 – Hwy. 62/102 Cable Median Barrier (F) Addt'l Rte.-Sec.: Benton 540-5	540	4	Safety Improvements	Completed	Jul. 2011	Aug. 2012	12.48	\$2,669,507	23.71	\$5,036,805
012126*	Eastern North – South Corridor (Fayetteville-Rogers) P.E.			PE Only	Completed		Feb. 2017	-	\$303,337	-	\$606,674
012153*	Eastern North – South Corridor (Phase II) (S) Addt'l Rte.-Sec.: Benton New	265	0	New Location	Completed		Nov. 2016	-	\$100,383	-	\$200,766
012169	Siloam Springs – Tontitown (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Benton 412-1	412	2	Safety Improvements	Completed	Nov. 2012	Apr. 2013	2.40	\$353,419	10.53	\$1,550,624
012174*	Meadow Ave. – Lake Springdale (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Feb. 2014	Apr. 2015	-	\$2,272,434	-	\$4,544,869
012215	Alma – Bella Vista Bypass (Signing) (S) Addt'l Rte.-Sec.: Benton 49-29; Crawford 49-27	49	28	Safety Improvements	Completed	Oct. 2018	Jun. 2019	33.94	\$4,721,584	71.75	\$9,981,545
012264*	Hwy. 412 – Hwy. 264 (Hwy. 71B Study) (S) Addt'l Rte.-Sec.: Benton 71-18B	71	17B	Study	Programmed			3.04	-	6.06	-
012270*	Hwy. 112 Corridor Impvts. P.E. Addt'l Rte.-Sec.: Benton 112-2	112	1	PE Only Right of Way	Programmed			-	-	-	-
012285	Hwy. 412 – Hwy. 264 (S) Addt'l Rte.-Sec.: Benton 265-3	265	2	Resurfacing	Completed	Aug. 2017	Dec. 2017	3.05	\$1,349,830	3.99	\$1,765,843
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	45	3	Safety Improvements	Completed	Feb. 2018	May. 2019	1.47	\$771,504	9.71	\$5,095,739

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or Sub. Comp. Date</i>	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012305	Hwy. 412 – Springdale Bypass (S) Addt'l Rte.-Sec.: Benton 112-2	112	1	Major Widening	Scheduled	Nov. 2023		3.18	\$40 - \$50 M	4.38	\$50 - \$75 M
012326	Hwy. 412 – Hwy. 112 (Springdale Bypass) (S) Addt'l Rte.-Sec.: Benton New	New		New Location	Scheduled	Aug. 2023		4.32	\$50 - \$75 M	6.56	\$100 - \$125 M
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	2.50	\$722,326	31.98	\$9,240,000
012366*	Hwy. 265 – Hwy. 412 (Springdale Bypass) (S) Addt'l Rte.-Sec.: Benton New	New		PE Only	Programmed			4.10	\$50 - \$75 M	6.63	\$75 - \$100 M
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	71	17B	Bridge Rehabilitation	Under Construction	Apr. 2021	Late 2022	0.19	\$2,022,666	1.80	\$19,162,121
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	CS		Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	62	1	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$196,900	-	\$8,575,000
012413*	I-49 Noise Barrier Walls (S) Addt'l Rte.-Sec.: Benton 49-29	49	28	Miscellaneous	Scheduled	2023		-	\$5 - \$10 M	-	\$5 - \$10 M
012418*	June 2019 Flooding Emergency Repairs (S) Addt'l Rte.-Sec.: Washington 265-1	220	3	Base Stabilization	Programmed			8.79	< \$1 M	8.79	< \$1 M
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	1.90	\$12,106	312.35	\$1,990,253
040024	White River Str. & Apprs. (Elkins) (S)	74	2	Structure & Approaches	Completed	Nov. 2014	Sep. 2016	-	\$3,825,463	-	\$3,825,463
040207	Devil's Den – West (S) Addt'l Rte.-Sec.: Crawford 220-2	220	3	Reconstruction	Completed	Dec. 2015	Apr. 2018	1.96	\$4,785,671	3.87	\$9,449,260
040272*	Johnson Road Reconst. (Springdale) P.E.	CS		PE Only	Completed	Oct. 1997	Oct. 2021	5.44	\$6,366,460	5.44	\$6,366,460
040440*	Hwy. 45 – City Limits (Fayetteville) P.E.	265	2	PE Only	Completed		Nov. 2016	-	\$1,070,569	-	\$1,070,569
040486*	College Ave. – Stone Bridge Rd. (Fayetteville) P.E.	16	3	PE Only	Programmed			-	-	-	-
040489	Hwy. 112 Spur – North (Fayetteville) (S)	112	1	Major Widening	Completed	Oct. 2012	Aug. 2014	0.71	\$3,444,037	0.71	\$3,444,037
040490	South City Limits – Hwy. 412 (Springdale) (S)	265	2	Major Widening	Completed	Sep. 2012	May. 2014	1.26	\$11,193,053	1.26	\$11,193,053
040492*	I-40 – Fayetteville P.E. Addt'l Rte.-Sec.: Crawford 49-27	49	28	PE Only	Programmed			-	-	-	-
040496*	Hwy. 112 – Hwy. 71B (Cato Springs Rd.) (Fayetteville) (S)	CS		Reconstruction	Completed	May. 2011	Sep. 2013	0.96	\$3,602,590	0.96	\$3,602,590

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040512*	I-540 Tunnel Control Systems Improvements (S)	540	4	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
040517	Hwy. 45 – E. Joyce Blvd. (Fayetteville) (S)	265	2	Major Widening	Completed	Sep. 2011	Oct. 2013	2.20	\$12,612,320	2.20	\$12,612,320
040518	E. Joyce Blvd. – City Limits (Fayetteville) (S)	265	2	Major Widening	Completed	Apr. 2013	Jul. 2015	1.97	\$9,498,701	1.97	\$9,498,701
040520	Hwy. 265/Ford Ave. Signal & Inters. Impvts. (Springdale) (S)	265	2	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
040521	Hwy. 62 Bypass (Bs. & Surf.) (Prairie Grove) (S)	New		Base & Surfacing	Completed	Nov. 2012	Oct. 2014	4.51	\$9,371,657	4.51	\$9,371,657
040522	Hwy. 62 Bypass (Add'l Lanes) (Gr. & Strs.) (Prairie Grove) (S)	New		Grading & Structures	Programmed			4.51	\$10 - \$15 M	4.51	\$10 - \$15 M
040523	Hwy. 62 Bypass (Add'l Lanes) (Bs. & Surf.) (Prairie Grove) (S)	New		Base & Surfacing	Programmed			4.51	\$5 - \$10 M	4.51	\$5 - \$10 M
040524	Hwy. 62 Bypass (Gr. & Strs.) (Prairie Grove) (S)	New		Grading & Structures	Completed	Jan. 2011	Oct. 2012	4.51	\$5,223,091	4.51	\$5,223,091
040527	I-540/Don Tyson Pkwy. Intchg. (Springdale) (S)	49	28	Interchange Improvements	Completed	Apr. 2013	Jul. 2014	-	\$10,036,510	-	\$10,036,510
040535	Fulbright Expwy./Hwy. 71B Flyover (Fayetteville) (S)	71	16B	Bridge Rehabilitation	Completed	Nov. 2012	Jul. 2014	0.49	\$5,000,847	0.49	\$5,000,847
040536	Fulbright Expwy./Futrall Dr. Roundabout (Fayetteville) (S)	71	17B	Safety Improvements	Completed	Mar. 2012	Sep. 2013	-	\$1,759,900	-	\$1,759,900
040558*	Oak Ridge Trail (Fayetteville) (S)			Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$157,689	-	\$157,689
040569	West Fork White River Str. & Apprs. (Fayetteville) (S)	16	3	Structure & Approaches	Completed	Dec. 2013	Jul. 2015	0.49	\$6,734,764	0.49	\$6,734,764
040570	Branch of Illinois River Str. & Apprs. (S)	170	2	Structure & Approaches	Completed	Jan. 2014	Jul. 2014	0.34	\$1,265,114	0.34	\$1,265,114
040576*	Farmington SRTS I (2010)			Miscellaneous	Completed		Jul. 2014	-	\$51,365	-	\$51,365
040577*	Bicycle Coalition – Ozarks SRTS E (2010)			Miscellaneous	Completed	Oct. 2010	Apr. 2014	-	\$58,278	-	\$58,278
040578	Armstrong Ave. – Stone Bridge Rd. (Sel. Secs.) (Fayetteville) (S)	16	3	Major Widening	Completed	Sep. 2012	Oct. 2015	1.29	\$6,212,757	1.29	\$6,212,757
040579	College Ave. – Huntsville Rd. (Sel. Secs.) (Fayetteville) (S)	16	3	Major Widening	Sub. Completed	Jun. 2020	Jun. 2022	1.14	\$6,097,916	1.14	\$6,097,916
040581	Hwy. 180 – Leroy Pond Dr. (Hwy. 112) (Fayetteville) (S)	112	0	Major Widening	Completed	Feb. 2014	Jun. 2015	0.35	\$2,234,930	0.35	\$2,234,930
040582	Leroy Pond Dr. – Hwy. 112 Spur (Hwy. 112) (Fayetteville) (S)	112	0	Major Widening Resurfacing	Completed	Jun. 2018	Oct. 2019	1.38	\$2,793,591	1.38	\$2,793,591
040583	Hwy. 62/180 – Hwy. 16 Widening (Fayetteville) (F)	540	4	Major Widening	Completed	May. 2012	Oct. 2012	1.45	\$5,960,694	1.45	\$5,960,694
040603*	Fayetteville Town Branch Trail (ATEP-11) (S)			Enhancement	Completed	Jan. 2014	Aug. 2014	-	\$789,516	-	\$789,516
040604*	Springdale Shiloh Trail (ATEP-11) (S)			Enhancement	Completed	Sep. 2014	Aug. 2021	-	\$407,502	-	\$407,502
040605	Hwy. 16 – Porter Rd. (Widening) (S)	49	28	Major Widening	Completed	Jul. 2013	Nov. 2015	1.29	\$16,600,000	1.29	\$16,600,000
040613*	Lake Fayetteville Trail (Fayetteville) (S)			Enhancement	Completed	Jun. 2012	Jul. 2014	-	\$107,022	-	\$107,022
040615*	Springdale City Trail (S)			Enhancement	Completed	Aug. 2012	Dec. 2014	-	\$106,897	-	\$106,897
040619*	I-540 – Chapman Ave. (Johnson Rd.) (Springdale) (S)	CS		Major Widening	Completed	Sep. 2012	Dec. 2016	3.24	\$9,269,601	3.24	\$9,269,601
040637*	Lake Fayetteville – Meadow Ave. (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Dec. 2013	Apr. 2015	-	\$2,184,815	-	\$2,184,815
040641	Middle Fork White River Str. & Apprs. (Fayetteville) (S)	16	3	Structure & Approaches	Completed	Dec. 2015	Jul. 2017	0.56	\$7,978,832	0.56	\$7,978,832

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040642	Hwy. 45/Old Wire Rd. Signal & Inters. Impvts. (Fayetteville) (S) Addt'l Rte.-Sec.: Washington CS	45	5	Safety Improvements	Completed	Jan. 2016	Mar. 2017	-	\$1,224,209	-	\$1,224,209
040643	Chester – Hwy. 74 Slide Repair (S) Addt'l Rte.-Sec.: Crawford 540-3	540	4	Base Stabilization	Completed	Sep. 2012	Apr. 2013	0.40	\$3,118,512	0.62	\$4,797,712
040644	Hwy. 220 Slide Repairs (Devil's Den) (S)	220	3	Base Stabilization	Completed	Oct. 2012	Mar. 2013	-	\$179,536	-	\$179,536
040646	Crawford Co. Line – Fayetteville (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Washington 71-16/17B	49	28	Safety Improvements	Completed	Sep. 2014	Apr. 2015	4.12	\$874,285	4.12	\$874,285
040650	Hwys. 71B & 16 (Fayetteville) (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Washington 71-16B	16	3	Resurfacing	Completed	Jun. 2013	Jul. 2013	2.37	\$638,516	2.37	\$638,516
040656*	Lake Fayetteville Trail Connector (Fayetteville) (S)			Enhancement	Completed	Apr. 2015	Apr. 2016	-	\$165,115	-	\$165,115
040657*	W. Starry Night View – W. Mount Comfort Rd. (N. Ruppel Rd.) (Fayetteville) (S)	CS		Major Widening	Completed	Nov. 2017	Nov. 2019	0.35	\$5,574,726	0.35	\$5,574,726
040658*	Sanders Avenue Trailhead (Springdale) (S)	CS		Enhancement	Completed	Feb. 2016	Jan. 2020	-	\$214,191	-	\$214,191
040661*	Elmdale & Westwood Elementary SRTS I (2012)			Miscellaneous	Completed	Aug. 2018	Mar. 2019	-	\$78,234	-	\$78,234
040663*	Fayetteville SRTS I (2012)			Roadside Appurtenances	Completed	Jan. 2017	Oct. 2018	-	\$115,554	-	\$115,554
040664*	Prairie Grove School District SRTS P (2012)			Miscellaneous	Completed		Jun. 2016	-	\$3,000	-	\$3,000
040665	Hwy. 170 – South & North (Overlay) (S)	71	16	Resurfacing	Completed	Feb. 2014	May. 2014	2.37	\$771,625	2.37	\$771,625
040667*	Hwy. 16 Study (Hwy. 265 – Elkins) (S)	265	16	Study	Programmed			-	-	-	-
040670	Hwy. 112 – West (Tontitown) (Overlay) (S)	412	2	Resurfacing	Completed	Apr. 2014	Aug. 2014	1.69	\$607,613	1.69	\$607,613
040673*	Gordon Long Park Trailhead Impvts. (Fayetteville) (S)			Enhancement	Completed	Sep. 2014	Nov. 2018	-	\$325,000	-	\$325,000
040680*	56th St. Widening & Extension (Springdale/Johnson) (S)	CS		Major Widening	Under Construction	Jun. 2021		1.00	\$4,797,831	1.00	\$4,797,831
040683	Hwy. 62 – Clyde Carnes Rd. (Hwy. 170) (Farmington) (S)	170	2	Major Widening	Scheduled	2022		1.99	\$10 - \$15 M	1.99	\$10 - \$15 M
040685*	Fayetteville Razorback Regional Greenway Rehab. (RTP-16) (S)			Enhancement	Completed		Jul. 2018	-	\$70,000	-	\$70,000
040688*	Sain Street Extension (Fayetteville) (S)	CS		New Location	Under Construction	Nov. 2020		0.40	\$4,380,860	0.40	\$4,380,860
040702*	McKnight St. Sidewalk (West Fork) (SRTS-15) (S)			Enhancement	Completed	May. 2017	Nov. 2017	-	\$91,724	-	\$91,724
040703*	Prairie Grove Schools Sidewalks (SRTS-15) (S)			Enhancement	Completed	Jan. 2018	Aug. 2018	-	\$77,610	-	\$77,610
040709*	White St. Sidewalks (West Fork) (TAP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040715*	Dean's Trail Ph. 1 (Springdale) (S)			Enhancement	Completed	Apr. 2018	Feb. 2021	-	\$827,825	-	\$827,825
040717*	Don Tyson Pkwy. Extension (Springdale) (S)	New		New Location	Scheduled	2024		-	\$3 - \$5 M	-	\$3 - \$5 M
040720	Poplar St. – Drake St. (Fayetteville) (S)	112	1	Major Widening	Scheduled	Nov. 2022		1.00	\$5 - \$10 M	1.00	\$5 - \$10 M
040727	Hwy. 71B – Co. Rd. 49 (S)	16	3	Resurfacing	Completed	Feb. 2017	Oct. 2017	10.08	\$2,347,056	10.08	\$2,347,056

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040729	Benton Co. Line – East (S)	16	2	Resurfacing	Completed	Apr. 2018	Aug. 2018	5.04	\$1,439,478	5.04	\$1,439,478
040732*	Hwy. 16 – Fulbright Expy. (Sel. Secs.) (S)	71	16B	Resurfacing	Completed	Jan. 2017	Aug. 2017	5.30	\$1,307,441	5.30	\$1,307,441
040733	Co. Rd. 3115 – Hutchens Creek (S)	71	16	Resurfacing	Completed	Jan. 2017	Jul. 2017	2.10	\$392,884	2.10	\$392,884
040741*	Fayetteville Mud Creek Trail Lighting (TAP-16) (S)			Enhancement	Completed	Sep. 2017	Jun. 2018	-	\$819,007	-	\$819,007
040743*	UA Research & Technology Park Ped. Impvts. (TAP-16) (S)			Enhancement	Completed	Oct. 2018	Nov. 2019	0.51	\$526,125	0.51	\$526,125
040745*	Hwy. 112 – 40th St. (Springdale) (Hwy. 412 Study) (S)	412	2	Study	Completed		Feb. 2021	2.49	\$247,520	2.49	\$247,520
040746	Truckers Dr. – Howard Nickell Rd. (Fayetteville) (S)	112	1	Major Widening	Scheduled	May. 2024		1.44	\$15 - \$20 M	1.44	\$15 - \$20 M
040750	Hwy. 59 Slide Repair (Washington & Crawford Cos.) (S) Addt'l Rte.-Sec.: Crawford 59-5	59	4	Base Stabilization	Completed	Oct. 2017	Aug. 2019	1.14	\$4,220,207	1.17	\$4,331,265
040751*	Howard Nickell Rd. – Hwy. 412 P.E.	112	1	PE Only	Programmed			4.07	\$50 - \$75 M	4.07	\$50 - \$75 M
040752	Howard Nickell Rd. – Greathouse Springs Rd. (S)	112	1	Major Widening Structure & Approaches	Scheduled	Aug. 2024		1.37	\$20 - \$30 M	1.37	\$20 - \$30 M
040754*	Prairie Grove Muddy Fork Park Walking Trail (TAP-17) (S)	New		Enhancement	Completed	Oct. 2019	Jun. 2020	-	\$175,000	-	\$175,000
040755*	West Fork Safe Routes Connection (TAP-17) (S)			Enhancement	Completed	Oct. 2019	Jun. 2020	-	\$213,006	-	\$213,006
040758	Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)	112	1	Major Widening	Scheduled	Jun. 2024		1.30	\$10 - \$15 M	1.30	\$10 - \$15 M
040759*	Fayetteville Cato Springs Trail Lighting (S)	New		Enhancement	Completed	Oct. 2018	Sep. 2019	-	\$400,000	-	\$400,000
040774	Benton Co. Line – Butterfield Coach Rd. (S)	412	2	Resurfacing	Completed	May. 2019	Jan. 2020	14.21	\$8,229,079	14.21	\$8,229,079
040783*	ADPHT Devil's Den Trail Impvts. (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040785	Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S)	16	3	Major Widening	Scheduled	Aug. 2023		1.21	\$3 - \$5 M	1.21	\$3 - \$5 M
040786*	Springdale Dean's Trail Ph. 2 (TAP-18) (S)			Enhancement	Under Construction	Nov. 2021		0.34	\$2,640,824	0.34	\$2,640,824
040797*	Fayetteville Razorback Greenway Tunnel Impvts. (RTP-18) (S)			Enhancement	Completed	Jun. 2020	Apr. 2021	-	\$155,510	-	\$155,510
040798	Butterfield Coach Rd. – Madison Co. Line (S)	412	2	Resurfacing	Scheduled	Apr. 2023		10.93	\$5 - \$10 M	10.93	\$5 - \$10 M
040805	Hwys. 220 & 265 Flood Repairs (S) Addt'l Rte.-Sec.: Crawford 220-2; Washington 265-1	220	3	Base Stabilization Miscellaneous	Sub. Completed	Jun. 2020	Nov. 2021	1.81	\$863,158	7.13	\$3,400,177
040809*	Springdale Dean's Trail Ph. 3 (TAP-19) (S) Addt'l Rte.-Sec.: Washington 412-2	265	2	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040811*	Fayetteville Wilson Park Trail Bridge Repl. (RTP-19) (S)			Enhancement	Under Construction	May. 2022		-	\$362,283	-	\$362,283
040814	Hwy. 71 Slide Repairs (S)	71	16	Base Stabilization	Completed	May. 2020	Feb. 2021	0.69	\$1,800,000	0.69	\$1,800,000
040816*	Hwy. 412 RR Signals (Springdale) (S)	412	2	Safety Improvements	Under Construction	May. 2021		-	\$400,000	-	\$400,000
040818*	W. of Poplar St. RR Signals Upgrade (Fayetteville) (S)	CS		Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
040822*	District 4 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	45	3	Sealing	Completed		Jun. 2022	10.62	\$309,083	48.95	\$1,424,633
040840*	Springdale Dean's Trail Ph. 3 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040841	Hwys. 62 & 170 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Washington 170-2	62	1	Resurfacing	Scheduled	May. 2023		10.82	\$5 - \$10 M	10.82	\$5 - \$10 M
040842	Fayetteville – Hwy. 412 (S)	112	1	Resurfacing	Scheduled	2024		4.31	\$1 - \$3 M	4.31	\$1 - \$3 M
040843	Hwy. 45 – Randall Wobbe Ln. (Fayetteville & Springdale) (S)	265	2	Resurfacing	Scheduled	2023		8.29	\$1 - \$3 M	8.29	\$1 - \$3 M
040846	Hwy. 62 Intchng. Impvts. (F)	49	28	Interchange Improvements	Scheduled	2023		-	\$40 - \$50 M	-	\$40 - \$50 M
040847	Hwy. 16/112 Spur Intchng. Impvts. (F)	49	28	Interchange Improvements	Under Construction	Jan. 2021	Mid 2024	0.60	\$37,640,417	0.60	\$37,640,417
040848*	56th St. Widening & Extension Ph. 2 (Springdale/Johnson) (S)			Major Widening	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
040849*	56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)			Major Widening	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
040852*	Watkins Ave. Widening and Ped. Bridge (Springdale) (S)			Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
040854	Hwy. 412/Klenc Rd. Inters. Impvts. (Tontitown) (S)	412	2	Safety Improvements	Scheduled	Nov. 2023		-	< \$1 M	-	< \$1 M
040857*	ADPHT Devil's Den Trail Impvts. Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040858*	Lake Fayetteville Trail Impvts. (Fayetteville) (RTP-20) (S)			Enhancement	Under Construction	Jan. 2022		-	\$480,088	-	\$480,088
040860	Don Tyson Pkwy. Extension – Hwy. 412 (S)	112	1	Major Widening	Scheduled	Jun. 2024		1.70	\$20 - \$30 M	1.70	\$20 - \$30 M
040864*	Razorback Rd. Impvts. (Fayetteville) (S)	CS		Minor Widening	Under Construction	Apr. 2022		0.24	\$2,398,991	0.24	\$2,398,991
040866	Baron Fork & Fly Creek Strs. & Apprs. (S)	45	3	Resurfacing Structure & Approaches	Scheduled	Nov. 2023		1.17	\$5 - \$10 M	1.17	\$5 - \$10 M
040871	Rock Creek Str. & Apprs. (West Fork) (S)	71	16	Structure & Approaches	Scheduled	Sep. 2023		0.54	\$5 - \$10 M	0.54	\$5 - \$10 M
040875*	Elkins Trail Ph. 1 (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040876*	Fayetteville Kessler Mountain Trail (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
040877	Hwy. 62 – Hwy. 45 (S)	59	4	Resurfacing	Scheduled	2024		6.04	\$1 - \$3 M	6.04	\$1 - \$3 M
040880	Hwy. 170 – Hwy. 71B (S)	71	16	Resurfacing	Scheduled	2024		7.11	\$3 - \$5 M	7.11	\$3 - \$5 M
040881	Crawford Co. Line – Hwy. 74 (S)	71	16	Resurfacing	Scheduled	2024		6.88	\$1 - \$3 M	6.88	\$1 - \$3 M
040883	Crawford Co. Line – Hwy. 62 (Sel. Secs.) (S)	49	28	Resurfacing	Programmed			21.77	\$30 - \$40 M	21.77	\$30 - \$40 M
040894	Hwy. 412 Impvts. (Springdale) (S)	412	2	Safety Improvements	Scheduled	Nov. 2025		2.49	\$10 - \$15 M	2.49	\$10 - \$15 M
040895*	I-49 & I-540 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Crawford 49-27, 540-2	49	28	Safety Improvements	Scheduled	Apr. 2023		10.61	\$1 - \$3 M	23.49	\$5 - \$10 M
040896*	Hwy. 170 RR Signals Upgrade (West Fork) (S)	170	1	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
A40005	Hwy. 16 – Hwy. 45 (Fayetteville) (S)	265	2	Resurfacing	Completed	Apr. 2020	Oct. 2020	2.40	\$1,405,243	2.40	\$1,405,243

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A40007*	District 4 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	59	3	Resurfacing	Completed		Jun. 2022	16.02	\$315,328	64.70	\$1,273,514
A40012	I-49 – Benton Co. Line (Sel. Secs.) (S)	71	17B	Resurfacing	Scheduled		Nov. 2022	8.06	\$5 - \$10 M	8.06	\$5 - \$10 M
A40014*	District 4 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Logan 109-2; Polk 8-1	265	1	Resurfacing	Programmed			3.15	< \$1 M	18.06	\$1 - \$3 M
A40015*	I-49 Frontage Roads Impvts. (Fayetteville) (S)	49	28	Frontage Road	Programmed			2.02	< \$1 M	2.02	< \$1 M
A40016*	District 4 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	156	1	Resurfacing	Programmed			0.90	< \$1 M	38.66	\$1 - \$3 M
BB0409	I-49 Pavement Rehabilitation (Sel. Secs.) (S) Addt'l Rte.-Sec.: Crawford 49-27	49	28	Rehabilitation	Completed	Oct. 2015	Jun. 2018	20.69	\$16,183,392	28.39	\$22,169,030
BB0412	Johnson Mill Blvd. Intchn. Impvts. (S)	540	4	Interchange Improvements	Completed	Dec. 2013	Oct. 2014	0.28	\$1,298,888	0.28	\$1,298,888
BB0413	Elm Springs Rd. Intchn. Impvts. (F)	49	28	Interchange Improvements	Completed	Mar. 2016	Aug. 2017	0.25	\$6,526,663	0.25	\$6,526,663
BB0414	Porter Rd. – Hwy. 112/71B Widening & Intchn. Impvts. (S)	49	28	Interchange Improvements	Completed	Aug. 2016	Jan. 2018	2.91	\$94,824,908	2.91	\$94,824,908
BB0416	Elm Springs Rd. Intchn. Temp. Sig. (I-49) (Springdale) (S)	49	28	Safety Improvements	Completed	Mar. 2015	Jul. 2015	-	\$115,754	-	\$115,754
BR7208*	West Fork White River(woolsey)(str & Apprs)(s)	CR		Structure & Approaches	Completed	Aug. 2016	Dec. 2017	0.19	\$2,493,647	0.19	\$2,493,647
C72001*	Farmington & Elkins Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2014	Jul. 2014	3.60	\$426,890	3.60	\$426,890
C72002*	Greenland & Johnson Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Nov. 2014	2.87	\$420,945	2.87	\$420,945
C72003*	Farmington Dble Springs Rd. Improvements (S)	CS		Resurfacing	Completed	Apr. 2020	Nov. 2020	0.18	\$671,710	0.18	\$671,710
C72004*	Fyetteville Gregg Ave Rehab & Olay (Sel. Sec) (S)	CS		Resurfacing	Completed	May. 2016	Aug. 2016	1.28	\$377,580	1.28	\$377,580
C72005*	Prairie Grove & Tontitown Olay (Sel Secs) (S)	CS		Resurfacing	Completed	Jun. 2016	Sep. 2016	3.63	\$470,056	3.63	\$470,056
C72006*	West Fork Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Aug. 2016	Nov. 2016	2.08	\$410,784	2.08	\$410,784
C72007*	Goshen Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2017	Aug. 2017	2.03	\$248,247	2.03	\$248,247
C72008*	Elkins Stokenbury Rd & 1st Ovrly(sel Secs)(s)	CS		Resurfacing	Completed	Feb. 2018	Apr. 2018	1.77	\$260,820	1.77	\$260,820
C72009*	Greenland & Johnson Overlay No.2 (Sel Secs.)	CS		Resurfacing	Completed	Jan. 2019	Jul. 2019	2.63	\$439,742	2.63	\$439,742
C72010*	Elkins & Farmington Overlay No. 2 (S)	CS		Resurfacing	Sub. Completed	Feb. 2022	May. 2022	3.35	\$685,162	3.35	\$685,162
C72011*	West Fork Overlay No. 2 (S)	CS		Resurfacing	Completed	Feb. 2021	Jul. 2021	2.10	\$395,271	2.10	\$395,271
C72012*	Tontitown Pinalto Rd. Overlay (S)	CS		Resurfacing	Under Construction	Apr. 2022	Late 2022	1.50	\$293,149	1.50	\$293,149
C72013*	Goshen Overlay & Surfacing (S)	CS		Resurfacing	Completed	Feb. 2021	Jun. 2021	2.01	\$340,124	2.01	\$340,124
C76022*	Bethel Heights & Lincoln Overlay (S) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	Feb. 2020	Jun. 2020	3.00	\$393,452	4.72	\$786,905

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76024*	Elm Spgs Gentry&highfill Surf.(sel. Secs.)(s) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	Jun. 2015	Nov. 2015	1.25	\$204,199	6.09	\$997,322
C76034*	Mountainburg & Winslow Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Crawford CS	CS		Resurfacing	Completed	Jun. 2016	Sep. 2016	1.97	\$247,065	3.89	\$484,441
C76037*	Springdale Overlay & Rehab. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	May. 2016	Sep. 2016	0.42	\$419,949	0.84	\$524,936
C76058*	Elm Springs Overlay & Surfacing(sel.secs.)(s) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	Jul. 2019	Oct. 2019	0.38	\$82,559	1.12	\$243,333
C76061*	Prairie Grove & Siloam Springs Overlay (S) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	May. 2021	Aug. 2021	1.90	\$367,573	3.20	\$619,071
C76063*	Springdale Overlay (S) Addt'l Rte.-Sec.: Benton CS	CS		Resurfacing	Completed	Apr. 2021	Jul. 2021	1.00	\$159,953	1.99	\$319,907
CA0401	Hwy. 71B – Hwy. 412 (Widening) (S)	49	28	Major Widening	Completed	Jun. 2015	Sep. 2016	3.85	\$28,982,518	3.85	\$28,982,518
CA1101	Hwy. 412 – Wagon Wheel Rd. (Widening) (S) Addt'l Rte.-Sec.: Benton 49-29	49	28	Major Widening	Completed	Sep. 2015	Sep. 2016	2.37	\$15,804,019	3.38	\$21,649,341
EF7203*	Illinois Chapel Rd. (Prairie Grove) Emergency Storm Damage Repairs (2011) (S)	CR		Emergency	Under Construction	Sep. 2015		-	\$575,236	-	\$575,236
EF7208*	No Bringtn Rd(ftvle)emrg Strm Dmge Rp(2011)(s)	CR		Emergency	Programmed			-	-	-	-
EF7211*	Spring Creek (Springdale) Str. & Apprs. (S)			Emergency	Sub. Completed	Jun. 2020	Jun. 2021	0.12	\$1,487,825	0.12	\$1,487,825
FA7208*	Clear Creek Br. & Apprs. No. 2 (S)	CR		Structure & Approaches	Completed		May. 2010	-	\$20,502	-	\$20,502
R40023	Clear Creek - North (S)	112	1	Resurfacing	Programmed			0.90	< \$1 M	0.90	< \$1 M
SA7285*	Goshen City Limits-North (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2012	Aug. 2012	1.10	\$106,405	1.10	\$106,405
SA7286*	Goshen City Limits - South (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	1.40	\$147,461	1.40	\$147,461
SA7287*	Co. Rd. 70 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	1.50	\$145,424	1.50	\$145,424
SA7288*	Hwy. 45-North (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2013	Jul. 2013	0.98	\$122,996	0.98	\$122,996
SA7289*	Co. Rd. 48 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jun. 2013	Aug. 2013	1.10	\$122,583	1.10	\$122,583
SA7290*	Hwy. 412 - South (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2014	Nov. 2014	1.54	\$173,485	1.54	\$173,485
SA7291*	Co. Rd. 11 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2014	Nov. 2014	1.54	\$170,099	1.54	\$170,099
SA7292*	Elkins City Limits-Southwest (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2015	Aug. 2015	1.50	\$207,682	1.50	\$207,682
SA7293*	Hwy. 59-East (Overlay) (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.05	\$146,317	1.05	\$146,317
SA7294*	Co. Rd. 11-Overlay No. 2 (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2015	Sep. 2015	1.15	\$158,872	1.15	\$158,872

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WASHINGTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA7295*	Washington County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Sep. 2016	3.64	\$455,114	3.64	\$455,114
SA7296*	Co. Rds. 65 & 63 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Oct. 2017	3.66	\$437,894	3.66	\$437,894
SA7298*	Hwy. 265 - South (Sel. Sec.) (Surfacing) (S)	CR		Resurfacing	Completed	Apr. 2018	Jun. 2018	3.70	\$268,909	3.70	\$268,909
SA7299*	Co. Rds. 30 & 32 (Base & Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2020	Oct. 2020	1.75	\$461,027	1.75	\$461,027
SA72A0*	Co. Rds. 62 & 87 Overlay (S)	CR		Resurfacing	Under Construction	Apr. 2022	<i>Late 2022</i>	4.95	\$1,733,021	4.95	\$1,733,021
Totals For All Projects In Washington County								375.24	\$775,855,538		

* Job not shown on county map.