



# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001966*	Springdale Northern Bypass P.E. Addt'l Rte.-Sec.: Washington 612-1/3	612	2	Right of Way	Programmed			-	-	-	-
009612	Siloam Springs-Illinois River (S)	16	1	Reconstruction	Programmed			3.00	\$3 - \$5 M	3.00	\$3 - \$5 M
009904	Missouri State Line – Washington County Line Addt'l Rte.-Sec.: Benton 59-2	59	1	Reconstruction	Programmed			24.81	\$20 - \$30 M	24.81	\$20 - \$30 M
012007	Randall Wobbe Lane – Hwy. 264 (Springdale) (S) Addt'l Rte.-Sec.: Washington New	New		New Location	Completed	Nov. 2017	Jun. 2019	1.37	\$7,309,087	1.92	\$10,243,392
012059*	Northwest Arkansas Regional ITS Architecture (S) Addt'l Rte.-Sec.: Washington New	New		Miscellaneous	Completed	Jan. 2008	Oct. 2015	-	\$144,096	-	\$288,193
012070*	Fayetteville – Bentonville P.E. Addt'l Rte.-Sec.: Washington 49-28	49	29	PE Only	Programmed			-	-	-	-
012111	Hwy. 112/265 – Hwy. 62/102 Cable Median Barrier (F) Addt'l Rte.-Sec.: Washington 540-4	540	5	Safety Improvements	Completed	Jul. 2011	Aug. 2012	11.23	\$2,367,298	23.71	\$5,036,805
012126*	Eastern North – South Corridor (Fayetteville-Rogers) P.E.			PE Only	Completed		Feb. 2017	-	\$303,337	-	\$606,674
012153*	Eastern North – South Corridor (Phase II) (S) Addt'l Rte.-Sec.: Washington 265-0	New		New Location	Completed		Nov. 2016	-	\$100,383	-	\$200,766
012169	Siloam Springs – Tontitown (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Washington 412-2	412	1	Safety Improvements	Completed	Nov. 2012	Apr. 2013	8.13	\$1,197,205	10.53	\$1,550,624
012174*	Meadow Ave. – Lake Springdale (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Feb. 2014	Apr. 2015	-	\$2,272,435	-	\$4,544,869
012192*	Cave Springs Area Karst Resource Conservation Study (S)			Study	Completed	Mar. 2013	Aug. 2021	-	\$625,841	-	\$625,841
012215	Alma – Bella Vista Bypass (Signing) (S) Addt'l Rte.-Sec.: Crawford 49-27; Washington 49-28	49	29	Safety Improvements	Completed	Oct. 2018	Jun. 2019	17.34	\$2,412,264	71.75	\$9,981,545
012264*	Hwy. 412 – Hwy. 264 (Hwy. 71B Study) (S) Addt'l Rte.-Sec.: Washington 71-17B	71	18B	Study	Programmed			3.02	-	6.06	-
012270*	Hwy. 112 Corridor Impvts. P.E.  Addt'l Rte.-Sec.: Washington 112-1	112	2	PE Only Right of Way	Programmed			-	-	-	-
012285	Hwy. 412 – Hwy. 264 (S) Addt'l Rte.-Sec.: Washington 265-2	265	3	Resurfacing	Completed	Aug. 2017	Dec. 2017	0.94	\$416,013	3.99	\$1,765,843

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	12	2	Safety Improvements	Completed	Feb. 2018	May. 2019	2.74	\$1,438,753	9.71	\$5,095,739
012305	Hwy. 412 – Springdale Bypass (S) Addt'l Rte.-Sec.: Washington 112-1	112	2	Major Widening	Scheduled	Nov. 2023		1.20	\$15 - \$20 M	4.38	\$50 - \$75 M
012326	Hwy. 412 – Hwy. 112 (Springdale Bypass) (S) Addt'l Rte.-Sec.: Washington New	New		New Location	Scheduled	Aug. 2023		2.24	\$30 - \$40 M	6.56	\$100 - \$125 M
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	6.48	\$1,872,269	31.98	\$9,240,000
012366*	Hwy. 265 – Hwy. 412 (Springdale Bypass) (S) Addt'l Rte.-Sec.: Washington New	New		PE Only	Programmed			2.53	\$30 - \$40 M	6.63	\$75 - \$100 M
012377*	Districts 8 & 9 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Conway 95-1; Marion 14-3	102	1	Bridge Rehabilitation	Under Construction	Jun. 2021	Late 2022	0.03	\$467,253	0.18	\$2,803,517
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	12	3	Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	412	1	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$1,132,175	-	\$8,575,000
012413*	I-49 Noise Barrier Walls (S) Addt'l Rte.-Sec.: Washington 49-28	49	29	Miscellaneous	Scheduled	2023		-	\$1 - \$3 M	-	\$5 - \$10 M
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	5.68	\$36,192	312.35	\$1,990,253
090065	Avoca – North Garfield (S)	62	2	Major Widening	Completed	Oct. 2013	Oct. 2015	6.11	\$23,078,241	6.11	\$23,078,241
090069	Northwest Arkansas National Airport Access (F)	New		New Location	Scheduled	Jul. 2023		3.98	\$50 - \$75 M	3.98	\$50 - \$75 M
090096	North Garfield – Gateway (S)	62	2	Major Widening	Programmed			4.14	\$15 - \$20 M	4.14	\$15 - \$20 M
090155*	Hwy. 412 Improvements (Siloam Springs) P.E.	New		PE Only	Completed		Mar. 2013	-	\$1,385,474	-	\$1,385,474
090156	Hwy. 279/Stringer Lane Inters. Impvts. (Bella Vista) (S)	279	1	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
090174	Hwy. 102B – Greenhouse Rd. (Centeron) (S)	102	3	Major Widening	Completed	Jul. 2012	Mar. 2014	1.73	\$10,524,192	1.73	\$10,524,192
090184*	McClure Park Trail (S)			Enhancement	Completed	Apr. 2007	Jul. 2014	-	\$27,970	-	\$27,970
090218*	Hwy. 62/102 Intchg. & 8th Street Impvts. (Bentonville) P.E. Addt'l Rte.-Sec.: Benton CS	49	29	PE Only	Programmed			-	-	-	-
090224*	Bella Vista Bypass P.E.	New		PE Only	Programmed			14.60	\$3 - \$5 M	14.60	\$3 - \$5 M
090228*	War Eagle Bridge Rehab. (Benton Co.) (S)	CR		Bridge Rehabilitation	Completed	May. 2010	Aug. 2016	-	\$693,366	-	\$693,366

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090232*	East Monroe Ave. Extension (Sel. Secs.) (Lowell) (S)	New		New Location	Completed		Oct. 2016	0.32	\$1,154	0.32	\$1,154
090238	Hwy. 279 South – Hwy. 102B (Centeron) (S)	102	2	Major Widening	Scheduled	Apr. 2024		1.14	\$10 - \$15 M	1.14	\$10 - \$15 M
090241	Oklahoma State Line – Washington St. (F)	412	1	Major Widening	Completed	Dec. 2009	Oct. 2012	1.61	\$11,322,045	1.61	\$11,322,045
090250	Washington St. – East (Hwy. 412) (Siloam Springs) (F)	412	1	Major Widening	Programmed			3.21	\$20 - \$30 M	3.21	\$20 - \$30 M
090251	Hwy. 71B – Shell Rd. (Hwy. 12) (Bentonville) (S)	12	2	Major Widening	Completed	Sep. 2014	Apr. 2017	2.16	\$9,239,818	2.16	\$9,239,818
090268*	Sager Creek Str. & Apprs. (University St.) (Siloam Springs) (S)	CS		Structure & Approaches	Completed	May. 2012	Oct. 2013	-	\$1,687,471	-	\$1,687,471
090269	Cherry St. – Mt. Olive St. (Kenwood St.) (Siloam Springs) (S)	CS		Reconstruction	Completed	Dec. 2013	Dec. 2014	0.38	\$1,438,034	0.38	\$1,438,034
090282	Illinois River Str. & Apprs. (S)	16	1	Structure & Approaches	Completed	Oct. 2015	Aug. 2017	0.57	\$6,175,434	0.57	\$6,175,434
090284	Hwy. 71B – Hwy. 265 (Springdale) (S)	264	1	Major Widening	Completed	Sep. 2014	May. 2016	1.37	\$5,962,562	1.37	\$5,962,562
090286*	Spring Creek Str. & Apprs. (North 56th St.) (Springdale) (S)	CS		Structure & Approaches	Completed	Feb. 2012	Aug. 2012	0.05	\$452,841	0.05	\$452,841
090291	I-49/West Magnolia St. Overpass (Rogers) (S)	49	29	Structure & Approaches	Under Construction	Jul. 2018		-	\$2,190,000	-	\$2,190,000
090292	Hwy. 72 South – Hwy. 72 North (Bella Vista Bypass) (F)	New		New Location	Completed	Feb. 2011	Apr. 2014	3.03	\$20,358,323	3.03	\$20,358,323
090293	Hwy. 72 North – Co. Rd. 34 (B. V. Bypass) (F)	New		New Location	Completed	May. 2012	Jun. 2015	2.38	\$14,580,185	2.38	\$14,580,185
090305	New Hope Rd. – Hwy. 62/102 Widening (Rogers) (S)	49	29	Major Widening	Completed	Sep. 2014	Sep. 2015	2.15	\$10,739,803	2.15	\$10,739,803
090314*	Horsebarn Rd. – New Hope Rd. (Blossom Way Trail) (Rogers) (F)			Enhancement	Completed	Apr. 2012	Nov. 2012	-	\$517,560	-	\$517,560
090315*	I-540/Pinnacle Hills Intchn. (Blossom Way Trail) (Rogers) (F)			Enhancement	Completed	Apr. 2012	Oct. 2012	-	\$637,188	-	\$637,188
090320*	Bentonville SE 4th Street Trail (ATEP-11) (S)			Enhancement	Completed	Mar. 2013	Jul. 2013	-	\$64,695	-	\$64,695
090321*	Decatur Hwy. 102 Sidewalks (ATEP-11) (S)			Enhancement	Completed	Nov. 2012	Aug. 2013	-	\$92,533	-	\$92,533
090322*	Gentry South Collins Ave. Sidewalks (ATEP-11) (S)			Enhancement	Completed	Jan. 2013	May. 2013	-	\$53,595	-	\$53,595
090323*	Gravette Hwy. 72/Hwy. 59 Landscaping (ATEP-11) (S)			Enhancement	Completed	Aug. 2012	Feb. 2013	-	\$9,159	-	\$9,159
090324*	Pea Ridge Sidewalks (ATEP-11) (S)			Enhancement	Completed	Apr. 2013	Dec. 2013	-	\$105,324	-	\$105,324
090325*	Rogers Mercy Hospital Trailhead (ATEP-11) (S)			Enhancement	Completed	Sep. 2012	Feb. 2013	-	\$337,500	-	\$337,500
090331	Wagon Wheel Rd. – Hwy. 264 (Widening) (S)	49	29	Major Widening	Completed	Oct. 2013	Oct. 2014	2.56	\$16,126,163	2.56	\$16,126,163
090334*	Jefferson St. R.R. Signals Upgrade (Siloam Springs) (S)			RR Crossing	Completed	Mar. 2012	Sep. 2013	-	\$270,555	-	\$270,555
090338	Dixieland Rd. – 8th St. (Rogers) (S)	71	18B	Major Widening	Scheduled	Jan. 2023		0.99	\$5 - \$10 M	0.99	\$5 - \$10 M
090341*	Hwy. 264 R.R. Signals & Surf. (Springdale) (S)			RR Crossing	Completed		Jul. 2017	-	\$662,626	-	\$662,626
090347	Osage Creek Str. & Apprs. (S)	264	3	Structure & Approaches	Completed	Oct. 2015	Oct. 2016	0.44	\$2,874,060	0.44	\$2,874,060
090354*	NWAR CDC SRTS E (2011)			Miscellaneous	Completed	Apr. 2012	Jul. 2013	-	\$13,000	-	\$13,000
090355*	NWAR CDC SRTS P (2011)			Miscellaneous	Completed	Apr. 2012	May. 2013	-	\$3,000	-	\$3,000
090356*	Bike Bentonville SRTS E (2011)			Miscellaneous	Completed	May. 2012	Nov. 2018	-	\$10,947	-	\$10,947
090361*	Lake Springdale – Silent Grove Rd. (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Aug. 2013	Jul. 2015	-	\$1,802,765	-	\$1,802,765

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090362*	Silent Grove Rd. – Goad Springs Rd. (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Jun. 2013	Apr. 2014	-	\$718,694	-	\$718,694
090363*	Goad Springs Rd. – Garrett Rd. (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Apr. 2014	Jul. 2015	-	\$1,940,480	-	\$1,940,480
090365*	Pleasant Grove Rd. – Manors Subdivision (Razorback Regional Greenway Trail) (F)			Enhancement	Completed	Jul. 2013	Jun. 2014	-	\$1,094,598	-	\$1,094,598
090369	Hwy. 62/102 – North (Cable Median Barrier) (S)	71	19	Safety Improvements	Completed	Nov. 2012	Jun. 2013	4.96	\$1,410,835	4.96	\$1,410,835
090373	Hwy. 264 – Pleasant Grove Rd. (S)	New		New Location	Completed	Dec. 2015	Feb. 2019	3.98	\$16,158,503	3.98	\$16,158,503
090376	Hwy. 62/102 Intchn. Impvts. & 8th Street Widening (Bentonville) (S)	49	29	Interchange Improvements Major Widening	Completed	Nov. 2016	May. 2019	0.51	\$28,808,497	0.51	\$28,808,497
	Addt'l Rte.-Sec.: Benton CS										
090377*	SW "I" – SE "J" (8th Street Widening) (Bentonville) (S)	CS		Major Widening	Under Construction	Dec. 2021		0.68	\$27,802,588	0.68	\$27,802,588
090378*	Co. Rd. 6/Davidson Rd. R.R. Signal (N. of Siloam Springs) (S)	CR		RR Crossing	Completed	Apr. 2013	Jan. 2015	-	\$208,236	-	\$208,236
090383	Hwy. 62 – West & South (Rogers) (Sel. Secs.) (Overlay) (S)	12	3	Resurfacing	Completed	Apr. 2013	Jun. 2013	1.48	\$381,042	1.48	\$381,042
	Addt'l Rte.-Sec.: Benton 102-3										
090384*	Pea Ridge National Military Park Mitigation (S)	62	2	Right of Way	Under Construction	Nov. 2020	Jul. 2022	-	\$4,205,302	-	\$4,205,302
090385*	Illinois Rv. Str. & Apprs. (Fisher Ford Rd.) (Benton Co.) (S)	CR		Structure & Approaches	Completed	Nov. 2013	Nov. 2014	-	\$1,059,260	-	\$1,059,260
090387*	McKissick Park Trail (Centerton) (S)			Enhancement	Completed	Oct. 2016	Dec. 2018	-	\$33,753	-	\$33,753
090392*	W. Pleasant Grove Rd. – North (28th Place) (Rogers) (S)	CS		New Location	Scheduled	2022		-	\$3 - \$5 M	-	\$3 - \$5 M
090393*	Pauline Whitaker Parkway – Bellview Rd. (28th Place) (Rogers) (S)	CS		New Location	Under Construction	Oct. 2021		-	\$9,742,865	-	\$9,742,865
090395	Hwy. 59 – East & West (Overlay) (S)	12	1	Resurfacing	Completed	Jun. 2013	Aug. 2013	6.03	\$1,006,021	6.03	\$1,006,021
	Addt'l Rte.-Sec.: Benton 12-2										
090396*	Rogers Mercy Hospital Trailhead (Ph. II) (S)			Enhancement	Completed	Feb. 2014	Dec. 2014	-	\$203,383	-	\$203,383
090397*	Decatur SRTS P (2012)			Miscellaneous	Completed		Jun. 2016	-	\$3,000	-	\$3,000
090402	Little Osage Creek Str. & Apprs. (S)	264	3	Structure & Approaches	Sub. Completed	Jan. 2019	Feb. 2021	0.53	\$3,193,594	0.53	\$3,193,594
090405*	Spring Creek Mitigation Bank (S)			Right of Way	Completed	Sep. 2013	Sep. 2013	-	\$1,465,300	-	\$1,465,300
090406	Hwy. 43 KCS Railroad Overpass (Siloam Springs) (S)	CS		Structure & Approaches	Completed	Nov. 2016	Jul. 2018	0.47	\$9,826,283	0.47	\$9,826,283
090411	Pleasant Grove Rd. – Walnut St. (Rogers) (Overlay) (S)	71	18B	Resurfacing	Completed	Apr. 2014	Jun. 2014	3.50	\$956,642	3.50	\$956,642
090415*	Lake Springdale Trailhead (Springdale) (S)			Enhancement	Completed	Oct. 2014	Jul. 2021	-	\$487,343	-	\$487,343
090416*	Walton Blvd. Multi-Use Trail (Bentonville) (S)			Enhancement	Completed	Nov. 2014	Nov. 2016	-	\$791,247	-	\$791,247
090417*	South Dixieland Rd. Extension (Lowell) (S)	New		New Location	Completed	Apr. 2019	Dec. 2020	0.70	\$4,534,282	0.70	\$4,534,282
090418*	Hwy. 59B RR Signal Upgrade (Gentry) (S)	59	1B	RR Crossing	Completed	Sep. 2014	Jul. 2017	-	\$311,498	-	\$311,498

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090419*	Flickinger St. RR Signal (Sulphur Springs) (S)			RR Crossing	Completed	Sep. 2014	Feb. 2018	-	\$181,029	-	\$181,029
090421	Hwy. 71B/12th St./Tiger Blvd. Inters. Impvts. (Bentonville) (S)	71	19B	Safety Improvements	Under Construction	Sep. 2021		-	\$1,426,951	-	\$1,426,951
090428*	Tahlequah St. RR Signal Upgrade (Siloam Springs) (S)			RR Crossing	Completed	Feb. 2016	Nov. 2017	-	\$371,670	-	\$371,670
090429	District 9 Pvm. Friction Impvts. (S) Addt'l Rte.-Sec.: Baxter 5-18; Benton 102-2, 279-1; Boone 7-20	72	3	Safety Improvements	Completed	Apr. 2015	Sep. 2016	2.74	\$616,639	3.42	\$769,674
090431	Little Sugar Creek Str. & Apprs. (S)	94	2	Structure & Approaches	Scheduled	Jan. 2023		-	\$3 - \$5 M	-	\$3 - \$5 M
090432*	Hwy. 12 RR Signals Upgrade (Rogers) (S)			RR Crossing	Under Construction	Jun. 2018		-	\$1,075,900	-	\$1,075,900
090433	Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)	264	2	Safety Improvements	Scheduled	May. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
090434	Wolf Creek & Decatur Branch Strs. & Apprs. (S)	59	1	Structure & Approaches	Under Construction	Sep. 2020	Mid 2023	0.15	\$2,785,230	0.15	\$2,785,230
090436	Mercy Way Corridor Improvements (Bella Vista) (S)	CS		Major Widening	Under Construction	Oct. 2021		0.30	\$5,625,230	0.30	\$5,625,230
090441	Sulphur Springs – Spavinaw Creek (Overlay) (S)	59	1	Resurfacing	Completed	Feb. 2016	Apr. 2016	6.40	\$909,874	6.40	\$909,874
090443	Springtown – Hwy. 279 (Overlay) (S)	12	2	Resurfacing	Completed	Feb. 2016	May. 2016	8.32	\$1,323,985	8.32	\$1,323,985
090445	Hwy. 12/Hwy. 43 Inters. Safety Impvts. (S) Addt'l Rte.-Sec.: Benton 43-0	12	1	Safety Improvements	Completed	Nov. 2019	Mar. 2021	0.36	\$1,418,264	0.36	\$1,418,264
090449*	Hwy. 94/Easy St. A&M Railroad Crossing (Rogers) (S)	94	2	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
090450*	District 9 Bridge Painting (S) Addt'l Rte.-Sec.: Various	102	1	Miscellaneous	Completed	Jan. 2016	Jul. 2016	-	\$160,062	-	\$1,600,637
090453*	Community Center Fitness Trail (Bentonville) (RTP-15) (S)			Enhancement	Completed	Jul. 2017	Apr. 2019	-	\$129,548	-	\$129,548
090457*	War Eagle Bridge Rehab. (Benton Co.) (TAP-15) (S)			Enhancement	Completed	Mar. 2017	Oct. 2017	-	\$1,322,458	-	\$1,322,458
090458*	Dartmoor Rd. Ped. Crossing (Bella Vista) (TAP-15) (S)			Enhancement	Completed	Jul. 2017	Dec. 2018	-	\$96,539	-	\$96,539
090461*	Hwy. 102 & Stadium Ave. Sidewalks (Decatur) (TAP-15) (S)			Enhancement	Completed	Jun. 2017	Feb. 2020	-	\$176,519	-	\$176,519
090462*	City Lake Wildlife Trail (Siloam Springs) (TAP-15) (S)			Enhancement	Completed	Nov. 2017	Sep. 2018	-	\$97,874	-	\$97,874
090471	Hwy. 102B/Seba Rd. Signal & Ped. Impvts. (Centerton) (S)	102	2B	Safety Improvements	Completed	Sep. 2018	Mar. 2021	0.18	\$1,045,551	0.18	\$1,045,551
090472	Little Sugar & Tanyard Creeks Strs. & Apprs. (Bella Vista) (S)	340	1	Structure & Approaches	Under Construction	Aug. 2020	Late 2023	0.39	\$9,283,679	0.39	\$9,283,679
090473	Hwy. 102/SW "I" St. Inters. Impvts. (Bentonville) (S)	102	3	Safety Improvements	Completed	Dec. 2018	Apr. 2021	-	\$1,133,642	-	\$1,133,642
090475	Washington St. – East (Siloam Springs) (S) Addt'l Rte.-Sec.: Benton CR	412	1	Resurfacing	Completed	Apr. 2017	Sep. 2017	3.15	\$1,395,781	3.15	\$1,395,781
090476*	Bentonville Razorback Greenway Impvts. (TAP-16) (S)			Enhancement	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
090479*	Bentonville McCollum Rd. Sidepath (TAP-16) (S)			Enhancement	Under Construction	Feb. 2020		-	\$256,581	-	\$256,581
090481	Hwy. 71B – North of Hwy. 62 (Rogers) (S)	94	2	Resurfacing	Completed	Jan. 2017	May. 2017	2.18	\$723,266	2.18	\$723,266
090483	Hwy. 264 – North (Siloam Springs) (S)	43	0	Resurfacing	Completed	Jan. 2017	Jul. 2017	2.46	\$392,508	2.46	\$392,508

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090485*	Centerton SRTS (TAP-16) (S)			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
090486*	Gravette Trails (TAP-16) (S)			Enhancement	Completed	Jun. 2018	Jun. 2020	-	\$655,797	-	\$655,797
090488	Beaver Lake Bridge Deck Rehab. (S)	12	3	Bridge Rehabilitation	Completed	Apr. 2018	Nov. 2018	0.29	\$1,105,962	0.29	\$1,105,962
090492	Hwys. 94 & 264 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Benton 264-2	94	1	Resurfacing	Completed	Jul. 2017	Oct. 2017	4.96	\$907,127	4.96	\$907,127
090494*	Lowell Greenway Connector Trail (TAP-16) (S)			Enhancement	Under Construction	Sep. 2020		0.87	\$2,389,144	0.87	\$2,389,144
090500*	Hwy. 102B – Hwy. 94 North (Hwys. 102 & 62 Study) (S) Addt'l Rte.-Sec.: Benton 102-3	62	2	Study	Completed		Sep. 2020	9.44	\$392,240	9.44	\$392,240
090504*	Gravette Trails Ph. 2 (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090505*	Lake Francis Dr. RR Signal Upgrade (Siloam Springs) (S)			RR Crossing	Completed	Sep. 2017	Jan. 2022	-	\$429,364	-	\$429,364
090506	Illinois River Str. & Apprs. (Hwy. 59) (S)	59	2	Structure & Approaches	Scheduled	Nov. 2022		0.50	\$10 - \$15 M	0.50	\$10 - \$15 M
090507	District 9 Bridge Painting (2019) (S) Addt'l Rte.-Sec.: Boone 65-2; Marion 14-3	12	3	Bridge Rehabilitation	Completed	Jun. 2019	Sep. 2020	-	\$287,628	-	\$862,880
090508	Hwy. 71 – Co. Rd. 34 (Add'l Lns.) (B.V. Bypass) (S)	New		New Location	Sub. Completed	Nov. 2017	Sep. 2021	8.75	\$27,505,531	8.75	\$27,505,531
090509	Hwys. 12, 16, 62 & 127 Safety Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Benton 16-1, 62-2, 127-4	12	3	Safety Improvements	Completed	Apr. 2018	Jul. 2018	23.58	\$2,625,506	23.58	\$2,625,506
090510*	Riordan Rd. Trailhead (Bella Vista) (S)	New		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090511*	McClure Ave. RR Signals (Lowell) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
090512*	Springdale Bypass – Hwy. 12 P.E.	112	2	PE Only	Programmed			7.93	\$50 - \$75 M	7.93	\$50 - \$75 M
090513	Springdale Bypass – W. Wallis Rd. (S)	112	2	Major Widening	Scheduled	Nov. 2024		3.52	\$50 - \$75 M	3.52	\$50 - \$75 M
090514	W. Wallis Rd. – Pleasant Grove Rd. (S)	112	2	Major Widening	Scheduled	Sep. 2023		0.84	\$10 - \$15 M	0.84	\$10 - \$15 M
090522*	Siloam Springs Main St. Trail Impvts. (S)	CS		Enhancement	Completed	Jun. 2019	Jan. 2020	-	\$222,977	-	\$222,977
090524*	Wagon Wheel Rd. Bridge Repl. (Benton Co.) (S)	CS		Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
090525*	Dawn Hill East Rd. Bridge Repl. (Gentry) (S)	CS		Structure & Approaches	Under Construction	Jan. 2020		0.09	\$1,294,475	0.09	\$1,294,475
090526	Hwy. 72 – Hwy. 71 (Bentonville) (S)	49	29	Resurfacing	Completed	Feb. 2020	Jun. 2020	2.82	\$1,845,821	2.82	\$1,845,821
090528	Garfield – Carroll Co. Line (S)	62	2	Resurfacing	Completed	May. 2020	Sep. 2020	9.41	\$1,661,488	9.41	\$1,661,488
090544	Hwy. 612 – Osage Creek (S)	112	2	Resurfacing	Scheduled	2022		4.09	< \$1 M	4.09	< \$1 M
090558	Sulphur Springs – Decatur (Passing Lane) (S)	59	1	Passing Lanes	Scheduled	Jun. 2023		1.18	\$1 - \$3 M	1.18	\$1 - \$3 M
090561	Hwy. 12 – I-49 (Bentonville) (S)	71	19B	Resurfacing	Completed	May. 2019	Dec. 2019	5.60	\$3,351,891	5.60	\$3,351,891
090564*	Rogers Hwy. 94 Sidewalks (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090565*	Siloam Springs N. Hico St. Ped. Impvts. (TAP-18) (S)			Enhancement	Under Construction	Apr. 2021		0.28	\$708,181	0.28	\$708,181

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090570*	Decatur Veteran's Park Trail Impvts. (RTP-18) (S)			Enhancement	Under Construction	Oct. 2020		0.78	\$226,585	0.78	\$226,585
090571*	Gentry Flint Creek Bridge & Trail Impvts. (RTP-18) (S)			Enhancement	Under Construction	Jun. 2020		-	\$113,091	-	\$113,091
090574	District 9 Bridge Deck Rehab. (2019) (S) Addt'l Rte.-Sec.: Various	71	19	Bridge Rehabilitation	Completed	Sep. 2019	Dec. 2020	0.02	\$150,751	0.48	\$3,618,036
090580*	Arkansas Welcome Center (I-49) (S)	New		Roadside Appurtenances	Scheduled	Apr. 2023		-	\$5 - \$10 M	-	\$5 - \$10 M
090583*	Gentry S. Smith Ave. Sidewalks (TAP-19) (S)	12	1	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090584*	Rogers Ped. Impvts. (TAP-19) (S)	12	1	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090587	Missouri State Line – Gentry (Sel. Secs.) (S)	59	1	Resurfacing	Completed	May. 2020	Oct. 2020	16.04	\$3,915,199	16.04	\$3,915,199
090588*	District 9 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	43	0	Sealing	Completed		Jun. 2022	6.20	\$115,729	62.61	\$1,168,672
090592	Hwys. 16 & 59 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Benton 59-2	16	1	Resurfacing	Scheduled	2023		12.92	\$3 - \$5 M	12.92	\$3 - \$5 M
090594*	Gravette Trails Ph. 3 (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090595	I-49 – Avoca (S)	62	2	Resurfacing	Scheduled	May. 2023		8.00	\$1 - \$3 M	8.00	\$1 - \$3 M
090596	Avoca – Garfield (S)	62	2	Resurfacing	Scheduled	2024		6.39	\$1 - \$3 M	6.39	\$1 - \$3 M
090597	Washington Co. Line – Hwy. 94 (S)	71	18B	Resurfacing	Scheduled	Jan. 2023		8.56	\$5 - \$10 M	8.56	\$5 - \$10 M
090599	Hwy. 94 – Guthrie Rd. (Pea Ridge) (S)	72	3	Resurfacing	Scheduled	2024		1.61	< \$1 M	1.61	< \$1 M
090621	I-49 – Hwy. 265 (Springdale Bypass) (S)	New		New Location	Scheduled	Nov. 2023		3.15	\$75 - \$100 M	3.15	\$75 - \$100 M
090622*	Springdale Spring Creek Trail (S)	New		Enhancement	Completed	Apr. 2021	Nov. 2021	0.43	\$312,500	0.43	\$312,500
090624*	McKissic Creek Trail (Centerton) (S)			Enhancement	Under Construction	May. 2021		0.24	\$379,836	0.24	\$379,836
090626*	Lake Francis Dr. & Washington St. Sidewalks (Siloam Springs) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090628*	Greenhouse Rd. Safety Impvts. (Bentonville) (S)	CS		Safety Improvements	Programmed			1.49	\$1 - \$3 M	1.49	\$1 - \$3 M
090630*	Bentonville Razorback Greenway Impvts. Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090631*	Rogers Hudson Rd. Ped. Impvts. (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090636	Pleasant Grove Rd. – Hwy. 12 (S)	112	2	Major Widening	Scheduled	Aug. 2024		3.16	\$30 - \$40 M	3.16	\$30 - \$40 M
090638	Decatur – Gentry (Passing Lane) (S)	59	1	Passing Lanes	Programmed			1.20	\$3 - \$5 M	1.20	\$3 - \$5 M
090641	Little Flint Creek Str. & Apprs. (S)	12	1	Structure & Approaches	Scheduled	Jun. 2023		0.19	\$1 - \$3 M	0.19	\$1 - \$3 M
090646	Hwy. 102 Impvts. (Bentonville) (S)	102	3	Safety Improvements	Programmed			0.98	\$10 - \$15 M	0.98	\$10 - \$15 M
090648	Hwy. 72 Interim Impvts. (Bentonville & Pea Ridge) (S)	72	3	Resurfacing Safety Improvements	Programmed			7.16	\$5 - \$10 M	7.16	\$5 - \$10 M

\* Job not shown on county map.



# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090651	Hwys. 12/59 Signal & Inters. Impvts. (Gentry) (S) Addt'l Rte.-Sec.: Benton 12-2, 59-1	12	1	Safety Improvements	Scheduled	Nov. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
090656*	Healing Springs Stream Mitigation Property Acquisition (S)			Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
090661*	Hwy. 62 Railroad Signals Upgrade (Rogers) (S)	62	2	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
090662*	Hwy. 94 Railroad Signals Upgrade (Rogers) (S)	94	1	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
090663*	"Y" City Rd. Railroad Signals Upgrade (Decatur) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
A90006	Hwy. 59 – Hwy. 549 (Gravette) (S)	72	2	Resurfacing	Completed	Feb. 2021	Aug. 2021	4.99	\$1,252,292	4.99	\$1,252,292
A90007	Hwy. 102 – Missouri State Line (S) Addt'l Rte.-Sec.: Benton 279-1	72	2	Resurfacing	Completed	Jan. 2021	Jun. 2021	12.50	\$2,357,959	12.50	\$2,357,959
A90009*	District 9 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	43	0	Resurfacing	Completed		Jun. 2022	6.00	\$68,974	94.20	\$1,082,884
A90014	Siloam Springs – Washington Co. Line (S)	412	1	Resurfacing	Under Construction	Apr. 2022	Late 2022	8.35	\$6,334,893	8.35	\$6,334,893
A90015	Gravette – Pea Ridge (Sel. Secs.) (S) Addt'l Rte.-Sec.: Benton 72-3	72	2	Resurfacing	Under Construction	Apr. 2022	Late 2022	13.04	\$7,687,986	13.04	\$7,687,986
A90019*	District 9 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	264	1	Resurfacing	Programmed			8.46	< \$1 M	60.93	\$1 - \$3 M
BB0901	Wagon Wheel Rd. Intchn. Impvts. (S)	49	29	Interchange Improvements	Completed	Jun. 2014	Feb. 2015	0.20	\$1,164,973	0.20	\$1,164,973
BB0902	Hwy. 264 Intchn. Impvts. (S) Addt'l Rte.-Sec.: Benton CS	49	29	Interchange Improvements	Completed	Dec. 2014	Jul. 2016	0.66	\$6,500,922	0.66	\$6,500,922
BB0903	Hwy. 71B Intchn. Impvts. (S)	49	29	Interchange Improvements	Under Construction	Jul. 2018	Late 2022	1.04	\$26,897,563	1.04	\$26,897,563
BR0404*	Osage Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Sep. 2013	Nov. 2014	0.27	\$1,161,894	0.27	\$1,161,894
BR0405*	Wildcat Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	May. 2017	Jun. 2018	0.14	\$1,575,269	0.14	\$1,575,269
BR0406*	Osage Creek Str. & Apprs. No. 2 (S)	CR		Structure & Approaches	Sub. Completed	Aug. 2020	May. 2022	0.10	\$2,333,297	0.10	\$2,333,297
C04001*	Cave Sprgs & Sulphur Sprgs Olay(sel. Sec.) (s)	CS		Resurfacing	Completed	Apr. 2014	Jun. 2014	2.58	\$299,975	2.58	\$299,975
C04002*	Bethel Hgts Cntrtn & Grvte Olay (Sel Sec) (S)	CS		Resurfacing	Completed	Jun. 2014	Nov. 2014	6.15	\$638,039	6.15	\$638,039
C04003*	Garfield & Gateway Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2015	Sep. 2015	2.19	\$535,244	2.19	\$535,244
C04004*	Lowell Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2015	Oct. 2015	2.14	\$291,626	2.14	\$291,626
C04005*	Avoca & Pea Ridge Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Sep. 2017	1.48	\$238,426	1.48	\$238,426
C04006*	Bentonville Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Sep. 2017	1.16	\$240,923	1.16	\$240,923
C04007*	Decatur & Springtown Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Aug. 2016	Dec. 2016	2.66	\$554,848	2.66	\$554,848
C04008*	Rogers Dixieland Rd. Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	May. 2016	Aug. 2016	1.02	\$259,111	1.02	\$259,111

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C04009*	Siloam Spgs Mt Olive St. Olay (Sel. Sec.)(s)	CS		Resurfacing	Completed	Aug. 2016	Oct. 2016	0.98	\$215,158	0.98	\$215,158
C04010*	Bellavist Cedar Crest Dr.surfacng(sel.sec)(s)	CS		Resurfacing	Completed	Apr. 2017	Oct. 2017	0.78	\$241,978	0.78	\$241,978
C04011*	Little Flock Rustic Dr Ovrly & Sur(selsec)(s)	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	1.63	\$246,183	1.63	\$246,183
C04012*	Cave Springs Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2019	Oct. 2019	1.91	\$296,600	1.91	\$296,600
C04013*	Centerton & Gravette Overlay & Surf. (S)	CS		Resurfacing	Completed	Feb. 2019	Sep. 2019	4.96	\$564,215	4.96	\$564,215
C04014*	Gateway & Sulphur Springs Overlay & Surf.(s)	CS		Resurfacing	Completed	Feb. 2019	Jul. 2019	2.96	\$489,070	2.96	\$489,070
C04015*	Garfield Drainage Improv. (S)	CS		Resurfacing	Programmed			0.25	< \$1 M	0.25	< \$1 M
C04016*	Highfill Holland Ave. Overlay (S)	CS		Resurfacing	Completed	Jul. 2019	Dec. 2019	1.52	\$281,465	1.52	\$281,465
C04017*	Gentry Overlay & Surfacing (Sel. Secs) (S)	CS		Resurfacing	Completed	Jul. 2019	Jan. 2020	2.51	\$430,259	2.51	\$430,259
C04018*	Pea Ridge Overlay (S)	CS		Resurfacing	Under Construction	May. 2022	Late 2022	1.77	\$599,901	1.77	\$599,901
C76022*	Bethel Heights & Lincoln Overlay (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Feb. 2020	Jun. 2020	1.72	\$393,453	4.72	\$786,905
C76024*	Elm Spgs Gentry&highfill Surf.(sel. Secs.)(s) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Jun. 2015	Nov. 2015	4.84	\$793,123	6.09	\$997,322
C76037*	Springdale Overlay & Rehab. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	May. 2016	Sep. 2016	0.42	\$104,987	0.84	\$524,936
C76058*	Elm Springs Overlay & Surfacing(sel.secs.)(s) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Jul. 2019	Oct. 2019	0.74	\$160,774	1.12	\$243,333
C76061*	Prairie Grove & Siloam Springs Overlay (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	May. 2021	Aug. 2021	1.30	\$251,498	3.20	\$619,071
C76063*	Springdale Overlay (S) Addt'l Rte.-Sec.: Washington CS	CS		Resurfacing	Completed	Apr. 2021	Jul. 2021	0.99	\$159,954	1.99	\$319,907
CA0901	Hwy. 264 – New Hope Rd. (Widening) (S)	49	29	Major Widening	Completed	Jun. 2016	Jul. 2017	5.11	\$39,641,147	5.11	\$39,641,147
CA0902	Hwy. 62/102 – Hwy. 72 Widening & Intchn. Impvts. (S)	49	29	Major Widening	Completed	Jun. 2016	Dec. 2017	3.43	\$28,329,003	3.43	\$28,329,003
CA0903	Hwy. 71 Interchange (B. V. Bypass) (F)	New		Interchange Improvements	Sub. Completed	Jul. 2019	Dec. 2021	2.66	\$66,593,069	2.66	\$66,593,069
CA0904	Hwy. 71B – Hwy. 72 South (Bella Vista Bypass) (S)	New		New Location	Completed	Feb. 2014	May. 2017	6.37	\$52,605,673	6.37	\$52,605,673
CA0905	Co. Rd. 34 – Missouri State Line (B. V. Bypass) (F)	New		New Location	Sub. Completed	Jul. 2019	Oct. 2020	2.44	\$35,516,447	2.44	\$35,516,447
CA0907	Hwy. 112 – I-49 (S)	612	2	New Location	Completed	Dec. 2014	Apr. 2018	4.49	\$100,620,381	4.49	\$100,620,381
CA1101	Hwy. 412 – Wagon Wheel Rd. (Widening) (S) Addt'l Rte.-Sec.: Washington 49-28	49	29	Major Widening	Completed	Sep. 2015	Sep. 2016	1.01	\$5,845,322	3.38	\$21,649,341
SA0439*	Hwy. 72 - Co. Rd. 39 (Surfacing) (S)	CR		Resurfacing	Completed	Mar. 2015	Jun. 2015	1.78	\$418,304	1.78	\$418,304

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## BENTON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA0440*	Hwy. 16 - Hwy. 412 (Base & Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	3.59	\$586,410	3.59	\$586,410
SA0441*	Elm Springs City Limits-Hwy 264(BS & Surf)(s)	CR		Resurfacing	Completed	Aug. 2016	Dec. 2016	2.20	\$572,595	2.20	\$572,595
SA0442*	Co. Rd. 40 - Hwy.72 (Overlay) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	3.10	\$389,309	3.10	\$389,309
SA0443*	Hwy. 279 - Hwy. 59 (Reseal) (S)	CR		Resurfacing	Completed	Jun. 2018	Aug. 2018	6.80	\$194,258	6.80	\$194,258
SA0444*	Hwy. 59 - Co. Rd. 516 (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2018	Sep. 2018	2.63	\$341,793	2.63	\$341,793
SA0445*	Hwy. 59 - Hwy. 102 (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2021	Jul. 2021	4.76	\$649,342	4.76	\$649,342
SA0446*	Co. Rds. 64 & 68 (Reseal) (S)	CR		Resurfacing	Sub. Completed	Apr. 2022	Jun. 2022	10.83	\$487,713	10.83	\$487,713
<b>Totals For All Projects In Benton County</b>								<b>438.63</b>	<b>\$1,132,648,721</b>		

\* Job not shown on county map.