



Status of Improvements			
—	Programmed		Bridge
—	Scheduled		Interchange
—	Under Construction		Intersection Improvement
—	Completed		Slide Repair
			Roadway
			New Location

Nevada County

District 3
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

NEVADA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001727*	Texas Line – I-40 P.E. Addt'l Rte.-Sec.: Various	30	13	PE Only	Completed		Aug. 2021	-	\$0	-	\$3,541,398
012170	Prescott – Gum Springs (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Clark 30-14	30	13	Safety Improvements	Completed	Apr. 2013	Aug. 2013	4.17	\$689,548	14.94	\$2,470,467
012200	Prescott – Hwy. 53 (Pvmt. Friction Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Clark 30-14	30	13	Safety Improvements	Completed	Jul. 2013	Sep. 2013	7.71	\$1,885,859	11.84	\$2,901,322
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	75.07	\$442,928	555.03	\$3,274,787
030018	Hwy. 24 – Ouachita Co. Line	368	1	Resurfacing	Programmed			2.76	< \$1 M	2.76	< \$1 M
030340	Little Missouri River – North & South (S)	53	2	Reconstruction	Programmed			1.79	\$10 - \$15 M	1.79	\$10 - \$15 M
030386	Little Bodcau Creek & Relief Strs. & Apprs. (S)	32	8	Structure & Approaches	Completed	Oct. 2011	Jul. 2016	0.41	\$2,566,706	0.41	\$2,566,706
030394	Hwy. 371/Hwy. 32/Co. Rd. 8 Flashing Beacon (Willisville) (S) Addt'l Rte.-Sec.: Nevada 371-5, CS	32	9	Safety Improvements	Completed		Feb. 2022	-	\$50,644	-	\$50,644
030404*	Prescott Martin St. & Moore St. Sidewalks (ATEP-11) (S)			Enhancement	Completed	May. 2013	Dec. 2015	-	\$129,115	-	\$129,115
030409	Hwy. 67 Signals Rehab. (Prescott) (S) Addt'l Rte.-Sec.: Nevada 371-4/5	67	3	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
030424	Little Caney Creek – Co. Rd. 47 (Overlay) (S)	278	7	Resurfacing	Completed	May. 2012	Jul. 2012	2.06	\$718,198	2.06	\$718,198
030433	Rosston – Little Caney Creek (Overlay) (S)	278	7	Resurfacing	Completed	Apr. 2013	Jun. 2013	4.19	\$857,440	4.19	\$857,440
030441	Co. Rd. 47 – Ouachita Co. Line (Overlay) (S)	278	7	Resurfacing	Completed	Feb. 2014	Jun. 2014	4.56	\$1,167,776	4.56	\$1,167,776
030458	Little Missouri River & Relief Strs. & Apprs. (S)	19	5	Structure & Approaches	Sub. Completed	May. 2020	Jun. 2022	1.27	\$13,277,336	1.27	\$13,277,336
030479	Hwys. 24, 67 & 371 (Sel. Secs.) (Prescott) (S) Addt'l Rte.-Sec.: Nevada 67-3, 371-4	24	5	Resurfacing	Completed	Apr. 2018	Nov. 2018	1.86	\$717,620	1.86	\$717,620
030514	Hwy. 372 – Hwy. 278 (S)	371	5	Resurfacing	Completed	May. 2020	Nov. 2020	5.88	\$1,510,095	5.88	\$1,510,095
030530	Mill Creek Str. & Apprs. (S)	387	1	Structure & Approaches	Scheduled	Nov. 2022		0.17	< \$1 M	0.17	< \$1 M
030544*	Prescott Hwy. 67 Sidewalks (TAP-19) (S)	67	3	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
030547*	District 3 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	32	9	Sealing	Completed		Jun. 2022	6.90	\$152,943	59.40	\$1,316,633
030556	Hwy. 29 – Rosston (S) Addt'l Rte.-Sec.: Hempstead 278-6	278	7	Resurfacing	Scheduled	2024		12.49	\$3 - \$5 M	18.37	\$5 - \$10 M
030570	Hwy. 371 – Hwy. 29 (S)	19	5	Resurfacing	Scheduled	2023		8.59	\$3 - \$5 M	8.59	\$3 - \$5 M
030571	I-30 – East (Sel. Secs.) (S) Addt'l Rte.-Sec.: Nevada 371-4	24	5	Resurfacing	Scheduled	2024		15.85	\$5 - \$10 M	15.85	\$5 - \$10 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

NEVADA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
030572	Hwy. 53 – Ouachita Co. Line (S)	24	5	Resurfacing	Scheduled	2024		7.11	< \$1 M	7.11	< \$1 M
030573	Garland Creek – Clark Co. Line (S)	67	3	Resurfacing	Scheduled	2024		6.25	\$1 - \$3 M	6.25	\$1 - \$3 M
030574	Hwy. 371 – Ouachita Co. Line (S)	278	7	Resurfacing	Scheduled	2024		10.76	\$3 - \$5 M	10.76	\$3 - \$5 M
030577	Rosston – Columbia Co. Line (S)	371	5	Resurfacing	Scheduled	2024		11.42	\$1 - \$3 M	11.42	\$1 - \$3 M
030578	Hwy. 29 – North (S) Addt'l Rte.-Sec.: Pike 19-6	19	5	Resurfacing	Scheduled	2023		2.93	< \$1 M	5.34	\$1 - \$3 M
030597	Hwy. 53 Flood Damage Repairs (Nevada Co.) (S)	53	2	Base Stabilization	Scheduled	Aug. 2025		2.83	\$3 - \$5 M	2.83	\$3 - \$5 M
A30005	Blevins – Prescott (S) Addt'l Rte.-Sec.: Hempstead 371-3	371	4	Resurfacing	Sub. Completed	Feb. 2022	Jun. 2022	2.76	\$1,070,433	11.98	\$4,646,301
A30007*	District 3 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	332	7	Resurfacing	Completed		Jun. 2022	4.80	\$94,093	55.50	\$1,087,956
A30016*	District 3 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	355	5	Resurfacing	Programmed			4.80	< \$1 M	89.86	< \$1 M
A30017*	District 3 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	200	1	Resurfacing	Programmed			5.90	< \$1 M	46.27	\$1 - \$3 M
BB1101	Hwy. 299 – Gurdon Rest Area (S) Addt'l Rte.-Sec.: Clark 30-14; Hempstead 30-12	30	13	Resurfacing	Completed	Sep. 2018	Jan. 2020	12.80	\$25,701,698	19.31	\$39,017,513
BR5006*	Mill Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Jul. 2012	Jun. 2013	0.25	\$726,986	0.25	\$726,986
BR5007*	Wilson Creek Str. & Apprs. (S)	CR		Structure & Approaches	Under Construction	Jan. 2022	Early 2023	0.23	\$1,016,768	0.23	\$1,016,768
C50001*	Bluff City, Bodcaw, Cale & Willisville Olay	CS		Resurfacing	Completed	Mar. 2016	Jun. 2016	6.06	\$993,709	6.06	\$993,709
C50002*	Prescott Hines Blvd. Rehab. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Aug. 2017	0.26	\$107,113	0.26	\$107,113
C50003*	Rosston Nevada Rd 17 Surfacing (Sel. Sec.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.00	\$243,416	1.00	\$243,416
C50004*	Willisville Co. Rd. 123 Base & Surface (S)	CR		Resurfacing	Completed	Jan. 2020	May. 2020	0.30	\$164,767	0.30	\$164,767
C50006*	Cale & Emmet Overlay & Surfacing (S)	CS		Resurfacing	Completed	Apr. 2021	Nov. 2021	2.17	\$613,845	2.17	\$613,845
C50007*	Prescott & Rosston Overlay & Surfacing (S)	CS		Resurfacing	Under Construction	Jan. 2022	Late 2022	1.88	\$638,082	1.88	\$638,082
C76032*	Emmet & Oakhaven Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hempstead CS	CS		Resurfacing	Completed	Aug. 2016	Nov. 2016	1.52	\$266,086	2.04	\$382,027
EF5002*	Cale Rd. (Cr 23) Flood Damage (2008) (S)	CR		Miscellaneous	Completed	Jan. 2008	Oct. 2012	-	\$113,083	-	\$113,083
R30048	Bodcaw – Hwy. 278 (S)	53	3	Reconstruction	Programmed			4.89	\$3 - \$5 M	4.89	\$3 - \$5 M
SA5024*	Columbia Co. Line-North (Level & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	6.20	\$306,003	6.20	\$306,003
SA5025*	Hwy. 332-Prescott City Limits (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2016	Jun. 2017	0.75	\$29,905	0.75	\$29,905

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

NEVADA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA5026*	Nevada Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	3.40	\$549,470	3.40	\$549,470
SA5027*	Hwy. 332-Prescott Cty Lmts(widening & Base)(s)	CR		Reconstruction	Completed	Aug. 2017	Jan. 2018	0.75	\$226,217	0.75	\$226,217
SA5028*	Hwy.332 - North (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2019	Oct. 2019	0.75	\$96,331	0.75	\$96,331
SA5029*	Co. Rd. 277 - North (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2019	Dec. 2019	1.10	\$273,023	1.10	\$273,023
SA5030*	Co. Rd. 20 Surfacing & Reseal (S)	CR		Resurfacing	Completed	Jun. 2020	Oct. 2020	1.21	\$237,017	1.21	\$237,017
SA5031*	Hwy. 371 - West (Overlay & Surf.) (S)	CR		Resurfacing	Programmed			1.19	< \$1 M	1.19	< \$1 M
Totals For All Projects In Nevada County								240.67	\$86,577,632		

* Job not shown on county map.