



PM, PD, WT43970, 7/14/2022

Status of Improvements			
<span style="color: green;">—</span>	Programmed		Bridge
<span style="color: darkgreen;">—</span>	Scheduled		Interchange
<span style="color: red;">—</span>	Under Construction		Intersection Improvement
<span style="color: blue;">—</span>	Completed		Slide Repair
			Roadway
			New Location

# SUMMARY OF CONSTRUCTION PROJECTS

## YELL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
8590*	Belleville - Forest Boundary	307	1	Reconstruction	Programmed			4.20	\$3 - \$5 M	4.20	\$3 - \$5 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	27	10	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.40	\$169,976	6.10	\$2,648,885
012335*	Foot Trail Shelter Modifications (RTP-18) (S)			Enhancement	Completed	Oct. 2019	Mar. 2021	-	\$5,250	-	\$26,250
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	7	13	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.55	\$2,012,726	1.68	\$6,147,965
012364	Subiaco – Dardanelle (Sel. Secs.) (S) Addt'l Rte.-Sec.: Logan 22-3/4	22	5	Resurfacing	Scheduled	Jan. 2023		6.39	\$1 - \$3 M	18.42	\$1 - \$3 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$984,500	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	48.05	\$306,169	312.35	\$1,990,253
080156	Ola – East & West (S)	New		Minor Widening	Programmed			3.11	\$1 - \$3 M	3.11	\$1 - \$3 M
080377	Centerville – Dardanelle (Passing Lane) (S)	7	13	Passing Lanes	Completed	Sep. 2013	Nov. 2014	1.20	\$2,112,869	1.20	\$2,112,869
080385	Little Rock & Western RR Str. & Apprs. (Ola) (S)	7	13	Structure & Approaches	Completed	Oct. 2012	Jul. 2014	0.41	\$3,808,844	0.41	\$3,808,844
080421*	Dardanelle Front St. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Jan. 2013	Dec. 2014	-	\$184,531	-	\$184,531
080428	Danville – Dardanelle (Passing Lanes) (S)	27	10	Passing Lanes	Completed	Feb. 2014	Jul. 2015	2.47	\$4,152,117	2.47	\$4,152,117
080441	Keeland Creek Str. & Apprs. (S)	7	12	Structure & Approaches	Completed	Nov. 2014	Jul. 2016	0.50	\$4,651,455	0.50	\$4,651,455
080459	Hwy. 27 – South (Overlay) (S)	7	13	Resurfacing	Completed	Mar. 2012	Jul. 2012	3.18	\$988,610	3.18	\$988,610
080472	Rebel Lane – North (Sel. Secs.) (Overlay) (S)	7	13	Resurfacing	Completed	Apr. 2013	Jun. 2013	3.80	\$869,743	3.80	\$869,743
080478*	Danville Bowstring Trail (S)			Enhancement	Completed	Apr. 2014	Jan. 2016	-	\$74,653	-	\$74,653
080480	Ennis Creek – North (Overlay) (S)	27	8	Resurfacing	Completed	Jun. 2013	Sep. 2013	4.79	\$1,126,412	4.79	\$1,126,412
080485	Hwy. 80 – Hwy. 27 North (Overlay) (S) Addt'l Rte.-Sec.: Yell 27-9	10	3	Resurfacing	Completed	Feb. 2014	Apr. 2014	1.89	\$438,776	1.89	\$438,776
080495	Hwy. 10 – Hwy. 7 (Safety Impvts.) (Sel. Secs.) (S)	27	10	Safety Improvements	Completed	Nov. 2019	Sep. 2020	15.00	\$7,264,731	15.00	\$7,264,731
080510	Hwy. 28 – No. of Centerville (Overlay) (S) Addt'l Rte.-Sec.: Yell 7-13, 10-4	7	12	Resurfacing	Completed	Mar. 2016	Sep. 2016	3.87	\$749,284	3.87	\$749,284
080528*	Front St. Streetscaping (Dardanelle) (TAP-15) (S)			Enhancement	Completed	Mar. 2018	Sep. 2018	-	\$146,304	-	\$146,304
080541	Hwy. 28 – Hwy. 80 (S)	27	9	Resurfacing	Completed	May. 2020	Apr. 2021	8.83	\$2,978,939	8.83	\$2,978,939
080549	Hwy. 27 – Plainview (S)	28	4	Resurfacing	Completed	Jan. 2017	Sep. 2017	5.86	\$970,427	5.86	\$970,427
080559	Dale Bend Rd. – Redbud Ln. (Ola) (Sel. Secs.) (S)	10	4	Resurfacing	Completed	Jul. 2017	Nov. 2017	3.22	\$734,281	3.22	\$734,281

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## YELL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080562*	Danville Bowstring Trail (TAP-16) (S)			Roadside Appurtenances	Completed	Jun. 2017	Mar. 2019	-	\$100,857	-	\$100,857
080615	Petit Jean River Str. & Apprs. (S)	154	2	Structure & Approaches	Scheduled	Jun. 2023		0.61	\$5 - \$10 M	0.61	\$5 - \$10 M
080618	Bayou Choate George Str. & Apprs. (S)	154	2	Structure & Approaches	Scheduled	Jan. 2023		0.04	< \$1 M	0.04	< \$1 M
080623	Hwy. 155 Flood Repair (Yell Co.) (S)	155	2	Emergency	Completed	Sep. 2019	May. 2020	1.55	\$1,088,953	1.55	\$1,088,953
080656	Perry Co. Line – Ola (S)	7	12	Resurfacing	Scheduled	Apr. 2023		6.06	\$1 - \$3 M	6.06	\$1 - \$3 M
080657	Hwys. 7 & 22 Impvts. (Dardanelle) (S) Addt'l Rte.-Sec.: Yell 22-5	7	13	Resurfacing	Scheduled	May. 2023		3.15	\$1 - \$3 M	3.15	\$1 - \$3 M
080659	Fourche La Fave River – West of Rover (S)	28	3	Resurfacing	Scheduled	2023		9.12	\$3 - \$5 M	9.12	\$3 - \$5 M
080672*	Dardanelle Front St. Streetscaping Ph. 3 (TAP) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080675	Hwys. 7/22/27 Inters. Impvts. (Dardanelle) (S)	7	13	Resurfacing Safety Improvements	Scheduled	Nov. 2024		0.57	\$5 - \$10 M	0.57	\$5 - \$10 M
080678	Browns & Porter Creeks Strs. & Apprs. (S)	28	4	Structure & Approaches	Scheduled	Jun. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
A80001	Ola – Oakwood Dr. (S)	7	13	Resurfacing	Completed	Apr. 2021	Jul. 2021	2.85	\$899,751	2.85	\$899,751
A80002	E. of Ola – Perry Co. Line (S)	10	4	Resurfacing	Completed	Apr. 2021	Mar. 2022	5.74	\$1,011,420	5.74	\$1,011,420
A80010*	District 8 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	28	6	Resurfacing	Completed		Jun. 2022	26.60	\$281,469	93.36	\$1,004,551
A80019*	District 8 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Johnson 21-1; Perry 113-4, 155-6; Pope 105-1	309	1	Resurfacing	Programmed			3.83	< \$1 M	24.77	< \$1 M
A80020*	District 8 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	28	6	Resurfacing	Programmed			17.99	< \$1 M	97.40	\$1 - \$3 M
C75001*	Belleville & Danville Overlay (S)	CS		Resurfacing	Under Construction	Jan. 2022	Jul. 2022	3.93	\$1,180,156	3.93	\$1,180,156
C75002*	Bellevle, Danvle, Havana&ola Olay(sel Sec)(s)	CS		Resurfacing	Completed	Mar. 2016	Jun. 2016	6.34	\$616,143	6.34	\$616,143
C75003*	Plainview Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2018	Jun. 2018	1.55	\$277,067	1.55	\$277,067
C75004*	Dardanelle Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Sep. 2021	1.04	\$299,544	1.04	\$299,544
C76020*	Dardanelle, Pttsvl& Rslvle Olay (Sel Secs)(s) Addt'l Rte.-Sec.: Pope CS	CS		Resurfacing	Completed	Jun. 2015	Sep. 2015	1.86	\$388,015	5.86	\$776,030
FA7518*	Hwy. 7 - West (S)	CR		Resurfacing	Completed	Oct. 2015	Jul. 2016	1.78	\$1,660,421	1.78	\$1,660,421
FS8045	Hwy. 309 So. – Hwy. 309 No. (S)	10	3	Resurfacing	Completed	Apr. 2014	Sep. 2014	6.09	\$1,264,017	6.09	\$1,264,017
SA7528*	Hwy. 27 - Hwy. 307 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jun. 2012	Sep. 2012	2.55	\$459,735	2.55	\$459,735
SA7529*	Co. Rd. 51 Widening (Sel. Sec.) (S)	CR		Minor Widening	Completed	Apr. 2013	Aug. 2013	0.30	\$125,543	0.30	\$125,543
SA7530*	Hwy. 27 - West (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2013	Aug. 2013	2.50	\$342,619	2.50	\$342,619

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## YELL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA7531*	Co. Rd. 18 Drainage Improvements (S)	CR		Resurfacing	Completed	Jan. 2014	Oct. 2014	0.01	\$117,000	0.01	\$117,000
SA7532*	Hwy. 22 - Hwy. 155 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2014	Oct. 2014	0.82	\$184,970	0.82	\$184,970
SA7533*	Hwy. 10 - Belleville City Limits (S)	CR		Resurfacing	Completed	Apr. 2015	Sep. 2015	1.69	\$238,360	1.69	\$238,360
SA7534*	Hwy. 27 - North (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2016	Nov. 2016	3.19	\$312,452	3.19	\$312,452
SA7535*	Yell County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Aug. 2017	1.97	\$271,419	1.97	\$271,419
SA7536*	Yell Co.drainage Improvements (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2018	Oct. 2018	-	\$197,742	-	\$197,742
SA7537*	Hwy. 27 - Hwy.28 (Overlay & Drainage Str.)(s)	CR		Resurfacing	Completed	Jul. 2019	Dec. 2019	1.73	\$403,379	1.73	\$403,379
SA7538*	Yell Co. Surfacing & Reseal (S)	CR		Resurfacing	Under Construction	Apr. 2022	Late 2022	10.04	\$1,344,560	10.04	\$1,344,560
<b>Totals For All Projects In Yell County</b>								<b>214.09</b>	<b>\$74,789,189</b>		

\* Job not shown on county map.