

117

Dale

INTER OFFICE MEMORANDUM

DATE April 17, 1984

TO: Mr. Veral Pinkerton, Engineer of Bridge Design
FROM: Norman D. Pumphrey, State Construction Engineer
SUBJECT: Crowned Caps

In the past, some contractors have requested that they be allowed to place the crown in the caps rather than in the deck on concrete slab bridges. This request has been approved in all cases, so far as we know.

If this is an acceptable alternative, could we add a note or detail on the plans which would allow this?

Please advise me of the feasibility of this suggestion and your recommended action.

This note was put on slab details in the past. Why was this discontinued.

1/2" min Slab Thickness

Match cross slope of Roadway AP

ARKANSAS STATE HIGHWAY AND TRANSPORTATION DEPARTMENT

APR 18 1984

RECEIVED BRIDGE DESIGN DIVISION

TEMP. STEEL IN SLAB

9'-0" Spacing for Non-Contractors

Use #4 @ 16" @ 18"