


future jobs

1. No drains in end spans where drainage will fall on end slope.
2. Provide $\frac{1}{8}$ "² reinforcing in top of slab spans, also provide longitudinal bar to the  type shear bar on new druzs.
3. Use type S approach gutters on all secondary jobs as a minimum.
4. on 20' and 25' spans give Contractor option to pour solid slab with pay quantities based on slab with voids.

